

Bihar Rajya Pul Nirman Nigam Ltd, Patna
Details of Mega Progress Report 28.02.2018

Sl. No.	Division	Name of Scheme	Head / Sub Head	District	Administrative Approval / Ref. Agreement amount (Rs in lakh)	Type / Length of Bridge (in M)	Date of Commencement	Date of Scheduled completion	Revised Date of completion	Achievement for the month / Till the month					Likely date of completion	Remarks	
										Physical				Financial			
										Found. (in %)	Sub Structure (in %)	Super Structure (in %)	Approach Road (in %)	During the month / till the month (Rs. In lakh)			
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	
1	Khagaria	Construction of 2x2 Lane Bridge with footpath across river Ganga between Sultanganj (Bhagalpur District) and Aguwani Ghat (Khagaria District) including navigational span of cable stayed and approaches (Connecting NH31 and NH80) in the state of Bihar. S.P.Singla Constructions Pvt. Ltd.	Nabard	Khagaria & Bhagalpur	171077.00 8797 (S) dated 14.11.13 Agreement Amount 85900.00	RCC / 3160	02/05/15	01/11/2019			2.03 84.11 (Main Bridge)	2.46 38.95 (Main Bridge)	2.21 6.29 (Main Bridge)	-	845.65 43200.87	1/11/2019	Bridge and Approach Road work in Progress : (i) Bhagalpur :- L.A. Proposal - 100.3553 Acre (All 6 Moza Notified in section 11 by the DM, Bhagalpur and Rest 1 Moza under Ganga river) (ii) Khagaria:- L.A. Proposal - 298.835 Acre Aguwani - (All 17 Moza Notified in section 11 by the DM, Khagaria) Cost of L.A. Rs. 86,15,75,775/- Deposited to DLAO Khagaria. (iii) Munger :- L.A. Proposal - 6.7015 Acre
2	Gaya	Construction of 4- Lane H.L.R.C.C Bridge (58x50) in between Daudnagar-Nasriganj over Son river. M/s. Hindustan Construction Co. Ltd.	Nabard	Aurangabad & Rohtash	61928.095 8794 (S) dt. 14.11.2013 of RCD, Patna 43269.00 Revised A/A Rs.- 100656.00 10100 (S) dt. 15-12-2016 of R.C.D., Patna.	RCC/ 58 x 50 M	04.03.14	03.03.17	31.03.18 (Proposed)	0 100	0 100	0 95	0 20	1054.28 76326.58	31.03.2018	Bridge and Approach Road work in Progress. Aurangabad :- L.A. Proposal 58.180 Acres. (34.14 acre Land Registered under Perpetual lease). 2.88 acre Government Land. 26.25 acre Bakast Land (out of which 19.63 acre declared Private Land, 6.623 acre declared Govt. Land but proposal under consideration for Raiyatikaran on District level) L.A filed for balance 12.40 acre is being awarded by DLAO office, Aurangabad. Sasaram :- L.A. Proposal 44.003 Acres. (18.610 acre Land Registered under Perpetual lease). Government Land :- 2.50 acre. L.A filed for balance 22.903 acre. Notice issued and payment to land owners in last stage.	

Sl. No.	Division	Name of Scheme	Head / Sub Head	District	Administrative Approval / Ref. Agreement amount (Rs. in lakh)	Type / Length of Bridge (in M)	Date of Commencement	Date of Scheduled completion	Revised Date of completion	Achievement for the month / Till the month					Likely date of completion	Remarks
										Physical				Financial		
										Found. (in %)	Sub Structure (in %)	Super Structure (in %)	Approach Road (in %)			
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
3	Gopalganj	Construction of 3-Lane H.L. RCC bridge in Bangra Ghat connecting SH- 74 (Muzafarpur District) & SH- 90 (Saran District) over river Gandak including approach road . S.p Singla Contruction, 011-42143697, Ph- 09501688799	Nabard	Muzaffarpur, Gopalganj, Saran	Rs.50897.95 / RCD Let No-8795(s) dt-14.11.2013 29951.00	RCC/1506	11.04.2014	10.04.2017		0.95 85.45	5.45 52.45	3.30 23.20	0.00 21.40	721.266 17934.104	31.12.18	<p>Bridge and Approach Road work in Progress :-</p> <p>Muzafarpur : - 45.9715 Acres. Permission for Perputual lease granted vide RCD office order No. 102 dated 11.07.2016. Till date 26.96703 acre out of 45.9715 acre land has been registered and verification of rest records is being done.</p> <p>Saran :- 35.528 Acres Rs. 12,41,52,426.00 transferred to D.L.A.O Saran vide letter no. 1347 (E) dt. 03-09-2016 for L.A. SIA : - Final SIA Report submitted by CIMP on 18-08-2017. Expert Committee Report also submitted.</p> <p>Gopalganj : - 56.95 Acres SIA : - SIA final report submitted. Expert committee report also submitted. Against demand of Rs. 21,67,15,524/- Vide letter No. 387 of D.L.A.O Gopalganj dt. 10-08-2017, Rs. 11,00,00,000/- vide letter no. 670 (E) Dt. 10-10-2017 & Rs. 10,67,15,524/- vide letter no. 813 (E) dt, 18-12-2017 transferred to D.L.A.O Gopalganj.</p> <p>Unsurveyed land :- 24.75 Acres (21.66 Acres In Mauza Sonaut and 3.09 Acres in Khirodhan Patti). Department of Revenue has notified for Survey of above mauza vide letter No. 1960 dt. 31.10.2016.</p>
4	Darbhanga	Construction of 13.00Km(Approx) long extended portion of Approach road of Baluaha Ghat Kosi Bridge between Baluahaghat to Gandaul upto Biraul (Hanti Kothi) in Saharsa/Darbhanga district of Bihar GAMMON INDIA LIMITED	Nabard	Saharsa & Darbhanga	Revised 40400.00 vide letter No 1704 (S) dated 24.10.2016	RCC/500	12.03.13	11.03.2016	30.06.17	0 100	0 100	0.5 98	0.00 74.00	253.50 28830.00	06/2018	<p>Bridge and Approach Road work in Progress :</p> <p>Bridge work completed (95%), Approach Road work in Progress (from KM 1.00 to 12.650KM) and KM 0.00 to 1.0 KM is under Objection by Land Owner</p> <p>Darbhanga : L.A. proposal - 168.8096 acre Saharsa : L.A. proposal - 20.55 acre SIA completed, section 11, 16, 17 and 18 done and section, 19 is in progress for land acquisition.</p>

Sl. No.	Division	Name of Scheme	Head / Sub Head	District	Administrative Approval / Ref. Agreement amount (Rs. in lakh)	Type / Length of Bridge (in M)	Date of Commencement	Date of Scheduled completion	Revised Date of completion	Achievement for the month / Till the month					Likely date of completion	Remarks
										Physical				Financial		
										Foun. (in %)	Sub Structure (in %)	Super Structure (in %)	Approach Road (in %)			
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
5	External Division	Lohiya Path Chakra Project (Construction of Swap and grade separated U-turn based multi sectional interchange at Bailey road , Patna (In between Lalit Bhawan & Vidyut Bhawan) with multiple underpasses, Flyover, elevated section using U girders & extra dosed cable Stayed structures with State of art, Pavement finished road appurtenances, pedestrian crossing, Software controlled solar lighting, Landscaping, and integrated drainage system etc.)	Plan	Patna	39147.70 7192 (S) Patna Dated- 05.08.2015 38159.16	3200M	19.12.15	18.12.17	-	$\frac{1}{64}$	$\frac{0}{17}$	0	0	$\frac{671.46}{6346.59}$	30.06.2019	Foundation Work (Pile, Pile Cap) & Sub-structure Work (Pier/Abutment Shaft) is in Progress. Designs & Drawings of components of this project have been delivered by FITT, IIT Delhi and is in continuation.
6	Chakiya	Construction of H.L. RCC bridge (24x60m span) in the 27th KM of chakiya kesaria sattarghat road over river Gandak . M/S Vasishtha Construction Pvt Ltd. Ph- 09849767222	Nabard	Chakiya	26347.89 4156 (s) 13/04/2012 20918.30	RCC/ 1440	20.10.12	19.04.16	30.06.17	$\frac{1}{93}$	$\frac{1}{72}$	$\frac{3}{43}$	$\frac{1}{51}$	$\frac{387.34}{17834.74}$	30.06.2018	These two mauja are surveyed land. These land is being aquired by land aquisition by the order of D.M. Gopalganj. SIA Report has been submitted to D.M Gopalganj by Chandragupta management insitute, Patna. Expert committee has been formed. These four mauja are unsurveyed land. G.P.S survey of these land has been carried out and sent to C.O, Baikunthpur for verification. Notification for survey has been published by the principal secretary, Revenue and land reforms, Bihar, Patna vide memo no 17 [stha] (Notification) 210/2011-1960, patna dated 31/10/16. D.M Gopalganj has written a letter to director land and measurement, Bihar, Patna for special survey vide letter no 801 dated 25/05/17. These lands are being acquired by land acquisition. Social Impact assesment report has been given to D.M East Champaran. Expert committee report has been received. Section 11 is in progress. DLO East Champaran has assured in the meeting with formers to start the payment by end of March'2018.

Sl. No.	Division	Name of Scheme	Head / Sub Head	District	Administrative Approval / Ref. Agreement amount (Rs. in lakh)	Type / Length of Bridge (in M)	Date of Commencement	Date of Scheduled completion	Revised Date of completion	Achievement for the month / Till the month					Likely date of completion	Remarks
										Physical				Financial		
										Found. (in %)	Sub Structure (in %)	Super Structure (in %)	Approach Road (in %)	During the month / till the month (Rs. In lakh)		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
7	Spl. Works Division Patna	Construction of Flyover connecting Mithapur flyover to Bhikhari Thakur (Yarpur) Flyover via R.Block Junction including approach road, retaining wall, service road, elevated rotary & electrification etc in Patna Town. (Rachna Construction Co. Bharuch Gujrat-16)	Plan	Patna	Rs. 16615.20 Lac L.N. 7109 (S) dt. 31-07-2015 10421.00	RCC/ 1270	12.11.15	11.11.18	-	1/70	1/39	-	-	159.96/4604.87	11.11.18	(i) Drawing released after re-design issued to contractor vide letter no.-1084 (En) dated-26.09.2017 and work has been started. (ii) Physical Progress- 32% (iii) 10 Nos of Pile cap, 09 Nos Shaft works at R.Block Golamber and 05 nos Pile cap & 1 Nos shaft work at Arm-2 with re-design are completed
8	Spl. Works Division Patna	Construction of Flyover Connecting Mithapur flyover to chiraiyatand Flyover via karbigahiya including approach road ,service road & side drain etc in patna Town. (Rachna Construction Co. Bharuch Gujrat-16)	Plan	Patna	Rs. 12186.25 Lac L.N.-6976 (S) dt. 29-07-2015 10175.00	RCC/ 1128	12.11.15	11.11.18		0.5/39	-	-	-	364.91/2205.88	11.11.18	(i) Drawing after redesign issued to contractor vide letter no.-1098 (En) dated-04.10.2017 (ii) 0.5736 acre land acquired by land acquisition office, Patna and written possession given to RCD, New Capital Division, Patna. Actual possession and demarcation is under process. (iii) Physical Progress-16% , 42 nos of pile and 08 nos Pile cap completed after redesign work.
9	West Champaran	Construction of 2 - Lane Approach Road Connectivity to Newly Constructed H.L. Bridge (42x44M) Over River Gandak between Dhanha Ghat to Ratwal Ghat (Approx Length 15 Km in the District of West Champaran, Bettiah (Bihar). UJJAIN ENGICON INDIA PVT. LTD.	Plan	West Champaran	7722(s) 18.08.2015 12524.00 9399.869	Length of Approach Road - 15.183 (km) & 3 Nos Bridge - (1) RCC Bridge 4x 24.0m (2) RCC Bridge 3 x 18.0m (3) RCC Bridge 3 x 21.0m	28.08.2015	27.08.2017	25.11.2017	0/85	0/60	20/70	15/50	437.34/4953.51	05/2018	Dhanha-Ratwal Bridge Inaugurated on 26.11.2013 Approach Road work in Progress : West Champaran (Bettiah) :- L.A. Proposal - 65.9307 acre. (Approx) Proposal for L.A. has been submitted to D.M. West Champaran. SIA - ADRI (Rs. 18.54 Lacs deposited to DLAO Bettiah vide SPE Letter No. 1352 dated 04.11.2016. ADRI has already visited the site and SIA. report submitted by ADRI Patna to D.M. Bettiah. Export Committee has submitted Report on 29.04.2017. Verified Report has been received by Civil S.D.O., Bagha Vide Letter No. - 109 Dt. 13.10.2017. Notification is preparing under section 11(1). L.A. office for L.A. work. Rs. 12,22,80,466.00 demanded by D. L.O., Bettiah. to pay the compensation of Land. by the Letter No. 28 Dt. 15.01.2018. The departmental has paid the demanded amount to D.L.O. Bettiah vide cheque No. 002438 dt. 13.02.2018 of ICICI Bank by letter no. 155 (WE) dt. 13.02.2018

Sl. No.	Division	Name of Scheme	Head / Sub Head	District	Administrative Approval / Ref. Agreement amount (Rs. in lakh)	Type / Length of Bridge (in M)	Date of Commencement	Date of Scheduled completion	Revised Date of completion	Achievement for the month / Till the month					Likely date of completion	Remarks
										Physical				Financial		
										Foun. (in %)	Sub Structure (in %)	Super Structure (in %)	Approach Road (in %)	During the month / till the month (Rs. In lakh)		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
10	Patna-1	Construction of Northern Approach (Sonpur Side) of Rail-cum-Road Bridge over river Ganga near Digha Ghat Patna.	Plan	Saran	Rs. 24498.95 L.No. 7175 (S) dt. 05.08.15 Ph-I 17548.63 Lakh/ Ph-II 11729.51 Lakh	Ph-I 2.560 Km/ Ph-II 3.143 Km	Ph-I 12.12.2015/ Ph-II 16.02.2018	Ph-I 11.12.2016/ Ph-II 15.02.2020	-	0	0	0	0	3.06 19175.23	-	Inaugrated on 11.06.2017 & opened to traffic. Work under process. L.A. under process for 46.11521 Acre Land. Section-11 Notified Vide DM Saran letter No.1156 dated-11.09.2017 notification under section-19 (in process). Work awarded to S.P. Singla Construction Pvt. Ltd., Panchkula Haryana. Time line Land likly tobe made available upto March 2018. Approach road upto NH-19 (old alignment) likly tobe completed by December 2018. Approach road including RoB (Complete Project) upto NH-19 (new alignment) likly to be completed by February 2020
11		Construction of Flyover (2+2 lane of Carriage way 5.5 m) from Mithapur ROB to Chiraiuatand Flyover via station Road (854m elevated 207m ramp) and extension of Chiraiyatand Flyover (1+2 lane Carriageway 7.5m) upto Gandhi Maidan in exhibition road (612 elevated + 147m field up) in Patna town in the state of Bihar. S.P. Singla Construction, 011-42143697, 09501688799	ACA+Plan	Patna	Rs. 16785.00 Lac L.N.-100 (S) dt. 08.02.13 Rs. 9701.12	Fly over Bridge	28.06.13	27.12.2015	30.04.2016	0 100	0 100	0 100	0 100	280.72 10445.41	06/17 12/17	Inaugrated on 26.12.2017 and opened to traffic.
12		Construction of Pontoon Bridge in U/S & D/S parallel to Mahtma Gandhi Setu under Patna district. Length- 2x1500 m Length Approach- 5000 m	Plan	Patna	7110 (S) 31-07-2015 8947/24	Pontoon Bridge	29.12.2015	28.06.2017	-	Barell- 676 Nos 492 Nos. Set - 338 Sets 246 Sets	-	-	5000 5000	0.00 9098.70	06/17 12/17	172 Sets of Pontoon installed in one lane and opened to traffic on 06.12.2017. Rest 166 sets ready for use of another places. Revised Estimate submitted for approval.

Sl. No.	Division	Name of Scheme	Head / Sub Head	District	Administrative Approval / Ref. Agreement amount (Rs. in lakh)	Type / Length of Bridge (in M)	Date of Commencement	Date of Scheduled completion	Revised Date of completion	Achievement for the month / Till the month					Likely date of completion	Remarks
										Physical				Financial		
										Found. (in %)	Sub Structure (in %)	Super Structure (in %)	Approach Road (in %)	During the month / till the month (Rs. In lakh)		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
13	Khagaria	Construction of 4-lane high level RCC bridge 1.84km & Approach Road 10.87Km & Guide Bunds at VijayGhat, Naugachia over river Kosi in the district of Bhagalpur, Bihar. S.P.Singla Constructions Pvt. Ltd.	Nabard	Bhagalpur	46784.87 vide letter No 963 (S) dated 07.02.2017 28902.00	RCC/ 1840	10/7/2010	10/1/2014	30/06/ 2017	0/ 100	0/ 100	0/ 100	0.00/ 92.00	0.00/ 43342.89	30.04.2018	(i) Bhagalpur :- L.A. Proposal for Approach Road (South end) - 129.125 acre (Land acquired) (ii) Bhagalpur :- L.A. Proposal for approach road (North end) - 4.045 acre. (Notified in section 21 by the DM vide letter no. 1 to 88 dt 05.06.2017) Rs. 21.96 Crore has been payment made by check, dt - 13.02.2017 for Rehabilitation work Rs. 6,09,49,500.00 has been paid to DLAO Bhagalpur. Permission has been sought by DM, Bhagalpur from Principal Secretary, RCD for transfer of compensation money from P.D. Account of Bhagalpur to SDO, Naugachhia. (iii) Bhagalpur : L.A. proposal for guide bund A1 - 39.795 acre (Land acquired) (iv) Bhagalpur : L.A. proposal for guide bund A2 - 25.92 acre SIA - ADRI, Rs. 12.80 Lakh deposited to DLAO for SIA, ADRI submitted report to DM, Bhagalpur on dt. 14.02.2017 (v) Madhepura :- L.A. Proposal for approach road - 46.54 acre (Land acquired)
14	Gopalganj	Construction of H.L. RCC bridge in Vishnupur Panchayat of Gopalganj District of the river Gandak M/S Vasishta Construction Pvt Ltd. Ph- 09849767222	Nabard	Gopalganj	Revised A/A including connectivity with NH-28 & SH-54 82583.30/ 54857.70 (main bridge with approach)	RCC/ 1920 (30x60 + 3x40)	01.06.2009	30.11.2013	15.12.2017	0/ 100	0/ 100	0/ 100	0/ 99	0.00/ 52155.597	15.03.2018	Bridge inaugurated on 13.03.2016 by Honble Chief Minister. West Champaran : - For 300m balance approach road L.A. is being done under Perpetual Lease. Out of 15 Raiyat (3.52 Acre) registry completed for 13 Raiyat (2.59 Acre). 2 Raiyat approached Honble High Court. Registry for rest 1 Raiyat could not done due to absent of Raiyat. Balance work of approach road complete. Some rectification is to be done. Gopalgani District :- Out of land acquisition required in 13 villages for 135.7475 Acre, Land has already been acquired in 10 villages (92.0675 Acre) and transferred to BRPNL. Fresh LRP under new LA Act for 3 villages (43.68 Acre) is yet to be submitted. West Champaran : - L.A. Proposal for all the 9 Mauza submitted for 67.453 Acres to DLAO West Champaran. After verification by DLAO office LA proposal for 3 Mauza Re-submitted. Rest proposal is under verificaton. Gopalgani : - As per direction of RCD vide letter No.741 (E) dated 10.02.2017 Collector Gopalganj has been requested to acquire the Land under LA act, 2013. L.A. proposal for 3 Mauza under New L.A. Act, 2013 has been submitted vide letter no-526(E), 527(E), 528(E), dt.31-07-2017. SIA study is under process by A.N. Sinha Institute of Social Studies, Patna. Amount for SIA study has already been deposited to A.N. Sinha Institute of Social Studies, Patna.

Sl. No.	Division	Name of Scheme	Head / Sub Head	District	Administrative Approval / Ref. Agreement amount (Rs. in lakh)	Type / Length of Bridge (in M)	Date of Commencement	Date of Scheduled completion	Revised Date of completion	Achievement for the month / Till the month					Likely date of completion	Remarks
										Physical				Financial		
										Found. (in %)	Sub Structure (in %)	Super Structure (in %)	Approach Road (in %)	During the month / till the month (Rs. In lakh)		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
15	Araha	Construction of H.L. R.C.C Bridge in between Ara of NH-30 & Chapra of NH-19 Via Babura Doriganj S.D.B./S.P.S. (J.V.) 9386240810	Pian	Chapra	Rs.67600.00 / RCD Let No-4714(s) dt-31.3.10 62578.00	RCC/4000 2x50+35x60+15x120	05/07/2010	04/07/2014	30.05.2017	100	100	100	75	253.80 73243.29	Remaining 4 Lane Araha side & Guide bund likely to be completed June, 2018	<u>Inaugrated and opened for traffic</u> Bridge and 4 Lane Approach Road on Chapra side and 2 Lane on Araha side Inaugrated on 11.06.2017 other 2 Lane on Araha side & <u>Guide bund likely to be completed June, 2018</u> <u>Approach Road work in progress:-</u> <u>BHOJPUR</u> :- Total L.A proposal = 189.096 Acre. 43.88 Acre acquired out of 53.766 acre old notification. 29.52 Acre acquired from 39.77 acre perpetual lease proposal. Expert group report for 62.8135 acre land submitted to D.M. Bhojpur for Sec-11 on 17.03.2017. Notification for 2.1088 Acre land in Manachak Mauza has been published. R&R report has been approved by six men committee at District level. Expert group reviewed the final SIA report and recommend for Sec-11 to Collector, Bhojpur for 63.037 Acre. Inspection of Plots for R&R report has been approved by six men committee at District level. <u>SARAN</u> :- Total L.A Proposal = 35.489 acre 22.95 acre acquired out of 23.489 acre for approach road. For construction Main Guide Bund for 12.40 Acre of land for verification of proposal has been sent to D.M. Saran vide dated-16.09.2016 & reminder on 17.01.2017
16	Darbhanga	Construction of HL RCC Bridge on Kosi River between Baluaha Ghat and Gandaul under RIDF-XV S.P.Singla Constructions Pvt. Ltd.	Nabard	Saharsa												(i) Saharsa :- L.A. Proposal - 5.2741 acre The Land owner of Nagra & Khirho Villages has objected the type / rate of the Land. D.M. Saharsa has been requested to resolve the issue for 2.4 acre of Land.

Sl. No.	Division	Name of Scheme	Head / Sub Head	District	Administrative Approval / Ref. Agreement amount (Rs in lakh)	Type / Length of Bridge (in M)	Date of Commencement	Date of Scheduled completion	Revised Date of completion	Achievement for the month / Till the month					Likely date of completion	Remarks
										Physical				Financial		
										Foun. (in %)	Sub Structure (in %)	Super Structure (in %)	Approach Road (in %)	During the month / till the month (Rs. In lakh)		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17