

**Bihar Rajya Pul Nirman Nigam Ltd, Patna**  
**Details of Mega Progress Report 30.04.2018**

Sl. No.	Division	Name of Scheme	Head / Sub Head	District	Administrative Approval / Ref. Agreement amount (Rs in lakh)	Type / Length of Bridge (in M)	Date of Commencement	Date of Scheduled completion	Revised Date of completion	Achievement for the month / Till the month					Likely date of completion	Remarks
										Physical				Financial		
										Found. (in %)	Sub Structure (in %)	Super Structure (in %)	Approach Road (in %)	During the month / till the month (Rs. In lakh)		
11	12	13	14	15	16	17										
1	Khagaria	Construction of 2x2 Lane Bridge with footpath across river Ganga between Sultanganj (Bhagalpur District) and Aguwani Ghat (Khagaria District) including navigational span of cable stayed and approaches (Connecting NH31 and NH80) in the state of Bihar. S.P.Singla Constructions Pvt. Ltd.	Nabard	Khagaria & Bhagalpur	171077.00 8797 (S) dated 14.11.13 Agreement Amount 85900.00	RCC / 3160	02/05/15	01/11/2019		1.93 88.26 (Main Bridge)	1.77 43.00 (Main Bridge)	1.74 8.40 (Main Bridge)	-	0.00 67660.87	1/11/2019	<p><b>Bridge and Approach Road work in Progress :</b></p> <p>(i) Bhagalpur :- L.A. Proposal - 100.3553 Acre (All 6 Moza Notified in section 11 by the DM, Bhagalpur and Rest 1 Moza under Ganga river) Cost of L.A. Rs. 185,38,73,728.00 + 30,25,000.00 (SIA) Deposited to DLAO Bhagalpur</p> <p>(ii) Khagaria:- L.A. Proposal - 298.835 Acre Aguwani - (All 17 Moza Notified in section 19(1) by the DM, Khagaria) Cost of L.A. Rs. 85,47,22,775.00 + 68,53,000.00 (SIA) Deposited to DLAO Khagaria.</p> <p>(iii) Munger :- L.A. Proposal - 6.7015 Acre</p>
2	Gaya	Construction of 4- Lane H.L.R.C.C Bridge (58x50) in between Daudnagar-Nasriganj over Son river. M/s. Hindustan Construction Co. Ltd.	Nabard	Aurangabad & Rohitash	<u>61928.095</u> 8794 (S) dt. 14.11.2013 of RCD, Patna <u>43269.00</u> Revised A/A Rs.- <u>100656.00</u> 10100 (S) dt. 15-12-2016 of R.C.D., Patna.	RCC/ 58 x 50 M	04.03.14	03.03.17	31.03.18	0 100	0 100	0 95	10 30	49.11 76535.10	31.12.2018	<p><b><u>Bridge and Approach Road work in Progress.</u></b></p> <p><b><u>Aurangabad</u></b> :- L.A. Proposal 58.180 Acres. (34.14 acre Land Registered under Perpetual lease). 2.88 acre Government Land. 26.25 acre Bakast Land (out of which 19.63 acre declared Private Land, 6.623 acre declared Govt. Land but proposal under consideration for Raiyatikaran on District level) L.A filed for balance 12.40 acre is being awarded by DLAO office, Aurangabad.</p> <p><b><u>Sasaram</u></b> :- L.A. Proposal 44.003 Acres. (18.610 acre Land Registered under Perpetual lease). Government Land : - 2.50 acre. L.A filed for balance 22.903 acre &amp; all land has already been acquired.</p>

Sl. No.	Division	Name of Scheme	Head / Sub Head	District	Administrative Approval/Ref. Agreement amount (Rs. in lakh)	Type / Length of Bridge (in M)	Date of Commencement	Date of Scheduled completion	Revised Date of completion	Achievement for the month / Till the month					Likely date of completion	Remarks
										Physical				Financial		
										Foun. (in %)	Sub Structure (in %)	Super Structure (in %)	Approach Road (in %)			
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
3	Gopalganj	Construction of 3-Lane H.L. RCC bridge in Bangra Ghat connecting SH- 74 (Muzafarpur District) & SH- 90 (Saran District) over river Gandak including approach road . S.p Singla Contruction, 011-42143697, Ph- 09501688799	Nabard	Muzaffarpur, Gopalganj, Saran	Rs.50897.95 / RCD Let No-8795(s) dt-14.11.2013 29951.00	RCC/1506	11.04.2014	09.04.2019 10.04.2017		1.25 87.20	9.65 64.10	2.24 29.24	0 21.60	131.9026 18614.81		<p>Bridge and Approach Road work is in Progress : -</p> <p><b>Muzafarpur</b> : - 45.9715 Acres.</p> <p>Permission for Perputual lease granted vide RCD office order No. 102 dated 11.07.2016. Till date 27.42203 acre out of 45.9715 acre land has been registered and verification of rest records is being done.</p> <p><b>Saran</b> :- 35.528 Acres</p> <p>Rs. 12,41,52,426.00 transferred to D.L.A.O Saran vide letter no. 1347 (E) dt. 03-09-2016 for L.A.</p> <p>SIA : - Final SIA Report submitted by CIMP on 18-08-2017. Expert Committee Report also submitted.</p> <p><b>Gopalganj</b> : - 56.95 Acres</p> <p>SIA : - SIA final report submitted. Expert committee report also submitted. Issue of notice under Section-11 is in process.</p> <p>Against demand of Rs. 21,67,15,524/- Vide letter No. 387 of D.L.A.O Gopalganj dt. 10-08-2017, Rs. 11,00,00,000/- vide letter no. 670 (E) Dt. 10-10-2017 &amp; Rs. 10,67,15,524/- vide letter no. 813 (E) dt, 18-12-2017 transferred to D.L.A.O Gopalganj.</p> <p><b>Unsurveyed land :-</b> 24.75 Acres (21.66 Acres In Mauza Sonaut and 3.09 Acres in Khirodhan Patti). Department of Revenue has notified for Survey of above mauza vide letter No. 1960 dt. 31.10.2016.</p>
4	Darbhanga	Construction of 13.00Km(Approx) long extended portion of Approach road of Baluaha Ghat Kosi Bridge between Baluahaghat to Gandaul upto Biraul (Hanti Kothi) in Saharsa/Darbhanga district of Bihar	Nabard	Saharsa & Darbhanga	Revised 40400.00 vide letter No 1704 (S) dated 24.10.2016	RCC/500	12.03.13	11.03.2016	30.06.17	0 100	0 100	0 98	02 76	488.68 29318.68	31.12.2018	<p><b>Bridge and Approach Road work in Progress :</b></p> <p>Bridge work completed (95%), Approach Road work in Progress (from KM 1.00 to 12.650KM) and KM 0.00 to 1.0 KM is under Objection by Land Owner</p> <p>Darbhanga : L.A. proposal - 168.8096 acre</p> <p>Saharsa : L.A. proposal - 20.55 acre</p> <p>SIA completed, section 11, 16, 17 and 18 done and section, 19 is in completed for land acquisition.</p>

Sl. No.	Division	Name of Scheme	Head / Sub Head	District	Administrative Approval/Ref. Agreement amount (Rs. in lakh)	Type / Length of Bridge (in M)	Date of Commencement	Date of Scheduled completion	Revised Date of completion	Achievement for the month / Till the month					Likely date of completion	Remarks
										Physical				Financial		
										Foun. (in %)	Sub Structure (in %)	Super Structure (in %)	Approach Road (in %)			
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
5	External Division	Lohiya Path Chakra Project (Construction of Swap and grade separated U-turn based multi sectional interchange at Bailey road , Patna (In between Lalit Bhawan & Vidyut Bhawan) with multiple underpasses, Flyover, elevated section using U girders & extra dosed cable Stayed structures with State of art, Pavement finished road appurtenances, pedestrian crossing, Software controlled solar lighting, Landscaping, and integrated drainage system etc.)	Plan	Patna	39147.70 7192 (S) Patna Dated- 05.08.2015 38159.16	3200M	19.12.15	<u>31.03.19</u> 18.12.17	-	<u>2</u> 69	<u>0</u> 17	0	0	<u>27.85362</u> 7620.21		Foundation Work (Pile, Pile Cap) & Sub-structure Work (Pier/Abutment Shaft) is in Progress.  Designs & Drawings of components of this project have been delivered by FITT, IIT Delhi and is in continuation.
6	Chakiya	Construction of H.L. RCC bridge (24x60m span) in the 27th KM of chakiya kesaria sattarghat road over river Gandak . M/S Vasishtha Construction Pvt Ltd. Ph- 09849767222	Nabard	Chakiya	26347.89 4156 (s) 13/04/2012 20918.30	RCC/ 1440	20.10.12	<u>30.06.18</u> 30.06.17	<u>30.06.18</u> 30.06.17	<u>1</u> 95	<u>2</u> 76	<u>4</u> 49	<u>2</u> 54	<u>576.33</u> 18681.68		These two mauja are surveyed land. These land is being aquired by land aquisition by the order of D.M. Gopalganj. SIA Report has been submitted to D.M Gopalganj by Chandragupta management insitute, Patna. Expert committee has been formed meeting 27.04.2018 These four mauja are unsurveyed land. G.P.S survey of these land has been carried out and sent to C.O. Baikunthpur for verification. Notification for survey has been published by the principal secretary, Revenue and land reforms, Bihar, Patna vide memo no 17 [stha] (Notification) 210/2011-1960, patna dated 31/10/16. D.M Gopalganj has written a letter to director land and measurement, Bihar, Patna for special survey vide letter no 801 dated 25/05/17. These lands are being acquired by land acquisition. Social Impact assesment report has been given to D.M East Champaran. Expert committee report has been received. Section 19 is in progress. DLO East Champaran has assured in the meeting with formers to start the payment by end of May '2018.

Sl. No.	Division	Name of Scheme	Head / Sub Head	District	Administrative Approval/Ref. Agreement amount (Rs. in lakh)	Type / Length of Bridge (in M)	Date of Commencement	Date of Scheduled completion	Revised Date of completion	Achievement for the month / Till the month					Likely date of completion	Remarks
										Physical				Financial		
										Foun. (in %)	Sub Structure (in %)	Super Structure (in %)	Approach Road (in %)			
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
7	Spl. Works Division Patna	Construction of Flyover connecting Mithapur flyover to Bhikhari Thakur (Yarpur) Flyover via R.Block Junction including approach road, retaining wall, service road, elevated rotary & electrification etc in Patna Town. (Rachna Construction Co. Bharuch Gujrat-16)	Plan	Patna	Rs. 16615.20 Lac L.N. 7109 (S) dt. 31-07-2015 10421.00	RCC/1270	12.11.15	11.11.18	-	6/76	2/41	-	-	115.12/5083.00	11.11.18	(i) Drawing released after re-design issued to contractor vide letter no.-1084 (En) dated-26.09.2017 and work has been started. (ii) Physical Progress- 34.5% (iii) 13 Nos of Pile cap, 10 Nos Shaft works at R.Block Golamber and 48 nos pile, 06 nos Pile cap & 5 Nos shaft work at Arm-2 with re-design are completed
8	Spl. Works Division Patna	Construction of Flyover Connecting Mithapur flyover to chiraiyatand Flyover via karbigahiya including approach road ,service road & side drain etc in patna Town. (Rachna Construction Co. Bharuch Gujrat-16)	Plan	Patna	Rs. 12186.25 Lac L.N.-6976 (S) dt. 29-07-2015 10175.00	RCC/1128	12.11.15	11.11.18		13.5/52.5	1/8	-	-	3.67/2594.00	11.11.18	(i) Drawing after redesign issued to contractor vide letter no.-1098 (En) dated-04.10.2017 (ii) 0.5736 acre land acquired by land acquisition office, Patna and written possession given to RCD, New Capital Division, Patna. Actual possession and demarcation is under process. (iii) Physical Progress-22% , 68 nos of pile and 12 nos Pile cap, 10 nos of Pier Shaft completed after redesign work.
9	West Champaran	Construction of 2 - Lane Approach Road Connectivity to Newly Constructed H.L. Bridge (42x44M) Over River Gandak between Dhanha Ghat to Ratwal Ghat (Approx Length 15 Km in the District of West Champaran, Bettiah (Bihar). UJJAIN ENGICON INDIA PVT. LTD.	Plan	West Champaran	7722(s) 18.08.2015 12524.00 9399.869	Length of Approach Road - 15.183 (km) & 3 Nos Bridge (1) RCC Bridge 4x 24.0m (2) RCC Bridge 3 x 18.0m (3) RCC Bridge 3 x 21.0m	28.08.2015	27.08.2017	30.05.2019 25.11.2017	3/88	0/70	0/70	5/60	0.00/5012.15		<b><u>Dhanha-Ratwal Bridge Inaugurated on 26.11.2013</u></b> L.A. office for L.A. work. Rs. 12,22,80,466.00 demanded by D. L.O., Bettiah. to pay the compensation of Land. by the Letter No. 28 Dt. 15.01.2018. The department has paid the demanded amount to D.L.O. Bettiah vide cheque No. 002438 dt. 13.02.2018 of ICICI Bank by letter no. 155 (WE) dt. 13.02.2018. The Proposal for Remainig one Mauja and two Partial Mauja (Chautarwa, Patilad Part and Dhanha Part) has been submitted to the L.A. Office. Service of Notice of Notification under Section 11

Sl. No.	Division	Name of Scheme	Head / Sub Head	District	Administrative Approval/Ref. Agreement amount (Rs. in lakh)	Type / Length of Bridge (in M)	Date of Commencement	Date of Scheduled completion	Revised Date of completion	Achievement for the month / Till the month					Likely date of completion	Remarks
										Physical				Financial		
										Foun. (in %)	Sub Structure (in %)	Super Structure (in %)	Approach Road (in %)			
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
10	Patna-1	Construction of Northern Approach (Sonpur Side) of Rail-cum-Road Bridge over river Ganga near Digha Ghat Patna.	Plan	Saran	Rs. 24498.95 Lakh L.No. 7175 (S) dt. 05.08.15 13177.97 Lakh	Ch.0.00 to Ch.2.560 (Upto Hariharnat h-Pahleja Road) 2.560 M (Phase-I)	12.12.2015	11.12.2016	11.06.2017	0/100	0/100	0/100	0/100	395.63 19570.86	Completed	Inaugrated on 11.06.2017 & opned to traffic.
					Rs. 24498.95 Lakh L.No. 7175 (S) dt. 05.08.15 11729.51 Lakh	Ch.2.560 to Ch.5.703 (Upto Hariharnat h-Pahleja Road to new Alignment of NH-19) 3.143 M (Phase-II)	16.02.2018	15.02.2020	-	-	-	-	1/2 126.00 126.00	02/2020	Work under progress. L.A. under process for 46.11521 Acre Land. Section-11 Notified Vide DM Saran letter No.1156 dated-11.09.2017 notification under section-19 (in process). Work awarded to S.P. Singla Construction Pvt. Ltd., Panchkula, Haryana. <b>Time line</b> Land likly tobe made available upto 15th May 2018. Approach road upto NH-19 (old alignment) likly tobe completed by December 2018. Approach road including RoB (Complete Project) upto NH-19 (new alignment) likly to be completed by February 2020.	
11	Patna-1	Construction of Flyover (2+2 lane of Carriage way 5.5 m) from Mithapur ROB to Chiraiyatand Flyover via station Road (854m elevated 207m ramp) and extension of Chiraiyatand Flyover (1+2 lane Carriageway 7.5m) upto Gandhi Maidan in exhibition road (612 elevated + 147m field up) in Patna town in the state of Bihar. S.P. Singla Construction, 011-42143697, 09501688799	ACA+Plan	Patna	Rs.16785.00 Lakh L.N.-100(S) dt. 08.02.13 Rs. 9701.12 Lakh	Fly over Bridge	28.06.13	27.12.2015	30.04.2016	0/100	0/100	0/100	0/100	585.57 11030.98	06/17 12/17	Inaugrated on 26.12.2017 and opened to traffic.
12	Patna-1	Construction of Pontoon Bridge in U/S & D/S parallel to Mahtma Gandhi Setu under Patna district. Length- 2x1500 m Length Approach- 5000 m	Plan	Patna	Lt No.7110 (S) dt.31.07.2015 Rs.8947.24 Lakh	Pontoon Bridge	29.12.2015	28.06.2017	-	Barell- 676 Nos. 492 Nos. Set - 338 Sets 246 Sets	-	-	5000 5000	0.00 9098.70	06/17 12/17	172 Sets of Pontoon installed in one lane and opened to traffic on 06.12.2017. Revised Estimate submitted for approval.

Sl. No.	Division	Name of Scheme	Head / Sub Head	District	Administrative Approval/Ref. Agreement amount (Rs. in lakh)	Type / Length of Bridge (in M)	Date of Commencement	Date of Scheduled completion	Revised Date of completion	Achievement for the month / Till the month					Likely date of completion	Remarks
										Physical				Financial		
										Foun. (in %)	Sub Structure (in %)	Super Structure (in %)	Approach Road (in %)			
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
13	Khagaria	Construction of 4-lane high level RCC bridge 1.84km & Approach Road 10.87Km & Guide Bunds at VijayGhat, Naugachia over river Kosi in the district of Bhagalpur, Bihar. S.P.Singla Constructions Pvt. Ltd.	Nabard	Bhagalpur	46784.87 vide letter No 963 (S) dated 07.02.2017 28902.00	RCC/ 1840	10/7/2010	10/1/2014	6/30/2017	0/100	0/100	0/100	0.00/92.00	8.68/43591.87	31.07.18	(i) Bhagalpur :- L.A. done for Approach Road (South end) - 129.125 acre (Land acquired) (ii) Bhagalpur :- L.A. Proposal for approach road (North end) - 4.045 acre. (Notified in section 21 by the DM vide letter no. 1 to 88 dt 05.06.2017) Rs. 21.96 Crore has been payment made by check, dt - 13.02.2017 for Rehabilitation work Rs. 6,09,49,500.00 has been paid to DLAO Bhagalpur. DM, Bhagalpur has directed DLAO Bhagalpur to transfer Rs. 18,22,26,550.00 to SDO, Naugachhia by returning the amount to via Senior Project Engineer, Khagaria and thereafter same amount being made available to SDO Naugachhia. The same amount has been provided to SDO Naugachhia vide letter No. 576 dt 07.04.2018 (iii) Bhagalpur : L.A. done for guide bund A1 - 39.795 acre (Land acquired) (iv) Bhagalpur : L.A. proposal for guide bund A2 - 25.92 acre ADRI submitted report to DM, Bhagalpur on dt. 14.02.2017 (v) Madhepura :- L.A. done for approach road - 46.54 acre (Land acquired)
14	Gopalganj	Construction of H.L. RCC bridge in Vishnupur Panchayat of Gopalganj District of the river Gandak M/S Vasishta Construction Pvt Ltd. Ph- 09849767222	Nabard	Gopalganj	Revised A/A including connectivity with NH-28 & SH-54 82583.30/54857.70 (main bridge with approach)	RCC/ 1920 (30x60 + 3x40)	01.06.2009	30.11.2013	15.12.17	0/100	0/100	0/100	01/100	0/52202.997	07.04.2018	<b>Bridge inaugurated on 13.03.2016 by Honble Chief Minister.</b> <b>West Champaran</b> : - For 300m balance approach road L.A. is being done under Perpetual Lease. Out of 15 Raiyat (3.52 Acre) registry completed for 13 Raiyat (2.59 Acre). 2 Raiyat approached Honble High Court. Registry for rest 1 Raiyat could not done due to absent of Raiyat. Approach road complete. <b>Gopalganj District</b> :- Out of land acquisition required in 13 villages for 135.7475 Acre, Land has already been acquired in 10 villages (92.0675 Acre) and transferred to BRPNL. Fresh LRP's under new LA Act for 3 villages (43.68 Acre) will be submitted soon. <b>West Champaran</b> : - L.A. Proposal for all the 9 Mauza submitted for 67.453 Acres to DLAO West Champaran. After verification by DLAO office LA proposal for 6 Mauza Re-submitted. Rest proposal is under verification. <b>Gopalganj</b> : - L.A. proposal for 3 Mauza under New L.A. Act, 2013 has been submitted vide letter no-526(E), 527(E), 528(E), dt.31-07-2017. SIA study is under process by A.N. Sinha Institute of Social Studies, Patna. Amount for SIA study has already been deposited to A.N. Sinha Institute of Social Studies, Patna.

Sl. No.	Division	Name of Scheme	Head / Sub Head	District	Administrative Approval / Ref. Agreement amount (Rs. in lakh)	Type / Length of Bridge (in M)	Date of Commencement	Date of Scheduled completion	Revised Date of completion	Achievement for the month / Till the month					Likely date of completion	Remarks
										Physical				Financial		
										Foun. (in %)	Sub Structure (in %)	Super Structure (in %)	Approach Road (in %)	During the month / till the month (Rs. In lakh)		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
15	Arah	Construction of H.L. R.C.C Bridge in between Ara of NH-30 & Chapra of NH-19 Via Babura Doriganj  S.D.B./S.P.S. (J.V.) 9386240810	Plan	Chapra	Rs.67600.00 / RCD Let No-4714(s) dt-31.3.10 62578.00	RCC/4000 2x50+35x60+15x120	05/07/2010	04/07/2014	30.05.2017	0/100	0/100	0/100	0/75	0.00 73243.29	Remaining 4 Lane Arah side & Guide bund likely to be completed June, 2018	<u>Inaugurated and opened for traffic</u> Bridge and 4 Lane Approach Road on Chapra side and 2 Lane on Arah side Inaugurated on 11.06.2017 other 2 Lane on Arah side & <u>Guide bund likely to be completed June, 2018</u> <u>Approach Road work in progress:-</u> <u>BHOJPUR</u> :- Total L.A proposal = 189.096 Acre. 43.88 Acre acquired out of 53.766 acre old notification. 29.52 Acre acquired from 39.77 acre perpetual lease proposal. Expert group report for 62.8135 acre land submitted to D.M. Bhojpur for Sec-11 on 17.03.2017. Notification for 2.1088 Acre land in Manachak Mauza has been published. R&R report has been approved by six men committee at District level. Expert group reviewed the final SIA report and recommend for Sec-11 to Collector, Bhojpur for 63.037 Acre. Inspection of Plots for R&R report has been approved by six men committee at District level. <u>SARAN</u> :- Total L.A Proposal = 35.489 acre 22.95 acre acquired out of 23.489 acre for approach road. For construction Main Guide Bund for 12.40 Acre of land for verification of proposal has been sent to D.M. Saran vide dated-16.09.2016 & reminder on 17.01.2017
16	Darbhanga	Construction of HL RCC Bridge on Kosi River between Baluaha Ghat and Gandaul under RIDF-XV S.P.Singla Constructions Pvt. Ltd.	Nabard	Saharsa												(i) Saharsa :- L.A. Proposal - 5.2741 acre The Land owner of Nagra & Khirho Villages has objected the type / rate of the Land. D.M. Saharsa has been requested to resolve the issue for 2.4 acre of Land.

Sl. No.	Division	Name of Scheme	Head / Sub Head	District	Administrative Approval/Ref. Agreement amount (Rs in lakh)	Type / Length of Bridge (in M)	Date of Commencement	Date of Scheduled completion	Revised Date of completion	Achievement for the month / Till the month					Likely date of completion	Remarks	
										Physical				Financial			
										Foun. (in %)	Sub Structure (in %)	Super Structure (in %)	Approach Road (in %)	During the month / till the month (Rs. In lakh)			
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	