

Bihar Rajya Pul Nirman Nigam Ltd, Patna
Details of Mega Progress Report 03.01.2018

| Sl. No. | Name of Scheme | Head / Sub Head | District | Division | Administrative Approval / Ref. Agreement amount (Rs in lakh) | Type / Length of Bridge (in M) | Date of Commencement | Date of Scheduled completion | Revised Date of completion | Achievement for the month / Till the month | | | | Likely date of completion | Remarks | |
|---------|---|-----------------|-----------------------|----------|---|--------------------------------|----------------------|------------------------------|----------------------------|--|----------------------|------------------------|----------------------|---------------------------|---|---|
| | | | | | | | | | | Physical | | | | | | Financial |
| | | | | | | | | | | Found. (in %) | Sub Structure (in %) | Super Structure (in %) | Approach Road (in %) | | | During the month / till the month (Rs. In lakh) |
| 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 | 14 | 15 | 16 | 17 |
| 1 | Construction of H.L. R.C.C Bridge in between Ara of NH- 30 & Chapra of NH- 19 Via Babura Doriganj S.D.B./S.P.S. (J.V.) 9386240810 | Plan | Chapra | Araha | Rs.67600.00 / RCD Let No- <u>4714(s)</u> dt- <u>31.3.10</u> 62578.00 | RCC/ 4000 2x50+ 35x60+ 15x120 | 05/07/2010 | 04/07/2014 | 30.05.2017 | 0 | 0 | 0 | 2 | 253.80 73243.29 | Remaining 4 Lane Araha Side December, 2017 Guide bund June, 2018 | <u>Inaugrated and opened for traffic</u> Bridge and 4 Lane Approach Road on Chapra side and 2 Lane on Araha side Inaugrated on 11.06.2017 other 2 Lane on Araha side likely to be <u>completed by December, 2017</u> guide bund likely to be completed June, 2018 <u>Approach Road work in progress:-</u> <u>BHOJPUR</u> :- Total L.A proposal = 189.95 Acre. 41.58 Acre acquired out of 53.766 acre old notification. 29.52 Acre acquired from 39.77 acre perpetual lease proposal. Expert group report for 62.8135 acre land submitted to D.M. Bhojpur for Sec-11 on 17.03.2017. Notification for 2.1088 Acre land in Manachak Mauza has been published. R&R report has been approved by siz men committee at District level. Expert group reviewed the final SIA report and recommend for Sec-11 to Collector, Bhojpur for 63.037 Acre.Inspection of Plots for R&R report has been approved by siz men committee at District level. <u>SARAN</u> :- 22.95 acre land acquired for approach road. For construction Main Guide Bund for 12.40 Acre of land for verification of proposal has been sent to D.M. Saran vide dated-16.09.2016 & reminder on 17.01.2017 |
| 2 | Construction of 4- Lane H.L.R.C.C Bridge (58x50) in between Daudnagar- Nasriganj over Son river. M/s. Hindustan Construction Co. Ltd. | Nabard | Aurangabad & Rohitash | Gaya | <u>61928.095</u> 8794 (S) dt. 14.11.2013 of RCD, Patna <u>43269.00</u> Revised A/A Rs.- <u>100656.00</u> 10100 (S) dt. 15-12-2016 of R.C.D., Patna. | RCC/ 58 x 50 M | 04.03.14 | 03.03.17 | 31.03.18 (Proposed) | 0 | 0 | 2 | 0 | 162.77 74968.93 | 31.03.2018 | <u>Bridge and Approach Road work in Progress.</u> <u>Aurangabad</u> : - L.A. Proposal 58.180 Acres. (34.14 acre Land Registered under Perpetual lease). 2.88 acre Government Land. 26.25 acre Bakast Land (out of which 19.63 acre declared Private Land, 6.623 acre declared Govt. Land but proposal under consideration for Raiyatikaran on District level) L.A filed for balance 13.170 acre is being awarded by DLAO office, Aurangabad. <u>Sasaram</u> :- L.A. Proposal 44.003 Acres. (18.610 acre Land Registered under Perpetual lease). Government Land : - 2.50 acre. L.A filed for balance 22.903 acre. Notice issued and payment is in progress. |

| Sl. No. | Name of Scheme | Head / Sub Head | District | Division | Administrative Approval / Ref. Agreement amount (Rs in lakh) | Type / Length of Bridge (in M) | Date of Commencement | Date of Scheduled completion | Revised Date of completion | Achievement for the month / Till the month | | | | | Likely date of completion | Remarks |
|--------------|--|-----------------|-----------|-----------|--|---|----------------------|------------------------------|----------------------------|--|----------------------|------------------------|----------------------|---|---------------------------|---|
| | | | | | | | | | | Physical | | | | Financial | | |
| | | | | | | | | | | Foun. (in %) | Sub Structure (in %) | Super Structure (in %) | Approach Road (in %) | During the month / till the month (Rs. In lakh) | | |
| 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 | 14 | 15 | 16 | 17 |
| 3 | Construction of H.L. RCC bridge (24x60m span) in the 27th KM of chakiya kesaria sattarghat road over river Gandak . M/S Vasishta Construction Pvt Ltd. Ph- 09849767222 | Nabard | Chakiya | Chakiya | 26347.89 4156 (s) 13/04/2012 20918.30 | RCC/ 1440 | 20.10.12 | 19.04.16 | 30.06.17 | 0 91 | 1 70 | 4 37 | 0 50 | 1911.45 15957.42 | 30.06.2018 | 1. Land Acquisition for both side has not cleared. Land owner disturbed and stop the work regularly. They have stopped like A1 side approach road guide bund and same place in A2 site guide bund. They have also stopped the work of 700 mtrs approach road in A2 side 2. Hard Starta obtained in foundation. Its create a problem in sinking. |
| 4 | Construction of H.L. RCC bridge in Vishnupur Panchayat of Gopalganj District of the river Gandak M/S Vasishta Construction Pvt Ltd. Ph- 09849767222 | Nabard | Gopalganj | Gopalganj | Revised A/A including connectivity with NH-28 & SH-54 82583.30 54857.70 (main bridge with approach) | RCC/ 1920 (30x60 + 3x40) | 01.06.2009 | 30.11.2013 | 31.03.16 | 0 100 | 0 100 | 0 100 | 0 99 | 0 50991.778 | 15.12.17 | Bridge inaugurated on 13.03.2016 by Honble Chief Minister. West Champaran : - For 300m balance approach road L.A. is being done under Perpetual Lease. Out of 15 Raiyat (3.52 Acre) registry completed for 13 Raiyat (2.59 Acre). 2 Raiyat approached Honble High Court. Registry for rest 1 Raiyat could not done due to absent of Raiyat. Balance work of approach road is in Progress. Gopalganj District :- Out of land acquisition required in 13 villages for 135.7475 Acre, Land has already been acquired in 10 villages (92.0675 Acre) and transferred to BRPNNL. Fresh LRPs under new LA Act for 3 villages (43.68 Acre) is yet to be submitted. |
| Connectivity | Approach Road | | | | | West Champaran : - L.A. Proposal submitted for 67.453 Acres on 25.06.2016. Again S.P.E Gopalganj filed the L.A. vide letter No. 147 (WE) on 10.12.2016 under new land acquisition rule to D.L.A.O. Revised L.A. Proposal for two mauza Mangalpur Gudariya and Baikunthwa submitted to DLAO, Bettiah vide letter no 542 (E), 543(E),dt.08-08-2017. DLAO, Bettiah has returned the LA proposal back for correction of errors. Corrected LA proposal submitted to DLAO Bettiah by letter no. 658&659 dt. 07-10-2017. Corrected LA Proposal under New LA act for rest 7 Mauza has been submitted. Gopalganj : - As per direction of RCD vide letter No.741 (E) dated 10.02.2017 Collector Gopalganj has been requested to acquire the Land under LA act, 2013. L.A. proposal is already submitted vide letter No. 1149 (WE) dated 01.07.2016. S.P.E. World Bank Division deposited Rs. 15.4275 Cr to DLAO Gopalganj vide letter no-767(E) dt.14-05-2015. DLAO Gopalganj has returned the LA Praposal vide letter no-213,dated 27-04-2017 for submission of LA Praposal under new L.A. Act 2013. L.A. proposal under New L.A. Act, 2013 submitted vide letter no-526(E), 527(E), 528(E), dt.31-07-2017. CIMP submitted estimate for SIA to D.M Gopalganj. | | | | | | | | | | |

| Sl. No. | Name of Scheme | Head / Sub Head | District | Division | Administrative Approval / Ref. Agreement amount (Rs in lakh) | Type / Length of Bridge (in M) | Date of Commencement | Date of Scheduled completion | Revised Date of completion | Achievement for the month / Till the month | | | | Likely date of completion | Remarks | | |
|---------|--|-----------------|-------------------------------|-----------|--|--------------------------------------|----------------------|------------------------------|----------------------------|--|----------------------|------------------------|----------------------|---------------------------|-----------------------------|--|---|
| | | | | | | | | | | Physical | | | | | | Financial | |
| | | | | | | | | | | Foun. (in %) | Sub Structure (in %) | Super Structure (in %) | Approach Road (in %) | | | During the month / till the month (Rs. In lakh) | |
| 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 | 14 | 15 | 16 | 17 | |
| 5 | Construction of 3- Lane H.L. RCC bridge in Bangra Ghat connecting SH- 74 (Muzafarpur District) & SH- 90 (Saran District) over river Gandak including approach road . S.p Singla Contruction, 011-42143697, Ph- 09501688799 | Nabard | Muzaffarpur, Gopalganj, Saran | Gopalganj | Rs.50897.95 / RCD Let No- 8795(s) dt- 14.11.2013 29951.00 | RCC/ 1506 | 11.04.2014 | 10.04.2017 | | | 0.75 81.25 | 23.65 42.00 | 0.75 16.00 | 0.00 21.20 | 1699.5815 16604.043 | 31.12.18 | <p>Bridge and Approach Road work in Progress :-</p> <p>Muzafarpur : - 45.9715 Acres. Permission for Perputual lease granted vide RCD office order No. 102 dated 11.07.2016. Till date 25.20608 acre land has been registered and verification of rest records is being done.</p> <p>Saran :- 35.528 Acres Rs. 12,41,52,426.00 transferred to D.L.A.O Saran vide letter no. 1347 (E) dt. 03-09-2016 for L.A. SIA : - Chandra Gupt Institute Patna Inspected site on 05.12.2016. Rs. 46,65,780.00 transferred to D.L.A.O Saran vide letter no. 39(E) dt. 25-01-2017. DLAO Saran transferred Rs. 46,65,780 for SIA to CIMP vide letter no 109 dated 30.01.2017. Final SIA Report submitted by CIMP on 18-08-2017. Expert Commitee Report submitted.</p> <p>Gopalganj : - 56.95 Acres As per direction of RCD vide letter No. 7369 dated 10.11.2016, S.P.E. Gopalganj requested (Letter No. 108 dt. 14.11.2016) to do the needful for LA filed vide letter No. 498 dated 30.03.2016 SIA : - DLAO Gopalganj transferred Rs. 712033.00 to CIMP vide letter No. 91 dated 22.02.2017).Again Rs. 22,45,738.00 has been transferred to DLAO Gopalganj vide letter No-230(WE), dated-09-05-2017. SIA final report sumitted. Expert committee constituted. Against demand of Rs. 21,67,15,524/- Vide letter No. 387 of D.L.A.O Gopalganj dt. 10-08-2017, Rs. 11,00,00,000/- vide letter no. 670 (E) Dt. 10-10-2017 & Rs. 10,67,15,524/- vide letter no. 813 (E) dt, 18-12-2017 transferred to D.L.A.O Gopalganj.</p> <p>Unsurveyed land :- 24.75 Acres (21.66 Acres In Mauza Sonaut and 3.09 Acres in Khirodhan Patti). Department of Revenue has notified for Survey of above mauza vide letter No. 1960 dt. 31.10.2016.</p> |
| 6 | Construction of Northern Approach (Sonpur Side) of Rail-cum-Road Bridge over river Ganga near Digha Ghat Patna. | Plan | Saran | Patna-1 | Rs. 24498.95 L No. 7175 (S) dt. 05.08.15 7548.63 (Ph-1) | 2.560 Km (Ph-1) 12.12.2015 (Ph-1) | 11.12.2016 (Ph-1) | 11.06.2016 (Ph-1) | | 0 100 | 0 100 | 0 100 | 0 100 | 0.00 18823.07 | 12/19 (Complete Project) | <p>Inagurated on 11.06.2017 & opened to traffic.</p> <p>2nd Phase-(2.560Km to 5.703Km) L.A. under process for 46.11521 Acre Land. Section-11 Notified Vide DM Saran letter No.1156 dated-11.09.2017. Re-tender recieved on 29.07.2017. Tender disposal under process.</p> <p>Time line Land likly tobe made available upto March 2018. Approach road upto NH-19 (old alignment) likly tobe completed by December 2018. Approach road including RoB (Complete Project) upto NH-19 (new alignment) likly tobe completed by December 2019</p> | |

| Sl. No. | Name of Scheme | Head / Sub Head | District | Division | Administrative Approval / Ref. Agreement amount (Rs in lakh) | Type / Length of Bridge (in M) | Date of Commencement | Date of Scheduled completion | Revised Date of completion | Achievement for the month / Till the month | | | | Likely date of completion | Remarks | |
|---------|--|-----------------|----------|----------|--|--------------------------------|----------------------|------------------------------|----------------------------|---|----------------------|------------------------|----------------------|---------------------------|----------------|--|
| | | | | | | | | | | Physical | | | | | | Financial |
| | | | | | | | | | | Foun. (in %) | Sub Structure (in %) | Super Structure (in %) | Approach Road (in %) | | | During the month / till the month (Rs. In lakh) |
| 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 | 14 | 15 | 16 | 17 |
| 7 | Construction of Flyover (2+2 lane of Carriage way 5.5 m) from Mithapur ROB to Chiraiyatand Flyover via station Road (854m elevated 207m ramp) and extension of Chiraiyatand Flyover (1+2 lane Carriageway 7.5m) upto Gandhi Maidan in exhibition road (612 elevated + 147m field up) in Patna town in the state of Bihar. S.P. Singla Construction, 011-42143697, 09501688799 | ACA | Patna | Patna-1 | Rs.16785.00 Lac L.N.-100 (S) dt. 08.02.13 Rs. 9701.12 | Fly over Bridge | 28.06.13 | 27.12.2015 | 30.04.2016 | 0 100 | 0 100 | 1 100 | 1 100 | 121.74 10122.04 | 06/17 12/17 | Inagurated on 26.12.2017 and opened to traffic. |
| 8 | Construction of Pontoon Bridge in U/S & D/S parallel to Mahtma Gandhi Setu under Patna district. Length- 2x1500 m Length Approach- 5000 m | Plan | Patna | Patna-1 | 7110 (S) 31-07-2015 8947.24 | Pontoon Bridge | 29.12.2015 | 28.06.2017 | - | Barell - 676 Nos 492 Nos. Set - 338 Sets 246 Sets | - | - | 5000 5000 | 724.31 9098.70 | 06/17 12/17 | 172 Sets of Pontoon installed in one lane and opened to traffic on 06.12.2017. Rest 166 sets ready for use of another places. Revised Estimate submitted for approval. |

| Sl. No. | Name of Scheme | Head / Sub Head | District | Division | Administrative Approval / Ref. Agreement amount (Rs in lakh) | Type / Length of Bridge (in M) | Date of Commencement | Date of Scheduled completion | Revised Date of completion | Achievement for the month / Till the month | | | | Likely date of completion | Remarks | |
|---------|--|-----------------|----------|---------------------------|--|--------------------------------|----------------------|------------------------------|----------------------------|--|----------------------|------------------------|----------------------|---------------------------|----------|---|
| | | | | | | | | | | Physical | | | | | | Financial |
| | | | | | | | | | | Foun. (in %) | Sub Structure (in %) | Super Structure (in %) | Approach Road (in %) | | | During the month / till the month (Rs. In lakh) |
| 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 | 14 | 15 | 16 | 17 |
| 9 | Lohiya Path Chakra Project (Construction of Swap and grade separated U-turn based multi sectional interchange at Bailey road , Patna (In between Lalit Bhawan & Vidyut Bhawan) with multiple underpasses, Flyover, elevated section using U girders & extra dosed cable Stayed structures with State of art, Pavement finished road appurtenances, pedestrian crossing, Software controlled solar lighting, Landscaping, and integrated drainage system etc.) | Plan | Patna | World Bank | 39147.70 7192 (S) Patna Dated- 05.08.2015 38159.16 | 3200M | 19.12.15 | 18.12.17 | - | 2 58 | 0 15 | 0 | 0 | 313.420 5559.134 | 18.12.17 | Foundation Work (Pile, Pile Cap) & Sub-structure Work (Pier/Abutment Shaft) is in Progress. Designs & Drawings of components of this project have been delivered by FITT, IIT Delhi and is in continuation. |
| 10 | Construction of Flyover connecting Mithapur flyover to Bikhari Thakur (Yarpur) Flyover via R.Block Junction including approach road, retaining wall, service road, elevated rotary & electrification etc in Patna Town. (Rachna Construction Co. Bharuch Gujrat-16) | Plan | Patna | Spl. Works Division Patna | Rs. 16615.20 Lac L.N. 7109 (S) dt. 31-07- 2015 10421.00 | RCC/ 1270 | 12.11.15 | 11.11.18 | - | 1 68 | 1 26 | - | - | 54.32 4391.02 | 11.11.18 | (i) Drawing released after re-design issued to contractor vide letter no.-1084 (En) dated-26.09.2017 and work has been started. (ii) Physical Progress- 30% (iii) 08 Nos of Pile cap, 03 Nos Shaft works at R.Block Golamber and 02 nos Pile cap work at Arm-2 with re-design are completed |

| Sl. No. | Name of Scheme | Head / Sub Head | District | Division | Administrative Approval / Ref. Agreement amount (Rs in lakh) | Type / Length of Bridge (in M) | Date of Commencement | Date of Scheduled completion | Revised Date of completion | Achievement for the month / Till the month | | | | | Likely date of completion | Remarks | |
|---------|---|-----------------|----------------------|---------------------------|--|--------------------------------|----------------------|------------------------------|----------------------------|--|----------------------------------|--------------------------------|----------------------|---|---------------------------|--|---|
| | | | | | | | | | | Physical | | | | Financial | | | |
| | | | | | | | | | | Foun. (in %) | Sub Structure (in %) | Super Structure (in %) | Approach Road (in %) | During the month / till the month (Rs. In lakh) | | | |
| 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 | 14 | 15 | 16 | 17 | |
| 11 | Construction of Flyover Connecting Mithapur flyover to chiraiyatand Flyover via karbigahiya including approach road ,service road & side drain etc in patna Town. (Rachna Construction Co. Bharuch Gujrat-16) | Plan | Patna | Spl. Works Division Patna | Rs. 12186.25 Lac L.N.-6976 (S) dt. 29-07-2015 10175.00 | RCC/ 1128 | 12.11.15 | 11.11.18 | | | 1.5 37.5 | - | - | - | 124.00 1830.25 | 11.11.18 | (i) Drawing after redesign issued to contractor vide letter no.-1098 (En) dated-04.10.2017 (ii) 0.5736 acre land acquired by land acquisition office, Patna and written possession given to RCD, New Capital Division, Patna. Actual possession and demarcation is under process. (iii) Physical Progress-15% , 04 nos Pile cap completed. Reinforcement work in the pile cap in progress |
| 12 | Construction of 13.00Km(Approx) long extended portion of Approach road of Baluaha Ghat Kosi Bridge between Baluahaghat to Gandaul upto Biraul (Hanti Kothi) in Saharsa/Darbhanga district of Bihar GAMMON INDIA LIMITED | Nabard | Saharsa & Darbhanga | Darbhanga | Revised 40400.00 vide letter No 1704 (S) dated 24.10.2016 | RCC/ 500 | 12.03.13 | 11.03.2016 | 30.06.17 | 0 100 | 0 100 | 0.5 97.00 | 0.00 74.00 | 760.14 28295.22 | 31.03.2018 | <u>Bridge and Approach Road work in Progress :</u> Bridge work completed (95%), Approach Road work in Progress (from KM 1.00 to 12.650KM) and KM 0.00 to 1.0 KM is under Objection by Land Owner Darbhanga : L.A. proposal - 168.8096 acre Saharsa : L.A. proposal - 20.55 acre SIA completed, section 11, 16, 17 and 18 done and section, 19 is in progress for land acquisition. | |
| 13 | Construction of 2x2 Lane Bridge with footpath across river Ganga between Sultanganj (Bhagalpur District) and Aguwani Ghat (Khagaria District) including navigational span of cable stayed and approaches (Connecting NH31 and NH80) in the state of Bihar. S.P.Singla Constructions Pvt. Ltd. | Nabard | Khagaria & Bhagalpur | Khagaria | 171077.00 8797 (S) dated 14.11.13 Agreement Amount 85900.00 | RCC / 3160 | 02/05/15 | 01/11/2019 | | 5.29 80.64 (Main Bridge) | 2.25 34.10 (Main Bridge e) | 1.80 3.69 (Main Bridge) | - | 2859.09 39200.76 | 11-01-2019 | <u>Bridge and Approach Road work in Progress :</u> (i) Bhagalpur :- L.A. Proposal -91.164 Acre SIA - After field survey by ADRI Report Submitted to DM, Bhagalpur (ii) Khagaria:- L.A. Proposal - 312.779 Acre Aguwani - Field survey of 12 mouza out of total 17 Mouza were done by ADRI and SIA report of the same submitted to DM, Khagaria. Remaining 5 Mouza and Part 2 Mouza SIA Draft report submitted to DLAO Khagaria by ADRI and Public hearing done, Report submitted to DM Khagaria. Cost of L.A. Rs. 86,15,75,775/- Deposited to DLAO Khagaria. | |

| Sl. No. | Name of Scheme | Head / Sub Head | District | Division | Administrative Approval / Ref. Agreement amount (Rs in lakh) | Type / Length of Bridge (in M) | Date of Commencement | Date of Scheduled completion | Revised Date of completion | Achievement for the month / Till the month | | | | | Likely date of completion | Remarks | |
|---------|--|-----------------|----------------|----------------|--|--|----------------------|------------------------------|----------------------------|--|----------------------|------------------------|----------------------|---|---------------------------|--|---|
| | | | | | | | | | | Physical | | | | Financial | | | |
| | | | | | | | | | | Foun. (in %) | Sub Structure (in %) | Super Structure (in %) | Approach Road (in %) | During the month / till the month (Rs. In lakh) | | | |
| 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 | 14 | 15 | 16 | 17 | |
| 14 | Construction of 2 - Lane Approach Road Connectivity to Newly Constructed H.L. Bridge (42x44M) Over River Gandak between Dhanha Ghat to Ratwal Ghat (Approx Length 15 Km in the District of West Champaran, Bettiah (Bihar). UJJAIN ENGICON INDIA PVT. LTD. | Plan | West Champaran | West Champaran | 7722(s) 18.08.2015 <u>12524.00</u> 9399.869 | Length of Approach Road - 15.183 (km) & 3 Nos Bridge - (1) RCC Bridge 4x 24.0m (2) RCC Bridge 3 x 18.0m (3) RCC Bridge 3 x 21.0m | 28.08.2015 | 27.08.2017 | 25.11.2017 | | <u>0</u> 85 | <u>0</u> 60 | <u>5</u> 50 | <u>0</u> 35 | <u>0.00</u> 4273.57 | 30.03.2018 | <u>Dhanha-Ratwal Bridge Inaugurated on 26.11.2013</u> Approach Road work in Progress : West Champaran (Bettiah) :- L.A. Proposal - 65.9307 acre. (Approx) Proposal for L.A. has been submitted to D.M. West Champaran. SIA - ADRI (Rs. 18.54 Lacs deposited to DLAO Bettiah vide SPE Letter No. 1352 dated 04.11.2016. ADRI has allready visited the site and SIA. report submitted by ADRI Patna to D.M. Bettiah. Export Committee has been submitted Report on 29.04.2017. Verified Report has been received by Civil S.D.O., Bagha Vide Letter No. - 109 Dt. 13.10.2017. Notification is preparing under section 11(1). A J.E. is duputed in the L.A. office for L.A. work. |
| 15 | Construction of 4-lane high level RCC bridge 1.84km & Approach Road 10.87Km & Guide Bunds at VijayGhat, Naugachia over river Kosi in the district of Bhagalpur, Bihar. S.P.Singla Constructions Pvt. Ltd. | Nabard | Bhagalpur | Khagaria | 46784.87 vide letter No 963 (S) dated 07.02.2017 28902.00 | RCC/ 1840 | ##### | 01-10-2014 | ##### | | <u>0</u> 100 | <u>0</u> 100 | <u>0</u> 100 | <u>0.00</u> 92.00 | <u>13.95</u> 43290.19 | 30.09.17 | (i) Bhagalpur :- L.A. Proposal for Approach Road (South end) - 129.125 acre (Land acquired) (ii) Bhagalpur :- L.A. Proposal for approach road (North end) - 4.045 acre. (Notified in section 11 by the DM on 03.11.2016) Rs. 21.96 Crore has been payment made by check, dt - 13.02.2017 for Rehabilitation work Rs. 6,09,49,500.00 has been paid to DLAO Bhagalpur (iii) Bhagalpur : L.A. proposal for guide bund A1 - 39.795 acre (Land acquired) (iv) Bhagalpur : L.A. proposal for guide bund A2 - 25.92 acre SIA - ADRI, Rs. 12.80 Lakh deposited to DLAO for SIA, ADRI submitted report to DM, Bhagalpur on dt. 14.02.2017 (v) Madhepura :- L.A. Proposal for approach road - 46.54 acre (Land acquired) |
| 16 | Construction of HL RCC Bridge on Kosi River between Baluaha Ghat and Gandaul under RIDF-XV S.P.Singla Constructions Pvt. Ltd. | Nabard | Saharsa | Darbhanga | | | | | | | | | | | | (i) Saharsa :- L.A. Proposal - 5.2741 acre The Land owner of Nagra & Khirho Villages has objected the type / rate of the Land. D.M. Saharsa has been requested to resolve the issue for 2.4 acre of Land. | |

| Sl. No. | Name of Scheme | Head / Sub Head | District | Division | Administrative Approval / Ref. Agreement amount (Rs in lakh) | Type / Length of Bridge (in M) | Date of Commencement | Date of Scheduled completion | Revised Date of completion | Achievement for the month / Till the month | | | | Likely date of completion | Remarks | |
|---------|----------------|-----------------|----------|----------|--|--------------------------------|----------------------|------------------------------|----------------------------|--|----------------------|------------------------|----------------------|---------------------------|---------|---|
| | | | | | | | | | | Physical | | | | | | Financial |
| | | | | | | | | | | Foun. (in %) | Sub Structure (in %) | Super Structure (in %) | Approach Road (in %) | | | During the month / till the month (Rs. In lakh) |
| 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 | 14 | 15 | 16 | 17 |
| | | | | | | | | | | | | | | | | |