

BIHAR RAJYA PUL NIRMAN NIGAM LTD.

PROGRESS REPORT MONTH OF DECEMBER, 2017

Format circulated vide Letter No. 4454(s) we dt. 30.03.2007 of R.C.D. Bihar

December 31.12.2017

Sl.No	Name Of Work	Head/ Sub Head	District	Division	Administrative Approval	Type/ Length Of Bridge(M)	Length of Approach (in M)	Date of Commencement	Date Of Scheduled completion	Achievement for the month / till month					Likely date of completion	Remarks
										Physical				Financial		
										Foundation (in %)	Sub-Structure (in %)	Super- Structure (in %)	Approach (in %)	Cumulative		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
1	Construction of H.L.R.C.C. Bridge in Jamin Mathiya Village near Ram Pratap Rai under Meenapur Block in the district of Muzaffarpur. (MMSNY)	MMSNY	Muzaffarpur	Muzaffarpur	361.11 2784 (S) 25.03.2015 228.59	RCC/ 22.00	-	01.10.2015	30.09.2016	<u>0</u> <u>100</u>	<u>0</u> <u>100</u>	<u>0</u> <u>100</u>	<u>5</u> <u>75</u>	<u>0.00</u> 144.32	Feb 18	Work in Progress. (Delayed due to always local hindrance for land).
2	Construction of H.L.R.C.C. Bridge in Kodariya under Meenapur Block in the district of Muzaffarpur (Nabard)	Nabard	Muzaffarpur	Muzaffarpur	3300.00 11908(s) 09/11/2012 2362.12	RCC/ 325.00	-	Dec-12	06/15 12/14	<u>0</u> <u>100</u>	<u>0</u> <u>100</u>	<u>0</u> <u>100</u>	<u>0</u> <u>60</u>	<u>0.00</u> 2624.79	March, 2018 (Subject to LA)	(i) Bridge Part completed. LA Issue for approach road. Kodariya Mauja- 1.67 acres Mursandi Mauja- 7.325 acres Govt. land- 0.38 acres. Total land- 8.995 acres Total Raiyat- 61 Published news papers (Hindustan & Prabhat Khabar, Muzaffarpur, dated 22.07.2017) for objection if any. No Objection by any land owners received. A letter has been sent to ENC, R.C.D. by MD's letter no 2307 dated 10-08-2017 for approval in Preapetel lease, which is under process. Report regarding query raised by RCD submitted to ENC, Patna MD's letter no 3407 dated 22.11.2017. Reply of queries raised by Engineer in chief, RCD, Patna sent and further instruction is given by Engineer in chief for, which necessary
3	Construction of H.L.R.C.C. Bridge across canal in Dighara Butler road in the district of Muzaffarpur. (Nabard)	Nabard	Muzaffarpur	Muzaffarpur	310.17 34 (s) 02/01/2013 292.62	RCC/ 21.00	-	02/2014	02/15	<u>0</u> <u>100</u>	<u>0</u> <u>100</u>	<u>0</u> <u>100</u>	<u>0</u> <u>25</u>	<u>0.00</u> 168.27	-	Bridge part completed & Approach road under L/A issue which is under process by RCD, Muzaffarpur
4	Construction of H.L.R.C.C. Bridge in Runni-Saidpur-Katra-Keowatsa road in km of 26.15the district of Muzaffarpur. (Nabard)	Nabard	Muzaffarpur	Muzaffarpur	880.76 7771(s) 26/09/2013 741.42	RCC/ 96.00	-	01/2014	08/15	<u>0</u> <u>100</u>	<u>0</u> <u>100</u>	<u>0</u> <u>100</u>	<u>0</u> <u>90</u>	<u>0.00</u> 571.69	-	Under Departmental enquiry.

SI.No	Name Of Work	Head/ Sub Head	Distirct	Division	Administrative Approval	Type/ Length Of Bridge(M)	Length of Approach (in M)	Date of Commencement	Date Of Scheduled completion	Achievement for the month / till month					Likely date of completion	Remarks
										Physical				Financial		
										Foundation (in %)	Sub-Structure (in %)	Super- Structure (in %)	Approach (in %)	Cumulative		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
5	Construction of H.L.R.C.C. Bridge in Dr Jarnath Mishra College in between Soda Godaun to Ahiyapur with approach road in the district of Muzaffarpur. (Nabard)	Nabard	Muzaffarpur	Muzaffarpur	4329.61 7889 (s) 03/10/2013 3107.10	RCC/ 300.00	-	02/2014	16-Feb	0 95	5 85	5 67	0 0	80.97 2209.04	06/2018 (Subject to L/A)	<p>Work in Progress.</p> <p>Chaqmohabbat Mauja- 1.67 acres Nazirpur Mauja- 4.45 acres Chandrawara Mauja- 9.04 acres Total Land- 16.01 acres</p> <p>Total Raiyat- 22</p> <p>Published news papers (Dainik Jagran & Prabhat Khabar Muzaffarpur, dated 22.07.2017) for objection if any.</p> <p>No Objection by any land owners received.</p> <p>A letter has been sent to R.C.D. by MD letter no 2305 dated 10-08-2017 for approval in Preapetul lease, which is under process.</p> <p>Report regarding query raised by RCD submitted to ENC, RCD, Patna Md's letter no 3368 dated 20.11.2017. Reply of queries raised by Engineer in chief, RCD, Patna sent and further instruction is given by Engineer in chief for, which necessary</p>
6	Construction of H.L.R.C.C. Bridge in Anjankot and Bharkurwa Ghat over Bhudhi Gandak River under Motipur in the district of Muzaffarpur. (Nabard)	Nabard	Muzaffarpur	Muzaffarpur		RCC/ 300.00										<p>Bridge Completed & Opened.</p> <p>Bariyarpur Mauja- 3.94 acres.</p> <p>Bariyarpur alies Bajipur Mauja-- 4.25 acres.</p> <p>Govt. land- 0.41 acres.</p> <p>Total Land- 8.19 acres</p> <p>Total Raiyat- 37</p> <p>Published news papers (Hindustan & Dainik Jagran, Muzaffarpur, dated 23.07.2017) for objection if any.</p> <p>Objections received from land owners has been sent to DLAO, Muzaffarpur vide letter no 810(WE) dated 19.08.2017 for compliances. Which is awaited.</p> <p>A letter has been sent to R.C.D. by MD for approval in Preapetul lease, which is under process.</p> <p>Report regarding query raised by RCD submitted to ENC, RCD, Patna MD's letter no 3372 dated 09.11.2017.Reply of queries raised by Engineer in chief, RCD, Patna sent and further instruction is given by Engineer in chief for, which necessary</p>

SI.No	Name Of Work	Head/ Sub Head	District	Division	Administrative Approval	Type/ Length Of Bridge(M)	Length of Approach (in M)	Date of Commencement	Date Of Scheduled completion	Achievement for the month / till month					Likely date of completion	Remarks
										Physical				Financial		
										Foundation (in %)	Sub-Structure (in %)	Super- Structure (in %)	Approach (in %)	Cumulative		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
7	Construction of H.L.R.C.C. Bridge in Muzaffarpur deoria road 20/2 over Nundhar river with approach road in the district of Muzaffarpur. (Nabard)	Nabard	Muzaffarpur	Muzaffarpur		RCC/ 36.00 m										<p>Bridge Completed & Opened.</p> <p>Total land-1.13 Raiyat- 03</p> <p>Published news papers (Hindustan & Dainik Jagran, Muzaffarpur, dated 23.07.2017) for objection if any.</p> <p>No Objection by any land owners received. A letter has been sent to R.C.D. by MD for approval in Preapetul lease. Which is under process.</p> <p>Report regarding query raised by RCD submitted to ENC, RCD, Patna MD's letter no 3372 dated 09.11.2017.</p>
8	Construction of H.L.R.C.C. Brige in 10th km of Maksudpur in the district of Muzaffarpur. (Plan)	MMSNY	Muzaffarpur	Muzaffarpur		RCC/ 94.00 m										<p>Bridge Completed & Opened.</p> <p>L/A process has been completed & Bridge Handed over.</p> <p>Total demand Rs. 112.80 Lacs Rs. 55.00 lacs and Rs. 38,15,318.00 already paid as per previous demand. Thus Rs.18,93,374/- is dues as per current demand for revised estimate is under process.</p> <p>Revised A/A is required for payment of balance amount. Which is under process.</p>
9	Construction of H.L.R.C.C. Bridge in Raghai ghat over Bhudhi Gandak river in the district of Muzaffarpur. (Plan)	Plan	Muzaffarpur	Muzaffarpur		RCC/ 300.00										<p>Bridge Completed & Opened.</p> <p>L/A process has been completed & Bridge Handed over.</p> <p>Only part payment Rs. 92,76,629.00 is due.</p> <p>Estimate for revised A/A has been sent to Engineer in Chief, RCD, Patna vide MD's letter no 904 (E) dated 28/12/2016. Which is awaited. Further a letter has been sent by MD to Engineer in chief vide letter 844 dated 16.11.2017 for</p>
10	Construction of Box culvert (5x5x3m) in Babhanwara village near Balua Tola in Bharhariya Block of Siwan District. Chandralokesh Nath Cons. Pvt. Ltd.,9431496310 (FY 2013-14)	MMSNY	Siwan	Muzaffarpur	Rs.138.79 / RCD Let No-7112(s)/dt-31.7.14 Rs.105.34	RCC 25.00 (M)	-	02/2015	02/2016	0 100	0 100	0 100	0 100	0.00 63.49	-	Work completed

Sl.No	Name Of Work	Head/ Sub Head	Distirct	Division	Administrative Approval	Type/ Length Of Bridge(M)	Length of Approach (in M)	Date of Commencement	Date Of Scheduled completion	Achievement for the month / till month					Likely date of completion	Remarks
										Physical				Financial		
										Foundation (in %)	Sub-Structure (in %)	Super- Structure (in %)	Approach (in %)	Cumulative		
11	12	13	14	15	16	17										
11	Construction of H.L.R.C.C. Bridge over Gandak canal between 120-121 chainge at Mushari in Lakri Naviganj Block in the district of Siwan. (2x16.50m) M/s Shivam Construction, 9473227544	MMSNY	Siwan	Muzaffarpur	Rs.214.85 / RCD Let No-12643(s) dt- 24.12.14 Rs. 186.69	RCC 33.0 (M)	-	12.03.2015	11.03.2016	0 100	0 100	0 100	0 55	0.00 131.59	Jan-18	Work in Progress
12	Construction of Box Culvert (5x5x3 M) over Jhor river between Jalalpur to Baluhi village under Daraundha Block in the district of Siwan. Chandralokesh Nath Cons. Pvt. Ltd.,9431496310 (FY 2013-14)	MMSNY	Siwan	Muzaffarpur	Rs.170.08 / RCD Let No-11473(s) dt- 28.11.14	RCC 25.00 M	-	05/2015	02/2016	0 100	0 100	0 100	40 90	0.00 74.64	Jan-18	Bridge part completed & Approach road work in Progress.
13	Construction of R.C.C.Bridge in 16 km of Siwan Andar road near Andar bazar over Daha river in the district of Siwan.	Nabard	Siwan	Muzaffarpur		RCC/99.00 m										Bridge completed & Opened. Total land-0.03 acres. Total Raiyat- 4 Published news papers (Hindustan & Dainik Jagran dated 27.07.2017) ojection if any. No Objection by any land owners received.Further compliance regarding queries has been sent to Engineer in chief, RCD, Patna vide MD's letter no 3408 dated 22.11.2017 for approval.
14	Construction of S.P. Bridge over river Daha in Meerapur to Natthuchap Bholnapur road under siwan block in the district of Siwan.	MMSNY	Siwan	Muzaffarpur		S.P.Bride/ 52.00 m										Bridge completed & Opened. Total land- 0.12 acres. Total Raiyat- 3 Published news papers (Hindustan & Aaj, dated 22.07.2017) ojection if any. No Objection by any land owners received. A letter has been sent to RCD for approval, which is awaited.

SI.No	Name Of Work	Head/ Sub Head	Distirct	Division	Administrative Approval	Type/ Length Of Bridge(M)	Length of Approach (in M)	Date of Commencement	Date Of Scheduled completion	Achievement for the month / till month					Likely date of completion	Remarks
										Physical				Financial		
										Foundation (in %)	Sub-Structure (in %)	Super- Structure (in %)	Approach (in %)	Cumulative		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
15	Construction of S.P.Bridge in between Chhajawa Belwasa Mathiya under Andar block in the district of Siwan.	MMSNY	Siwan	Muzaffarpur		S.P.Bridge/ 52.00 m										Bridge completed & Opened. Total acres- 0.32578 acres. Total Raiyat- 1 Published news papers (Pratah kamal, Dainik Jagran & Aaj, dated 22.07.2017) objection if any. No Objection by any land owners received. A letter has been sent to RCD for approval, which is awaited. Also report regarding revised estimate has been sent to Dy.Chief Engineer (North) vide letter no 1250 (ENC) dated 28.12.17.
16	Construction of RCC Bridge over River Mahi at Sobhepur Dumri in Sonepur Block in the district of Saran. (FY 2009-10)	MMSNY	saran	Muzaffarpur		RCC Bridge/ 99.00 m										Bridge completed & Opened. Total land - 1.34 acres. Total Raiyat- 16 Having got fesibility report by D.M.Saran (Chapra) vide letter no 1121/Bhu-Arjan dated 28/08/2017. Further Action for approval to Preapetual lease by RCD & Published in news papers (Hindustan Muzaffarpur, dated 26.10.2017) for objection if any. No Objection by land owerns received till today (Date-06.11.2017)
17	Construction of H.L.R.C.C. Bridge in Athar Ghat over Bhudhi Gandak river under Bochaha Block in the district of Muzaffapur. (MMSNY)	Plan	Muzaffarpur	Muzaffarpur	3554.81 1817 (s) 28/02/2014 2815.59	RCC/ 297.00	-	11/2014	11/16	<u>0</u> 100	<u>0</u> 85	<u>5</u> 43	<u>3</u> 18	<u>79.97</u> 1554.90	06/2018 (Subject to L/A)	Work in Progress. Athar banshman Mauja- 5.485 acres. Bishunpur Jagdish Mauja- 2.605 acres. Binda Mauja-10.615 acres. Total land- 18.705 acres. Total Raiyat- 66 Published news papers (Hindustan & Dainik Jagran, Muzaffarpur, dated 23.07.2017) for objection if any. Objections received from land owners has been sent (This office letter no 808(W/E) & 809(W/E) dated 01.09.2017) to DLAO, Muzaffarpur for compliances. Which is awaited. A letter has been sent to R.C.D. by MD for approval in Preapetul lease, which is under process. Report regarding queries raised by Engineer in chief, RCD, Patna has been sent to MD/s letter mo 3455

Sl.No	Name Of Work	Head/ Sub Head	Distirct	Division	Administrative Approval	Type/ Length Of Bridge(M)	Length of Approach (In M)	Date of Commencement	Date Of Scheduled completion	Achievement for the month / till month					Likely date of completion	Remarks
										Physical				Financial		
										Foundation (in %)	Sub-Structure (in %)	Super- Structure (in %)	Approach (in %)	Cumulative		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
1	Construction of H.L.R.C.C. Bridge, 3x16.50M and approach road work in 4th Km. of Khusrupur-Nagarnausa Road at Nirmali chak Middle School of Khusrupur Block, in the District of Patna.	Nabard	Patna	Patna-1	Rs. 418.98 Lac. Lt. No.1871 (S) Dated 03.03.14 204.98	RCC / 51.385M	120	24.11.14	23.11.15	0/85	0/75	0/65	0/40	0.00/146.17	03/18	I ekgVhZ i Vuk ds Kki hcl& 1157@ Hh&vtU] fnucl 15-06-2015 ds }jk funskd] ,y0 ,u0 feJk vffkZ v/; ; u ,oal kelftd ifjorU I kFku] dls I ekftd Ahko dk v/; ; u djus dsfy[tk x; k gA vcrd muds }jkk fdI h Adkj dh vxrj djkdbz ugha dh xbZ gA QyLo: Ik vU; I kFku I s(SIA) djkus grqv /kgLrk(kjh) }jkk i=hcl& 2704 fnucl 15-11-2015] i=hcl& 2485 fnucl 25-10-2016 ,oa i=hcl& 263 fnucl 08-02-2017 ds }jkk I ekgVhZ egln; I svujkk fd; k x; k gA (SIA) ds foycrk dls nfkrs gq ft yf/kdjh] i Vuk ds I kfk fnucl&19-08-2017 dh cBd eafn; s x; sfunh ds vkyad eal rr-yht ij yus grq of.kr Hh&e dk eV; kdu djrs gq vfkky[k mi yC/k djkus grqv/kgLrk(kjh) ds i=hcl&1696 fnucl&24-08-2017 }jkk Hh&e mi I ekgVhZ i Vuk fl Vh dls i=fy[tk x; k gA
2	Construction of H.L.R.C.C. Bridge and approach road work over Punpun River near Rajghat Nawada of Punpun Block. In the District of Patna.	BDF	Patna	Patna-1	Rs. 729.81 Lac. Lt. No.1868 (S) Dated 03.03.14 548.62	RCC / 126.84M	200	09.03.15	08.09.16	0/100	0/100	0/95	0/35	0.00/528.41	03/18	Work in progress
3	Construction of R.C.C.Bridge and approach road in Pasauda-Modika Road of Patna District	MMSNY	Patna	Patna-1	Rs. 167.55 Lac. Lt. No.6779 (S) Dated 21.07.14 95.25	RCC / 19.349	80	04.03.15	03.03.16	0/100	0/100	0/100	0/75	0.00/62.93	02/18	Work in progress

Sl.No	Name Of Work	Head/ Sub Head	District	Division	Administrative Approval	Type/ Length Of Bridge(M)	Length of Approach (in M)	Date of Commencement	Date Of Scheduled completion	Achievement for the month / till month					Likely date of completion	Remarks
										Physical				Financial		
										Foundation (in %)	Sub-Structure (in %)	Super- Structure (in %)	Approach (in %)	Cumulative		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
4	Construction of 1x10.37M size RCC Bridge near Dr. Ramanand at Dharahara in Vaishali District	MMSNY	Vaishali	Patna-1	Rs. 102.24 Lac. Lt. No.6356 (S) Dated 11.07.14 76.05	RCC / 39.0M	'60	01.01.15	31.10.15	0/100	0/100	0/100	0/50	0.00/63.91	Bridge Complete d LA issue in approach road.	<p> H&vtU grq vf/k; kpuk fofgr ii= ea v/kglrk(kjh ds i=k&999%u@% fnum&16-06-2016 }kjk ftyk H&vtU inkf/kdkjh] oSkkyh l s dh xbz gA mDr grq i=k&1137%u@% fnum&29-07-2016] i=k&441 fnum&04-03-2017 ,oa i=k&747 fnum&19-04-2017 }kjk Lefjr Hh fd; k x; k gA </p> <p> H&vtU ds dkj dkbz ds foye ds eutj of.kr H&e dks H&okfe; ka l s lrr-yht ij yus grq l gefr i= fy; k x; k gA l gefr i= ,oa vl; vko'; d dlxtrka dks v/kglrk(kjh ds i=k&1742%u@% fnum&30-08-2017 }kjk ftyk H&vtU inkf/kdkjh] oSkkyh dks l efiR djrs gq eW; kadu dj vfkys[k miyC/k djs dk vujksk fd; k x; k gA l kfk gh v/kglrk(kjh ds i=k&1876%u@% fnum&21-09-2017 }kjk l ekgYkz oSkkyh l s l EH&kouk ifronu grq vujksk fd; k x; k gA l EH&kouk ifronu ftyk Lrj ij ifO; k/khu gA </p>
5	Construction of 2x10.37M size Bridge over Canal to Siman chakjamal Siman Road in ward No. 33 of Vaishali District	MMSNY	Vaishali	Patna-1	Rs. 169.04 Lac. Lt. No.6066 (S) Dated 08.07.14 129.74	RCC / 22.0M	'60	21.11.14	20.11.15	0/100	0/100	0/100	0/90	0.00/106.70	Bridge Complete d LA issue in approach road.	<p> H&vtU grq vf/k; kpuk fofgr ii= ea v/kglrk(kjh ds i=k&999%u@% fnum&16-06-2016 }kjk ftyk H&vtU inkf/kdkjh] oSkkyh l s dh xbz gA mDr grq i=k&1137%u@% fnum&29-07-2016] i=k&441 fnum&04-03-2017 ,oa i=k&747 fnum&19-04-2017 }kjk Lefjr Hh fd; k x; k gA </p> <p> H&vtU ds dkj dkbz ds foye ds eutj of.kr H&e dks H&okfe; ka l s lrr-yht ij yus grq l gefr i= fy; k x; k gA l gefr i= ,oa vl; vko'; d dlxtrka dks v/kglrk(kjh ds i=k&1742%u@% fnum&30-08-2017 }kjk ftyk H&vtU inkf/kdkjh] oSkkyh dks l efiR djrs gq eW; kadu dj vfkys[k miyC/k djs dk vujksk fd; k x; k gA l kfk gh v/kglrk(kjh ds i=k&1876%u@% fnum&21-09-2017 }kjk l ekgYkz oSkkyh l s l EH&kouk ifronu grq vujksk fd; k x; k gA l EH&kouk ifronu ftyk Lrj ij ifO; k/khu gA </p>

Sl.No	Name Of Work	Head/ Sub Head	District	Division	Administrative Approval	Type/ Length Of Bridge(M)	Length of Approach (In M)	Date of Commencement	Date Of Scheduled completion	Achievement for the month / till month					Likely date of completion	Remarks
										Physical				Financial		
										Foundation (in %)	Sub-Structure (in %)	Super- Structure (in %)	Approach (in %)	Cumulative		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
1	Construction of R.C.C H.L Bridge Approach Road in Bagmati River Manderghat 24x24.75 m 2lane District of Sitamarhi.	NABARD	Sitamarhi	Sitamarhi	<u>4730</u> 06.06.2014 <u>1989.33</u>	RCC 589.48	2100.00	Mar-15	Mar-16				<u>0</u> 80	<u>0</u> 1084.40	March, 2018	<p>1. GSB and WMM Works have been Completed, Approach road from Tariani Side (A2-Side) in 180M length along with newly constructed Box Culvert (Culvert No.-1) has been washed on 14th of August 2017 caused by flood in River Bagmati. Due to the long Breach, traffic in this road has totally disrupted.</p> <p>2. L.A. proposal is submitted to DM Sitamarhi.by SPE Ltr no.81(e) Dated-13.02.2015.</p> <p>3. Again L.A. proposal is submitted to DM Sitamarhi.by SPE Ltr no.97(e) Dated-06.02.2016 under LA rule -2013.</p> <p>4. Requested for earlier disposal of LA by SPE Letter No. 299 (w/e) Dt. 19.05.2016 to DM Sitamarhi and SPE Letter No. 284 (w/e) Dt. 03.05.2016 to DM Sitamarhi.</p>
2	Construction of R.C.C H.L Bridge Belsand-chhitauni-Tariyani Road in 2nd Km. 4x21.00M District of Sitamarhi.	NABARD /RIDF-18 (RCD)	Sitamarhi	Sitamarhi	<u>10125</u> 10.09.2012 <u>851.46</u>	RCC 84.00	240.00	Dec-12	Jun-14	<u>0</u> 100	<u>0</u> 100	<u>0</u> 100	<u>0</u> 0	<u>0</u> 814.99	June, 2018	<p>1. Bridge work has been completed.</p> <p>2. L.A proposal submitted to DM,Sitamarhi by SPELetter No. 79 (e) Dt. 04.02.2013</p> <p>3. Rs.1,29,06,130.00 is submitted to LAO, Sitamarhi by SPE Letter no.- 514 (e) 08.08.2013 against Total estimated amount Rs. 2,45,87,784.00 and balance amount Rs. 1,16,81,564.00 is pending due to revised A/A (Awaited)</p> <p>4. Revised & corrected A/A proposal submitted to HQ by letter no. 440(e) Dt. 20.07.2016</p>
3	Construction of R.C.C H.L Bridge Across Lakhandai River in Bahar-Village to Kanauli Road under Indo-Nepal Border Road (Chainage-132.400) 1x40.00m District of Sitamarhi.	NABARD/RIDF-18 (RCD)	Sitamarhi	Sitamarhi	<u>7209</u> 09.09.2013 <u>599.75</u>	RCC 40.00	800.00	Jan-14	Jan-16	<u>0</u> 100	<u>0</u> 95	<u>0</u> 40	<u>0</u> 0	<u>0</u> 297.60	March, 2018	Concrete work in Girder is in progress. Land acquisition work has been completed vide Executive Engineer, RCD, Road Division Sitamarhi's Letter No-1503 Dated-04.09.2017. Work of Approach Road is not started.

Sl.No	Name Of Work	Head/ Sub Head	District	Division	Administrative Approval	Type/ Length Of Bridge(M)	Length of Approach (in M)	Date of Commencement	Date Of Scheduled completion	Achievement for the month / till month					Likely date of completion	Remarks
										Physical				Financial		
										Foundation (in %)	Sub-Structure (in %)	Super- Structure (in %)	Approach (in %)	Cumulative		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
4	Construction of R.C.C H.L Bridge Across Lakhadei River in Bhattah Mor Chikani to Parsa Road under Indo-Nepal Border Road (Chainage-3.906) 1x25.00m District of Sitamarhi.	NABARD /RIDF-18 (RCD)	Sitamarhi	Sitamarhi	<u>7209</u> <u>09.09.2013</u> 418.98 413.78	RCC 25.00	350.00	Jan-14	Jan-16	<u>0</u> 100	<u>0</u> 100	<u>0</u> 100	<u>0</u> 0	<u>0</u> 307.040	March, 2018	Bridge construction work has been completed. Land acquisition work is under progress and is being done by Executive Engineer, RCD, Road Division Sitamarhi. Work of Approach Road will be started after land is made available by RCD.
5	Construction of R.C.C H.L Bridge Across Lakhadei River in Kanhauli to Sursand Vaya Sonbarsa Road under Indo-Nepal Border Road (Chainage-11.011) 4x22.00m District of Sitamarhi.	NABARD /RIDF-18 (RCD)	Sitamarhi	Sitamarhi	<u>7209</u> <u>09.09.2013</u> <u>932.23</u>	RCC 88.00	750.00	Jan-14	Jan-16	<u>0</u> 100	<u>0</u> 100	<u>0</u> 100	<u>0</u> 0	<u>0</u> 665.762	March, 2018	Bridge construction work has been completed. information regarding completion of Land Acquisition work has recived vide Executive Engineer RCD Road Division, Sitamarhi letter no-898 dt-24.05.2017. Work of Approach Road is in progress.
6	Construction of R.C.C H.L Bridge Across Lakhadei River in Kanhauli to Sursand Vaya Sonbarsa Road under Indo-Nepal Border Road (Chainage-11.695) 3x18.00m District of Sitamarhi.	NABARD /RIDF-18 (RCD)	Sitamarhi	Sitamarhi	<u>7209</u> <u>09.09.2013</u> <u>835.02</u>	RCC 54.00	975.00	Jan-14	Jan-16	<u>0</u> 100	<u>0</u> 100	<u>0</u> 100	<u>0</u> 0	<u>0</u> 499.200	March, 2018	Bridge construction work has been completed. information regarding completion of Land Acquisition work has recived vide Executive Engineer RCD Road Division, Sitamarhi letter no-898 dt-24.05.2017. Work of Approach Road is in progress.
7	Construction of R.C.C H.L Bridge Across Lakhadei River in Kanhauli to Sursand Vaya Sonbarsa Road under Indo-Nepal Border Road (Chainage-13.066) 2x25.00m District of Sitamarhi.	NABARD /RIDF-18 (RCD)	Sitamarhi	Sitamarhi	<u>7209</u> <u>09.09.2013</u> <u>719.64</u>	RCC 50.00	900.00	Jan-14	Jan-16	<u>0</u> 100	<u>0</u> 100	<u>0</u> 100	<u>0</u> 0	<u>0</u> 458.060	March, 2018	Bridge construction work has been completed. information regarding completion of Land Acquisition work has recived vide Executive Engineer RCD Road Division, Sitamarhi letter no-898 dt-24.05.2017. Work of Approach Road is in progress.
8	Construction of R.C.C H.L Bridge Across Lakhadei River in Kanhauli to Sursand Vaya Sonbarsa Road under Indo-Nepal Border Road (Chainage-17.875) 1x6.00m District of Sitamarhi.	NABARD /RIDF-18 (RCD)	Sitamarhi	Sitamarhi	<u>7209</u> <u>09.09.2013</u> <u>207.99</u>	RCC 30.00	750.00	Jan-14	Jan-16	<u>0</u> 100	<u>0</u> 100	<u>0</u> 100	<u>0</u> <u>60</u>	<u>0</u> 155.128	March, 2018	Bridge construction work has been completed. Land acquisition work has been completed vide Executive Engineer, RCD, Road Division Sitamarhi's Letter No-1503 Dated-04.09.2017. Work of Approach Road is in progress.

SI.No	Name Of Work	Head/ Sub Head	Distirct	Division	Administrative Approval	Type/ Length Of Bridge(M)	Length of Approach (in M)	Date of Commencement	Date Of Scheduled completion	Achievement for the month / till month					Likely date of completion	Remarks
										Physical				Financial		
										Foundation (in %)	Sub-Structure (in %)	Super- Structure (in %)	Approach (in %)	Cumulative		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
9	Construction of R.C.C H.L Bridge Across Lakhadei River in Kanhauli to Sursand Vaya Sonbarsa Road under Indo-Nepal Border Road (Chainage-19.265) 2x18.00m District of Sitamarhi.	NABARD /RIDF-18 (RCD)	Sitamarhi	Sitamarhi	<u>7209</u> <u>09.09.2013</u> <u>573.34</u>	RCC 36.00	550.00	Jan-14	Jan-16	<u>0</u> 100	<u>0</u> 100	<u>0</u> 100	<u>0</u> 30	<u>0</u> 414.290	March, 2018	Bridge construction work has been completed.Land acquisition work has been completed vide Executive Engineer, RCD, Road Division Sitamarhi's Letter No-1503 Dated-04.09.2017. Work of Approach Road is in progress.
10	Construction of R.C.C H.L Bridge Across Lakhadei River in Kanhauli to Sursand Vaya Sonbarsa Road under Indo-Nepal Border Road (Chainage-22.730) 1x22.00m District of Sitamarhi.	NABARD /RIDF-18 (RCD)	Sitamarhi	Sitamarhi	<u>7209</u> <u>09.09.2013</u> <u>581.57</u>	RCC 22.00	675.00	Jan-14	Jan-16	<u>0</u> 100	<u>0</u> 100	<u>0</u> 100	<u>0</u> 60	<u>0</u> 399.61	March, 2018	Bridge construction work has been completed. Land acquisition work has been completed vide Executive Engineer, RCD, Road Division Sitamarhi's Letter No-1503 Dated-04.09.2017. Work of Approach Road is in progress.
11	Construction of R.C.C H.L Bridge Across Lakhadei River in Kanhauli to Sursand Vaya Sonbarsa Road under Indo-Nepal Border Road (Chainage-23.843) 2x18.00m District of Sitamarhi.	NABARD /RIDF-18 (RCD)	Sitamarhi	Sitamarhi	<u>7209</u> <u>09.09.2013</u> <u>535.54</u>	RCC 22.00	800.00	Jan-14	Jan-16	<u>0</u> 100	<u>0</u> 100	<u>0</u> 100	<u>0</u> 70	<u>0</u> 483.770	March, 2018	Bridge construction work has been completed. information regarding completion of Land Acquisition work has recived vide Executive Engineer RCD Road Division, Sitamarhi letter no-898 dt-24.05.2017. Work of Approach Road is in progress.
12	Construction of R.C.C H.L Bridge Across Lakhadei River in Kanhauli to Sursand Vaya Sonbarsa Road under Indo-Nepal Border Road (Chainage-26.487) 2x25.00m District of Sitamarhi.	NABARD /RIDF-18 (RCD)	Sitamarhi	Sitamarhi	<u>7209</u> <u>09.09.2013</u> <u>548.07</u>	RCC 22.00	350.00	Jan-14	Jan-16	<u>0</u> 100	<u>0</u> 100	<u>0</u> 100	<u>0</u> 70	<u>0</u> 414.720	March, 2018	Bridge construction work has been completed. Land acquisition work has been completed vide Executive Engineer, RCD, Road Division Sitamarhi's Letter No-1503 Dated-04.09.2017. Work of Approach Road is in progress.
13	Construction of R.C.C H.L Bridge Across Lakhadei River in Kanhauli to Sursand Vaya Sonbarsa Road under Indo-Nepal Border Road (Chainage-26.675) 4x18.00m District of Sitamarhi.	NABARD /RIDF-18 (RCD)	Sitamarhi	Sitamarhi	<u>7209</u> <u>09.09.2013</u> <u>890.16</u>	RCC 72.00	350.00	Jan-14	Jan-16	<u>0</u> 100	<u>0</u> 100	<u>0</u> 100	<u>0</u> 20	<u>0</u> 634.660	March, 2018	Bridge construction work has been completed. Land acquisition work has been completed vide Executive Engineer, RCD, Road Division Sitamarhi's Letter No-1503 Dated-04.09.2017. Work of Approach Road is in progress.

Sl.No	Name Of Work	Head/ Sub Head	District	Division	Administrative Approval	Type/ Length Of Bridge(M)	Length of Approach (In M)	Date of Commencement	Date Of Scheduled completion	Achievement for the month / till month					Likely date of completion	Remarks
										Physical				Financial		
										Foundation (in %)	Sub-Structure (in %)	Super- Structure (in %)	Approach (in %)	Cumulative		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
14	Construction of R.C.C H.L Bridge Across Lakhadei River in Kanhauli to Sursand Vaya Sonbarsa Road under Indo-Nepal Border Road (Chainage-35.737) 1x6.00m District of Sitamarhi.	NABARD /RIDF-18 (RCD)	Sitamarhi	Sitamarhi	<u>7209</u> <u>09.09.2013</u> <u>203.89</u>	RCC 6.00	1000.00	Jan-14	Jan-16	<u>0</u> 100	<u>0</u> 100	<u>0</u> 100	<u>0</u> 30	<u>0</u> 116.50	March, 2018	Bridge construction work has been completed. information regarding completion of Land Acquisition work has recived vide Executive Engineer RCD Road Division, Sitamarhi letter no-898 dt-24.05.2017. Work of Approach Road is in progress.
15	Construction of R.C.C H.L Bridge Across Lakhadei River in Kanhauli to Sursand Vaya Sonbarsa Road under Indo-Nepal Border Road (Chainage-45.166) 2x6.00m District of Sitamarhi.	NABARD /RIDF-18 (RCD)	Sitamarhi	Sitamarhi	<u>7209</u> <u>09.09.2013</u> <u>245.61</u>	RCC 12.00	1025.00	Jan-14	Jan-16	<u>0</u> 100	<u>0</u> 100	<u>0</u> 100	<u>0</u> 0	<u>0</u> 94.030	March, 2018	Bridge construction work has been completed. Land acquisition work has been completed vide Executive Engineer, RCD, Road Division Sitamarhi's Letter No-1503 Dated-04.09.2017. Work of Approach Road is in progress.
16	Construction of R.C.C H.L Bridge Across Lakhadei River in Kanhauli to Sursand Vaya Sonbarsa Road under Indo-Nepal Border Road (Chainage-46.812) 2x6.00m District of Sitamarhi.	NABARD /RIDF-18 (RCD)	Sitamarhi	Sitamarhi	<u>7209</u> <u>09.09.2013</u> <u>242.93</u>	RCC 72.00	1075.00	Jan-14	Jan-16	<u>0</u> 100	<u>0</u> 100	<u>0</u> 100	<u>0</u> 10	<u>0</u> 122.25	March, 2018	Bridge construction work has been completed. Land acquisition work has been completed vide Executive Engineer, RCD, Road Division Sitamarhi's Letter No-1503 Dated-04.09.2017. Work of Approach Road is in progress.
17	Construction of R.C.C H.L Bridge Across Lakhadei River in Kanhauli to Sursand Vaya Sonbarsa Road under Indo-Nepal Border Road (Chainage-45.888) 2x6.00m District of Sitamarhi.	NABARD /RIDF-18 (RCD)	Sitamarhi	Sitamarhi	<u>7209</u> <u>09.09.2013</u> <u>246.06</u>	RCC 12.00	1025.00	Jan-14	Jan-16	<u>0</u> 100	<u>0</u> 100	<u>0</u> 100	<u>0</u> 0	<u>0</u> 132.240	March, 2018	Bridge construction work has been completed. Land acquisition work has been completed vide Executive Engineer, RCD, Road Division Sitamarhi's Letter No-1503 Dated-04.09.2017. Work of Approach Road is in progress.
18	Construction of R.C.C H.L Bridge Across Lakhadei River in Kanhauli to Sursand Vaya Sonbarsa Road under Indo-Nepal Border Road (Chainage-47.887) 2x6.00m District of Sitamarhi.	NABARD /RIDF-18 (RCD)	Sitamarhi	Sitamarhi	<u>7209</u> <u>09.09.2013</u> <u>230.54</u>	RCC 12.00	925.00	Jan-14	Jan-16	<u>0</u> 100	<u>0</u> 100	<u>0</u> 100	<u>0</u> 5	<u>45.22</u> 161.16	March, 2018	Bridge construction work has been completed. Land acquisition work has been completed vide Executive Engineer, RCD, Road Division Sitamarhi's Letter No-1503 Dated-04.09.2017. Work of Approach Road is in progress.

Sl. No	Name Of Work	Head/ Sub Head	District	Division	Administrative Approval	Type/ Length Of Bridge(M)	Length of Approach (in M)	Date of Commencement	Date Of Scheduled completion	Achievement for the month / till month					Likely date of completion	Remarks
										Physical				Financial		
										Foundation (in %)	Sub-Structure (in %)	Super- Structure (in %)	Approach (in %)	Cumulative		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
19	Construction of R.C.C H.L Bridge Across Lakhandai River in Kanhauli to Sursand Vaya Sonbarsa Road under Indo-Nepal Border Road (Chainage-48.720) 2x6.00m District of Sitamarhi.	NABARD /RIDF-18 (RCD)	Sitamarhi	Sitamarhi	<u>7209</u> <u>09.09.2013</u> <u>222.48</u>	RCC 60.00	750.00	Jan-14	Jan-16	<u>0</u> 100	<u>0</u> 100	<u>0</u> 100	<u>0</u> 5	<u>13.64</u> 124.72	March, 2018	Bridge construction work has been completed. Land acquisition work has been completed vide Executive Engineer, RCD, Road Division Sitamarhi's Letter No-1503 Dated-04.09.2017. Work of Approach Road is in progress.
20	Construction of R.C.C H.L Bridge Chandauli Ghat in Bagmati River District of Sitamarhi.	PLAN	Sitamarhi	Sitamarhi	<u>7394(s)</u> <u>10.08.2016</u> <u>7089.38</u>	RCC 432.00	1100.00	Feb-16	Apr-19	<u>0</u> 14	<u>0</u> 0	<u>0</u> 0	<u>0</u> 0	<u>143.70</u> <u>467.38</u>	<u>04</u> 19	Foundation work in progress. Requisition for land acquisition has been submitted to District Land Acquisition Officer Sitamarhi vide this office letter No. 63 (Encl) Dated-27.01.2017
1	Construction of HL RCC bridge 4x10.00m in place of old bridge over Panchane river at 126 th km Biharshariff-Bakhtiyarpur road in Nalanda district. (Epitome Construction Mob. 943126974/9708035547)	CRF	Nalanda	Nalanda	<u>320.00</u> <u>5679 (S)</u> <u>25.06.2015</u>	R.C.C 40.00	50+50=100	Jan' 2016	April' 2017	-	-	-	-	<u>0.00</u> 7.09	1 year (subject to Demarcation of Land)	Again raised in district technical meeting held on 28.10.2017 for closing the Biharsharif-Sohsarai Road. District Administration again asked wheather Existing Bridge is at present safe or not ! DM, Nalanda has demanded proposal from SDO & DSP Biharsharif for route options. Contractor has again requested for cancell his work order which was issued in Jan'2016 with the reason that "after lapse of more than one and half year the situation of site is the same as previous". Again written letter to D.M. Nalanda/Civil SDO/CO Biharsharif regarding encroachment of road near bridge site in the 2nd. week of Nov.'2017. Accordingly Civil SDO Biharsharif directed to CO Biharsharif. D.M. Nalanda has currently directed to construct the diversion on available (19 acre gair majarua aam) 15 ft.Government land in both side of bridge vide his letter No.1348/वि. dt-18.12.2017 (Received on

SI.No	Name Of Work	Head/ Sub Head	Distirct	Division	Administrative Approval	Type/ Length Of Bridge(M)	Length of Approach (In M)	Date of Commencement	Date Of Scheduled completion	Achievement for the month / till month					Likely date of completion	Remarks
										Physical				Financial		
										Foundation (in %)	Sub-Structure (in %)	Super- Structure (in %)	Approach (in %)	Cumulative		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
2	Construction of HL RCC bridge 8x24.75 M ON Harohar river in Pali village at Barahiya block in Lakhisarai District. Royal Associate. Mob.-9431211283	Nabard	Lakhisarai	Nalanda	Rs.2151.67 Lt.-8796(s) dt.-14-11-2013 Rs. 1551.36	R.C.C 202.88M	255+219=474	08.02.2014	07.02.2016	00 100	00 100	00 100	07 85	0.00 1637.29	MARCH' 2018	<u>UNDER CONSTRUCTION.</u> <u>BRIDGE COMPLETED.</u> Earth work in both side of approach road is completed. GSB & WMM work is in progress and about to complete except (at present) the portion of disputed land among the Raiyat. <u>L.A.</u> <u>ISSUE</u> :- Out of 26 Land owner 20 land owner having total area 2.17 acre (out of 3.14 acre) land have been registered. Deed of 3 (three) Raiyat's land for lease registration are being prepared. 3 (three) Raiyat's land matter are in dispute among them in different courts. 1 (one) plot is marked as Thakurbari.

SI.No	Name Of Work	Head/ Sub Head	Distirct	Division	Administrative Approval	Type/ Length Of Bridge(M)	Length of Approach (in M)	Date of Commencement	Date Of Scheduled completion	Achievement for the month / till month					Likely date of completion	Remarks
										Physical				Financial		
										Foundation (in %)	Sub-Structure (in %)	Super- Structure (in %)	Approach (in %)	Cumulative		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
3	construction of HL RCC bridge 9x24.75M on Harohar river in Sadaibigha village at Barahiya block in Lakhisarai district. NARAYAN DAS CONSTRUCTION Mob. - 9431815725 / 9431815726	Plan	Lakhisarai	Nalanda	Rs.3068.39L-1821(s)dt-28/02/2014 Rs.1876.61	R.C.C 253.60M	368+112=480	08.11.2014	07.11.2016	00 100	00 99	00 94	00 40	00 1432.89	July 2018 (Subject to L/A)	UNDER CONSTRUCTION. :- A1 to P8 (Total 8) Deck Slab Completed. Last 9th. P8-A2 Girder Completed. Reinforcement work for 9th Deck completed. But (bahanganwan side) the Work of Deck Slab and approach road obstructed by 3 (three) Raiyats, who demands compasation of more land while their more land is not needed. <u>L.A. ISSUE: -</u> <u>Approach Road- 368+112= 480m. 25</u> (Against Published 17 raiyat) lease registration completed (1.0298 acre). Land share proof has been demanded from 2 (two) Raiyats for lease registration. 1 (one) Raiyat's deed for registration is being prepared. 1(one) Raiyat is unable to submit land papers and there is no any hindrance/obstructions by him. Now 3 (three) Raiyats are not ready to register his land and threatening. After putting all matter before D.M., the district administration visited site on dated 17.11.2017. Report/Direction has not been received till date. Meanwhile again requested to Collector-cum-D.M. for Land acquisition of these 3 raiyat's land under general land acquisition policy vide

SI.No	Name Of Work	Head/ Sub Head	District	Division	Administrative Approval	Type/ Length Of Bridge(M)	Length of Approach (in M)	Date of Commencement	Date Of Scheduled completion	Achievement for the month / till month					Likely date of completion	Remarks
										Physical				Financial		
										Foundation (in %)	Sub-Structure (in %)	Super- Structure (in %)	Approach (in %)	Cumulative		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
4	construction of HL RCC Bridge 12x24.75M on Harohar river near surjichak village at Pipriya Block IN Lakhisarai district . (RAM KRIPAL SINGH CONSTRUCTION Mob.- 9810813322)	Plan	Lakhisarai	Nalanda	Rs3623.75 Lf-7193(S) 05-08-2015 (Rev)Rs.2841.54	R.C.C 304.32M	525+675=1200	01.02.2015	31.07.2017	100	78	24	01	1694.68		UNDER CONSTRUCTION. A1-P1, P1-P2 and P4-P5 (3 Nos) Deck Slab Completed. P5-P6 & P6-P7 (2 Nos) Girder reinforcement work completed. P3, P8, P9 & P10 Substructure completed. P11 & A2 Shaft in progress. <u>L.A. ISSUE</u> :- Out of 33 land owners till date only 1 (one) received Raiyat's land document which is in Anchal office through district for verification. 1 (one) Raiyat will submit his land document within a week. C.O. organised camp with Nigam's Engineer in Anchal Campus as per direction of D.M. Lakhisarai and directed Raiyats to submit request letter for Land Possession Certificate. etc. All land owners have been again noticed to submit necessary documents to this office by SPE Nalanda. But they are not taking interest to submit the same, and they obstruct the work. All the matter put up before D.M. Lakhisarai and again sent proposal for regular land acquisition.
5	Construction of HL RCC Bridge Over Quil River Between Maliya -Nagardar and Tetarhat in Lakhisarai. (At present no Contractor) (B) Protection work of 1100 m approach road.	Nabard	Lakhisarai	Nalanda	3854.81 11495 (S) 17.10.2011	445.5	1700	05.01.2012	04.01.2014	100	100	100%	100%	3042.88	Already completed on 30.06.2015	Inaugrated on 25.08.2015. <u>Bridge with approach road Completed. Traffic opened.</u> <u>L.A issue</u> - Out of 30 Raiyats received 18 Raiyat's consent in which only 8 (Eight) Raiyat's received documents and registered (0.435 acres) till date. (B) Approval of Financial Bid for the work of Protection of Approach Road in 1100m.is awaited.

Sl.No	Name Of Work	Head/ Sub Head	District	Division	Administrative Approval	Type/ Length Of Bridge(M)	Length of Approach (in M)	Date of Commencement	Date Of Scheduled completion	Achievement for the month / till month					Likely date of completion	Remarks
										Physical				Financial		
										Foundation (in %)	Sub-Structure (in %)	Super- Structure (in %)	Approach (in %)	Cumulative		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
6	Construction of H.L. R.C.C. Bridge over River at Bele - Balwapar under MMSNY in Nalanda district. (At present no contractor)	MMSNY	Nalanda	Nalanda	Rs- 256.99 5829(S) 02.07.14 Rs-196,99	R.C.C 43.74M	100+100=200	31.10.2014	30.10.2015	0 100	0 100	0 100	00 100	0.00 201.70	Already Completed in Dec.' 2015.	<u>Bridge and approach road completed in Yr. 2015. Traffic opened. L.A. Issue:-C.O. Islampur sent a clear report regarding name of 2 (Two) raiyats, kinds of land , area of land used in construction. Both Raiyat's documents sent to district / anchal office on dt. 03.08.2017 for verification and consent for registration. Addl. collector Nalanda has reminded to C.O. Islampur for early disposal. C.O. has sent one land owner's document with quoting land is "Gair majarua malik". So written letter to clarify wheather the land is "Bandobast" or not in the name of Raiyat in 2nd. week of December'2017. 1 (one) Raiyat's documents has not received from C.O. for which again reminded on phone.</u>

SI.No	Name Of Work	Head/ Sub Head	Distirt	Division	Administrative Approval	Type/ Length Of Bridge(M)	Length of Approach (in M)	Date of Commencement	Date Of Scheduled completion	Achievement for the month / till month					Likely date of completion	Remarks
										Physical				Financial		
										Foundation (in %)	Sub-Structure (in %)	Super- Structure (in %)	Approach (in %)	Cumulative		
11	12	13	14	15	16	17										
7	CONSTRUCTION OF HL. RCC. BRIDGE OVER MOHANEY RIVER IN 1st. K.M. of HARNAUT - KALYAN BIGAHA ROAD. (At present no contractor)	NABARD	Nalanda	Nalanda	Rs-559.490 Lt. No -4496(s) dt. 05.06.13 Rs. 451.55	R.C.C 64.00M	70+70=140	17.11.12	16.11.13	0 100	0 100	0 100	00 100	0.00 506.50	Already Completed in 2013-14	<u>Bridge and approach road completed.</u> <u>Traffic opened.</u> L.A. Issue : - This work has been constructed under road package. Anticipation of approval of lease from department the Press Communique advertised vide letter No. 540 dt.-22.04.2017 of SPE BRPNNL Nalanda to get consent letter from land owners. In which 1 (one) raiyat claimed for the advertised khesra, and 4 Raiyats have submitted required document which has been sent to district administration for verification. CO Harnaut has sent report through district, for which again written letter to Collector/DLAO/CO for proper verification in 3rd week of December '2017. BRPNNL has sent letter on dt. 08.07.2017 to RCD for permission of land acquisition on perpetual lease. Again BRPNN submitted report regarding extra land acqisition in 2nd. week of September' 2017 in the light of query done by Eng. in chief-cum-Addl. commissioner-cum-Special secretary vide RCD Letter No.4420(E) dt.-02.08.2017. Till date permission for perpetual lease
8	Construction of H.L. R.C.C. Bridge with its approach road over river Kadahar in Nawada District, Mauja chhabail of Kauvakol Anchal under MMSNY. (At present No Contractor)	MMSNY	Nawada	Nalanda	448.27 Lt-1418(s) dt.-31.01.2008		50+175=225		14.10.2009	0 100	0 100	0 100	0 100	0.00 447.15	Already Completed on 14.10.2009	<u>Completed on14.10.2009. Inaugrated.</u> <u>Closed Account.</u> L.A. Issue:- An amount of Rs.6.25 lakh has been given to D.L.A.O. Nawada for 74 Dec. land acquisition Vide letter No. 1311 dt. 08.09.2010 of S.P.E. Nalanda. After a lapse of 6 years, D.M. Nawada directed to go for perpetual lease in which an amount of Rs.1652000/- is required. Revised estimate has been submitted for an approval. Which has been sent to RCD for the same.

Sl. No	Name Of Work	Head/ Sub Head	District	Division	Administrative Approval	Type/ Length Of Bridge(M)	Length of Approach (in M)	Date of Commencement	Date Of Scheduled completion	Achievement for the month / till month					Likely date of completion	Remarks
										Physical				Financial		
										Foundation (in %)	Sub-Structure (in %)	Super- Structure (in %)	Approach (in %)	Cumulative		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
9	Construction of H.L. R.C.C. Bridge with its approach road over river Kadahar in Nawada District, Mauja chhabail of Kauvakol Anchal under MMSNY. (At present No Contractor)	MMSNY	Nawada	Nalanda	448.27 1418(s) dt. 31.01.2008		50+175=225		14.10.2009	0/100	0/100	0/100	0/100	0.00/447.15	Already Completed on 14.10.2009	Completed on 14.10.2009. L.A. Issue:- An amount of Rs.6.25 lakh has been given to D.L.A.O. Nawada for 74 Dec. land acquisition Vide letter No. 1311 dt. 08.09.2010 of S.P.E. Nalanda. After a lapse of 6 years, D.M. Nawada directed to go for perpetual lease in which an amount of Rs.1652000/- is required. Revised estimate has been submitted for an approval. Which has been sent to RCD for the same.
1	Construction of H.L. R.C.C. Bridge with its approach road in 1st K.m. of Saraigarh-Lalganj-Ganpatganj road in the district of Supaul. (Royal Infraconstru Ltd., Godrej Waterside Building, Tower No.-1, 4th Floor, No.-401 Plot No.-5, DP Block, Salt Lake, Sector-V, Kolkata-700091)	WBP Phase-2	Supaul	World Bank	749.15 609/ 25.07.2014	37.5	260	27.02.2016	26.02.2018	0/100	0/100	10/90	0/0	27.40135/497.21895	26.02.2018	
2	Construction of H.L. R.C.C. Bridge with its approach road in 6th K.m. of Saraigarh-Lalganj-Ganpatganj road in the district of Supaul. (Royal Infraconstru Ltd., Godrej Waterside Building, Tower No.-1, 4th Floor, No.-401 Plot No.-5, DP Block, Salt Lake, Sector-V, Kolkata-700091)	WBP Phase-2	Supaul	World Bank	642.76 609/ 25.07.2014	37.5	240	27.02.2016	26.02.2018	0/100	5/100	10/10	0/0	0.00/0.00	26.02.2018	
3	Construction of H.L. R.C.C Bridge with its approach road in 2nd K.M. of Karpoori Chowk - Patarghat Road in Palce of Old S.P. Bridge in the district of Madhepura. {Raj Construction, Meenapur, Salmari, Katihar-855113 (Bihar)}	WBP Phase-2	Madhepura	World Bank	1417.44 404/ 28.05.2014	99	320	07.12.2016	06.12.2018	5/55	5/5	0/0	0/0	0.00/488.91136	06.12.2018	
4	Construction of H.L. R.C.C Bridge with its approach road in 3rd K.M. of Panchgachhiya - Nauhatta Road in Palce of Old S.P. Bridge in the district of Saharsa. (Lall Construction Co., AA-105, Shalimar Bagh, Delhi-110088)	WBP Phase-2	Saharsa	World Bank	1018.28 404/ 28.05.2014	66	300	21.12.2016	20.12.2018	0/17	0/0	0/0	0/0	0.00/517.27599	20.12.2018	

Sl.No	Name Of Work	Head/ Sub Head	District	Division	Administrative Approval	Type/ Length Of Bridge(M)	Length of Approach (in M)	Date of Commencement	Date Of Scheduled completion	Achievement for the month / till month					Likely date of completion	Remarks
										Physical				Financial		
										Foundation (in %)	Sub-Structure (in %)	Super- Structure (in %)	Approach (in %)	Cumulative		
11	12	13	14	15	16	17										
5	Construction of H.L, R.C.C Bridge with its approach road in 7th K.m of Panchgachhiya-Nauhatta road in Palce of damaged Old R.C.C Bridge in the district of Saharsa. (Lall Construction Co., AA-105, Shalimar Bagh, Delhi-110088)	WBP Phase-2	Saharsa	World Bank	764.67 609/ 25.07.2014	50	300	21.12.2016	20.12.2018	$\frac{0}{0}$	$\frac{0}{0}$	$\frac{0}{0}$	$\frac{0}{0}$	0.00 0.00	20.12.2018	
6	Construction of H.L, R.C.C Bridge with its approach road in 7th K.m of Saraigarh-Lalganj-Ganpatganj road in the district of Supaul. (Lall Construction Co., AA-105, Shalimar Bagh, Delhi-110088)	WBP Phase-2	Supaul	World Bank	796.00 770/ 25.09.2014	50	250	08.11.2016	07.11.2018	$\frac{5}{45}$	$\frac{0}{0}$	$\frac{0}{0}$	$\frac{0}{0}$	$\frac{117.16428}{835.23535}$	07.11.2018	
7	Construction of H.L, R.C.C Bridge with its approach road in 7th K.m of Meha - Simar Ganpatganj Road in Palce of damaged Old S.P. Bridge in the district of Supaul. (Lall Construction Co., AA-105, Shalimar Bagh, Delhi-110088)	WBP Phase-2	Supaul	World Bank	958.31 404/ 28.05.2014	99	270	08.11.2016	07.11.2018	$\frac{30}{75}$	$\frac{0}{0}$	$\frac{0}{0}$	$\frac{0}{0}$	0.00 0.00	07.11.2018	
8	Construction of H.L, R.C.C Bridge with its approach road in 10th K.m in Khurhan-Parel-Ratwara-Kapasias road in the district of Madhepura (Extended part of RCD road 0 to 15 k.m.) (Haque Construction Co., Sarai Syed Ali Muzaffarnur-842001)	WBP Phase-2	Madhepura	World Bank	851.67 404/ 28.05.2014	100	320	07.12.2016	06.11.2018	$\frac{0}{100}$	$\frac{0}{40}$	$\frac{0}{0}$	$\frac{0}{0}$	0.00 0.00	06.11.2018	
9	Construction of H.L, R.C.C Bridge with its approach road in 5th K.m of Alamnagar-Budhma- Mali road in the district of Madhepura. (Haque Construction Co., Sarai Syed Ali Muzaffarnur-842001)	WBP Phase-2	Madhepura	World Bank	595.80 404/ 28.05.2014	42	320	07.12.2016	06.11.2018	$\frac{0}{100}$	$\frac{0}{40}$	$\frac{0}{0}$	$\frac{0}{0}$	$\frac{0.00}{479.00013}$	06.11.2018	
10	Construction of H.L, R.C.C Bridge with its approach road in 5th K.m of Baluwahat koshi bandh via Aghori-Sakra-Paharpur-Baghwa road in Place of SP Bridge in the district of Saharsa. {Shiv Kishore Construction Pvt. Ltd., At-Saidnagar, Opposite Petrol Pump, Laheriasarai, Darbhanga-846001}	WBP Phase-2	Saharsa	World Bank	1257.84 404/ 28.05.2014	99	320	27.02.2016	26.02.2018	$\frac{0}{95}$	$\frac{0}{75}$	$\frac{0}{0}$	$\frac{0}{0}$	$\frac{33.54725}{617.29145}$	26.02.2018	
11	Construction of H.L, R.C.C Bridge with its approach road in 4th K.m of Baisi-Amour-Bahadurganj-Dighalbank road (SH-99) in the District of Purnea. {Brij Construction Pvt. Ltd., House No.-26, Nageshwar Colony, Kavi Raman Path, Boring Road, Patna-800001 (Bihar)}	WBP Phase-2	Purnia	World Bank	1257.84 404/ 28.05.2014	50	410	27.02.2016	26.02.2018	$\frac{0}{100}$	$\frac{0}{100}$	$\frac{0}{100}$	$\frac{10}{70}$	$\frac{0.00}{524.60939}$	26.02.2018	

Sl.No	Name Of Work	Head/ Sub Head	District	Division	Administrative Approval	Type/ Length Of Bridge(M)	Length of Approach (in M)	Date of Commencement	Date Of Scheduled completion	Achievement for the month / till month					Likely date of completion	Remarks
										Physical				Financial		
										Foundation (in %)	Sub-Structure (in %)	Super- Structure (in %)	Approach (in %)	Cumulative		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
12	Construction of H.L, R.C.C Bridge with its approach road in 8th K.m of Baisi-Amour-Bahadurganj-Dighalbank road (SH-99) in the District of Purnea. {Brij Construction Pvt. Ltd., House No.-26, Nageshwar Colony, Kavi Raman Path, Boring Road, Patna-800001 (Bihar)}	WBP Phase-2	Purnia	World Bank	589.97 404/ 28.05.2014	42	390	27.02.2016	26.02.2018	$\frac{0}{100}$	$\frac{0}{100}$	$\frac{0}{100}$	$\frac{5}{60}$	$\frac{0.00}{0.00}$	26.02.2018	
13	Construction of H.L, R.C.C Bridge with its approach road in 11th K.m of Chandradei-Bangama-Matiyari-Mogra road in the district of Araria. {Nirman Engicons Pvt. Ltd., At + P.O.-Mohanpur, District-Begusarai (Bihar)-851121}	WBP Phase-2	Araria	World Bank	857.61 404/ 28.05.2014	105	495	27.02.2016	26.08.2017	$\frac{0}{100}$	$\frac{0}{100}$	$\frac{0}{0}$	$\frac{5}{5}$	$\frac{0.00}{338.50586}$	03/2018	
14	Construction of H.L, R.C.C Bridge with its approach road in Tharbitya-Bisanpur (near Parsa) road in the district of Supaul. (Lall Construction Co., AA-105, Shalimar Bagh, Delhi-110088)	WBP Phase-2	Supaul	World Bank	663.36 404/ 28.05.2014	50	250	13.12.2016	12.12.2018	$\frac{0}{10}$	$\frac{0}{0}$	$\frac{0}{0}$	$\frac{0}{0}$	$\frac{0.00}{0.00}$	03/2018	
15	Construction of H.L, R.C.C Bridge with its approach road in Tharbitya-Bisanpur (near Sindhiyan) road in the district of Supaul. (Lall Construction Co., AA-105, Shalimar Bagh, Delhi-110088)	WBP Phase-2	Supaul	World Bank	706.17 404/ 28.05.2014	50	200	13.12.2016	12.12.2018	$\frac{40}{70}$	$\frac{0}{0}$	$\frac{0}{0}$	$\frac{0}{0}$	$\frac{123.65847}{474.11433}$	03/2018	
16	Construction of H.L, R.C.C Bridge with its approach road in 13th Km (1st Cutting) in Khapur Culvert of Khurhan-Parel-Ratwara-Kapasias road in the district of Madhepura. (Extended part of RCD road 0 to 15 k.m.) (Lall Construction Co., AA-105, Shalimar Bagh, Delhi-110088)	WBP Phase-2	Madhepura	World Bank	1732.66 404/ 28.05.2014	198	380	08.11.2016	07.11.2018	$\frac{0}{100}$	$\frac{5}{85}$	$\frac{0}{0}$	$\frac{0}{0}$	$\frac{0.00}{1643.72065}$	03/2018	
17	Construction of H.L, R.C.C Bridge in 3rd K.M. of Baluwahat koshi bandh via Aghori-Sakra-Paharpur-Baghwa road in Place of SP Bridge in the district of Saharsa	WBP Phase-2	Saharsa	World Bank	1031.43 404/ 28.05.2014	112	-			$\frac{0}{0}$	$\frac{0}{0}$	$\frac{0}{0}$	$\frac{0}{0}$	$\frac{0.00}{0.00}$	0	
18	Construction of H.L, R.C.C Bridge with its approach road in 16th K.M. of Kadava-Sonouli Road in Purnia District. (Tirupati Balaji Earth Work Pvt. Ltd., A/230, P.C. Colony, Kankarbagh, Patna-800020)	WBP Phase-2	Purnia	World Bank	750.46 404/ 28.05.2014	84	416	27.02.2016	26.02.2018	$\frac{0}{100}$	$\frac{0}{100}$	$\frac{5}{70}$	$\frac{0}{0}$	$\frac{0.00}{0.00}$	03/2018	

SI.No	Name Of Work	Head/ Sub Head	District	Division	Administrative Approval	Type/ Length Of Bridge(M)	Length of Approach (in M)	Date of Commencement	Date Of Scheduled completion	Achievement for the month / till month					Likely date of completion	Remarks
										Physical				Financial		
										Foundation (in %)	Sub-Structure (in %)	Super- Structure (in %)	Approach (in %)	Cumulative		
11	12	13	14	15	16	17										
19	Construction of H.L, R.C.C Bridge with its approach road in 18th K.M. of Kadava - Sonouli Road in Purnia District. (Tirupati Balaji Earth Work Pvt. Ltd., A/230, P.C. Colony, Kankarbagh, Patna-800020)	WBP Phase-2	Purnia	World Bank	655.92 404/ 28.05.2014	75	250	27.02.2016	26.02.2018	0 100	0 100	0 85	0 0	0.00 611.30858	26.02.2018	
20	Construction of H.L, R.C.C Bridge with its approach road in 5th K.M. of Jokihat - Dalmalpur road in the district of Araria. (Tirupati Balaji Earth Work Pvt. Ltd., A/230, P.C. Colony, Kankarbagh, Patna-800020)	WBP Phase-2	Araria	World Bank	689.89 404/ 28.05.2014	63	380	27.02.2016	26.05.2017	0 100	0 100	0 100	0 5	0.00 284.09220	02/2018	
21	Construction of H.L, R.C.C Bridge with its approach road in 1st K.M. of Parsarma-chinkni road in the district of Supaul. (Lall Construction Co., AA-105, Shalimar Bagh, Delhi-110088)	WBP Phase-2	Supaul	World Bank	531.88 404/ 28.05.2014	33	200			0 0	0 0	0 0	0 0	0.00 0.00	0	
22	Construction of H.L, R.C.C Bridge in 4th K.M. of Perserma-Chikni road in Palce of damaged Old S.P. Bridge (on Khardaha Dhar) in the district of Supaul. (Lall Construction Co., AA-105, Shalimar Bagh, Delhi-110088)	WBP Phase-2	Supaul	World Bank	550.66 404/ 28.05.2014	50	200			5 5	0 0	0 0	0 0	0.00 206.52	0	
23	Construction of H.L, R.C.C Bridge with its approach road in 4th K.M. of Parsara-Chikni road (Bardwari Station-Simra road) in Place of damaged Old R.C.C. Bridge in the district of Supaul. (Lall Construction Co., AA-105, Shalimar Bagh, Delhi-110088)	WBP Phase-2	Supaul	World Bank	792.74 609/ 25.07.2014	56	250			0 0	0 0	0 0	0 0	0.00 0.00	0	
24	Construction of H.L, R.C.C Bridge with its approach road in 13 th Km (2nd Cutting) Khurhan-Parel-Ratwara-Kapasias road in between Rudho-Mandal Tola and Pandit Tola in the district of Madhepura. (Extended part of RCD road 0 to 15 k.m.) (Brij Construction Pvt. Ltd., House No.-26, Nageshwar Colony, Kavi Raman Path, Boring Road, Patna-800001)	WBP Phase-2	Madhepura	World Bank	1084.08 404/ 28.05.2014	84	300	13.12.2016	12.12.2018	0 70	0 10	0 0	0 0	0.00 567.94079	03/2018	

Sl. No	Name Of Work	Head/ Sub Head	District	Division	Administrative Approval	Type/ Length Of Bridge(M)	Length of Approach (in M)	Date of Commencement	Date Of Scheduled completion	Achievement for the month / till month					Likely date of completion	Remarks
										Physical				Financial		
										Foundation (in %)	Sub-Structure (in %)	Super- Structure (in %)	Approach (in %)	Cumulative		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
25	Construction of H.L, R.C.C Bridge in 11th K.M. of Baluwahat koshi bandh via Aghori-Sakra-Paharpur-Baghwa road in Place of SP Bridge in the district of Saharsa. (Devraha Construction Pvt. Ltd., Goutam Nagar, Ward No.-12, Saharsa-852201)	WBP Phase-2	Saharsa	World Bank	1632.71 404/ 28.05.2014	99	1700	29.09.2016	29.09.2018	$\frac{0}{85}$	$\frac{0}{15}$	$\frac{0}{0}$	$\frac{0}{0}$	$\frac{101.99902}{631.57610}$	03/2018	
26	Construction of H.L, R.C.C Bridge with its approach road in 4 th K.M. of Falka-Sripur-Bhawanipur-Karman Chowk road in the District of Purnea. {Brij Construction Pvt. Ltd., House No.-26, Nageshwar Colony, Kavi Raman Path, Boring Road, Patna-800001 (Bihar)}	WBP Phase-2	Purnia	World Bank	685.33 404/ 28.05.2014	50	475	27.02.2016	26.02.2018	$\frac{0}{100}$	$\frac{10}{80}$	$\frac{0}{0}$	$\frac{0}{0}$	$\frac{0.00}{445.46041}$	26.02.2018	
27	Construction of H.L, R.C.C Bridge with its approach road in 25 th K.M. of Falka-Sripur-Bhawanipur-Karman Chowk road (at Balia Ghat) in the District of Purnea. {Brij Construction Pvt. Ltd., House No.-26, Nageshwar Colony, Kavi Raman Path, Boring Road, Patna-800001 (Bihar)}	WBP Phase-2	Purnia	World Bank	608.45 404/ 28.05.2014	50	475	27.02.2016	26.02.2018	$\frac{0}{85}$	$\frac{0}{0}$	$\frac{0}{0}$	$\frac{0}{0}$	$\frac{0.00}{0.00}$	26.02.2018	
28	Construction of H.L, R.C.C Bridge in 3 rd Km of Nasir Chowk Belwa Mazgama-Mongara road in the district of Araria. (Braj Kishore Roy, Village-Kamrgama, Post-Tira Jatmalpur, P.S-Kalyanpur, District-Samastipur-847301)	WBP Phase-2	Araria	World Bank	612.64 404/ 28.05.2014	63	380	02.03.2016	01.06.2017	$\frac{0}{0}$	$\frac{0}{0}$	$\frac{0}{0}$	$\frac{0}{0}$	$\frac{0.00}{0.00}$	03/2018	
29	Construction of H.L, R.C.C Bridge with its approach road in 3 rd K.M. of Supaul Station to Bariya Manch in the district of Supaul. (Tirupati Balaji Earth Work Pvt. Ltd., A/230, P.C. Colony, Kankarbagh, Patna-800020)	WBP Phase-2	Supaul	World Bank	943.47 404/ 28.05.2014	50	350	27.02.2016	26.02.2018	$\frac{0}{100}$	$\frac{0}{100}$	$\frac{10}{15}$	$\frac{0}{0}$	$\frac{0.00}{507.57866}$	26.02.2018	
30	Construction of H.L, R.C.C Bridge with its approach road in 3 rd K.M. Sesouni-East Koshi Embankment (near Khakhi) in the district of Supaul. (Tirupati Balaji Earth Work Pvt. Ltd., A/230, P.C. Colony, Kankarbagh, Patna-800020)	WBP Phase-2	Supaul	World Bank	387.29 404/ 28.05.2014	33	160	27.02.2016	26.02.2018	$\frac{5}{40}$	$\frac{0}{0}$	$\frac{0}{0}$	$\frac{0}{0}$	$\frac{0.00}{0.00}$	26.02.2018	

Sl.No	Name Of Work	Head/ Sub Head	District	Division	Administrative Approval	Type/ Length Of Bridge(M)	Length of Approach (in M)	Date of Commencement	Date Of Scheduled completion	Achievement for the month / till month					Likely date of completion	Remarks
										Physical				Financial		
										Foundation (in %)	Sub-Structure (in %)	Super- Structure (in %)	Approach (in %)	Cumulative		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
31	Construction of H.L, R.C.C Bridge with its approach road in Chandradei-Kamalדהa-Paratha road along Laliahi Dhar in 2 nd Km in the district of Araria. (Tirupati Balaji Earth Work Pvt. Ltd., A/230, P.C. Colony, Kankarbagh, Patna-800020)	WBP Phase-2	Araria	World Bank	509.95 404/ 28.05.2014	21	350	27.02.2016	26.05.2017	0 100	0 100	0 100	0 70	0.00 78.93873	03/2018	
32	Construction of H.L, R.C.C Bridge with its approach road in 15 th Km in Khurhan-Parel-Ratwara-Kapasias road on Laliya Dhar in the district of Madhepura. (Extended part of RCD road 0 to 15 k.m.) {M/s Sri Ram Enterprises, 2nd Floor, Sri ram Tower, M.P.D.Road, Naya Bazar, Bhagalpur-812002 (Bihar)}	WBP Phase-2	Madhepura	World Bank	1274.29 404/ 28.05.2014	132	320			5 5	0 0	0 0	0 0	95.01986 166.51986	0	
33	Construction of H.L, R.C.C Bridge with its approach road in 15th K.M. of Ranginiya-Sonbarsa Road in Palce of Old S.P. Bridge in the district of Saharsa. (Lall Construction Co., AA-105, Shalimar Bagh, Delhi-110088)	WBP Phase-2	Saharsa	World Bank	1549.36 404/ 28.05.2014	132	300			0 0	0 0	0 0	0 0	0.00 173.41800	0	
34	Construction of H.L, R.C.C Bridge with its approach road in 5th K.M. of Chhatapur-Girdharpu-Chunni road in the district of Supaul. (Lall Construction Co., AA-105, Shalimar Bagh, Delhi-110088)	WBP Phase-2	Supaul	World Bank	1988.26 404/ 28.05.2014	165	300	14.02.2017	13.02.2019	5 40	0 0	0 0	0 0	117.31320 729.43071	13.02.2019	
35	Construction of H.L, R.C.C Bridge with its approach road in 2 nd K.M. of Mehadiapur-Fatehpur on river surser (Near wooden Bridge) road in the district of Supaul. (Tirupati Balaji Earth Work Pvt. Ltd., A/230, P.C. Colony, Kankarbagh, Patna-800020)	WBP Phase-2	Supaul	World Bank	1645.25 404/ 28.05.2014	175	300	27.02.2016	26.02.2018	0 100	0 100	10 65	0 0	58.91865 864.60756	26.02.2018	
36	Construction of H.L, R.C.C Bridge with its approach road in 11th K.M. of Sonbarsa-Gwalpara Road in Palce of Old S.P. Bridge in the District of Saharsa. (M/s Jai Mata Di Construction, Shri Krishnapuri (South), Begusarai (Bihar)-851101)	WBP Phase-2	Saharsa	World Bank	404/ 28.05.2014	66	320	06.12.2016	05.12.2018	0 15	0 0	0 0	0 0	0.00 0.00	05.12.2018	

Sl.No	Name Of Work	Head/ Sub Head	District	Division	Administrative Approval	Type/ Length Of Bridge(M)	Length of Approach (in M)	Date of Commencement	Date Of Scheduled completion	Achievement for the month / till month					Likely date of completion	Remarks
										Physical				Financial		
										Foundation (in %)	Sub-Structure (in %)	Super- Structure (in %)	Approach (in %)	Cumulative		
11	12	13	14	15	16	17										
37	Construction of H.L, R.C.C Bridge with its approach road in 17 th K.M. of Sonebarsa-Gwalpara road (1st Cutting) in the district of Saharsa. (M/s Jai Mata Di Construction, Shri Krishnapuri (South), Begusarai (Bihar)-851101)	WBP Phase-2	Saharsa	World Bank	1565.57 609/ 25.07.2014	112	1550	06.12.2016	05.12.2018	0/100	0/15	0/0	0/0	210.87625 1597.4871 0	05.12.2018	
38	Construction of H.L, R.C.C Bridge with its approach road in 17 th K.M. of Sonebarsa-Gwalpara road (2nd Cutting) in the district of Saharsa. (M/s Jai Mata Di Construction, Shri Krishnapuri (South), Begusarai (Bihar)-851101)	WBP Phase-2	Saharsa	World Bank	1001.77 609/ 25.07.2014	56	300	06.12.2016	05.12.2018	0/100	0/15	0/0	0/0	0.00 0.00	05.12.2018	
39	Construction of H.L, R.C.C Bridge with its approach road in 6 th K.M. of Balua - Baysi Road in Palce of Murli Branch Cannal in the district of Supaul. (Haque Construction Co., Sarai Syed Ali Muzaffarpur-842001)	WBP Phase-2	Supaul	World Bank	508.35 609/ 25.07.2014	66	400	27.02.2016	26.05.2017	0/100	0/100	60/100	25/25	0.00 415.68746	03/2018	
40	Construction of H.L, R.C.C Bridge with its approach road in 9th K.M. of Shaur-Patarghat Road in Palce of Shitalpatti Old S.P. Bridge in the district of Saharsa.	WBP Phase-2	Saharsa	World Bank	1265.51 404/ 28.05.2014	99	-			0/0	0/0	0/0	0/0	0.00 0.00		
41	Construction of H.L, R.C.C Bridge with its approach road in 8th K.M. of Simri-Bakhtiyarpur-Salkhua road in Place of damaged Old S.P. Bridge in the district of Saharsa. (M/s Trimurti Engicons and Traders Pvt. Ltd., C/o Srikant Choudhary, Tatma Toli, Rajaban, Near Chath B.P. P. - 851301)	WBP Phase-2	Saharsa	World Bank	1015.00 609/ 25.07.2014	37.5	1000	15.04.2017	14.10.2018	0/8	0/0	0/0	0/0	35.11822 87.81942	14.10.2018	
42	Construction of H.L, R.C.C Bridge with its approach road in 14th K.M. of Chaudhara-Amha-Lokha-Saharsa road in Place of damaged Old R.C.C Bridge in the district of Saharsa. (Sincon Infrastructure Pvt. Ltd., S.K Puri, LG-1 & 2, Majestic Plaza, West Patna Canal Road, Patna-800001)	WBP Phase-2	Saharsa	World Bank	870.00 609/ 25.07.2014	56	350	27.02.2016	26.08.2017	0/40	0/0	0/0	0/0	38.42355 242.98131	03/2018	
43	Construction of H.L, R.C.C. Bridge with its approach road in 3rd K.m of Belgachhi-Chandpur to Rouniya-Kanharia road in the district of Purnia. {Basant Vanijya Limited, Lakhibagh, Manpur, Gaya-825003 (Bihar)}	WBP Phase-2	Purnia	World Bank	443.22 404/ 28.05.2014	21	335	27.02.2016	26.05.2017	0/100	0/100	0/100	15/10	0.00 185.32945	03/2018	

Sl. No	Name Of Work	Head/ Sub Head	District	Division	Administrative Approval	Type/ Length Of Bridge(M)	Length of Approach (in M)	Date of Commencement	Date Of Scheduled completion	Achievement for the month / till month					Likely date of completion	Remarks
										Physical				Financial		
										Foundation (in %)	Sub-Structure (in %)	Super- Structure (in %)	Approach (in %)	Cumulative		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
44	R.C.C. Bridge with its approach road in Dubhari-Chakla Ghat to Kosi Embankment road (Near Spur) on 57.20 R.D. of Kosi Embankment in the district of Supaul. { Vishwanath Sharma, Vill. + P.O.- Rahua, P.S.-Rosera, District-Samastipur 848210 (Bihar) }	WBP Phase-2	Supaul	World Bank	1530.91 404/ 28.05.2014	175	350	17.10.2016	16.10.2018	$\frac{0}{60}$	$\frac{0}{0}$	$\frac{0}{0}$	$\frac{0}{0}$	$\frac{19.41972}{529.11265}$	16.10.2018	
45	Construction of H.L., R.C.C. Bridge with its approach road over Tilyuga river in Parrari-Kadmaha road in Marona Block in the District of Supaul. { Shiv Kishore Construction, At-Saidnagar, Opposite Petrol Pump, Laheriasarai, Darbhanga-846001 (Bihar) }	WBP Phase-2	Supaul	World Bank	1151.28 770/ 25.09.2014	100	300	27.02.2016	26.02.2018	$\frac{0}{95}$	$\frac{0}{70}$	$\frac{0}{50}$	$\frac{0}{0}$	$\frac{169.24554}{1448.37433}$	26.02.2018	
46	Construction of H.L., R.C.C. Bridge with its approach road over Tilyuga river Hariyahia-Haripur village road near Islampur village in the District of Supaul. { Shiv Kishore Construction, At-Saidnagar, Opposite Petrol Pump, Laheriasarai, Darbhanga-846001 (Bihar) }	WBP Phase-2	Supaul	World Bank	1150.91 770/ 25.09.2014	100	300	27.02.2016	26.02.2018	$\frac{0}{95}$	$\frac{0}{70}$	$\frac{0}{25}$	$\frac{0}{0}$	$\frac{0.00}{0.00}$	26.02.2018	
47	Construction of H.L., R.C.C. Bridge with its approach road over Marne river near primary school Gordh Ratho to Koni village road in Marona South Panchyat in the District of Supaul. (M/s Ghanshyam Lall, Simrahi Bazaar, Post:-Raghopur, Dist-Supaul-852111)	WBP Phase-2	Supaul	World Bank	756.11 770/ 25.09.2014	50	300	27.02.2016	26.02.2018	$\frac{0}{100}$	$\frac{0}{100}$	$\frac{0}{100}$	$\frac{0}{50}$	$\frac{0.00}{789.52791}$	26.02.2018	
48	Construction of H.L., R.C.C. Bridge with its approach over Marne river near Sikhariya-Khushyali village road in the in the District of Supaul. (M/s Ghanshyam Lall, Simrahi Bazaar, Post:-Raghopur, Dist-Supaul-852111)	WBP Phase-2	Supaul	World Bank	934.24 770/ 25.09.2014	75	350	27.02.2016	26.02.2018	$\frac{0}{100}$	$\frac{35}{100}$	$\frac{5}{75}$	$\frac{0}{0}$	$\frac{0.00}{0.00}$	26.02.2018	
49	Construction of H.L., R.C.C. Bridge with its approach road over Khardaha river near Bela village in Veena-Jharkha road in the district of Supaul. (Balram Singh, S/o Late Surendra Nath Singh, At:Post-Patory (Panchgachiya), District-Saharsa-852124)	WBP Phase-2	Supaul	World Bank	859.43 770/ 25.09.2014	75	300	27.02.2016	26.02.2018	$\frac{10}{90}$	$\frac{10}{10}$	$\frac{0}{0}$	$\frac{0}{0}$	$\frac{0.00}{352.04644}$	26.02.2018	

Sl.No	Name Of Work	Head/ Sub Head	District	Division	Administrative Approval	Type/ Length Of Bridge(M)	Length of Approach (in M)	Date of Commencement	Date Of Scheduled completion	Achievement for the month / till month					Likely date of completion	Remarks
										Physical				Financial		
										Foundation (in %)	Sub-Structure (in %)	Super- Structure (in %)	Approach (in %)	Cumulative		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
50	Construction of H.L. R.C.C. Bridge in place of Screw Pile Bridge with its approach road in Veena-Bela-Jhura-Amha road over Tilave river in the district of Supaul. (Balram Singh, S/o Late Surendra Nath Singh, At+Post-Patory (Panchgachiya), District-Saharsa-852201)	WBP Phase-2	Supaul	World Bank	729.51 770/ 25.09.2014	50	300	27.02.2016	26.02.2018	0 50	0 0	0 0	0 0	0.00 0.00	26.02.2018	
51	Construction of H.L., R.C.C. Bridge with its approach road over Tilyuga river besides screw pile bridge in Kewtapatti-Nirmali Bazar road in Nirmali Block in the district of Supaul. (Devraha Construction Pvt. Ltd., Goutam Nagar, Ward No.-12, Saharsa-852201)	WBP Phase-2	Supaul	World Bank	1172.78 770/ 25.09.2014	100	350	15.02.2017	14.02.2019	0 15	0 0	0 0	0 0	0.00 0.00	24.02.2019	
52	Construction of H.L., R.C.C. Bridge with its approach road over Tilyuga river in Theho village-Sonapur road in Dagmara Panchyat of Nirmali block in the District of Supaul. (Devraha Construction Pvt. Ltd., Goutam Nagar, Ward No.-12, Saharsa-852201)	WBP Phase-2	Supaul	World Bank	867.77 770/ 25.09.2014	75	350	15.02.2017	14.02.2019	0 40	0 0	0 0	0 0	0.00 335.48606	24.02.2019	
53	Construction of H.L., R.C.C. Bridge with its approach road in Basba Gaon in Basbitti Panchyat near 62.6 R.D of Kosi Embankment in the District of Supaul. (Devraha Construction Pvt. Ltd., Goutam Nagar, Ward No.-12, Saharsa-852201)	WBP Phase-2	Supaul	World Bank	705.90 770/ 25.09.2014	50	500	27.02.2016	26.05.2017	0 100	0 100	30 90	10 30	52.73021 495.01621	03/2018	
54	Construction of H.L., R.C.C. Bridge with its approach road over Tilyuga river at Barmotra Ghat in the Manga Sihaul road to Barmotra under Marona block in the District of Supaul. {Mukesh Kumar Singh, At-Ekderwa Masuria, P.O.-Maker, Saran-841215 (Bihar)}	WBP Phase-2	Supaul	World Bank	1317.24 935/ 23.12.2014	125	350	29.09.2016	29.09.2018	0 100	0 100	5 100	0 50	51.04343 940.38323	29.09.2018	
55	Construction of H.L. R.C.C Bridge with its approach road in along Kakurwa Dhar in 24 th Km of Chandradei-Bangama-paktola-Matiary-Mongra road in the district of Araria. {Nirman Engicons Pvt. Ltd., At + P.O.-Mohanpur, District-Begusarai (Bihar)-851131}	WBP Phase-2	Araria	World Bank	757.76 404/ 28.05.2014	75	100	27.02.2016	26.08.2017	5 60	0 0	0 0	0 0	0.00 229.82668	03/2018	

Sl.No	Name Of Work	Head/ Sub Head	District	Division	Administrative Approval	Type/ Length Of Bridge(M)	Length of Approach (in M)	Date of Commencement	Date Of Scheduled completion	Achievement for the month / till month					Likely date of completion	Remarks
										Physical				Financial		
										Foundation (in %)	Sub-Structure (in %)	Super- Structure (in %)	Approach (in %)	Cumulative		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
56	Construction of H.L, R.C.C Bridge with its approach road in Dhamdaha Block of Kukron West Panchayat of Khanwa Santhali Tola near Bhawesa Dhar in the District of Purnea. {Amarpur Construction Co. (P) Ltd., Amarpur Banko 813101 (Bihar)	WBP Phase-2	Purnia	World Bank	429.35 98/2015 12.02.2015	49.5	315	27.02.2016	26.05.2017	0 100	0 100	0 100	10 90	0.00 345.08824	03/2018	
57	Construction of H.L, R.C.C Bridge with its approach road in Khurhan-Parel-Ratwara-Kapasias road Ratwara-Bazar to South Iron Screw Pile Bridge(3x37.5M) from East in Madhepura District. (Lall Construction Co., AA-105, Chalimar Road, Delhi 110089)	WBP Phase-2	Madhepura	World Bank	1433.00 436/2015 09.07.2015	112.5	350	27.02.2016	26.02.2018	0 100	10 90	5 10	0 0	0.00 1025.7159 1	26.02.2018	
1	Construction of H.L.R.C.C. 2x18.75m Bridge including approach road and protection work over Kamala River between Hariyatari & Pakri village at Gram Panchyat Salaiya in Imanganj Block in Gaya District under MMSNY Scheme. Haque Construction Co.,9431223551	MMSNY	GAYA	GAYA	255.53 1709 (S) dt. 25-02-2014 of R.C.D. 217.45	RCC 39.00	A ₁ Side-50 M A ₂ Side-50 M	22-02-2016	21-05-2017	0 100	0 100	0 100	5 85	0.00 156.86	February, 2018	Bridge work complete. Work started late because of naxal problem. W.M.M. in progress in approach road.
2	Construction of H.L.R.C.C. 2x14.50m Bridge including approach road and protection work over Canal Village Ahaluachak & infront of Shekha Bigha in Block Amas in Gaya District under MMSNY Scheme. Haque Construction Co.,9431223551	MMSNY	GAYA	GAYA	219.80 794 (S) dt. 29-01-2014 of R.C.D. 6162.15	RCC 39.00	A ₁ Side-150 M A ₂ Side-50 M	22-02-2016	21-05-2017	0 100	0 100	0 100	5 85	0.00 129.26	February, 2018	Bridge work complete. W.M.M. in progress in approach road.
3	Construction of 6-Lane H.L.R.C.C. 17x32.80m Bridge over Falgu river between Gaya & Manpur in Gaya District under CRF Scheme. (S.P. Singla Construction Pvt. Ltd.)	CRF	GAYA	GAYA	6451.00 10050 (S) dt. 07.09.2012 6162.15	RCC 568.00	A ₁ Side-85 M A ₂ Side-135 M	30.04.2013	29.10.2015	0 100	0 100	0 100	0 100	0.00 6159.06	-----	Bridge work & Approach road completed. Traffic is on. A proposal was sent for acquisition on perpetual lease from one Raiyat for 0.93 decimal. But as per departmental letter no.-7435 (E) dt. 16-12-2015 land acquisition is not valid in C.R.F. Project so an additional estimate framed for Rs.-11.545 lacs including land acquisition submitted to Engineer in chief, Road Construction Department, Bihar, Patna vide M.D. B.R.P.N.N.Ltd., Patna letter no.-873 (WE) dt. 19-12-2016. Bridge & Approach work is completed by verbal agreement with land owner.

SI.No	Name Of Work	Head/ Sub Head	Distirct	Division	Administrative Approval	Type/ Length Of Bridge(M)	Length of Approach (in M)	Date of Commencement	Date Of Scheduled completion	Achievement for the month / till month					Likely date of completion	Remarks
										Physical				Financial		
										Foundation (in %)	Sub-Structure (in %)	Super- Structure (in %)	Approach (in %)	Cumulative		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
4	Construction of H.L.R.C.C. Bridge including approach road and protection work over River Morhar at Fenagi Ghat in the District of Gaya UNDER MMSNY Scheme. (M/s Rakesh Construction Pvt Ltd.,9431303918)	MMSNY	GAYA	GAYA	464.11 12268 (S) dt. 13-09-2012 of <u>R.C.D.</u> 359.60	RCC 134.20		08.04.2012	07.07.2013	$\frac{0}{100}$	$\frac{0}{100}$	$\frac{0}{100}$	$\frac{0}{100}$	0.00 441.04	-----	Bridge work & Approach road completed. Three (3) Land owners land 45.5 dismal registered on Prepetual lease. Rest 09 (Nine) nos document sent for verification.
5	Construction of H.L.R.C.C. Bridge including approach road and protection work over River Morhar at Panchdevta in Dumarsan-Gaharpur Road in the District of Gaya UNDER NABARD Scheme. (M/s. K.Andi & Associates)	Nabard	GAYA	GAYA	764.310 4615 dt. 31-10-2012 of <u>R.W.D.</u> 684.76	RCC 201.28		01.03.2013	31.08.2014	$\frac{0}{100}$	$\frac{0}{100}$	$\frac{0}{100}$	$\frac{0}{100}$	0.00 861.70	-----	Bridge work & Approach road completed. Traffic is on. Verified Papers of Land for One land owner is received & registered. Another land owner's verified papers of land is awaited from C.O., Tekari.
6	Construction of H.L.R.C.C. 17x21.75m Bridge including approach road and protection work over river Muhane between Silaunjua-Bataspur village in BodhGaya Block of Gaya District under NABARD Scheme. (Ajay Engicon Pvt. Ltd., Aurangabad (Bihar).	Nabard RWD	GAYA	GAYA	1127.86 1128 Dt. 05-03-2012 of R.W.D. 983.95	RCC 380.00	A ₁ Side-60 M A ₂ Side-100 M	15.03.13	14.09.14	$\frac{0}{100}$	$\frac{0}{100}$	$\frac{5}{100}$	$\frac{0}{50}$	<u>27.58</u> 882.57	February, 2018	Bridge & Approach Road work in progress. Last deck slab to be cast. In Silaunja side 0.285 Acre land of two raiyats required. Requisition of Rs.-37.859 lacs received from DLAO and it is paid on dt. 30-03-2017. S.I.A. in process.
7	Construction of H.L.R.C.C. 16x18.75m Bridge including approach road and protection work over river Nilanjan in between Amarut Bazar & Kharhe village in Dobhi Block of Gaya District under NABARD Scheme. (M/s. K.Andi & Associates)	Nabard	GAYA	GAYA	1528.60 8079 (S) dt. 10-10-2013 of R.C.D. 1203.54	9 x 32.6 M	A ₁ Side-500 M A ₂ Side-200 M	01.02.14	31.01.16	$\frac{0}{100}$	$\frac{0}{100}$	$\frac{0}{100}$	$\frac{0}{30}$	<u>49.00</u> 1556.22	March, 2018	Bridge work Completed. Approach Road Work in progress after Registration of Land on Perpetual lease.
8	Construction of H.L.R.C.C. 22x21.75m Bridge including approach road and protection work over Falgu river in Sripur-Keni Road in Gaya District under NABARD Scheme. (M/s Rakesh Construction Pvt Ltd.,9431303918)	Nabard RWD	GAYA	GAYA	2835.09 2493 dt. 31-10-2014 of R.W.D. 2292.48	RCC 492.00	A ₁ Side-280 M A ₂ Side-280 M	06.01.2015	05.01.2017	$\frac{0}{100}$	$\frac{5}{95}$	$\frac{5}{65}$	$\frac{0}{0}$	<u>73.17</u> 2058.70	March, 2018	Bridge work in progress. Work started late because of court case.Work hampered for 15 days because of attack on labours by anti social element.

Sl.No	Name Of Work	Head/ Sub Head	District	Division	Administrative Approval	Type/ Length Of Bridge(M)	Length of Approach (in M)	Date of Commencement	Date Of Scheduled completion	Achievement for the month / till month					Likely date of completion	Remarks
										Physical				Financial		
										Foundation (in %)	Sub-Structure (in %)	Super- Structure (in %)	Approach (in %)	Cumulative		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
9	Construction of H.L.R.C.C. 19x21.00m Bridge including approach road and protection work over Morhar river between Amba-Gaya Road (S.H.-101) in 69 th K.M. of Gaya Medical College to Mathurapur Khand in Gaya District Under PLAN SCHEME. (M/s Rakesh Construction Pvt Ltd.,9431303918)	Plan	GAYA	GAYA	2004.09 11/9/11 (S) 11/12/2014 1541.82	RCC 410.00	A ₁ Side-100 M A ₂ Side-340 M	23-11-2015	22-11-2017	$\frac{0}{100}$	$\frac{10}{100}$	$\frac{20}{79}$	$\frac{0}{40}$	$\frac{0.00}{1088.27}$	March, 2018	Bridge & approach work in progress. In Kapasia Side 0.76 Acre required. L.A. filed vide T.O.L.-325 (WE) dt. 23-02-2017. S.I.A. in process.
10	Construction of H.L.R.C.C. 16x21.00m Bridge including approach road and protection work over Morhar river between Amba-Gaya Road (S.H.-101) in 70th K.M. of Gaya Medical College to Mathurapur Khand in Gaya District Under PLAN SCHEME. (M/s K.Andi & Associates)	Plan	GAYA	GAYA	1544.72 11/9/11 (S) 11/12/2014 1268.98	RCC 346.00	A ₁ Side-100 M A ₂ Side-170 M	23-11-2015	22-11-2017	$\frac{0}{100}$	$\frac{0}{100}$	$\frac{0}{100}$	$\frac{0}{100}$	$\frac{0.00}{1192.71}$	-----	Work Completed. Both side of bridge Mathurapur & Kapasia Side 0.4325 Acre land required. L.A. filed vide T.O.L.-301 (WE) dt. 17-02-2017. S.I.A. in process.
11	Construction of H.L.R.C.C. Box Cell 4x16.00m Bridge including approach road and protection work in Dumariya to Belaghati (Jharkhand Border) via Kacher at 7th K.M. in Gaya District under PLAN Scheme. (Haque Construction Co., 9431223551)	Plan	GAYA	GAYA	532.22 11/4/64 (S) 28.11.2014 470.41	RCC 66.00	A ₁ Side-40 M A ₂ Side-65 M	27-05-2015	26-08-2016	$\frac{0}{90}$	$\frac{10}{90}$	$\frac{30}{60}$	$\frac{0}{10}$	$\frac{85.38}{165.71}$	March, 2018	Work in Progress. Work started very late because of naxal problem.
12	Construction of H.L.R.C.C. Box Cell 9x7.20m Bridge including approach road and protection work in Imanganj-Kothi-Pakri via Salaiya-Kothi road at 24th K.M. in Gaya District under PLAN Scheme. (Haque Construction Co.,9431223551)	Plan	GAYA	GAYA	532.22 11/4/71 (S) 28.11.2014 462.47	RCC 66.00	A ₁ Side-107 M A ₂ Side-100 M	27-05-2015	26-08-2016	$\frac{0}{100}$	$\frac{0}{100}$	$\frac{0}{100}$	$\frac{20}{60}$	$\frac{0.00}{275.14}$	March, 2018	Bridge Work Completed & W.M.M. work in Progress in approach road. Work started very late because of naxal problem.
13	Construction of H.L.R.C.C. 4x16.00m Bridge including approach road and protection work in 2 ND K.M. of Domuhan-Cherki Road (K.M. 0 to K.M. 0.93) in Gaya District under PLAN Scheme. (R.A.S. Enterprises, 9199245601)	Plan	GAYA	GAYA	363.92 10/8/85 (S) 14.11.2014 of R.C.D.	RCC 64.84	A ₁ Side-100 M A ₂ Side-100 M	18-02-2016	17-08-2017	$\frac{40}{60}$	$\frac{10}{0}$	$\frac{0}{0}$	$\frac{0}{0}$	$\frac{0.00}{0.50}$	March, 2018	Work Started. Rock found. Confirmatory boring done. Redesign approved and work in progress.

Sl. No	Name Of Work	Head/ Sub Head	District	Division	Administrative Approval	Type/ Length Of Bridge(M)	Length of Approach (in M)	Date of Commencement	Date Of Scheduled completion	Achievement for the month / till month					Likely date of completion	Remarks
										Physical				Financial		
										Foundation (in %)	Sub-Structure (in %)	Super- Structure (in %)	Approach (in %)	Cumulative		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
14	Construction of H.L.R.C.C. 6x16.00m Bridge including approach road and protection work in Dhangai Bazar to B.B. Pesra-Sobh to G.T. Road (K.M. 0 to K.M. 14.10) in Chainage 550 M in Gaya District under PLAN Scheme. (M/s. Laxman Kumar, 9431228141)	Plan	GAYA	GAYA	<u>1110.60</u> 11539 (S) 01.12.2014 468.52	RCC 99.64	A ₁ Side-100 M A ₂ Side-100 M	22-06-2016	21-03-2018	$\frac{0}{100}$	$\frac{0}{100}$	$\frac{0}{100}$	$\frac{0}{100}$	$\frac{0.25}{476.64}$	-----	Bridge & Approach Road Completed.
15	Construction of H.L.R.C.C. 3x14.00m Bridge including approach road and protection work in Dhangai Bazar to B.B. Pesra-Sobh to G.T. Road (K.M. 0 to K.M. 14.10) in Chainage 4545 M in Gaya District under PLAN Scheme. (Shree Tirupati Balaji Enterprises, 9470664329)	Plan	GAYA	GAYA	<u>450.62</u> 11539 (S) 01.12.2014 of R.C.D.	RCC 43.84	A ₁ Side-100 M A ₂ Side-100 M	18-02-2016	17-05-2017	$\frac{0}{0}$	$\frac{0}{0}$	$\frac{0}{0}$	$\frac{0}{0}$	$\frac{0.13}{0.63}$	March, 2018	Confirmatory boring done. Redesign obtained. Electric Transformer is being shifting from site.
16	Construction of H.L.R.C.C. 3x14.00m Bridge including approach road and protection work in Dhangai Bazar to B.B. Pesra-Sobh to G.T. Road (K.M. 0 to K.M. 14.10) in Chainage 13970 M in Gaya District under PLAN Scheme. (M/s. JAY SHANKAR RAY, Muzaffarpur)	Plan	GAYA	GAYA	<u>429.73</u> 11539 (S) 01.12.2014 of R.C.D.	RCC 55.84	A ₁ Side-88 M A ₂ Side-106 M	26-12-2016	25-03-2018	$\frac{0}{0}$	$\frac{0}{0}$	$\frac{0}{0}$	$\frac{0}{0}$	$\frac{0.00}{1.13}$	March, 2018	During the piling work hard rock has found after 2.5 M piling, so work stopped. confirmatory boring done. Redesign obtained submitted for vetting.
17	Construction of H.L.R.C.C. 3x21.00m Bridge including approach road and protection work in Bhalua to Paharpur Road (K.M. 0 to K.M. 26.325) in Chainage 600 M in Gaya District under PLAN Scheme. (Ramiya Construction Pvt. Ltd., Gaya)	Plan	GAYA	GAYA	<u>556.28</u> 11466 (S) 28.11.2014 of R.C.D.	RCC 64.84	A ₁ Side-100 M A ₂ Side-100 M	18-02-2016	17-08-2017	$\frac{0}{0}$	$\frac{0}{0}$	$\frac{0}{0}$	$\frac{0}{0}$	$\frac{0.00}{0.25}$	March, 2018	N.O.C. awaited from Forest Deptt. Recommended by Hon'ble C.M. and sent to wild life Board Delhi for approval.
18	Construction of H.L.R.C.C. 2x14.00m Bridge including approach road and protection work in Bhalua to Paharpur Road (K.M. 0 to K.M. 26.325) in Chainage 2460 M in Gaya District under PLAN Scheme. (Ramiya Constructions Pvt. Ltd., Gaya)	Plan	GAYA	GAYA	<u>356.61</u> 11466 (S) 28.11.2014 of R.C.D.	RCC 29.24	A ₁ Side-85 M A ₂ Side-100 M	18-02-2016	17-05-2017	$\frac{0}{0}$	$\frac{0}{0}$	$\frac{0}{0}$	$\frac{0}{0}$	$\frac{0.00}{0.25}$	-----	

Sl.No	Name Of Work	Head/ Sub Head	District	Division	Administrative Approval	Type/ Length Of Bridge(M)	Length of Approach (in M)	Date of Commencement	Date Of Scheduled completion	Achievement for the month / till month					Likely date of completion	Remarks
										Physical				Financial		
										Foundation (in %)	Sub-Structure (in %)	Super- Structure (in %)	Approach (in %)	Cumulative		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
19	Construction of H.L.R.C.C. 1x16.00m Bridge including approach road and protection work in Bhalua to Paharpur Road (K.M. 0 to K.M. 26.325) in Chainage 3285 M in Gaya District under PLAN Scheme. (Sunal Kanchan, Patna)	Plan	GAYA	GAYA	<u>216.75</u> 11466 (S) 28.11.2014 of R.C.D.	RCC 16.64	A ₁ Side-100 M A ₂ Side-100 M	18-02-2016	17-02-2017	<u>0</u> 0	<u>0</u> 0	<u>0</u> 0	<u>0</u> 0	<u>0.00</u> 0.25	-----	Falls in Budha sanctuary. N.O.C. not cleared by Forest Deptt. Hence, closing of these projects recommended vide T.O.L. No.-1685 (WE) dt. 25-02-2017
20	Construction of H.L.R.C.C. 2x14.00m Bridge including approach road and protection work in Bhalua to Paharpur Road (K.M. 0 to K.M. 26.325) in Chainage 4925 M in Gaya District under PLAN Scheme. (Shailendra Singh, Gaya)	Plan	GAYA	GAYA	<u>429.73</u> 11466 (S) 28.11.2014 of R.C.D.	RCC 29.24	A ₁ Side-100 M A ₂ Side-100 M	18-02-2016	17-02-2017	<u>0</u> 0	<u>0</u> 0	<u>0</u> 0	<u>0</u> 0	<u>0.00</u> 0.25	-----	
21	Construction of H.L.R.C.C. 20x21.75m Bridge including approach road and protection work over Morhar River at Chitabkhurd village in Amas Block in Gaya District under PLAN Scheme. (R.A.S. Enterprises, 9199245601)	Plan	GAYA	GAYA	<u>1994.33</u> 8317 (S) 01.09.2015 <u>1384.48</u>	RCC 432	A ₁ Side-100 M A ₂ Side-100 M	22-04-2016	21-04-2018	<u>15</u> 90	<u>5</u> 70	<u>5</u> 20	<u>0</u> 0	<u>0.00</u> 560.10	April, 2018	Bridge work in progress. Work hampered due to naxal attack.
22	Construction of H.L.R.C.C. 5x18.75m Bridge including approach road and protection work over Punpun River between Bhagwatipur - Kusre village in Arwal District under NABARD Scheme. (R.A.S. Enterprises, 9199245601)	Nabard (RCD)	ARWAL	GAYA	<u>569.290</u> 7135 (S) Dt. 05-09-2013 <u>492.67</u>	RCC 97.00	A ₁ Side-150 M A ₂ Side-150 M	10.12.13	10.06.15	<u>0</u> 100	<u>0</u> 100	<u>0</u> 100	<u>0</u> 25	<u>0.00</u> 399.86	March, 2018	Bridge work completed. Separate estimate for L.A. and approach construction submitted for Rs. 820.00 lacs.
23	Construction of H.L.R.C.C. 5x18.75m Bridge including approach road and protection work over Kusumura Pain between Sherpur-Kurmibigha road at Kurmibigha village in Arwal District under NABARD Scheme. (Mahavir Construction, Patna)	Nabard (RWD)	ARWAL	GAYA	<u>331.47</u> 6037 Dt. <u>26-12-</u> <u>2012</u> <u>188.49</u>	RCC 30.26		12.04.2013	11.04.2014	<u>0</u> 100	<u>0</u> 100	<u>0</u> 100	<u>0</u> 100	<u>0.00</u> 177.42	December, 2017	Bridge work & Approach road completed. Traffic is on. Under new LA act. Proposal submitted vide T.O.L. no.-1643 (WE) dt. 10-12-2016. Rs 15 Lacs submitted with D.L.A.O. Arwal under old act. And Rs. 23.41 lacs more under New act. On dt. 20-02-2017. S.I.A. in process.
24	Construction of H.L.R.C.C. 4x12.50m Bridge including approach road and protection work in 2 nd K.M. of Manikpur -Bithra - Senari Road in Arwal District under NABARD Scheme. (R.A.S. Enterprises, 9199245601)	Nabard (RCD)	ARWAL	GAYA	<u>343.03</u> 7134 (S) Dt. 05-09-2013 <u>279.53</u>	RCC 97.00	A ₁ Side-200 M A ₂ Side-130 M	10.12.13	09.03.15	<u>0</u> 100	<u>0</u> 100	<u>0</u> 100	<u>0</u> 100	<u>0.00</u> 264.77	-----	Bridge & Approach road work completed. LA filed. Revised estimate including land acquisition cost Rs.-383.59 lac submitted to Engineer in Chief through M.D., B.R.P.N.N.Ltd, Patna vide letter No.-2818 (WE) dt. 14-11-2017

SI.No	Name Of Work	Head/ Sub Head	Distirct	Division	Administrative Approval	Type/ Length Of Bridge(M)	Length of Approach (in M)	Date of Commencement	Date Of Scheduled completion	Achievement for the month / till month					Likely date of completion	Remarks
										Physical				Financial		
										Foundation (in %)	Sub-Structure (in %)	Super- Structure (in %)	Approach (in %)	Cumulative		
11	12	13	14	15	16	17										
25	Construction of Retaining Wall & Approach Road H.L.R.C.C. Bridge on NH-98 to Jamahaur Road near Karmaha village on Adri River in the District of Aurangabad. (Ravi Ranjan, Aurangabad, Bihar)	Nabard (RWD)	AURANGABAD	GAYA	<u>322.41</u> 196 / 2011 of R.W.D. 101.09 (Agr. Annot only Approach Road and Retaining wall)	RCC 45.33	A ₁ Side-100 M A ₂ Side-45 M	12.09.2016	11.06.2017	<u>0</u> 100	<u>0</u> 100	<u>0</u> 100	<u>10</u> 100	<u>46.63</u> 234.02	December, 2017	Work Completed.
26	Construction of H.L.R.C.C. Bridge including approach road and protection work in 16 th K.M. of Varun-Daudnagar Road in Aurangabad District under PLAN Scheme. (R.A.S. Enterprises, 9199245601)	Plan	AURANGABAD	GAYA	<u>650.00/3</u> 4373 (S) dt. 26.03.2010	RCC 57.00	A ₁ Side-100 M A ₂ Side-200 M	07/2011	03/2012	<u>0</u> 100	<u>0</u> 100	<u>0</u> 100	<u>0</u> 25	<u>0.00</u> 182.53	March, 2018	Bridge work completed. Under old act L.A. filed and paid Rs.11.858 lacs to DLAO, Aurangabad. But possession not given. Panchat declared. Balance amount 9.00 lacs under new act. made available to DLAO, Aurangabad in October, 2016. Notice through newspaper published. Compensation amount to be deposited in court.
27	Construction of Retaining wall & additional lane approach road for newly Constructed H.L. R.C.C. Bridge over Falgu River at Barari village in Mashauri-Okri-Telhara-Ekangarsarai road in Jehanabad District Under NON PLAN (2 x 120.00 M).	Non Plan	JEHANABAD	GAYA	<u>249.84</u> 217(S) dt. 04-01-2012 of R.C.D., Patna.	RCC 120.00	-----	-----	-----	<u>0</u> 0	<u>0</u> 0	<u>0</u> 0	<u>0</u> 0	<u>0.00</u> 26.85	March, 2018	Bridge & approach road completed. L.A. filed in old act and Panchat declared. Payment to raiyat in process.
28	Construction of H.L. R.C.C. Bridger Over Kauw river in samta Bigha - Dhasadih at Sambhal bigha-Semaradih in Sasaram Block in the District of Rohtas under MMSNY. (Brajesh Kumar Singh)	MMSNY	Rohtas	GAYA	<u>214.50</u> 1949 (S) dt. 04-03-2014 of R.C.D., Patna.	RCC 22.40	A ₁ Side-75 M A ₂ Side-75 M	11-05-2015	10-05-2016	<u>0</u> 100	<u>0</u> 25	<u>0</u> 0	<u>0</u> 0	<u>45.83</u> 94.16	March, 2018	Work in Progress. Contractor debarred for delay.
29	Construction of H.L. R.C.C. Bridge over Falgu Dharmawati river in 2 nd K.M. of Mahuli to Lahuara road in Rohtas District Under MMSNY	MMSNY	Rohtas	GAYA	<u>197.33</u> 1498(S)dt. 28-12-2007 of R.C.D., Patna.	-----	A ₁ Side-00 M A ₂ Side-250 M	-----	-----	<u>0</u> 100	<u>0</u> 100	<u>0</u> 100	<u>0</u> 50	-----	-----	One side approach connected. Another side R.W.D. road is about 250 M far. Revised estimate including LA cost is submitted for Rs.-195.00 lacs.
1	Construction of HLRCC bridge with approach road at kataha ghat in sikrahna river under mehsi block in the district of East champaran(12 x 24.750 M), M/S Jay shankar rai,9934867236	NABARD	East Champaran	Special works division chakiya	8079 (s) 17/10/2013 3539.55	RCC/297.00	250+520M	03/2014	03/16	0 100	0 99	0 79	0 5	0.00 1776.34	03/2018	Project in L/A

SI.No	Name Of Work	Head/ Sub Head	District	Division	Administrative Approval	Type/ Length Of Bridge(M)	Length of Approach (in M)	Date of Commencement	Date Of Scheduled completion	Achievement for the month / till month					Likely date of completion	Remarks
										Physical				Financial		
										Foundation (in %)	Sub-Structure (in %)	Super- Structure (in %)	Approach (in %)	Cumulative		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
2	Construction of HLRCC bridge in Indo - Nepal border road at channage 31.032 km in the district of Purvi champaran Package No- 7 (1 x 40 M),Barhonia engicor Pvt ltd,9431269809	NABARD/ Indo- Nepal	East Champaran	Special works division chakiya	7209(s)we 09/09/2013 521.69	RCC/40.00	105+95M	02/2014	06/17 05/16	0 100	0 100	20 20	10 20	0.00 374.11	03/2018	Work in progress.
3	Construction of HLRCC bridge in Indo - Nepal border road at channage 31.768 km in the district of Purvi champaran Package No- 7 (1 x 15M),Barhonia engicor Pvt ltd,9431269809	NABARD/ Indo- Nepal	East Champaran	Special works division chakiya	7209(s)we 09/09/2013 199.33	RCC/15.00	95+85M	02/2014	06/17 05/16	0 100	0 100	0 95	0 80	0.00 124.11	03/2018	Work in progress.
4	Construction of HLRCC bridge in Indo - Nepal border road at channage 32.875 km in the district of Purvi champaran Package No- 7 (2 x 35M),Barhonia engicor Pvt ltd,9431269809	NABARD/ Indo- Nepal	East Champaran	Special works division chakiya	7209(s)we 09/09/2013 849.03	RCC/60.00	160+140M	02/2014	06/17 05/16	0 100	0 100	20 20	0 40	0.00 558.09	03/2018	Work in progress.
5	Construction of HLRCC bridge in Indo - Nepal border road at channage 33.900 km in the district of Purvi champaran Package No- 7 (1 x 30M),Barhonia engicor Pvt ltd,9431269809	NABARD/ Indo- Nepal	East Champaran	Special works division chakiya	7209(s)we 09/09/2013 398.24	RCC/30.00	90+110M	02/2014	06/17 05/16	0 100	0 100	20 20	0 10	0.00 242.40	03/2018	Work in progress.
6	Construction of HLRCC bridge in Indo - Nepal border road at channage 35.650 km in the district of Purvi champaran Package No- 7 (2 x 35M),Barhonia engicor Pvt ltd,9431269809	NABARD/ Indo- Nepal	East Champaran	Special works division chakiya	7209(s)we 09/09/2013 802.94	RCC/70.00	105+95M	02/2014	06/17 05/16	0 100	0 100	10 20	0 15	47.68 646.63	03/2018	Work in progress.
7	Construction of HLRCC bridge in Indo - Nepal border road at channage 36.858 km in the district of Purvi champaran Package No- 7 (2 x 25M),Barhonia engicor Pvt ltd,9431269809	NABARD/ Indo- Nepal	East Champaran	Special works division chakiya	7209(s)we 09/09/2013 545.23	RCC/50.00	95+105M	02/2014	06/17 05/16	0 100	0 100	0 95	0 30	0.00 465.38	03/2018	Work in progress.
8	Construction of HLRCC bridge in Indo - Nepal border road at channage 40.772 km in the district of Purvi champaran Package No- 7 (2 x 30M),Barhonia engicor Pvt ltd,9431269809	NABARD/ Indo- Nepal	East Champaran	Special works division chakiya	7209(s)we 09/09/2013 693.30	RCC/60.00	100+100M	02/2014	06/17 05/16	0 100	0 100	0 25	0 12	0.00 491.64	03/2018	Work in progress.

SI.No	Name Of Work	Head/ Sub Head	District	Division	Administrative Approval	Type/ Length Of Bridge(M)	Length of Approach (in M)	Date of Commencement	Date Of Scheduled completion	Achievement for the month / till month					Likely date of completion	Remarks
										Physical				Financial		
										Foundation (in %)	Sub-Structure (in %)	Super- Structure (in %)	Approach (in %)	Cumulative		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
9	Construction of HLRCC bridge in Indo - Nepal border road at channage 41.258 km in the district of Purvi champaran Package No- 7 (1 x 40M),Barhonia engicor Pvt ltd,9431269809	NABARD/ Indo-Nepal	East Champaran	Special works division chakiya	7209(s)we 09/09/2013 506.39	RCC/40.00	90+110M	02/2014	06/17 05/16	0 100	0 100	0 0	0 10	0.00 311.41	03/2018	Work in progress.
10	Construction of HLRCC bridge in Indo - Nepal border road at channage 44.047 km in the district of Purvi champaran Package No-8 (2 x 40M),Barhonia engicor Pvt ltd,9431269809	NABARD/ Indo-Nepal	East Champaran	Special works division chakiya	7209(s)we 09/09/2013 840.93	RCC/80.00	140+150M	10/2013	03/17 01/16	0 100	0 100	0 80	0 30	25.88 660.31	03/2018	Work in progress.
11	Construction of HLRCC bridge in Indo - Nepal border road at channage 47.315 km in the district of Purvi champaran Package No- 8 (3 x 8M),Barhonia engicor Pvt ltd,9431269809	NABARD/ Indo-Nepal	East Champaran	Special works division chakiya	7209(s)we 09/09/2013 284.57	RCC/24.00	85+105M	10/2013	03/17 01/16	0 100	0 100	0 95	0 50	0.00 173.04	03/2018	Work in progress.
12	Construction of HLRCC bridge in Indo - Nepal border road at channage 50.190 km in the district of Purvi champaran Package No-8 (1 x 30M),Barhonia engicor Pvt ltd,9431269809	NABARD/ Indo-Nepal	East Champaran	Special works division chakiya	7209(s)we 09/09/2013 403.07	RCC/30.00	95+105M	10/2013	03/17 01/16	0 100	0 100	0 95	0 15	0.00 399.89	03/2018	Work in progress.
13	Construction of HLRCC bridge in Indo - Nepal border road at channage 56.850 km in the district of Purvi champaran Package No- 8 (1 x 40M),Barhonia engicor Pvt ltd,9431269809	NABARD/ Indo-Nepal	East Champaran	Special works division chakiya	7209(s)we 09/09/2013 491.64	RCC/40.00	90+110M	10/2013	03/17 01/16	0 100	0 100	0 95	0 100	0.00 381.49	03/2018	Work in progress.
14	Construction of HLRCC bridge in Indo - Nepal border road at channage 57.220 km in the district of Purvi champaran Package No- 89 (2 x 25M),Barhonia engicor Pvt ltd,9431269809	NABARD/ Indo-Nepal	East Champaran	Special works division chakiya	7209(s)we 09/09/2013 517.82	RCC/50.00	100+95M	10/2013	03/17 01/16	0 100	0 100	0 95	0 100	0.00 501.85	03/2018	Work in progress.
15	Construction of HLRCC bridge in Indo - Nepal border road at channage 58.985 km in the district of Purvi champaran Package No- 8 (1 x 30M),Barhonia engicor Pvt ltd,9431269809	NABARD/ Indo-Nepal	East Champaran	Special works division chakiya	7209(s)we 09/09/2013 418.73	RCC/30.00	100+100M	10/2013	03/17 01/16	0 100	0 100	0 95	0 60	11.78 300.89	03/2018	Work in progress.

SI.No	Name Of Work	Head/ Sub Head	District	Division	Administrative Approval	Type/ Length Of Bridge(M)	Length of Approach (in M)	Date of Commencement	Date Of Scheduled completion	Achievement for the month / till month					Likely date of completion	Remarks
										Physical				Financial		
										Foundation (in %)	Sub-Structure (in %)	Super- Structure (in %)	Approach (in %)	Cumulative		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
16	Construction of HLRCC bridge in Indo - Nepal border road at channage 59.735 km in the district of Purvi champaran Package No- 8 (1 x 30M),Barhonia engicor Pvt ltd,9431269809	NABARD/ Indo-Nepal	East Champaran	Special works division chakiya	7209(s)we 09/09/2013 425.55	RCC/30.00	100+90M	10/2013	03/17 01/16	0 100	0 100	0 95	0 60	10.31 267.62	03/2018	Work in progress.
17	Construction of HLRCC bridge in Indo - Nepal border road at channage 60.305 km in the district of Purvi champaran Package No- 8(2 x 3M),Barhonia engicor Pvt ltd,9431269809	NABARD/ Indo-Nepal	East Champaran	Special works division chakiya	7209(s)we 09/09/2013 71.10	RCC/6.00	25+25M	10/2013	03/17 01/16	0 100	0 100	0 95	0 100	0.00 53.32	03/2018	Work in progress.
18	Construction of HLRCC bridge in Indo - Nepal border road at channage 67.710 km in the district of Purvi champaran Package No- 8 (4 x 35M),Barhonia engicor Pvt ltd,9431269809	NABARD/ Indo-Nepal	East Champaran	Special works division chakiya	7209(s)we 09/09/2013 1506.26	RCC/140.00	150+150M	10/2013	06/17 04/16	0 100	0 100	5 85	0 52	63.51 1259.45	03/2018	Work in progress.
19	Construction of HLRCC bridge in Indo - Nepal border road at channage 70.680 km in the district of Purvi champaran Package No- 9 (2 x 40M),Barhonia engicor Pvt ltd,9431269809	NABARD/ Indo-Nepal	East Champaran	Special works division chakiya	7209(s)we 09/09/2013 894.88	RCC/80.00	80+80M	10/2013	06/17 04/16	0 100	0 100	0 75	0 40	55.18 718.28	03/2018	Work in progress.
20	Construction of HLRCC bridge in Indo - Nepal border road at channage 74.557 km in the district of Purvi champaran Package No- 9 (1 x 30M),Barhonia engicor Pvt ltd,9431269809	NABARD/ Indo-Nepal	East Champaran	Special works division chakiya	7209(s)we 09/09/2013 409.79	RCC/30.00	50+50M	10/2013	06/17 04/16	0 100	0 100	0 95	0 100	0.00 385.61	03/2018	Work in progress.
21	Construction of HLRCC bridge in Indo - Nepal border road at channage 74.775 km in the district of Purvi champaran Package No- 9 (1 x 15M),Barhonia engicor Pvt ltd,9431269809	NABARD/ Indo-Nepal	East Champaran	Special works division chakiya	7209(s)we 09/09/2013 214.72	RCC/15.00	80+80M	10/2013	06/17 04/16	0 100	0 100	0 95	0 90	0.00 135.53	03/2018	Work in progress.
22	Construction of HLRCC bridge in Indo - Nepal border road at channage 75.240 km in the district of Purvi champaran Package No- 9 (1 x 30M),Barhonia engicor Pvt ltd,9431269809	NABARD/ Indo-Nepal	East Champaran	Special works division chakiya	7209(s)we 09/09/2013 431.61	RCC/30.00	60+60M	10/2013	06/17 04/16	0 100	0 100	20 40	0 0	57.70 398.74	03/2018	Work in progress.

SI.No	Name Of Work	Head/ Sub Head	District	Division	Administrative Approval	Type/ Length Of Bridge(M)	Length of Approach (in M)	Date of Commencement	Date Of Scheduled completion	Achievement for the month / till month					Likely date of completion	Remarks
										Physical				Financial		
										Foundation (in %)	Sub-Structure (in %)	Super- Structure (in %)	Approach (in %)	Cumulative		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
23	Construction of HLRCC bridge in Indo - Nepal border road at channage 77.735 km in the district of Purvi champaran Package No-9 (1 x 30M),Barhonia engicor Pvt ltd,9431269809	NABARD/ Indo-Nepal	East Champaran	Special works division chakiya	7209(s)we 09/09/2013 445.62	RCC/30.00	80+80M	10/2013	06/17 04/16	0 100	0 100	0 0	0 15	12.76 361.17	03/2018	Work in progress.
24	Construction of HLRCC bridge in Indo - Nepal border road at channage 81.150 km in the district of Purvi champaran Package No- 9 (2 x 3M),Barhonia engicor Pvt ltd,9431269809	NABARD/ Indo-Nepal	East Champaran	Special works division chakiya	7209(s)we 09/09/2013 63.76	RCC/6.00	45.5+45.5M	10/2013	06/17 04/16	0 100	0 100	0 95	0 90	0.00 18.45	03/2018	Work in progress.
25	Construction of HLRCC bridge in Indo - Nepal border road at channage 82.180 km in the district of Purvi champaran Package No- 9(2 x 3M),Barhonia engicor Pvt ltd,9431269809	NABARD/ Indo-Nepal	East Champaran	Special works division chakiya	7209(s)we 09/09/2013 106.67	RCC/6.00	106+106M	10/2013	06/17 04/16	0 100	0 100	0 100	0 75	0.00 79.03	03/2018	Work in progress.
26	Construction of HLRCC bridge in Indo - Nepal border road at channage 84.665 km in the district of Purvi champaran Package No- 9 (2 x 30M),Barhonia engicor Pvt ltd,9431269809	NABARD/ Indo-Nepal	East Champaran	Special works division chakiya	7209(s)we 09/09/2013 679.50	RCC/60.00	80+80M	10/2013	06/17 04/16	0 100	0 100	0 95	5 40	0.00 588.72	03/2018	Work in progress.
27	Construction of HLRCC bridge in Indo - Nepal border road at channage 87.670km in the district of Purvi champaran Package No- 9(2 x 3M),Barhonia engicor Pvt ltd,9431269809	NABARD/ Indo-Nepal	East Champaran	Special works division chakiya	7209(s)we 09/09/2013 69.54	RCC/6.00	53.55+53.55 M	10/2013	06/17 04/16	0 100	0 100	5 95	0 10	0.00 57.30	03/2018	Work in progress.
28	Construction of HLRCC bridge in Indo - Nepal border road at channage 89.210 km in the district of Purvi champaran Package No- 10 (2 x 3M),Barhonia engicor Pvt ltd,9431269809	NABARD/ Indo-Nepal	East Champaran	Special works division chakiya	7209(s)we 09/09/2013 69.61	RCC/6.00	50+50M	11/2013	03/17 10/15	0 100	0 100	0 95	0 60	0.00 36.46	03/2018	Work in progress.
29	Construction of HLRCC bridge in Indo - Nepal border road at channage 93.150 km in the district of Purvi champaran Package No-10(2 x 5M),Barhonia engicor Pvt ltd,9431269809	NABARD/ Indo-Nepal	East Champaran	Special works division chakiya	7209(s)we 09/09/2013 81.34	RCC/10.00	46.525+ 46.525M	11/2013	03/17 10/15	75 80	75 75	20 20	0 0	25.98 29.84	03/2018	LA issues

SI.No	Name Of Work	Head/ Sub Head	District	Division	Administrative Approval	Type/ Length Of Bridge(M)	Length of Approach (in M)	Date of Commencement	Date Of Scheduled completion	Achievement for the month / till month					Likely date of completion	Remarks
										Physical				Financial		
										Foundation (in %)	Sub-Structure (in %)	Super- Structure (in %)	Approach (in %)	Cumulative		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
30	Construction of HLRCC bridge in Indo - Nepal border road at channage 105.640 km in the district of Purvi champaran Package No-10 (3 x 8M),Barhonia engicor Pvt Ltd,9431269809	NABARD/ Indo-Nepal	East Champaran	Special works division chakiya	7209(s)we 09/09/2013 293.66	RCC/24.00	170+108M	11/2013	07/17 10/15	0 0	0 0	0 0	0 0	0.00 13.11	03/2018	NOC not to be taken .Villagers demanding alignment change
31	Construction of HLRCC bridge in Indo - Nepal border road at channage 107.935 km in the district of Purvi champaran Package No-10 (1 x 20M),Barhonia engicor Pvt Ltd,9431269809	NABARD/ Indo-Nepal	East Champaran	Special works division chakiya	7209(s)we 09/09/2013 403.49	RCC/20.00	100+100M	11/2013	03/17 10/15	0 100	0 100	0 95	0 100	0.00 351.01	03/2018	Work in progress.
32	Construction of HLRCC bridge in Indo - Nepal border road at channage 108.078 km in the district of Purvi champaran Package No-10 (1 x 20M),Barhonia engicor Pvt Ltd,9431269809	NABARD/ Indo-Nepal	East Champaran	Special works division chakiya	7209(s)we 09/09/2013 423.56	RCC/20.00	100+100M	11/2013	03/17 10/15	0 100	0 100	0 95	0 100	0.00 404.60	03/2018	Work in progress.
33	Construction of HLRCC bridge with approach road from bhagwanpur khairwa to bakhari road at nasi under dhaka block (1x21.75 m)Ranjit Kumar	MMSNY	East Champaran	Special works division chakiya	10417(s) 31/10/2014 275.36	RCC/22.00	100+100M	03/2015	16-Mar	0 100	0 100	0 100	0 97	0.00 220.71	01/2018	Work in progress.
1	Construction of HLRCC bridge with Land acquisition ,approach road and protection work near naiyam gram at pachphutiya ghat in Bagmati river (7x24.75 m) Hari Construction & Associate Pvt. Ltd., Begusarai,	BDF	Darbhanga	Darbhanga	1816(s) 28/02/2014 2319.19	RCC/177.56	410M	03/2014	03/16	0 100	0 100	0 100	0 20	36.10 1257.27	03/2018	Land Acquisition in progress. SIA Work completed.
2	Construction of HLRCC bridge with Land acquisition ,approach road and protection work in the 18th k.m of baliya-kakodha -dewana-rajkerwar - jhanjharpur road(upto NH-57 in drabhanga distrcit(12x24.75 m)Shiv Kishore Construction Pvt. Ltd.,9431858543	PLAN	Darbhanga	Darbhanga	6219(s) 09/07/2015 4048.70	RCC/304.36	1130M	09/2015	05/18	05 85	05 70	00 55	0 60	77.82 1938.6	05/2018	Work in progress.SIA Work completed.
3	costruction of HLRCC bridge near chandanpatti village (2 x 18.75 m).M/S Sanjay Kumar Singh, 9470624199	MMSNY/ Phase - IV (2013-14)	Darbhanga	Darbhanga	7584(s) 11/08/2014 353.18	RCC/38.76	210M	12/2014 09/2014	03/16 12/15	0 100	0 100	0 100	0 85	0.00 190.79	02/2018	Work in progress.

Sl. No	Name Of Work	Head/ Sub Head	District	Division	Administrative Approval	Type/ Length Of Bridge(M)	Length of Approach (in M)	Date of Commencement	Date Of Scheduled completion	Achievement for the month / till month					Likely date of completion	Remarks
										Physical				Financial		
										Foundation (in %)	Sub-Structure (in %)	Super- Structure (in %)	Approach (in %)	Cumulative		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
4	costruction of HLRCC bridge between raghwa and simri (3x18.75 m)Mukesh kumar singh.9431658565	MMSNY/ Phase - IV (2013-14)	Darbhanga	Darbhanga	8292(s) 01/09/2014 460.72	RCC/58.12	150M	11/2014 10/2014	02/16 01/16	0 100	0 100	0 100	0 50	0.00 220.86	02/2018	L/A in process under perpetual lease. DM Darbhanga Ordered to be setup 6 men committee.
5	Costruction of HLRCC bridge in Rosera Darbhanga Rd near Hathauri ghat across river Kareh (18x24.75 m) in the District of Darbhanga (RIDF-XVI)		Darbhanga	Darbhanga			1000M									1. Bridge and approach road has been completed in all respects. 2. Traffic Started 3. L/A Issue Sec. 6 (i) done
6	Costruction of HLRCC bridge with 1.22 km Long Approach Road, Protection Work and Guide Bundh in Madhepur - Thengha Ghat at Western Dhar across Kamla river 8x24.75m in the district of Darbhanga (RIDF-XVI)		Darbhanga	Darbhanga			1000M									1. Bridge and approach road has been completed in all respects. 2. Traffic Started 3. L/A Issue Sec. 6 (i) done
7	Costruction of HLRCC bridge with Approach Road, Protection Work at Kusheshwar Dhabaulia Road across river Kamla 6x21.75m in the district of Darbhanga (RIDF-XVI)		Darbhanga	Darbhanga			300M									1. Bridge and approach road has been completed in all respects. 2. Traffic Started 3. L/A Issue Revised Estimate in progress.
8	Costruction of HLRCC bridge with Approach Road, Protection Work at Kamtaul Jogiyara Road across river Khiroi in the district of Darbhanga (RIDF-XVI)		Darbhanga	Darbhanga			225M									1. Bridge and approach road has been completed in all respects. 2. Traffic Started 3. L/A Issue Sec. 6 (i) done

Sl. No	Name Of Work	Head/ Sub Head	District	Division	Administrative Approval	Type/ Length Of Bridge(M)	Length of Approach (in M)	Date of Commencement	Date Of Scheduled completion	Achievement for the month / till month					Likely date of completion	Remarks
										Physical				Financial		
										Foundation (in %)	Sub-Structure (in %)	Super- Structure (in %)	Approach (in %)	Cumulative		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
9	Costruction of HLRCC bridge with Approach Road, Protection Work at Goriyari Panchayat of Hanuman Nagar Block across river Nima 5x18.75m in the district of Darbhanga (RIDF-XVII)		Darbhanga	Darbhanga			200M									1. Bridge and approach road has been completed in all respects. 2. Traffic Started 3. L/A Issue - Land Acuisition demand raised by DLAO of Rs. 32,92,356.00 and same deposited to DLAO, Darbhanga.
10	Costruction of HLRCC bridge with Approach Road, Protection Work under Taradih Block at Madariya Ghat across river Kamla in the district of Darbhanga.		Darbhanga	Darbhanga			400M									1. Bridge and approach road has been completed in all respects. 2. Traffic Started 3. L/A Issue Sec. 6 (i) done
11	Costruction of HLRCC bridge in 6th Km of Ghanshyampur Rasiyari Road at Shivnagar Ghat under Non-Plan Head		Darbhanga	Darbhanga			250M									1. Bridge and approach road has been completed in all respects. 2. Traffic Started 3. L/A Issue Sec. 6 (i) done
12	Costruction of HLRCC bridge in 2nd Km of Thengaha Mahinam Road in the District of Darbhanga under Non-Plan Head		Darbhanga	Darbhanga			250M									1. Bridge and approach road has been completed in all respects. 2. Traffic Started 3. L/A Issue Demand raised by DLAO, Darbhanga of Rs. 38,34,632.00 and same amount deposited by SPE Darbhanga.
13	Costruction of HLRCC bridge with Approach Road, Protection Work in 2nd Km of Somnaha - Birauli Road 9x21.75m in the district of Samastipur (RIDF-XVI)		Darbhanga	Darbhanga			750M									1. Bridge and approach road has been completed in all respects. 2. Traffic Started 3. L/A Issue Requested for perpetual lease.

SI.No	Name Of Work	Head/ Sub Head	Distirct	Division	Administrative Approval	Type/ Length Of Bridge(M)	Length of Approach (in M)	Date of Commencement	Date Of Scheduled completion	Achievement for the month / till month					Likely date of completion	Remarks
										Physical				Financial		
										Foundation (in %)	Sub-Structure (in %)	Super- Structure (in %)	Approach (in %)	Cumulative		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
14	Costruction of HLRCC bridge with Approach Road, Protection Work at Bisaua Ghat in the district of Begusarai under MMSNY Head		Darbhanga	Darbhanga			150M									1. Bridge and approach road has been completed in all respects. 2. Traffic Started 3. L/A Issue - Payment made to DLAO, Begusarai of Rs.20.16 lacs - Further demand raised by DLAO, Begusarai of Rs. 26.89 lacs - Making Payment of Rs.26.89 lacs is in process.
15	Costruction of HLRCC bridge near Chandika Asthan in Pokharia Village of Sahebpur Kamal Block in the district of Begusarai under MMSNY Head		Darbhanga	Darbhanga			150M									1. Bridge and approach road has been completed in all respects. 2. Traffic Started 3. L/A Issue For further payment Revised Estimated in progress.
16	Costruction of HLRCC bridge and approach road, protection work at Tani Pakari under Veerpur Block in the district of Begusarai under MMSNY Head		Darbhanga	Darbhanga			200M									1. Bridge and approach road has been completed in all respects. 2. Traffic Started 3. L/A Issue - For further payment Revised Estimated in progress.
17	Costruction of HLRCC bridge in Sakrauli Rampur Karak Road at Rampur Ghat across river Burdhi Gandak in the district of Begusarai under MMSNY Head		Darbhanga	Darbhanga			240M									1. Bridge and approach road has been completed in all respects. 2. Traffic Started 3. L/A Issue - For further payment Revised Estimated in progress.

SI.No	Name Of Work	Head/ Sub Head	District	Division	Administrative Approval	Type/ Length Of Bridge(M)	Length of Approach (in M)	Date of Commencement	Date Of Scheduled completion	Achievement for the month / till month					Likely date of completion	Remarks
										Physical				Financial		
										Foundation (in %)	Sub-Structure (in %)	Super- Structure (in %)	Approach (in %)	Cumulative		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
18	Costruction of HLRCC bridge at Parihara Ghat in the district of Begusarai under MMSNY Head		Darbhanga	Darbhanga			170M									1. Bridge and approach road has been completed in all respects. 2. Traffic Started 3. L/A Issue - For further payment Revised Estimated in progress.
19	Costruction of HLRCC bridge with Approach Road, Protection Work and Guide Bundh in Madhepur - Thengha Ghat at Eastern Dhar across Kamla river 13x24.75m in the district of Madhubani (RIDF-XVI)		Darbhanga	Darbhanga			1000M									1. Bridge and approach road has been completed in all respects. 2. Traffic Started 3. L/A Issue - The Demand raised by DLAO, Madhubani of Rs.544.14 lacs. - Payment of Rs.544.14 lacs has been made to Madhubani DLAO.
20	Construction of HLRCC bridge in 9th k.m of mahanar - mohiuddi nagar - bachwara road in the place of old screw pile bridge in samastipur district(2x18.00 m) Jai Mata Di Construction,9470289341	CRF	Samastipur	Darbhanga	5678(s) 25/06/2015 509.85	RCC/37.24	400M	09/2015	03/17	0 100	0 100	0 100	20 100	91.04 307.21	12/2017	Work in progress.
21	Construction of HLRCC bridge at angar ghat in the budhi gandak river (10x24.75 m) Braj Kishor Rai,9430800861	NABARD/ RIDF-17 (RCD)	Samastipur	Darbhanga	1583(s) 09/02/2012 2096.72	RCC/253.64	780M	03/2012	07/14 03/14	0 100	0 100	0 100	0 80	0.00 1465.60		For SIA payment made to DLAO, Samastipur.
22	Construction of HLRCC bridge at kakar ghat in rosra morwara road in kareh river(16x24.75 m) Shiv Kishore Construction Pvt. Ltd.,9431858543	NABARD/ RIDF-17 (RCD)	Samastipur	Darbhanga	7802 (s) 13/07/2012 3009.42	RCC/405.80	650M	12/2012	03/15 12/14	0 100	0 100	0 100	0 85	0.00 2991.56	02/2018	For further payment Revised Estimate progress.
23	Construction of HLRCC bridge near chamtha wajitpur in baya river between samastipur and begusarai district border(5x21.75 m) (RWD/RIDF) ,Kumar Enterprises, Patna,	NABARD/RIDF - RWD	Samastipur	Darbhanga	rwd 2547 24/08/2011 680.89	RCC/111.84	130M	09/2013	06/15 03/15	0 100	0 100	0 100	0 80	0.00 573.80	02/2018	L.A. in progress.
24	Construction of HLRCC bridge with Land acquisition ,approach road and protection work in kareh river between hasanpur to soharwa sati ghat in samastipur distrcit(21x24.00 m)Ram Kripal Singh Constructon Pvt Ltd.,	PLAN	Samastipur	Darbhanga	7171(s) 05/08/2015 6813.40	RCC/516.64	1500M	08/2015	10/18	0 60	15 35	2 10	0 0	0.00 1550.89	10/2018	Demand of Rs. 1.79 cr. Paid to DLAO, Samastipur.

SI.No	Name Of Work	Head/ Sub Head	Distirct	Division	Administrative Approval	Type/ Length Of Bridge(M)	Length of Approach (in M)	Date of Commencement	Date Of Scheduled completion	Achievement for the month / till month					Likely date of completion	Remarks
										Physical				Financial		
										Foundation (in %)	Sub-Structure (in %)	Super- Structure (in %)	Approach (in %)	Cumulative		
11	12	13	14	15	16	17										
25	costruction of HLRCC bridge in NH-28 through chand chourdih to pathan tol before river under ujiyarpur block (2x14.50).Sri Rajesh	MMSNY/ Phase - IV (2013-14)	Samastipur	Darbhanga	7370(s) 06/08/2014 204.59	RCC/30.26	65M	09/2014	09/15	0 100	0 100	0 100	40 60	0.00 129.23	02/2018	L.A. in progress.
26	costruction of HLRCC bridge in near proposed bypass road of hasanpur bazar at marachi uजार of virpur bramhsthan in hasanpur block(3x18.75 m) Praveez Khan	MMSNY/ Phase - IV (2013-14)	Samastipur	Darbhanga	9340(s) 24/09/2014 400.94	RCC/58.12	130M	01/2015 11/2014	04/16 02/16	0 100	0 100	0 100	40 60	30.02 197.24	02/2018	Work in progress
27	costruction of Box culvert near the house of ramashrey jha in shakuni river at khaluaha chowk in khanpur block(4x5.00 m)M/S Sunil Engicom Pvt.	MMSNY/ Phase - IV (2013-14)	Samastipur	Darbhanga	7262(s) 04/08/2014 134.03	RCC/22.50	80M	10/2014	10/15	0 100	0 100	0 100	05 65	0.00 58.23	02/2018	Work in progress
28	Construction of HLRCC bridge with Land acquisition ,approach road and protection work in tilyuga river between dwalak village and janki nagar tola under madhepur block in the district of madhubani(5x18.75 m)Shreem	BDF	madhubani	Darbhanga	1867(s) 03/03/2014 995.74	RCC/96.84	290M	06/2015 10/2014	04/17 04/16	00 82	00 60	20 60	06 10	38.58 394.93	03/2018	Work in progress
29	Construction of five no.of lock gate in the road between jhaveri chowk and bhutaha chowk in chainage from 17.645 km to 25.19 km in madhubani district.Brajendra Kr. Buildress Pvt.Ltd.0612-2276467.9431063085	NABARD/ RIDF-19 (RCD)	madhubani	Darbhanga	4553(E) 15.07.2015 4279.18	RCC/124.00	250M	10/2015 10/2013	10/17 10/15	0 90	0 68	0 65	0 20	0.00 2039.87	03/2018	Work in progress
30	Construction of HLRCC bridge with Land acquisition ,approach road and protection work near jhanjharpur at old NH-57 in kamala balan river in madhubani distrct(9x24.00 m)Tushar Construction Company. Gaziabad.	PLAN	madhubani	Darbhanga	6220(s) 09/07/2015 4197.05	RCC/221.44	1620M	09/2015	05/18	7.00 41.00	0 0	0 0	0 0	54.50 470.45	10/2018	LA Estimate has been submitted to DLAO, Madhubani
31	costruction of HLRCC bridge at damla ghat in bisfi block (3x21.75 m) Sri Krishna Kant Thakur,9430897941	MMSNY/ Phase - IV (2013-14)	Madhubani	Darbhanga	8291(s) 01/09/2014 470.47	RCC/67.12	330M	10/2014 09/2014	01/16 12/15	0 100	0 100	0 100	0 50	0.00 369.77	03/2018	L.A. in progress.
32	costruction of HLRCC bridge in the river Balan at basahi ghat under bhagwanpur block(6x21.75 m)Mansa Engicom Pvt. Ltd.,9431060060	MMSNY/ Phase - II (2009-10)	Begusarai	Darbhanga	9410(s) 23/06/2010 662.77	RCC/134.20	225M	May-10	03/12 11/11	0 100	0 100	0 100	0 10	0.00 840.57	03/2018	Revised Estimate has been submitted to DCE North, Patna.
33	Construction of HLRCC bridge in Chamtha-Wajitpur in Baya River in the district of Begusarai.	NABARD RWD	Begusarai	Darbhanga	5585(s) 21/04/2008 265.50	RCC/89.00M	111.84 M	Sep-13	Jun-15	0 100	0 100	0 100	0 80	0.00 573.80		Work completed L.A. in progress.

SI.No	Name Of Work	Head/ Sub Head	District	Division	Administrative Approval	Type/ Length Of Bridge(M)	Length of Approach (in M)	Date of Commencement	Date Of Scheduled completion	Achievement for the month / till month					Likely date of completion	Remarks
										Physical				Financial		
										Foundation (in %)	Sub-Structure (in %)	Super- Structure (in %)	Approach (in %)	Cumulative		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
34	Construction of HLRCC bridge in 26th k.m of khagaria-parihara-bakhri road in Begusarai district (3x24.00 m) Sri Baijnath Sharma,9430489366	CRF	Begusarai	Darbhanga	5681(s) 25/06/2015 753.38	RCC/73.84	160M	09/2015	06/17	0 100	0 100	0 100	0 100	0.00 583.97		Bridge completed 30.06.2017
35	Construction of HLRCC bridge in 28th k.m of khagaria-parihara-bakhri road in Begusarai district (3x24.00 m) Sankar Sharma,9934756142	CRF	Begusarai	Darbhanga	5682(s) 25/06/2015 866.25	RCC/86.44	170M	09/2015	06/17	0 100	0 100	0 100	0 100	0.00 658.38		Bridge completed 30.06.2017
1	Construction of H.L. RCC Bridge in 14th K.M. of Bhabhua Aghaura road in the District of Kaimur (Bhabhua) Length of Approach road- (115M + 160M) Basant Vanijya Ltd., Gaya,	Plan	Kaimur	Arah	Rs. 645.18 Lac L.N.-2161 (S) dt. 10-03-15	RCC 96.6	275.00	11.12.15	10.06.17	0 100	0 100	0 100	3 93	0.00 362.70	12/2017	Bridge work Completed. G.S.B., W.M.M & Boulder Pitching work is completed in approach road & B.M and SDBC work is under progress Expected D.O.C-December, 2017
2	Construction of H.L. RCC Bridge over River Durgawati near Baghel High School in Miriya Panchayat in the District of Kaimur including approach road.	Nabard	Kaimur	Arah						0 100	0 100	0 100	0 100		-	Bridge & approach road work is complete and traffic is started. Total land for perpetual lease- 0.55 Acre. For 0.35 Acre - Payment made to land owner. For 0.20 Acre- Acceptance is not given by land owner. Land Acquisition is being done by Patna-1 Division.
3	Construction of H.L. RCC Bridge over river Kurba near Akhtiyarpur village in the District of Bhojpur including approach road Length of Approach road- (100 M + 100M) Jai Mata Di Road Construction Pvt. Ltd.,9431012004	MMSNY	Bhojpur	Arah	Rs. 372.63 Lac 7655 (S) dt. 11.08.2014	RCC 67.08	200.00	28.01.16	27.04.17	0 100	0 95	02 38	0 25	0.00 164.23	02/2018	A1-P1 span girder& Deck slab casted. Girder A2-P2 casted. Span P1-P2 Girder reinforcement placing under progress. Expected D.O.C-February, 2018
4	Construction of H.L. RCC Bridge over river Chausa at Banarpur village in Chausa Block in the District of Buxar including approach road, Length of Approach road- (70 M + 50M) Gairai Develoners Pvt. Ltd.,9431074560	MMSNY	Buxar	Arah	Rs. 243.62 Lac 9344 (S) dt. 24.08.12 243.15	RCC 51.37	120.00	10.05.14	09.05.15	0 100	0 100	0 100	0 90	0.00 232.00	01/2018	Contractor has been Debared Bridge completed. G.S.B work is in progress. Expected D.O.C- January, 2018
5	Construction of H.L. RCC Bridge over river Mirkiri in between Harpur Jaipur to Bahuara village in the District of Buxar including approach road. Length of Approach road- (60 M + 60M) Jawahar Lal Yadav, 9955006278, 9430269605	MMSNY	Buxar	Arah	Rs.216.26Lac Lt. No.8127 (S) dt. 26-08-2015 293.38	RCC 25.00	120.00	17.03.16	16.03.17	0 100	0 100	0 100	0 100	0.00 129.29	03/2017	Bridge portion completed as on 3/2017 and construction of approach road has delayed due to increase of approach road length.

Sl.No	Name Of Work	Head/ Sub Head	Distirct	Division	Administrative Approval	Type/ Length Of Bridge(M)	Length of Approach (in M)	Date of Commencement	Date Of Scheduled completion	Achievement for the month / till month					Likely date of completion	Remarks
										Physical				Financial		
										Foundation (in %)	Sub-Structure (in %)	Super- Structure (in %)	Approach (in %)	Cumulative		
11	12	13	14	15	16	17										
6	Construction of H.L. RCC Bridge over river Dharmawati at Garhath in the District of Buxar including approach road. Length of Approach road- (60 M + 60M) Anil Kumar Singh,	MMSNY	Buxar	Arah	Rs.339.23 Lac. L.N. 8303 (S) dt. 01.09.2015	RCC 67.12	120.00	12.04.16	11.04.17	0 100	0 100	0 90	0 60	0.00 208.05	01/2018	Railing & Boulder Pitching work is under progress. wearing coat work is stop due to sand unavailability and earth work in approach road in progress. Expected D.O.C- January , 2018
7	Construction of H.L. RCC Bridge over Bhaisa east of Barki Kothia Village in the District of Buxar including approach road. Length of Approach road- (60 M + 60M) Sri Ram Estates Pvt. Ltd.	MMSNY	Buxar	Arah	Rs. 284.08 Rcd 8304(s) Dt-01/09/15	RCC 42.00	120.00	25.06.16	24.06.17	0 100	0 100	0 100	0 40	0.00 171.03	01/2018	Bridge wrok completed. E/w in approad road in progress. Expected D.O.C- January, 2018
1	Construction of 1x21m Size of H.L. R.C.C. bridge at Chainage 48.349 of Refugee colony to Meerganj Chock of Indo Nepal Border Road in the District of Araria. M.K. Gupta & Co.	Nabard Indo Nepal (RIDF- XVIII)	Araria	Katihar	2160(s) 14/03/2013 265.10 218.54	RCC/21.00	250.00	05/2013	04/15	0 100	0 100	0 100	0 100	0.00 227.00	12/2017	Work completed.
2	Construction of 1x30m Size of H.L. R.C.C. bridge at Chainage 55.994 of Refugee colony to Meerganj Chock of Indo Nepal Border Road in the District of Araria. M.K. Gupta & Co.	Nabard Indo Nepal (RIDF- XVIII)	Araria	Katihar	2160(s) 14/03/2013 373.73 315.93	RCC/ 30.00	428.00	05/2013	04/15	0 100	0 100	0 100	0 20	0.00 322.00	12/2017	Bridge Work complete. L/A problem E/W and Approach slab work remaining L/A will be done by RCD Araria.
3	Construction of 1x4.5mx4.5m Size of R.C.C. Box culvert at Chainage 56.867 of Refugee colony to Meerganj Chock of Indo Nepal Border Road in the District of Araria. M.K. Gupta & Co.	Nabard Indo Nepal (RIDF- XVIII)	Araria	Katihar	2160(s) 14/03/2013 103.50 105.85	RCC/ 4.00	100.00	07/2013	04/15	0 100	0 100	0 100	0 15	0.00 75.84	12/2017	Bridge Work complete. L/A problem E/W and Approach slab work remaining L/A will be done by RCD Araria.
4	Construction of 4x21m Size of H.L. R.C.C. bridge at Chainage 63.698of Refugee colony to Meerganj Chock of Indo Nepal Border Road in the District of Araria. M.K. Gupta & Co.	Nabard Indo Nepal (RIDF- XVIII)	Araria	Katihar	2160(s) 14/03/2013 898.90 699.58	RCC/ 84.00	473.00	05/2013	04/15	0 100	0 100	0 100	0 80	0.00 719.12	12/2017	Bridge work completed. L/A problem approach slab work remaining L/A will be done by RCD Araria. High voltage Electric wire to be shifted by RCD Araria.
5	Construction of 5x24m Size of H.L. R.C.C. bridge at Chainage 83.844 of Refugee colony to Meerganj Chock of Indo Nepal Border Road in the District of Araria. Bhartiya Infra Projects Ltd.	Nabard Indo Nepal (RIDF- XVIII)	Araria	Katihar	2160(s) 14/03/2013 931.28 198.06	RCC/ 120.00	0.00	05/2013	07/15	0 100	0 100	0 100	0 75	0.00 855.46	12/2017	Bridge Work complete. L/A problem. L/A will be done by RCD Araria.Road const. by RCD Araria.

Sl.No	Name Of Work	Head/ Sub Head	District	Division	Administrative Approval	Type/ Length Of Bridge(M)	Length of Approach (in M)	Date of Commencement	Date Of Scheduled completion	Achievement for the month / till month					Likely date of completion	Remarks
										Physical				Financial		
										Foundation (in %)	Sub-Structure (in %)	Super- Structure (in %)	Approach (in %)	Cumulative		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
6	Construction of 3x24m Size of H.L. R.C.C. bridge at Chainage 85.435 of Refugee colony to Meeranaj Chok of Indo Nepal Border Road in the District of Araria. Bhartiya Infra Projects Ltd.	Nabard Indo Nepal (RIDF- XVIII)	Araria	Katihar	2160(s) 14/03/2013 698.99 496.57	RCC/ 72.00	80.00	05/2013	07/15	<u>0</u> 100	<u>0</u> 100	<u>0</u> 100	<u>0</u> 95	<u>0.00</u> 511.61	12/2017	Bridge Work complete. crust work remaining, L/A problem. L/A will be done by RCD Araria.
7	Construction of 4x30m Size of H.L. R.C.C. bridge at Chainage 89.350 of Refugee colony to Meeranaj Chok of Indo Nepal Border Road in the District of Araria. Bhartiya Infra Projects Ltd.	Nabard Indo Nepal (RIDF- XVIII)	Araria	Katihar	2160(s) 14/03/2013 995.29 749.70	RCC/ 120.00	140.00	05/2013	07/15	<u>0</u> 100	<u>0</u> 100	<u>0</u> 100	<u>0</u> 85	<u>0.00</u> 876.40	12/2017	Bridge Work completed. L/A problem. L/A will be done by RCD Araria.
8	Construction of 1x30m Size of H.L. R.C.C. bridge at (Baidhnathpur) Meeranaj Railway crossing to Dhabeli Road Chainage 5.4 of Indo-Nepal Border Road in the District of Araria. Maa Kali Civicon Corporation Pvt. Ltd.	Nabard Indo Nepal (RIDF- XVIII)	Araria	Katihar	2160(s) 14/03/2013 447.17 377.39	RCC/ 30.00	390.00	05/2013	04/15	<u>0</u> 100	<u>0</u> 100	<u>0</u> 100	<u>0</u> 95	<u>0.00</u> 400.84	12/2017	Bridge Work Complete. L/A problem. L/A will be done by RCD Araria.
9	Construction of 2x30m Size of H.L. R.C.C. bridge at (Velbwa River) Meeranaj Railway crossing to Dhabeli Road Chainage 30.75 of Indo-Nepal Border Road in the District of Araria. Baba Const.	Nabard Indo Nepal (RIDF- XVIII)	Araria	Katihar	2160(s) 14/03/2013 570.80 509.41	RCC/ 60.00	370.00	04/2013	06/14	<u>0</u> 100	<u>0</u> 100	<u>0</u> 40	<u>0</u> 0	<u>0.00</u> 122.56	12/2017	L/A problem. L/A will be done by RCD Araria. Girder work is in Progress.
10	Construction of 27x30m Size of H.L. R.C.C. bridge at (Saidabad) Meeranaj Railway crossing to Dhabeli Road Chainage 50.80 of Indo-Nepal Border Road in the District of Araria. D2S Infra Structures Pvt. Ltd.	Nabard Indo Nepal (RIDF- XVIII)	Araria	Katihar	2160(s) 14/03/2013 7595.07 5344.01	RCC/ 810.00	1690.00	07/2013	07/16	<u>0</u> 100	<u>0</u> 100	<u>0</u> 100	<u>0</u> 90	<u>0.00</u> 6419.64	12/2017	Bridge work completed road BT work remaining. L/A will be done by RCD Araria.
11	Construction of 7x21.75M Bridge over Paharia Ghat of Bakra River in Kursakanta to Teera Road of Dom Sadak Road in the District of Araria. M/S Raj Construction	Nabard RWD	Araria	Katihar	rwd 2547 24/08/2011 730.00	RCC/ 157.00	360.00	02/2012	08/13	<u>0</u> 100	<u>0</u> 90	<u>0</u> 70	<u>0</u> 0	<u>0.00</u> 559.81	12/2017	Design revised due to increase in No. of spans of bridge revised A/A awaited.

Sl.No	Name Of Work	Head/ Sub Head	District	Division	Administrative Approval	Type/ Length Of Bridge(M)	Length of Approach (In M)	Date of Commencement	Date Of Scheduled completion	Achievement for the month / till month					Likely date of completion	Remarks
										Physical				Financial		
										Foundation (in %)	Sub-Structure (in %)	Super- Structure (in %)	Approach (in %)	Cumulative		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
12	Const. of 11x18.75m H.L.R.C.C Bridge over Parmar river on Diyari Ghat in between Dumariya to Diyari in the district of Araria Braj Kishor Construction.	Plan	Araria	Katihar	7081 (s) 30.07.2015 4244.20	RCC 206.25	3107.00	03.01.2016	02.01.2018	0/100	0/95	0/92	0/82	0.00 1240.39	01/2018	Bridge work completed. Washed-out work is in Progress.
13	Construction of H.L. R.C.C. Bridge on Pura Ghat near Kazichak of PMGSY Road in 33rd Km of Kursel Salmari Abadpur Road under Road Division Barsoi of Katihar District. Vishwanath Sharma	Plan	Katihar	Katihar	7082 (s) 30.07.2015 2508.00	RCC 168.00	470.00	08.09.2015	07.09.2017	0/100	0/100	0/100	0/98	0.00 1603.81	12/2017	Bridge work completed L/A problem. सतत लीज हेतु इस कार्यालय के पत्रांक- 947 दि०- 02.11.2017 द्वारा जिला समाहर्ता, कटिहार को स्मरित कराया गया है।
14	Construction of H.L. R.C.C. Bridge on Ganjan Ghat in Barsoi Neemtala Chowk to Dakaita Puja Road via Beghour Hat to Katihar District. Raj Construction	Nabard RWD	Katihar	Katihar	920 11/06/2013 1691.51 1181.75	RCC/ 201.00	365.00	10/2013	07/15	0/100	0/100	0/100	0/90	0.00 1543.39	12/2017	Bridge work completed L/A problem . सतत लीज हेतु इस कार्यालय के पत्रांक- 948 दि०- 02.11.2017 द्वारा जिला समाहर्ता, कटिहार को स्मरित कराया गया है।
15	Construction of H.L. R.C.C. bridge in 10th Km of Barsoi Banbhui-Dhachana Road of Katihar District. Shankar Sharma	Nabard	Katihar	Katihar	9585 (s) 13/12/2013 1965.65	RCC/ 194.00	415.00	03/2014	03/16	0/100	0/100	0/100	0/60	0.00 1760.20	12/2017	Bridge work completed L/A problem . सतत लीज पर रैयतों से एकरारनामा हेतु करवाई की जा रही है।
16	Construction of 3x16.50m H.L. R.C.C. Bridge including approach Road in 13th Km. of Chowki-Bhari-Asiyani Road of Kadwa Block in the District of Katihar.	Non Plan	Katihar	Katihar	14300(S) 28.12.2011 308.68	RCC/50.00	-	06/2012	06/2013							Work completed. Land Acquisition in Problem

Sl.No	Name Of Work	Head/ Sub Head	District	Division	Administrative Approval	Type/ Length Of Bridge(M)	Length of Approach (in M)	Date of Commencement	Date Of Scheduled completion	Achievement for the month / till month					Likely date of completion	Remarks
										Physical				Financial		
										Foundation (in %)	Sub-Structure (in %)	Super- Structure (in %)	Approach (in %)	Cumulative		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
17	Construction of R.C.C. Bridge in 17th Km (5th Cutting) of Manihari-Amdabad in the District of Katihar District	BVVK	Katihar	Katihar	13123(s) 01/09/2010 337.30	RCC/55.50	-	01/2011	03/12							Work completed. Land Acquisition in Problem
18	Construction of R.C.C. Bridge in 18th Km (6th Cutting) of Manihari-Amdabad in the District of Katihar District	BVVK	Katihar	Katihar	13123(s) 01/09/2010 395.61	RCC/49.50	-	03/2011	03/2012							Work completed. Land Acquisition in Problem
19	Construction of R.C.C. Bridge in 3rd Km of Barari Mardhiya Road of Katihar District.	Non Plan	Katihar	Katihar	4698(s) 13/03/2008 500.16	RCC/ 129.40	-	01/2008	06/2009							Work completed. Land Acquisition in Problem
20	Construction of 2x10.50m H.L. R.C.C. Bridge in 3rd KM of Araria-Chanderdei-Rajokhar Road of Araria District.	Non Plan	Araria	Katihar	213(S) 04/01/2017 213.57	RCC/33.00	-	05/2012	08/2013							Work completed. Land Acquisition in Problem
21	Construction of H.L. R.C.C. Bridge over Kanki River at Tarabari 58th KM of Araria Bahadurganj-Thakurganj (L.R.P.) road in the District of Kishanganj.	Nabard	Kisanganj	Katihar	1581 (s) 09/02/2012 2759.43	RCC/ 221.00	-	7/2012	7/2014							Work completed. Land Acquisition in Problem
22	Construction of H.L. R.C.C. Bridge over River Pawna in Day market Povakhali Road of Kishanganj District.	Nabard	Kisanganj	Katihar	2486 (s) 10/03/2011 828.25	RCC/ 177.50	-	9/2010	2/2012							Work completed. Land Acquisition in Problem
23	Construction of H.L. R.C.C. Bridge over Libari Dhar in Chathila peer to Jayprakash Nagar Mahadalit Tola Road of K. Nagar Block in the District of Purnea.	Nabard	Purnia	Katihar	1805(s) 06/03/2013 562.18	RCC/102.08	-	04/2013	07/14							Work completed. Land Acquisition in Problem

SI.No	Name Of Work	Head/ Sub Head	District	Division	Administrative Approval	Type/ Length Of Bridge(M)	Length of Approach (in M)	Date of Commencement	Date Of Scheduled completion	Achievement for the month / till month					Likely date of completion	Remarks
										Physical				Financial		
										Foundation (in %)	Sub-Structure (in %)	Super- Structure (in %)	Approach (in %)	Cumulative		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
24	Construction of H.L. R.C.C. Bridge over Sahra Phul Tola in K. Nagar Block in the District of Purnea.	Nabard	Purnia	Katihar	1808(s) 06/03/2012 337.55	RCC/39.33	-	04/2013	04/14							Work completed. Land Acquisition in Problem
25	Construction of H.L. R.C.C. Bridge over Chikni Samarthi Tola in the District of Purnea.	Nabard	Purnia	Katihar	14317(s) 28/12/2011 532.94	RCC/76.08	-	06/2012	09/13							Work completed. Land Acquisition in Problem
26	Construction of H.L. R.C.C. Bridge Koul River in Jurail Lauch Rod of RWD Road in the District of Kisanganj. Maa Kali Const.	Nabard RWD	Kisanganj	Katihar	2005 30/06/2011 2934.72 2542.27	RCC/ 430.00	-	02/2012	02/14	0/100	0/100	0/94	0/55	0.00 3049.56	03/2018	Work will be started after revise A /A. इस कार्यालय के पत्रांक- 147 दि०-09.02.2017 द्वारा SIA हेतु रु०-5,66,559/- का चेक भू-अर्जन पदाधिकारी किशनगंज को समर्पित।
27	Construction of 37x30m H.L. R.C.C. Bridge on River Burhi Kanki of Indo Nepal Border Road in the District of Kisanganj at Ch- 109.65 S.P. Singla Pvt. Ltd.	Nabard Indo Nepal (RIDF-XIX)	Kisanganj	Katihar	7209 (s) 09/09/2013 6654.94	RCC/ 1110.00	537.00	10/2013	07/16	0/100	0/100	0/100	0/20	0.00 6525.03	03/2018	Bridge work completed . E/W- 70% both side . L/A Problem RCD done by Kishanganj. L.A is under RCD Kishanganj. L/A हेतु RCD Kishanganj द्वारा प्रस्ताव Director L/A Patna को भेजा गया है।
28	Construction of 3x30m H.L. R.C.C. Bridge on River Burhi Kanki of Indo Nepal Border Road in the District of Kisanganj at Ch- 113.640 S.P. Singla Pvt. Ltd.	Nabard Indo Nepal (RIDF-XIX)	Kisanganj	Katihar	7209 (s) 09/09/2013 724.71 650.49	RCC/ 90.00	300.00	10/2013	04/16	0/100	0/100	0/100	0/15	0.00 547.05	03/2018	Bridge work completed . E/W- 70% both side . L/A Problem RCD done by Kishanganj. L.A is under RCD Kishanganj. L/A हेतु RCD Kishanganj द्वारा प्रस्ताव Director L/A Patna को भेजा गया है।
29	Construction of 2x30m H.L. R.C.C. Bridge on River Surbhitha of Indo Nepal Border Road in the District of Kisanganj at Ch- 123.00 S.P. Singla Pvt. Ltd.	Nabard Indo Nepal (RIDF-XIX)	Kisanganj	Katihar	7209 (s) 09/09/2013 650.85 507.64	RCC/ 60.00	260.00	10/2013	04/16	0/100	0/100	0/100	0/20	0.00 405.07	03/2018	Bridge work completed . E/W- 50% both side . L/A Problem RCD done by Kishanganj. L.A is under RCD Kishanganj. L/A हेतु RCD Kishanganj द्वारा प्रस्ताव Director L/A Patna को भेजा गया है।

SI.No	Name Of Work	Head/ Sub Head	District	Division	Administrative Approval	Type/ Length Of Bridge(M)	Length of Approach (in M)	Date of Commencement	Date Of Scheduled completion	Achievement for the month / till month					Likely date of completion	Remarks
										Physical				Financial		
										Foundation (in %)	Sub-Structure (in %)	Super- Structure (in %)	Approach (in %)	Cumulative		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
30	Construction of 14x30m H.L. R.C.C. Bridge on River maichi of Indo Nepal Border Road in the District of Kisanganj at Ch-124.00 S.P. Singla Pvt. Ltd.	Nabard Indo Nepal (RIDF-XIX)	Kisanganj	Katihar	7209 (s) 09/09/2013 3729.17 2597.58	RCC/ 420.00	246.00	10/2013	04/16	0/100	0/100	0/100	0/0	0.00 2330.22	03/2018	Bridge work completed . L.A is under RCD Kisanganj . L/A हेतु RCD Kisanganj द्वारा प्रस्ताव Director L/A Patna को भेजा गया है ।
31	Construction of 2x30m H.L. R.C.C. Bridge on River Surbhitha Local Nala of Indo Nepal Border Road in the District of Kisanganj at Ch- 146.850 Bhartiya Infrastructure Pvt. Ltd.	Nabard Indo Nepal (RIDF-XIX)	Kisanganj	Katihar	7209 (s) 09/09/2013 593.60 444.15	RCC/ 61.22	320.00	10/2013	07/15	0/100	0/100	0/100	0/70	0.00 279.65	03/2018	Bridge work completed . work in progress. Approach, E/W and GSB completed both side. L.A is under RCD Kisanganj. L/A हेतु RCD Kisanganj द्वारा प्रस्ताव Director L/A Patna को भेजा गया है ।
32	Construction of 2x30m H.L. R.C.C. Bridge on River Local Nala of Indo Nepal Border Road in the District of Kisanganj at Ch- 149.00 Bhartiya Infrastructure Pvt. Ltd.	Nabard Indo Nepal (RIDF-XIX)	Kisanganj	Katihar	7209 (s) 09/09/2013 691.73 422.26	RCC/ 60.00	380.00	10/2013	07/15	0/100	0/100	0/100	0/5	0.00 276.28	03/2018	Bridge work completed . L.A is under RCD Kisanganj . चाय बागन और केला बागन वाले छतिपूति मांग रहे हैं । जिसके कारण E/W शुरू नहीं हो सका है । L/A हेतु RCD Kisanganj द्वारा प्रस्ताव Director L/A Patna को भेजा
33	Construction of 2x30m H.L. R.C.C. Bridge on River Pahari Local Nala of Indo Nepal Border Road in the District of Kisanganj at Ch- 151.00 Bhartiya Infrastructure Pvt. Ltd.	Nabard Indo Nepal (RIDF-XIX)	Kisanganj	Katihar	7209 (s) 09/09/2013 555.63 423.59	RCC/ 60.00	420.00	10/2013	07/15	0/100	0/100	0/100	0/5	0.00 248.75	03/2018	Bridge work completed . L.A is under RCD Kisanganj . L/A हेतु RCD Kisanganj द्वारा प्रस्ताव Director L/A Patna को भेजा गया है ।
34	Construction of 4x16.50m span H.L. R.C.C. Bridge over Bakhrikol Dhar in Bakhrikol to Vishahary Road K. nagar Block in the District of Punea. Baba Construction.	Nabard	Purnia	Katihar	1807(s) 06/03/2013 421.14 309.52	RCC/68.44	270.00	06/2013	09/14	0/100	0/100	0/100	0/0	0.00 254.20	03/2018	Bridge Work completed. i f. k. r j Q d k s i A g l s x ; k g f i s k t e k g A d f v g k j r j Q s i A u g h g a k g A l e k g v k z d f v g k j } k j k p l n x q r l k f k u d k s i = f n ; k x ; k g A
35	Construction of 3x18.75m span H.L. R.C.C. Bridge over Bela Ghat in between Belaghat to Varena Bhita Tola of Dhamdha Block in the District of Purnea. Baba Construction.	Nabard	Purnia	Katihar	1811(s) 06/03/2013 312.58 202.44	RCC/58.08	262.00	04/2013	04/14	0/100	0/100	0/100	0/100	0.00 227.81	03/2018	Work completed. Approach work in Progress. b l d k ; k y ; d s i = k d & 279 f n 0 & 30-03-2017 } k j k H u & v t u g r q v f / k ; k p u k l e f i r A s i A d k x B u g l s x ; k g A E/W = 100% GGSB = 100% WMM = 50 % Completed.

SI.No	Name Of Work	Head/ Sub Head	District	Division	Administrative Approval	Type/ Length Of Bridge(M)	Length of Approach (In M)	Date of Commencement	Date Of Scheduled completion	Achievement for the month / till month					Likely date of completion	Remarks
										Physical				Financial		
										Foundation (in %)	Sub-Structure (in %)	Super- Structure (in %)	Approach (in %)	Cumulative		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
36	Construction of 3x18.75m span H.L. R.C.C. Bridge over Nasi Tola Dhar of Damaily Panchayat under Dhamdha Block in the District of Purnea. Baba Construction.	Nabard	Purnia	Katihar	1806(s) 05/03/2013 428.56 307.02	RCC/58.08	270.00	04/2013	07/14	0/100	0/100	0/100	0/70	0.00 249.56	03/2018	Bridge work completed. Approach work in Progress. bl dkl; ds i=kd& 785 fn0& 02-09-2016 }kjk H&vtL grq 21]01]640@& : 0 dkl pd l efi r fd; k x; kA S.I.A dkl xBu gls x; k gA E/W = 100% GGSB = 100%
37	Construction of 4x22.00m span H.L. R.C.C. Bridge over Retva River in P.W.D. Nehru Chowk to Dharamganj Road of Araria District. S.K. Construction	MMSNY	Araria	Katihar	6776(s) 21/07/2014 415.22 326.00	RCC/68.00	295.00	10/2014	10/15	0/95	0/70	0/40	0/0	0.00 139.95	03/2018	i c&k fun&kd] i y fuxe] i vuk ds i=kd& 3172 fn0& 30-10-2017 }kjk Li u c<lrjh iDdyu foHkx dls l efi r fd; k tk p&kl gA
38	Construction of 2x10.50m span R.C.C. Bridge in Miyapur to Sauradhar of Araria District. Star const.	MMSNY	Araria	Katihar	5298(s) 24/06/2014 128.51 141.19	RCC/29.00	50.00	01/2015	01/16	0/100	0/100	0/0	0/0	0.00 83.61	03/2018	l ond dls Rescind grq dkl; k dkl v&ire eki h fd; k tk p&kl gA
39	Construction of 2x24.75m of H.L. R.C.C. Bridge over maria ghat at Khawaspur Suman Tola in Kismat panchayat of Araria District. S.K. Construction, Araria.	MMSNY	Araria	Katihar	9343(s) 24/09/2014 334.76 302.53	RCC/51.00	120.00	03/2015	03/16	0/100	0/100	0/100	0/90	0.00 206.22	03/2018	Bridge Work completed. Approach is in Progress.
40	Construction of 3x21.75m span R.C.C. Bridge over Dhiwha (Chakka) dhar in front of Yogipur in farhi to kanholi Road of Narpatganj block in the District of Araria District. Pankaj Kumar	MMSNY	Araria	Katihar	9346(s) 24/08/2012 331.94 338.76	RCC/65.00	320.00	12/2012	02/14	0/92	0/40	0/0	0/0	0.00 154.85	03/2018	l ond dls Rescind grq dkl; k dkl v&ire eki h fd; k tk p&kl gA

SI.No	Name Of Work	Head/ Sub Head	District	Division	Administrative Approval	Type/ Length Of Bridge(M)	Length of Approach (In M)	Date of Commencement	Date Of Scheduled completion	Achievement for the month / till month					Likely date of completion	Remarks
										Physical				Financial		
										Foundation (in %)	Sub-Structure (in %)	Super- Structure (in %)	Approach (in %)	Cumulative		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
41	Construction of 4x21.75m span R.C.C. Bridge over Adiwashi Tola in Dumariya to Rampur Road of Palasi Panchayat in the District of Araria District. Pankaj Kumar	MMSNY	Araria	Katihar	9348(s) 24/08/2012 410.65 390.01	RCC/87.00	320.00	12/2012	02/14	0/100	0/90	0/20	0/0	0.00 256.00	03/2018	। ढढ दल Rscind grqdk; k dck vire eki h fd; k tk pplk gā
42	Construction of 3x21.75m span R.C.C. Bridge over Jahanpur Ghat in the District of Araria District. Pankaj Kumar	MMSNY	Araria	Katihar	9272(s) 23/08/2012 420.66 357.38	RCC/70.00	320.00	10/2012	01/14	0/100	0/35	0/0	0/0	0.00 197.23	03/2018	। ढढ दल Rscind grqdk; k dck vire eki h fd; k tk pplk gā
43	Construction of 2x16.50m R.C.C. Bridge in Maymari sidhia Bahiyar before Mahananda Bandh to Pipal Tree at Ayna (Aniul) Bagicha of North Amdabad panchayat of Katihar District. Ashok Choudhary & Amresh (Partner)	MMSNY	Katihar	Katihar	1654(s) 11/08/2014 291.50 253.38	RCC/34.00	280.00	03/2015	03/16	0/100	0/100	0/100	0/95	0.00 193.87	03/2018	Bridge work completed . 12/2017 तक Approach road का कार्य पूर्ण होगा ।
44	Construction of 2x12.50m span R.C.C. Bridge over hara dhar in between Gogra-Lalganj of Katihar District. Ashwani Kr. Singh, Katihar.	MMSNY	Katihar	Katihar	10265(s) 13/09/2012 251.64 155.56	RCC/30.00	420.00	12/2012	12/13	0/100	0/100	0/100	0/0	0.00 162.00	03/2018	Bridge work completed . I/a problem . सतत लीज हेतु इस कार्यालय के पत्रांक- 951 दि०- 02.11.2017 द्वारा जिला समाहर्ता, कटिहार को स्मरित कराया गया है।
45	Construction of 2x12.50m R.C.C. Bridge over Choumkha Ghat of bohit River in Jaja Panchayat of Kadwa Block in the District of Katihar. Sita Ram Singhaniya, Muzaffarpur.	MMSNY	Katihar	Katihar	12456(s) 19/12/2014 335.05	RCC/34.22	205.00	03/2015	03/2016	0/100	0/100	0/100	0/100	0.00 210.74	03/2018	Work completed . I/a problem . सतत लीज हेतु इस कार्यालय के पत्रांक- 950 दि०- 02.11.2017 द्वारा जिला समाहर्ता, कटिहार को स्मरित कराया गया है।

SI.No	Name Of Work	Head/ Sub Head	District	Division	Administrative Approval	Type/ Length Of Bridge(M)	Length of Approach (in M)	Date of Commencement	Date Of Scheduled completion	Achievement for the month / till month					Likely date of completion	Remarks
										Physical				Financial		
										Foundation (in %)	Sub-Structure (in %)	Super- Structure (in %)	Approach (in %)	Cumulative		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
46	Construction of 2x16.50m R.C.C. Bridge over Kathliya Kochpara Dhar in Kishanganj Block in the District of Kishanganj. Star Construction.	MMSNY	Kisanganj	Katihar	6868(s) 23/07/2014 261.53 244.33	RCC/ 33.00	185.00	10/2014	10/2015	0/100	0/100	0/100	0/60	0.00 166.91	03/2018	Bridge work completed. GSB work in Progress. E/W completed.
47	Construction of 3x21.75m H.L. R.C.C. Bridge in Pothia Rampur Panchayat to Prasadpur Beldari Road in K Nagar Block of Purnea. District. Tirupati Balajee Earth Work.	MMSNY	Purnia	Katihar	1874(s) 03/03/2014 568.96 232.60	RCC/67.08	130.00	09/2014	12/15	0/100	0/100	0/100	0/100	0.00 417.28		Work completed. Land Acquisition in Problem
48	Construction of 3x16.50m H.L. R.C.C. Bridge including approach Road in 3rd Km. of Saifganj Road in the District of Araria. Shivdani Engineers Patna.	Non Plan	Araria	Katihar	14353(S) 28.12.2011 317.22	RCC/50.00	200.00	06/2012	06/2013	0/100	0/100	0/100	0/40	0.00 187.03	03/2018	Bridge Work completed. Work delayed due to L/A problem. For L/A Feasibility report awaital. ftyk l ekgyWQ vjfj; k ds Kkiad& 91 fn0& 17-07-2017 }jkk lrr- yht ij Hk&vtu grq l fefr xfr dh x; h gA Feasibility Report viklr gA , d rjQ igp iFk ea E/W Complete gS nW js rjQ gksuk gA
1	Construction of H.L. RCC Bridge 14x18.75 m on gerva river near baisa village in Sanhaura-Baisa-Hanwara road in Sanhaura Block district Bhagalpur under Nabard loan project (RIDF-XVIII) M/s Ganesh Ram Dokania, Dokania Market, Aliganj, Banka Mob.no. 9931130066	Nabard	Bhagalpur	Bhagalpur	2296.08 2501(s) 25/03/2013	RCC/ 251.68	A1 side - 650 m A2 side- 400 m (Jharkhand)	24/05/13	24/05/15	00/100	00/100	00/100	00/00	0.00 1470.94	03/2018	<u>Bhagalpur</u> (i) Section 11 to be notified. (ii) Land Acquisition-4.33 Accre Godda (Jharkhand) (i) RCD- Bihar Lt.no. 2244 (s) dt. 09.03.2017 to RWD Ranchi (Jharkhand) (ii) Land Acquisition- 9.45 Accre

SI.No	Name Of Work	Head/ Sub Head	District	Division	Administrative Approval	Type/ Length Of Bridge(M)	Length of Approach (in M)	Date of Commencement	Date Of Scheduled completion	Achievement for the month / till month					Likely date of completion	Remarks
										Physical				Financial		
										Foundation (in %)	Sub-Structure (in %)	Super- Structure (in %)	Approach (in %)	Cumulative		
11	12	13	14	15	16	17										
2	Constriction of H. L. R.C.C. Bridge 12X24.75m in Khrik Chorhar road at chorhar ghat of old kosi river branch in kharik Block District Bhagalpur under Nabard loan project (RIDF-XVII) M/s Naraindas Construction Pvt. Ltd., Binodpur, Katihar Mob.no. 9431815725, 9431815726	Nabard	Bhagalpur	Bhagalpur	2460.57 2502(s) 25/03/2013 2035.83	RCC/ 304.36	A1 side - 260m A2 side- 225 m + 125 m Branch road	09-10-2013	08-10-2015	00 100	00 100	00 100	00 70	0.00 2377.62	03/2018	(i) Section 11 to be notified. (ii) L.A. -7.52 Accre.
3	Construction of (16x21.75 m) H.L. RCC Bridge in between English more and Phunsia path, District Banka under Nabard. M/s Ganesh Ram Dokania, Dokania Market, Aliganj, Banka Mob.no. 9931130066	Nabard	Banka	Bhagalpur	1249.38 8846(s) 09/08/2012 964.00	RCC/ 357.76	A1 side - 100 m A2 side- 157 m	30/04/2013	29/04/2015	00 100	00 100	00 100	00 100	0.00 1108.71	Completed	(i) SIA Notification to be done. (ii) Proposal submitted by lt.no. 254 dt. 23.03.2015, lt.no. 507 dt. 25.04.2016 and lt.no.611 dt.22.05.2016 (iii) L.A. - 1.077 Accre.
4	Construction of H.L.R.C.C. 15X21.75m bridge with approach road near Gogari Jamalpur Temple near Tanbanna ghat of District Munger under PLAN Head. Shreem Construction, Nayachak, Isakchak, Bhagalpur, Mob.no. 9470627503	Plan	Munger	Bhagalpur	2534.17 881(s) 30/01/2015	RCC/ 335.4	A1 side - 300 m A2 side- 200 m	01.11.2015	31/10/17	00 100	00 100	00 95	02 72	0.00 1244.15	03/2018	(i) Deck Slab-15/15 (ii) Railing & Expension Joint - in Progress. (iii) E/W-in Progress.
5	Construction of H.L.R.C.C Bridge over river kiul in 5th km of jamui-kawakol-ropawel missing link road in Jamui district. (Balance Work) Balkrishna Bhalotia Const. Pvt.Ltd., Jamui Bazar, Jamui. Mob.no. 9431234037	Plan	Jamui	Bhagalpur	965.291 11957(s) 12/08/2010	RCC/ 335.4	273 m	26/10/2016	15 Months	00 98	00 98	02 47	00 80	64.50 371.98	01/2018	(i) Foundation - 12/13 (ii) Sub Structure - 12/13 (iii) Sup. Structure - 8/12 (iv) P10-P11 - Shutering Staging in Progress

Sl.No	Name Of Work	Head/ Sub Head	District	Division	Administrative Approval	Type/ Length Of Bridge(M)	Length of Approach (in M)	Date of Commencement	Date Of Scheduled completion	Achievement for the month / till month					Likely date of completion	Remarks
										Physical				Financial		
										Foundation (in %)	Sub-Structure (in %)	Super- Structure (in %)	Approach (in %)	Cumulative		
11	12	13	14	15	16	17										
6	Construction of ROB Bariyarpur in Lieu of LC No. 15BT at km 347/10-12 Between Bariyarpur, Jamalpur Station of Kharagpur-Bariyarpur-Munger road District of Munger Under PLAN. (Balance Work) Bhabesh Mishra Construction Pvt. Ltd. Nayachak, Near Budhia Kali Asthan, Isakchak, Bhagalpur. Mob.no. 9470627503	ROB	Munger	Bhagalpur	2727.00 143(s) dt. 05.01.2007 1041.00	RCC/ 354	A1 side - 269 m A2 side- 156 m	15.01.2016	14.07.2017	00 100	00 100	00 65	00 25	<u>112.39</u> 3329.60	03/2018	(i) Foundation - Completed (ii) Sub Structure - Completed (iii) Deck Slab - 13/17 (iv) P13-P14 Girder Shuttering (v) P8-P9- Girder Completed. Deck Slab in Progress.
7	Construction of HLRCC Bridge over River Bhaina at Ghughi Ghat and Khrra Nala in Kahalgawan Block of Bhagalpur District Under MMSNY Scheme 2 No 3 X 16.50 m M/s Hardev Const. Pvt. Ltd., Station Road, B, Deoghar	MMSNY	Bhagalpur	Bhagalpur	594.47 Lt.no. 8295 (s) dt. 01.09.2015 478.84	Highlevel Bridge/	A1 side - 225 m A2 side- 200 m	15.02.2016	14.05.2017	00 100	00 100	00 100	00 85	<u>0.00</u> 408.30	03/2018	(i) Bridge work completed. (ii) Approach road E/W in progress.
8	Construction of HLRCC Bridge over River Khalkhaliya at land of Jaychand Yadav khutaha Panchayat of Bhagalpur District Under MMSNY Scheme 4 X 16.50 m M/s Hardev Const. Pvt. Ltd., Station Road, B, Deoghar (Jharkhand) Mob.no. 9006024148	MMSNY	Bhagalpur	Bhagalpur	344.40 Lt.no. 8300 (s) dt. 01.09.2015 258.15	Highlevel Bridge/ 68.44 m	A1 side - 100 m A2 side- 110 m	15.02.2016	14.05.2017	00 100	00 100	00 100	00 40	<u>0.00</u> 227.37	03/2018	(i) Bridge work completed. (ii) Approach road E/W Completed (iii) Approach (connectivity)-40 %
9	Construction of HLRCC Bridge From Mahashay Dyori Ghat to Shreerampur Village in Word No 1 Bangalitolta Under MMSNY Scheme in Bhagalpur District 6 X 21.75 m Sinha Construction, West of Transport Nagar, New By Pass Road, Patna Mob.no. 9934952259	MMSNY	Bhagalpur	Bhagalpur	699.80 Lt. no. 8301 (s) dt. 01.09.2015 643.04	Highlevel Bridge/ 134.16	A1 side - 160 m A2 side- 105m	24.02.2016	23.08.2017	00 100	00 100	20 100	00 50	<u>0.00</u> 548.099	03/2018	(i) Foundation work complete, (ii) Sub Structure work complete, (iii) S/S work - 5/6 (iv) Approach Road E/w- in Progress.

Sl.No	Name Of Work	Head/ Sub Head	District	Division	Administrative Approval	Type/ Length Of Bridge(M)	Length of Approach (in M)	Date of Commencement	Date Of Scheduled completion	Achievement for the month / till month					Likely date of completion	Remarks
										Physical				Financial		
										Foundation (in %)	Sub-Structure (in %)	Super- Structure (in %)	Approach (in %)	Cumulative		
11	12	13	14	15	16	17										
10	Construction of HLRCC Bridge over Laxamipur Dhar in Gosai Gawan Panchayat Gopalpur Block of Bhagalpur District Under MMSNY Scheme 7 X 21.75 m M/s Hardev Const. Pvt. Ltd., Station Road, B, Deoghar (Jharkhand) Mob.no. 9006024148	MMSNY	Bhagalpur	Bhagalpur	979.58 Lt. no. 8296 (s) dt. 01.09.2015 727.22	Highlevel Bridge/ 156.52	A1 side - 110 m A2 side - 110 m	24.02.2016	23.08.2017	02 52	00 02	00 00	00 00	<u>0.00</u> 236.90	06/2018	(i) Foundation -2/8 Staging -3 (ii) Well Curb- in Progress (iii) Cutting edge in Progress (iv) P1-P3 & P4 Steining Completed (v) P5 - Steining in Progress (vi) Sub Structure- 1/8
11	Construction of HLRCC Bridge and approach road over Jamunia river near Laluchak District Bhagalpur.	MMSNY	Bhagalpur	Bhagalpur	538.52 Lt. no. 4699 (s) dt. 31.03.2010	116.16 m	1150 m	09/2011		100 100	100 100	100 100	00 00	<u>0.00</u> 371.88		Letter written to the secretary RWD for construction of approach road by the secretary RCD Patna vide Letter no. 9174 (S) dt. 11.08.2011 due to increase in the cost of project more than 10 Crore including L/A.
1	Construction of 7x25M size Bridge in Madanpur-Bhangha Road in Chainage 43.00 Km Package No. 03	Nabard Indo Nepal (RIDE-XVIII)	West Champaran	West Champaran	<u>2160(S)</u> dt. 14.03.2013 <u>1402.91</u> 1013.71	RCC/ 175	0+0	11/2016	05/2018	<u>0</u> 0	<u>0</u> 0	<u>0</u> 0	<u>0</u> 0	<u>0.00</u> 5.61	03/2018	Work stopped due to hindrance of villagers.
2	Construction of Bridge at Gerkahiya in Madanpur-Bhangha Road in Chainage 75.734Km Package No. 05 (New 78.775KM)	Nabard Indo Nepal (RIDE-XVIII)	West Champaran	West Champaran	<u>2160(S)</u> dt. 14.03.2013 <u>1649</u> 1392.16	RCC/ 210	0+0	09.10.13	30.04.15	<u>0</u> 95	<u>0</u> 85	<u>0</u> 85	<u>0</u> 50	<u>0.00</u> 1296.26	03/2018	Work Stopped by Villagers due to L.A.
3	Construction of Bridge at Birha in Madanpur-Bhangha Road in Chainage 72.703Km Package No. 05 (New 74.5540KM)	Nabard Indo Nepal (RIDE-XVIII)	West Champaran	West Champaran	<u>2160(S)</u> dt. 14.03.2013 <u>560.73</u> 411.18	RCC/ 40	0+0	09.10.13	30.04.16	<u>0</u> 0	<u>0</u> 0	<u>0</u> 0	<u>0</u> 0	<u>0.00</u> 17.13	03/2018	Work Stopped by Villagers due to L.A.
4	Construction of 4x7.20x3.75M Size Bridge at Chainage 5.714Km in Bhangha-Bhutaha Road Package No. 05	Nabard Indo Nepal (RIDE-XVIII)	West Champaran	West Champaran	<u>2160(S)</u> dt. 14.03.2013 <u>276.78</u> 186.64	RCC/ 29	50+50	09.10.13	30.04.16	<u>0</u> 100	<u>0</u> 80	<u>30</u> 50	<u>0</u> 0	<u>0.00</u> 21.89	03/2018	Work in Progress

SI.No	Name Of Work	Head/ Sub Head	Distirct	Division	Administrative Approval	Type/ Length Of Bridge(M)	Length of Approach (in M)	Date of Commencement	Date Of Scheduled completion	Achievement for the month / till month					Likely date of completion	Remarks
										Physical				Financial		
										Foundation (in %)	Sub-Structure (in %)	Super- Structure (in %)	Approach (in %)	Cumulative		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
5	Construction of H.L. R.C.C. 2x30.00 mtr. In the district of West Champaran under Indo-Nepal Border Ch. 5.819 km. Near Inerwa Bazar.	Plan	West Champaran	West Champaran	5590(s) dt. 27.06.2017 990.97 0.00	R.C.C.	-	-	0 0	0 0	0 0	0 0	0 0	0 0	-	Tender Decision is under Process
6	Construction of 1x20.00M Size Bridge at Chainage 18.460Km in Bhangha-Bhutaha Road Pakage No. 06	Nabard Indo Nepal (RIDF- XVIII)	West Champaran	West Champaran	2160 (S) dt. 14.03.2013 413.14 223.32	RCC/ 20	320+72	31.07.13	31.10.15	0 100	0 100	0 100	0 0	0.00 211.97	03/2018	Bridge Completed. Approach Road work Stopped by Villagers due to L.A.
7	Construction of 5x24.75M R.C.C. brdige over Sikarhana river in Maheshara village (Sikata Block) - Sarisawa bazar (Majhaulia Block) Road.	Nabard	West Champaran	West Champaran	2370 (S) dt. 14.03.2012 1927.09 638.15	RCC/ 127	1440+900	13.09.12	12.09.14	0 100	0 100	0 100	0 67	0.00 1288.07	03/2018	(i) Proposal for Land aquisition area 5.475acre has been submitted to D.L.O. Office Bettiah by S.P.E. B.R.P.N.N.L. Bettiah Letter No. 258 (WE) Dated 20.03.2015 S.P.E. B.R.P.N.N.L. Bettiah Letter No. 930 Dated 20.09.2013 for Rupees 1,54,87,521.00 and Letter No. 932 Dated 20.09.2013 for Rs. 69,65,823.0 Total Rupees 2,14,53,344.00 has been submitted to D.L.O. Bettiah. (2) In Sarisawa site 1490 m Length of approach road work has been completed. In Maheshara site 950 m Length of approach road have to work wich is stopped by villagers (65 Land owner due to Land aquisition (3) Returned the Land aquisition proposal to BRPNNL, Bettiah for taken action with direction to do as per Bihar Raiyati Land Lease act 2014 the Land for L.A. verified by concerning C.O. for Perpetual Leac of Land. Feasibility report wanting. form D.M. Bettiah. (4) Verbal order was given by the D.M., Bettiah as on 14.06.2017 that L.A. shall be done instead of state lease,as per state lease policy, 2014. accordingly proposal for L.A. has been sunbmitted to the L.A. Office, Bettiah vide Letter No. 1006 (we) Dated 17.11.2017 of this office. L.A., office Bettiah has demanded the proposal that completed Bridges should be kept free from S.I.A. In response to such proposal has been submitted to L.A. office vide Letter No. 1045 dated 23.11.2017 of this office. A J.E. is deputed in the L.A. office for L.A. Work.

Sl. No	Name Of Work	Head/ Sub Head	District	Division	Administrative Approval	Type/ Length Of Bridge(M)	Length of Approach (in M)	Date of Commencement	Date Of Scheduled completion	Achievement for the month / till month					Likely date of completion	Remarks
										Physical				Financial		
										Foundation (in %)	Sub-Structure (in %)	Super- Structure (in %)	Approach (in %)	Cumulative		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
8	Construction of 5x24.75M R.C.C. bridge over Trimuhan river in Dhankutawa village (Sikata Block)-Shivpur (Lauria or Chanpatia Block) Road.	Nabard	West Champaran	West Champaran	2211 (S) dt. 27.02.2012 1998.2 1700.68	RCC/ 127	2558.362+154. 768	24.01.13	23.07.14	0 100	0 100	0 100	0 55	0.00 936.73	03/2018	(i) S.P.E. BRPNL., Bettiah submit the proposal of 8.7755 acre for Land acquisition to D.L.O. Bettiah by his Letter No. 183 (we) Dated 27.02.2015 and Letter No. 184 Dated No. 27.02.2015 . (2) In Shinghpur site of the bridge 1.7 km and Dhankutwa site of the bridge 0.910 km total Length 2.610 km. Length of approach road have to work total 52 Land owner are in the alignment work stopped by Land owner due to not Land acquisition by the Land acquisition office. (3) D.L.O. Bettiah returned the proposal to S.P.E. B.R.P.N.N.L. Bettiah by his Letter No. 202 and 203 Dated 12.08.2016 with direction to do as per Bihar Rajyati Land Lease at 2014 after this Land verified by the C.O. for Perpetual Leac of Land. Feasibility report wanting. Form D.M. Bettiah
9	Construction of 12x24.75M size R.C.C. bridge over Gandak River at Piparpati Ghat in between Bhogari and Piparpati Village.	Nabard	West Champaran	West Champaran	11299 (S) dt. 16.10.2012 3761.88 1868.52	RCC/ 304	965+500	10.01.13	09.01.15	0 100	0 100	0 100	0 100	0.00 2739.46	03/2018	bridge and approach road work completed. (1) Proposal for 2.6255 acre Land acquisition (In Bettiah Distt. 1.863 acre and Motihari Distt. 0.7625 acre) submitted to D.L.O. Office by S.P.E. B.R.P.N.N.L. Bettiah Letter No. 202 (we) Dated 02.03.2015 and Letter No. 318 (we) Dated 11.04.2016 For Land acquisition Rs. 29,78,055.00 Lac to east champaran Distt. Rs. 4,05,358.00 Lac for S.I.A. and Rs. 91,02,850.00 to West Champaran has been deposited by S.P.E. BRPNL, Bettiah (2) D.L.O. Bettiah returned the Proposal to BRPNL, Bettiah by his Letter No. 203 Dated 12.08.2016 with direction to taken action as per perpetual Land Lease at 2014. According to this verification of Khata, Kheshra has been done by the C.O. Feasibility report wanting. Form D.M. Bettiah
10	Construction of RCC Bridge over Sikarhana River in 2nd Km of Lauria-Ramnagar Road in West Champaran District.	Plan	West Champaran	West Champaran	2988 (S) dt. 13.03.2015 1398.19 0.00	RCC/ 120	250+250	02.09.2015	01.03.2017	0.00 90	10 85	10 70	0 20	0.00 609.50	03/2018	Work in Progress
11	Construction of RCC Bridge over Sikarhana River in 6th Km of bagaha-Semara Road in West Champaran District.	Plan	West Champaran	West Champaran	2989 (S) dt. 31.03.2015 1610.69 0.00	RCC/ 96	150+150	08.09.2015	07.03.2017	0 95	0 20	25 40	0 0	0.00 851.86	03/2018	Work in Progress

SI.No	Name Of Work	Head/ Sub Head	District	Division	Administrative Approval	Type/ Length Of Bridge(M)	Length of Approach (in M)	Date of Commencement	Date Of Scheduled completion	Achievement for the month / till month					Likely date of completion	Remarks
										Physical				Financial		
										Foundation (in %)	Sub-Structure (in %)	Super- Structure (in %)	Approach (in %)	Cumulative		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
12	Construction of RCC Bridge over Ramrekha River in 2nd Km of Meghwal Road in West Champaran District.	Plan	West Champaran	West Champaran	2990(S) dt. 31.03.2015 1648.30 0.00	RCC/ 84	150+150	03.09.2015	02.03.2017	0 100	0 100	0 100	5 35	0.00 803.52	01/2018	Work in Progress
13	Construction of 3 Pontoon bridge over Gandak River (Dhara No.-1 10x12.20M between Pujaha Ghat towards Bettiah and Srinagar, Dhara No.- 2 10x12.00M between Srinagar Panchayat and Dhumnagar, Dhara No.-3 13x12.00M. Between Dhumnagar and jagirha Ghat) between Srinagar Bhatahwa - Jagirha Ghat in West Champaran.	Plan	West Champaran	West Champaran	7669(S) dt. 17.08.2015 2741.28 0.00	Poon toon Bridge	2x3x100m	12/2015	06/2016	50 100	50 100	45 95	10 50	0.00 769.00	03/2018	Work in Progress
1	Constraction of HL RCC Bridge on Marnaiya dhar from kamalpur to lalpatti Road under MMSNY in supaul distt.	MMSNY	SUPAUL	SAHARSA	6778(S) dt. 21-07-14 223.74 191.88	RCC 29.00	50-50M Both Side	March-15	Feb-16	0 100	0 100	0 100	0 100	0.00 210.00		L/A in progress. Work Completed
2	Constraction of HL RCC Bridge over Canal at Baildour in south of Choutham Basa(Banni Basa) village in Kasnagar Panchayat under MMSNY in saharas distt.	MMSNY	SAHARSA	SAHARSA	6771(s) dt. 21.07.14 200.71 200.71	RCC 25.00	100-100M Both Side	Jan. 2016	Jan.- 17	0 100	0 100	0 100	0 50	0.00 165.02	03/2018	Bridge Work completed. Approach Road in progress.
3	Constraction of HL RCC Bridge under MMSNY on Drainage in between Khawan and pandit jee wasa in Alamnagar Block under madhepura distt.	MMSNY	MADHEPURA	SAHARSA	6889(s) dt. 23.07.2014 503.57 464.75	RCC 77.44	100-100M Both Side	Feb - 15	Apr - 16	0 100	0 100	0 100	50 80	0.00 379.85	03/2018	Bridge Work completed. Approach Road has been obstacle by raiyat.
4	Constraction of HL RCC Bridge under MMSNY on Gumti river near B.N Mandal stadiam and womens College from Naya nagar to Bhagalpuria Road in Madhepura distt. and Block.	MMSNY	MADHEPURA	SAHARSA	8576(s) dt. 08.09.2015 494.26	RCC 82.50	A Side - 75m B Side - 115m	Dec-15	March-17	0 100	0 100	0 100	00 100	0.00 391.49		L/A in progress. Work Completed

Sl.No	Name Of Work	Head/ Sub Head	Distirct	Division	Administrative Approval	Type/ Length Of Bridge(M)	Length of Approach (in M)	Date of Commencement	Date Of Scheduled completion	Achievement for the month / till month					Likely date of completion	Remarks
										Physical				Financial		
										Foundation (in %)	Sub-Structure (in %)	Super- Structure (in %)	Approach (in %)	Cumulative		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
5	Construction of HL RCC Bridge in 3rd km of bangawn-mahashi Road under Bvk in saharas distt.	BVVK	SAHARSA	SAHARSA	$\frac{2253(s)}{dt. 24.02.11}$ $\frac{330.14}{}$	RCC 32.00	100-100M Both Side	10.08.11	14.04.2015	$\frac{0}{100}$	$\frac{0}{100}$	$\frac{0}{100}$	$\frac{0}{100}$	$\frac{0}{282.23}$	-	L/A in progress. Work Completed
6	Construction of H.L. R.C.C. Bridge including approach road & protection work in 2nd Km of Gorho-Baluaha road in the District of Saharsa.	BVVK	SAHARSA	SAHARSA	$\frac{2252(s)}{dt. 24.02.11}$ $\frac{445.22}{}$	RCC 48.00	100-100M Both Side	14.01.2012	9/1/2013	$\frac{0}{100}$	$\frac{0}{100}$	$\frac{0}{100}$	$\frac{0}{100}$	$\frac{0}{305.00}$	-	L/A in progress. Work Completed
7	Construction of H.L. R.C.C. Bridge on Baidi dhar in Bakhtiyarpur Block of District Saharsa.	MMSNY	SAHARSA	SAHARSA	$\frac{6053(s)}{dt. 02.05.08}$ $\frac{427.23}{}$	RCC 77.00	100-100M Both Side	12/2007	02/2010	$\frac{0}{100}$	$\frac{0}{100}$	$\frac{0}{100}$	$\frac{0}{100}$	$\frac{0}{480.47}$	-	L/A in progress. Work Completed
8	Construction of R.C.C. H.L. Bridge including Guide Bhand, Restoration work, Remaining work and Approach Road over Bahati River to Connect old RCC Bridge with west embankment of Koshi in Telwa Village in Saharsa	Nabard	SAHARSA	SAHARSA			100-100M Both Side									iy dk fuekzk dk; L iwk L rrr yht ij H&vtu dk dk; L ixfr eA
9	Construction of SP Bridge under MMSNY Near Jhajhri to Amoja (waliya wasa) in Gwalpara Block under madhepura distt.	MMSNY	Madhepura	SAHARSA	$\frac{14314(s)}{dt. 28.12.11}$ $\frac{169.86}{}$	RCC 73.17	50-50M Both Side	Jun - 12	Jun - 13	$\frac{0}{100}$	$\frac{0}{100}$	$\frac{0}{100}$	$\frac{0}{100}$	$\frac{0}{97.69}$		L/A in progress. Work Completed
10	Construction of HL RCC Bridge on tilyuga River in 11th KM of Lalminia-simraha road under Plan Head Marouna block in supaul distt.	Plan	SUPAUL	SAHARSA	$\frac{2765(S)}{dt. 25.03.15}$ $\frac{1241.76}{1241.76}$	RCC 96.00	100-100M Both Side	Sep-15	Sep-17	$\frac{0}{100}$	$\frac{0}{95}$	$\frac{0}{90}$	$\frac{05}{70}$	$\frac{0.0}{483.55}$	'02/2018	Work in Progress
11	Construction of HL RCC Bridge on tilyuga River in 1st KM of Lalminia-simraha road under Plan Head Marouna block in supaul distt.	Plan	SUPAUL	SAHARSA	$\frac{3007(S)}{dt. 31.03.15}$ $\frac{1359.63}{}$	RCC 96.00	100-100M Both Side	Dec-2015	December -2017	$\frac{0}{100}$	$\frac{0}{85}$	$\frac{5}{65}$	$\frac{5}{35}$	$\frac{0.00}{441.99}$	'02/2018	Work in Progress
12	Construction of HL RCC Bridge under Nabard (RWD) at Gangapur Ghat on balua river in the Murliganj Block under madhepura distt.	Nabard	MADHEPURA	SAHARSA	543 (Inc) Dt. - $\frac{26.03.2015}{}$ $\frac{743.36}{555.42}$	RCC 108.75	100-100M Both Side	Sep-15	Sep-17	$\frac{0}{100}$	$\frac{0}{100}$	$\frac{0}{100}$	$\frac{0}{100}$	$\frac{0.00}{570.81}$	12/2017	L/A in progress. Work Completed

SI.No	Name Of Work	Head/ Sub Head	District	Division	Administrative Approval	Type/ Length Of Bridge(M)	Length of Approach (in M)	Date of Commencement	Date Of Scheduled completion	Achievement for the month / till month					Likely date of completion	Remarks
										Physical				Financial		
										Foundation (in %)	Sub-Structure (in %)	Super- Structure (in %)	Approach (in %)	Cumulative		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
13	Construction of Baisaghat Bridge with two Minor Bridge including approach road and protection work in 9th Mile of Amour-Bahadurganj Road of Purnea District 2. Construction of Guird Bandh for Protection of Baisaghat Bridge on river Kanki in 9th Mile of Amour-Bahadurganj Road of Purnea District 3. Construction of 11x21.75m H.L. R.C.C. Bridge with two Minor Bridge and 3.50Km approach road over river Kanki in 9th Mile of Amour-	CRF	Purnia	SAHARSA												Requisition for rest pement has been sent to HQ vide letter No-302, dated-18.02.2017
1	Construction of High Level RCC Bridge (18x24.75m) at 7th km of Khagaria-Sonmankhi Road in Khagaria District including approach road, Protection work and Guide bandh under NABARD Scheme. (RIDF-XVI)	Nabard (RIDF-XVI)	Khagaria	Khagaria	7210(S) dated 09.09.13	RCC/ (456.66m) 18x24.75M	500m	07.11.13	06.05.16	0.0/100.0	0.0/100.0	00.00/100.0	0.00/100.0	0.00/4116.76	Completed	Bridge and approach complete and open for traffic. L.A. proposal submitted by E.E. RCD Khagaria vide letter no.378(we) dt. 10.04.2015 to DLAO. DLAO has demanded Rs. 11,41,66,862.00 vide letter no.477(we) dt. 15.09.2016. Sr. Project engineer has made available Rs. 2,56,46,887.00. 19.11.2016 Field survey for SIA done by A.N. Sinha
2	Construction of High Level RCC Bridge along with approach roads on Fultoura Ghat in the 8th Km of Alouli-Saharbanni road in Khagaria district.	Plan	Khagaria	Khagaria	Rs. 1520 12622(S) dated 14.11.06	RCC 396.00m	505m	Mar-07	June-09	0/100	0/100	0/100	0/45	0.00/2573.45		(i) L.A. done but land could not be transferred to Nigam due to resistant from land owner. Out of 27 land owners only 7 has received the compensation amount so far. Other are requesting to provide land in lien of land. Sr. project engineer has requested to DLAO vide letter no.234 dt. 15.05.2015, no. 266 dt.27.05.2016 for posation of land. MD BRPNNL has submitted estimate for revised A.A. vide letter no. 1523 dt.01.09.2101 to
1	Construction of screw pile Bridge over Hathua Block in Gopalganj District under MMSNY (Labdha River).	MMSNY	Gopalganj	Gopalganj	Rs. 85.515 Lac 1189(S) 23.03.2007	Screw Pile/ 2x30'+2x36' (41.46 m)		May 2008		0.00/100	0.00/100	0.00/100	0.00/100	0.00/45.403	Completed	Work completed with approach road. Revised L.A. Proposal under new L.A. Act, 2013 submitted vide letter no-171(E), dt.10-04-2017

Sl. No	Name Of Work	Head/ Sub Head	District	Division	Administrative Approval	Type/ Length Of Bridge(M)	Length of Approach (In M)	Date of Commencement	Date Of Scheduled completion	Achievement for the month / till month					Likely date of completion	Remarks	
										Physical				Financial			
										Foundation (in %)	Sub-Structure (in %)	Super- Structure (in %)	Approach (in %)	Cumulative			
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	
2	Construction of R.C.C. Bridge over Daha River near Aranalusi near Tinnud in Kaparpura village in Uchchapakagaon Block in Gopalganj District under MMSNY.	MMSNY	Gopalganj	Gopalganj	Rs. 530.23 Lac <u>4703(S)</u> 31.03.2010	HL RCC/ 3x24.75 m					<u>0.00</u> 100	<u>0.00</u> 100	<u>0.00</u> 100	<u>0.00</u> 100	<u>0.00</u> 253.438	Completed	Work completed with approach road. Revised L.A. Proposal under new L.A. Act, 2013 submitted vide letter no-173(E), dt.10-04-2017
3	Construction of R.C.C. Bridge over Ghamai River in south west of Bhikhampur in Barauli Block in Gopalganj District under MMSNY.	MMSNY	Gopalganj	Gopalganj	Rs.176.96 Lac <u>14972(S)</u> 28.12.2007	HL RCC/ 4x10.50					<u>0.00</u> 100	<u>0.00</u> 100	<u>0.00</u> 100	<u>0.00</u> 100	<u>0.00</u> 138.482	Completed	Work completed with approach road. Revised L.A. Proposal under new L.A. Act, 2013 submitted vide letter no-485(E), dt.11-07-2017
4	Construction of R.C.C. Bridge over Jharhi River in kateya-Simara Road in Gopalganj District under state Plan Head.	Plan Head	Gopalganj	Gopalganj	Rs.120.05 Lac <u>2989(S)</u> 03.03.2007	RCC/ 2x12.5					<u>0.00</u> 100	<u>0.00</u> 100	<u>0.00</u> 100	<u>0.00</u> 100	<u>0.00</u> 128.97	Completed	Work completed with approach road. Revised L.A. Proposal under new L.A. Act, 2013 submitted vide letter no-172(E), dt.10-04-2017