

**BIHAR RAJYA PUL NIRMAN NIGAM LTD.**

PROGRESS REPORT MONTH OF FEBRUARY, 2018 UP TO ONE YEAR

Format circulated vide Letter No. 4454(s) we dt. 30.03.2007 of R.C.D. Bihar

February, 28.02.2018

Sl.No	Division	Name Of Work	Head/ Sub Head	District	Administrative Approval	Type/ Length Of Bridge (M)	Langth of Approach (in M)	Date of Commencement	Date Of Scheduled completion	Achievement for the month / till					Likely date of completion	Remarks
										Physical				Financial		
										Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
1	Muzaffarpur	Constuction of H.L.R.C.C. Bridge in Jamin Mathiya Village near Ram Pratap Rai under Meenapur Block in the district of Muzaffarpur. (MMSNY)	MMSNY	Muzaffarpur	361.11 2784 (S) 25.03.2015 228.59	RCC/ 22.00	-	01.10.2015	30.09.2016	0 100	0 100	0 100	0 75	0.00 144.32	March, 2018	Work in Progress. (Delayed due to always local hindrance for land).
2	Muzaffarpur	Construction of H.L.R.C.C. Bridge in Kodariya under Meenapur Block in the district of Muzaffarpur (Nabard)	Nabard	Muzaffarpur	3300.00 11908(s) 09/11/2012 2362.12	RCC/ 325.00	-	Dec-12	06/15 12/14	0 100	0 100	0 100	2 64	30.48 2655.27	March, 2018 (Subject to LA)	(i) Bridge Part completed. LA Issue for approach road. Kodariya Mauja- 1.67 acres Mursandi Mauja- 7.325 acres <b>Govt. land- 0.38 acres.</b> <b>Total land- 8.995 acres</b> <b>Total Raiyat- 61</b> Published news papers (Hindustan & Prabhat Khabar, Muzaffarpur, dated 22.07.2017) for objection if any. No Objection by any land owners received. A letter has been sent to ENC, R.C.D. by MD's letter no 2307 dated 10-08-2017 for approval in Preapetul lease, which is under process. Report regarding query raised by RCD submitted to ENC, Patna MD's letter no 3407 dated 22.11.2017. Reply of queries raised by Engineer in chief, RCD, Patna sent and further
3	Muzaffarpur	Construction of H.L.R.C.C. Bridge across canal in Dighara Butler road in the district of Muzaffarpur. (Nabard)	Nabard	Muzaffarpur	310.17 34 (s) 02/01/2013 292.62	RCC/ 21.00	-	02/2014	02/15	0 100	0 100	0 100	0 25	0.00 168.27	-	Bridge part completed & Approach road under L/A issie which is under process by RCD, Muzaffarpur
4	Muzaffarpur	Construction of H.L.R.C.C. Bridge in Runni-Saidpur-Katra-Keowatsa road in km of 26.15the district of Muzaffarpur. (Nabard)	Nabard	Muzaffarpur	880.76 7771(s) 26/09/2013 741.42	RCC/ 96.00	-	01/2014	08/15	0 100	0 100	0 100	0 90	0.00 571.69	-	Under Departmental enquiry.

Sl. No	Division	Name Of Work	Head/ Sub Head	District	Administrative Approval	Type/ Length Of Bridge(M)	Length of Approach (in M)	Date of Commencement	Date Of Scheduled completion	Achievement for the month / till					Likely date of completion	Remarks
										Physical				Financial		
										Foundation (in %)	SUB-Structure (in.%)	Super-Structure (in.%)	Approach (in %)	Cumulative		
5	Muzaffarpur	Construction of H.L.R.C.C. Bridge in Dr Jarnath Mishra College in between Soda Godaun to Ahiyapur with approach road in the district of Muzaffarpur. (Nabard)	Nabard	Muzaffarpur	4329.61 7889 (s) 03/10/2013 3107.10	RCC/ 300.00	-	02/2014	16-Feb	0 95	0 85	3 73	0 0	42.52 2315.04	06/2018 (Subject to L/A)	<p><b>Work in Progress.</b> Chaqmohabbat Mauja- 1.67 acres Nazirpur Mauja- 4.45 acres Chandrawara Mauja- 9.04 acres <b>Total Land- 16.01 acres</b> <b>Total Raiyat- 22</b> Published news papers (Dainik Jagran &amp; Prabhat Khabar Muzaffarpur, dated 22.07.2017) for objection if any. No Objection by any land owners received. A letter has been sent to R.C.D. by MD letter no 2305 dated 10-08-2017 for approval in Preapetul lease, which is under process. Report regarding query raised by RCD submitted to ENC, RCD, Patna by MD's letter no 3368 dated 20.11.2017. Reply of queries raised by Engineer in chief, RCD, Patna sent</p>
6	Muzaffarpur	Construction of H.L.R.C.C. Bridge in Anjankot and Bharkurwa Ghat over Bhudhi Gandak River under Motipur in the district of Muzaffarpur. (Nabard)	Nabard	Muzaffarpur		RCC/ 300.00									<p><b>Bridge Completed &amp; Opened.</b> Bariyarpur Mauja- 3.94 acres. Bariyarpur alies Bajipur Mauja-- 4.25 acres. <b>Govt. land- 0.41 acres.</b> <b>Total Land- 8.19 acres</b> <b>Total Raiyat- 37</b> Published news papers (Hindustan &amp; Dainik Jagran, Muzaffarpur, dated 23.07.2017) for objection if any. Objections received from land owners has been sent to DLAO, Muzaffarpur vide letter no 810(WE) dated 19.08.2017 for compliances. Which is awaited. A letter has been sent to R.C.D. by MD for approval in Preapetul lease, which is under process. Report regarding query raised by RCD submitted to ENC, RCD, Patna MD's letter no 3372 dated 09.11.2017.Reply of queries raised by Engineer in chief, RCD, Patna sent and further instruction is given by Engineer in chief for, which necessary action is taken. A letter has been sent to Engineer in Chief, RCD, Patna by MD's</p>	

Sl. No	Division	Name Of Work	Head/ Sub Head	District	Administrative Approval	Type/ Length Of Bridge(M)	Length of Approach (in M)	Date of Commencement	Date Of Scheduled completion	Achievement for the month / till					Likely date of completion	Remarks
										Physical				Financial		
										Foundation (in %)	SUB-Structure (in.%)	Super-Structure (in.%)	Approach (in.%)	Cumulative		
7	Muzaffarpur	Construction of H.L.R.C.C. Bridge in Muzaffarpur deoria road 20/2 over Nundhar river with approach road in the district of Muzaffarpur. (Nabard)	Nabard	Muzaffarpur		RCC/ 36.00 m										<b>Bridge Completed &amp; Opened.</b> <b>Total land-1.13 Raiyat- 03</b> Published news papers (Hindustan & Dainik Jagran, Muzaffarpur, dated 23.07.2017) for objection if any. No Objection by any land owners received. A letter has been sent to R.C.D. by MD for approval in Preapetul lease. Which is under process. Report regarding query raised by RCD submitted to ENC, RCD, Patna
8	Muzaffarpur	Construction of H.L.R.C.C. Brige in 10th km of Maksudpur in the district of Muzaffarpur. (Plan)	MMSNY	Muzaffarpur		RCC/ 94.00 m										<b>Bridge Completed &amp; Opened.</b> L/A process has been completed & Bridge Handed over. Total demand Rs. 112.80 Lacs Rs. 55.00 lacs and Rs. 38,15,318.00 already paid as per previous demand. Thus Rs.18,93,374/- is dues as per current demand for revised estimate is under process. Revised A/A is required for payment of balance amount. Which is under
9	Muzaffarpur	Construction of H.L.R.C.C. Bridge in Raghai ghat over Bhudhi Gandak river in the district of Muzaffarpur. (Plan)	Plan	Muzaffarpur		RCC/ 300.00										<b>Bridge Completed &amp; Opened.</b> L/A process has been completed & Bridge Handed over. Only part payment Rs. 92,76,629.00 is due. Estimate for revised A/A has been sent to Engineer in Chief, RCD, Patna vide MD's letter no 904 (E) dated 28/12/2016. Which is awaited. Further a letter has been sent by MD to
10	Muzaffarpur	Construction of H.L.R.C.C. Bridge over Gandak canal between 120-121 chainge at Mushari in Lakri Naviganj Block in the district of Siwan. (2x16.50m) M/s Shivam Construction, 9473227544	MMSNY	Siwan	Rs.214.85 / RCD Let No-12643(s) dt- 24.12.14 Rs. 186.69	RCC 33.0 (M)	-	12.03.2015	11.03.2016	0/100	0/100	0/100	0/55	0.00/131.59	March, 2018	Work in Progress

Sl.No	Division	Name Of Work	Head/ Sub Head	District	Administrative Approval	Type/ Length Of Bridge(M)	Length of Approach (in M)	Date of Commencement	Date Of Scheduled completion	Achievement for the month / till					Likely date of completion	Remarks
										Physical				Financial		
										Foundation (in %)	SUB-Structure (in.%)	Super-Structure (in.%)	Approach (in.%)	Cumulative		
11	Muzaffarpur	Construction of Box Culvert (5x5x3 M) over Jhor river between Jalalpur to Baluhi village under Daraundha Block in the district of Siwan. Chandralokesh Nath Cons. Pvt. Ltd.,9431496310 (FY 2013-14)	MMSNY	Siwan	Rs.170.08 / RCD Let No-11473(s) dt-28.11.14	RCC 25.00 M	-	05/2015	02/2016	0 100	0 100	0 100	10 100	0.00 74.64	-	Bridge & Approach work completed.
12	Muzaffarpur	Construction of R.C.C.Bridge in 16 km of Siwan Andar road near Andar bazar over Daha river in the district of Siwan.	Nabard	Siwan		RCC/99.00 m										<b>Bridge completed &amp; Opened.</b> <b>Total land-0.03 acres.</b> <b>Total Raiyat- 4</b> Published news papers (Hindustan & Dainik Jagran dated 27.07.2017) objection if any. No Objection by any land owners received.Further compliance regarding queries has been sent to Engineer in chief, RCD, Patna vide MD's letter no 3408 dated 22.11.2017 for approval.
13	Muzaffarpur	Construction of S.P. Bridge over river Daha in Meerapur to Natthuchap Bholnapur road under siwan block in the district of Siwan.	MMSNY	Siwan		S.P.Bridge/ 52.00 m										<b>Bridge completed &amp; Opened.</b> <b>Total land- 0.12 acres.</b> <b>Total Raiyat- 3</b> Published news papers (Hindustan & Aaj, dated 22.07.2017) objection if any. No Objection by any land owners received. A letter has been sent to RCD for
14	Muzaffarpur	Construction of S.P.Bridge in between Chhajawa Belwasa Mathiya under Andar block in the district of Siwan.	MMSNY	Siwan		S.P.Bridge/ 52.00 m										<b>Bridge completed &amp; Opened.</b> <b>Total acres- 0.32578 acres.</b> <b>Total Raiyat- 1</b> Published news papers (Pratah kamal, Dainik Jagran & Aaj, dated 22.07.2017) objection if any. No Objection by any land owners received. A letter has been sent to RCD for approval, which is awaited. Also report regarding revised estimate has been senot to Dy.Chief Engineer (North) vide letter no 1250 (ENC) dated 28.12.17. A letter has been sent

Sl. No	Division	Name Of Work	Head/ Sub Head	District	Administrative Approval	Type/ Length Of Bridge(M)	Length of Approach (in M)	Date of Commencement	Date Of Scheduled completion	Achievement for the month / till					Likely date of completion	Remarks
										Physical				Financial		
										Foundation (in %)	SUB-Structure (in.%)	Super-Structure (in.%)	Approach (in.%)	Cumulative		
15	Muzaffarpur	Construction of RCC Bridge over River Mahi at Sobhepur Dumri in Sonepur Block in the district of Saran. (FY 2009-10)	MMSNY	saran		RCC Bridge/ 99.00 m									<b>Bridge completed &amp; Opened.</b> <b>Total land - 1.34 acres.</b> <b>Total Raiyat- 16</b> Having got feasibility report by D.M.Saran (Chapra) vide letter no 1121/Bhu-Arjan dated 28/08/2017. Further Action for approval to Preapetual lease by RCD & Published in news papers (Hindustan Muzaffarpur, dated 26.10.2017) for objection if any. No <b>Objection by land owners received till</b>	
16	Muzaffarpur	Construction of H.L.R.C.C. Bridge in Athar Ghat over Bhudhi Gandak river under Bochaha Block in the district of Muzaffarpur. (Plan)	Plan	Muzaffarpur	3554.81 1817 (s) 28/02/2014 2815.59	RCC/ 297.00	-	11/2014	11/16	<u>0</u> <u>100</u>	<u>0</u> <u>85</u>	<u>4</u> <u>52</u>	<u>2</u> <u>23</u>	<u>181.06</u> 1735.97	06/2018 (Subject to L/A) <b>Work in Progress.</b> Athar banshman Mauja- 5.485 acres. Bishunpur Jagdish Mauja- 2.605 acres. Binda Mauja-10.615 acres. <b>Total land- 18.705 acres.</b> <b>Total Raiyat- 66</b> Published news papers (Hindustan & Dainik Jagran, Muzaffarpur, dated 23.07.2017) for objection if any. Objections received from land owners has been sent (This office letter no 808(W/E) & 809(W/E) dated 01.09.2017) to DLAO, Muzaffarpur for compliances. Which is awaited. A letter has been sent to R.C.D. by MD for approval in Preapetul lease, which is under process. Report regarding queries raised by Engineer in chief, RCD, Patna has been sent by	

Sl. No	Division	Name Of Work	Head/ Sub Head	Distirct	Administrative Approval	Type/ Length Of Bridge(M)	Length of Approach (in M)	Date of Commencement	Date Of Scheduled completion	Achievement for the month / till					Likely date of completion	Remarks
										Physical				Financial		
										Foundation (in %)	SUB-Structure (in.%)	Super-Structure (in.%)	Approach (in %)	Cumulative		
1	Patna-1	Construction of H.L.R.C.C. Bridge, 3x16.50M and approach road work in 4th Km. of Khusrupur-Nagarnausa Road at Nirmali chak Middle School of Khusrupur Block, in the District of Patna.	Nabard	Patna	Rs. 418.98 Lac. Lt. No.1871 (S) Dated 03.03.14 204.98	RCC / 51.385M	120	24.11.14	23.11.15	0/85	0/75	0/65	0/40	0.00 146.17	03/18	For Approval/Permission of land acquisition on perpetual lease letter has been sent to RCD vide letter no.80 dated-13.01.2018. A letter has been written to Patna D.M. vide letter no.133(E) dated-25.01.2018 to weive off the registration fee. Reply from D.M. awaited.
2	Patna-1	Construction of H.L.R.C.C. Bridge and approach road work over Punpun River near Rajghat Nawada of Punpun Block. In the District of Patna.	BDF	Patna	Rs. 729.81 Lac. Lt. No.1868 (S) Dated 03.03.14 548.62	RCC / 126.84M	200	09.03.15	08.09.16	0/100	0/100	0/100	20/100	0.00 528.41	02/18	<b>Work Completed.</b>
3	Patna-1	Construction of R.C.C.Bridge and approach road in Pasauda-Modika Road of Patna District	MMSNY	Patna	Rs. 167.55 Lac. Lt. No.6779 (S) Dated 21.07.14 95.25	RCC / 19.349	80	04.03.15	03.03.16	0/100	0/100	0/100	5/80	0.00 62.93	03/18	Work in Progress.

Sl. No	Division	Name Of Work	Head/ Sub Head	District	Administrative Approval	Type/ Length Of Bridge(M)	Length of Approach (in M)	Date of Commencement	Date Of Scheduled completion	Achievement for the month / till					Likely date of completion	Remarks
										Physical				Financial		
										Foundation (in %)	SUB-Structure (in.%)	Super-Structure (in.%)	Approach (in.%)	Cumulative		
4	Patna-1	Construction of 1x10.37M size RCC Bridge near Dr. Ramanand at Dharahara in Vaishali District	MMSNY	Vaishali	Rs. 102.24 Lac. Lt. No.6356 (S) Dated 11.07.14 76.05	RCC / 39.0M	'60	01.01.15	31.10.15	0/100	0/100	0/100	0/50	0.00/63.91	Bridge Completed LA issue in approach road.	Only 0.09 Acre of land is required but land owner is not agree. L.A. proposal has been sent vide letter no.2113(WE) dated-13.10.2017. Rectification has been sent vide letter no.2424(WE) dated-18.12.2017. Reminder vide letter No.884 dated-05.03.2018
5	Patna-1	Construction of 2x10.37M size Bridge over Canal to Siman chakjamal Siman Road in ward No. 33 of Vaishali District	MMSNY	Vaishali	Rs.169.04 Lac. Lt. No.6066 (S) Dated 08.07.14 129.74	RCC / 22.0M	'60	21.11.14	20.11.15	0/100	0/100	0/100	0/90	0.00/106.70	Bridge Completed LA issue in approach road.	Only 0.1375 Acre land is required Land owner's consent is obtained for perpetual lease. Request has been maid by letter no.1876(WE) dated-21.09.2017 Feasibility report from D.M. Vaishali is awaited. Reminder vide letter No.883 dated-05.03.2018

Sl. No	Division	Name Of Work	Head/ Sub Head	District	Administrative Approval	Type/ Length Of Bridge(M)	Length of Approach (in M)	Date of Commencement	Date Of Scheduled completion	Achievement for the month / till					Likely date of completion	Remarks
										Physical				Financial		
										Foundation (in %)	SUB-Structure (in.%)	Super-Structure (in.%)	Approach (in.%)	Cumulative		
1	Sitamarhi	Construction of R.C.C H.L Bridge Approach Road in Bagmatti River Manderghat 24x24.75 m 2lane District of Sitamarhi.	NABARD	Sitamarhi	<u>4730</u> <u>06.06.2014</u> <u>1989.33</u>	RCC 589.48	2100.00	Mar-15	Mar-16				<u>03</u> 88	<u>116.88</u> <u>1201.28</u>	April, 2018	1. GSB and WMM Works have been Completed, Approach road from Tariani Side (A2-Side) in 180M length along with newly constructed Box Culvert (Culvert No.-1) has been washed on 14th of August 2017 caused by flood in River Bagmati. Due to the long Breach, traffic in this road has totally disrupted. 2. L.A. proposal is submitted to DM Sitamarhi.by SPE Lter no.81(e) Dated-13.02.2015. 3. Again L.A. proposal is submitted to DM Sitamarhi.by SPE Lter no.97(e) Dated-06.02.2016 under LA rule - 2013. 4. Requested for earlier disposal of LA by SPE Lter No. 200/14/2016
2	Sitamarhi	Construction of R.C.C H.L Bridge Belsand-chhitauni-Tariyani Road in 2nd Km. 4x21.00M District of Sitamarhi.	NABARD /RIDF-18 (RCD)	Sitamarhi	<u>10125</u> <u>10.09.2012</u> <u>851.46</u>	RCC 84.00	240.00	Dec-12	Jun-14	<u>0</u> 100	<u>0</u> 100	<u>0</u> 100	<u>0</u> 0	<u>0</u> <u>814.99</u>	June, 2018	1. Bridge work has been completed. 2. L.A proposal submitted to DM,Sitamarhi by SPELetter No. 79 (e) Dt. 04.02.2013 3. Rs.1,29,06,130.00 is submitted to LAO, Sitamarhi by SPE Letter no.-514 (e) 08.08.2013 against Total estimated amount Rs. 2,45,87,784.00 and balance amount Rs. 1,16,81,564.00 is pending due to revised A/A (Awaited) 4. Revised & corrected A/A proposal submitted to HQ by letter no. 440(e) Dt. 20.07.2016
3	Sitamarhi	Construction of R.C.C H.L Bridge Across Lakhandei River in Bahar-Village to Kanauli Road under Indo-Nepal Border Road (Chainage-132.400) 1x40.00m District of Sitamarhi.	NABARD /RIDF-18 (RCD)	Sitamarhi	<u>7209</u> <u>09.09.2013</u> <u>599.75</u>	RCC 40.00	800.00	Jan-14	Jan-16	<u>0</u> 100	<u>0</u> 95	<u>0</u> 40	<u>5</u> 5	<u>297.6</u> 316.16	June, 2018	Concrete work in Girder is in progress. Land acquisition work has been completed vide Executive Engineer, RCD, Road Division Sitamarhi's Letter No-1503 Dated-04.09.2017. Work of Approach Road is not started .



Sl. No	Division	Name Of Work	Head/ Sub Head	Distirct	Administrative Approval	Type/ Length Of Bridge(M)	Length of Approach (in M)	Date of Commencement	Date Of Scheduled completion	Achievement for the month / till					Likely date of completion	Remarks
										Physical				Financial		
										Foundation (in %)	SUB-Structure (in.%)	Super-Structure (in.%)	Approach (in.%)	Cumulative		
4	Sitamarhi	Construction of R.C.C H.L Bridge Across Lakhadei River in Bhitth Mor Chikani to Parsa Road under Indo-Nepal Border Road (Chainage-3.906) 1x25.00m District of Sitamarhi.	NABARD /RIDF-18 (RCD)	Sitamarhi	<u>7209</u> <u>09.09.2013</u> 418.98 413.78	RCC 25.00	350.00	Jan-14	Jan-16	<u>0</u> 100	<u>0</u> 100	<u>0</u> 100	<u>0</u> 0	<u>0</u> 307.040	June, 2018	Bridge construction work has been completed. Land acquisition work is under progress and is being done by Executive Engineer, RCD, Road Division Sitamarhi. Work of Approach Road will be started after land is made available by RCD.
5	Sitamarhi	Construction of R.C.C H.L Bridge Across Lakhadei River in Kanhauli to Sursand Vaya Sonbarsa Road under Indo-Nepal Border Road (Chainage-11.011) 4x22.00m District of Sitamarhi.	NABARD /RIDF-18 (RCD)	Sitamarhi	<u>7209</u> <u>09.09.2013</u> <u>932.23</u>	RCC 88.00	750.00	Jan-14	Jan-16	<u>0</u> 100	<u>0</u> 100	<u>0</u> 100	<u>20</u> 50	<u>46.92</u> 750.202	March, 2018	Bridge construction work has been completed. information regarding completion of Land Acquisition work has recived vide Executive Engineer RCD Road Division, Sitamarhi letter no-898 dt-24.05.2017. Work of Approach Road is in progress.
6	Sitamarhi	Construction of R.C.C H.L Bridge Across Lakhadei River in Kanhauli to Sursand Vaya Sonbarsa Road under Indo-Nepal Border Road (Chainage-11.695) 3x18.00m District of Sitamarhi.	NABARD /RIDF-18 (RCD)	Sitamarhi	<u>7209</u> <u>09.09.2013</u> <u>835.02</u>	RCC 54.00	975.00	Jan-14	Jan-16	<u>0</u> 100	<u>0</u> 100	<u>0</u> 100	<u>25</u> <u>60</u>	<u>37.39</u> 599.16	March, 2018	Bridge construction work has been completed. information regarding completion of Land Acquisition work has recived vide Executive Engineer RCD Road Division, Sitamarhi letter no-898 dt-24.05.2017. Work of Approach Road is in progress.
7	Sitamarhi	Construction of R.C.C H.L Bridge Across Lakhadei River in Kanhauli to Sursand Vaya Sonbarsa Road under Indo-Nepal Border Road (Chainage-13.066) 2x25.00m District of Sitamarhi.	NABARD /RIDF-18 (RCD)	Sitamarhi	<u>7209</u> <u>09.09.2013</u> <u>719.64</u>	RCC 50.00	900.00	Jan-14	Jan-16	<u>0</u> 100	<u>0</u> 100	<u>0</u> 100	<u>15</u> 50	<u>54.03</u> <u>561.57</u>	March, 2018	Bridge construction work has been completed. information regarding completion of Land Acquisition work has recived vide Executive Engineer RCD Road Division, Sitamarhi letter no-898 dt-24.05.2017. Work of Approach Road is in progress.
8	Sitamarhi	Construction of R.C.C H.L Bridge Across Lakhadei River in Kanhauli to Sursand Vaya Sonbarsa Road under Indo-Nepal Border Road (Chainage-17.875) 1x6.00m District of Sitamarhi.	NABARD /RIDF-18 (RCD)	Sitamarhi	<u>7209</u> <u>09.09.2013</u> <u>207.99</u>	RCC 30.00	750.00	Jan-14	Jan-16	<u>0</u> 100	<u>0</u> 100	<u>0</u> 100	<u>5</u> 65	<u>0.00</u> <u>179.898</u>	March, 2018	Bridge construction work has been completed. Land acquisition work has been completed vide Executive Engineer, RCD, Road Division Sitamarhi's Letter No-1503 Dated-04.09.2017. Work of Approach Road is in progress.

Sl. No	Division	Name Of Work	Head/ Sub Head	Distirct	Administrative Approval	Type/ Length Of Bridge(M)	Langth of Approach (in M)	Date of Commencement	Date Of Scheduled completion	Achievement for the month / till					Likely date of completion	Remarks
										Physical				Financial		
										Foundation (in %)	SUB-Structure (in.%)	Super-Structure (in.%)	Approach (in.%)	Cumulative		
9	Sitamarhi	Construction of R.C.C H.L Bridge Across Lakhandai River in Kanhauli to Sursand Vaya Sonbarsa Road under Indo-Nepal Border Road (Chainage-19.265) 2x18.00m District of Sitamarhi.	NABARD /RIDF-18 (RCD)	Sitamarhi	<u>7209</u> <u>09.09.2013</u> <u>573.34</u>	RCC 36.00	550.00	Jan-14	Jan-16	<u>0</u> 100	<u>0</u> 100	<u>0</u> 100	<u>15</u> 60	<u>30.14</u> 444.43	March, 2018	Bridge construction work has been completed.Land acquisition work has been completed vide Executive Engineer, RCD, Road Division Sitamarhi's Letter No-1503 Dated-04.09.2017. Work of Approach Road is in progress.
10	Sitamarhi	Construction of R.C.C H.L Bridge Across Lakhandai River in Kanhauli to Sursand Vaya Sonbarsa Road under Indo-Nepal Border Road (Chainage-22.730) 1x22.00m District of Sitamarhi.	NABARD /RIDF-18 (RCD)	Sitamarhi	<u>7209</u> <u>09.09.2013</u> <u>581.57</u>	RCC 22.00	675.00	Jan-14	Jan-16	<u>0</u> 100	<u>0</u> 100	<u>0</u> 100	<u>0</u> 60	<u>0</u> 399.61	March, 2018	Bridge construction work has been completed. Land acquisition work has been completed vide Executive Engineer, RCD, Road Division Sitamarhi's Letter No-1503 Dated-04.09.2017. Work of Approach Road is in progress.
11	Sitamarhi	Construction of R.C.C H.L Bridge Across Lakhandai River in Kanhauli to Sursand Vaya Sonbarsa Road under Indo-Nepal Border Road (Chainage-23.843) 2x18.00m District of Sitamarhi.	NABARD /RIDF-18 (RCD)	Sitamarhi	<u>7209</u> <u>09.09.2013</u> <u>535.54</u>	RCC 22.00	800.00	Jan-14	Jan-16	<u>0</u> 100	<u>0</u> 100	<u>0</u> 100	<u>5</u> 90	<u>0</u> 528.91	March, 2018	Bridge construction work has been completed. information regarding completion of Land Acquisition work has recived vide Executive Engineer RCD Road Division, Sitamarhi letter no-898 dt-24.05.2017. Work of Approach Road is in progress.
12	Sitamarhi	Construction of R.C.C H.L Bridge Across Lakhandai River in Kanhauli to Sursand Vaya Sonbarsa Road under Indo-Nepal Border Road (Chainage-26.487) 2x25.00m District of Sitamarhi.	NABARD /RIDF-18 (RCD)	Sitamarhi	<u>7209</u> <u>09.09.2013</u> <u>548.07</u>	RCC 22.00	350.00	Jan-14	Jan-16	<u>0</u> 100	<u>0</u> 100	<u>0</u> 100	<u>20</u> 90	<u>3.22</u> 506.21	March, 2018	Bridge construction work has been completed. Land acquisition work has been completed vide Executive Engineer, RCD, Road Division Sitamarhi's Letter No-1503 Dated-04.09.2017. Work of Approach Road is in progress.
13	Sitamarhi	Construction of R.C.C H.L Bridge Across Lakhandai River in Kanhauli to Sursand Vaya Sonbarsa Road under Indo-Nepal Border Road (Chainage-26.675) 4x18.00m District of Sitamarhi.	NABARD /RIDF-18 (RCD)	Sitamarhi	<u>7209</u> <u>09.09.2013</u> <u>890.16</u>	RCC 72.00	350.00	Jan-14	Jan-16	<u>0</u> 100	<u>0</u> 100	<u>0</u> 100	<u>10</u> 30	<u>8.71</u> 696.89	March, 2018	Bridge construction work has been completed. Land acquisition work has been completed vide Executive Engineer, RCD, Road Division Sitamarhi's Letter No-1503 Dated-04.09.2017. Work of Approach Road is in progress.

Sl. No	Division	Name Of Work	Head/ Sub Head	Distirct	Administrative Approval	Type/ Length Of Bridge(M)	Langth of Approach (in M)	Date of Commencement	Date Of Scheduled completion	Achievement for the month / till					Likely date of completion	Remarks
										Physical				Financial		
										Foundation (in %)	SUB-Structure (in.%)	Super-Structure (in.%)	Approach (in %)	Cumulative		
14	Sitamarhi	Construction of R.C.C H.L Bridge Across Lakhandei River in Kanhauli to Sursand Vaya Sonbarsa Road under Indo-Nepal Border Road (Chainage-35.737) 1x6.00m District of Sitamarhi.	NABARD /RIDF-18 (RCD)	Sitamarhi	<u>7209</u> <u>09.09.2013</u> <u>203.89</u>	RCC 6.00	1000.00	Jan-14	Jan-16	<u>0</u> 100	<u>0</u> 100	<u>0</u> 100	<u>10</u> 60	<u>0</u> 118.91	March, 2018	Bridge construction work has been completed. information regarding completion of Land Acquisition work has recived vide Executive Engineer RCD Road Division, Sitamarhi letter no-898 dt-24.05.2017. Work of Approach Road is in progress.
15	Sitamarhi	Construction of R.C.C H.L Bridge Across Lakhandei River in Kanhauli to Sursand Vaya Sonbarsa Road under Indo-Nepal Border Road (Chainage-45.166) 2x6.00m District of Sitamarhi.	NABARD /RIDF-18 (RCD)	Sitamarhi	<u>7209</u> <u>09.09.2013</u> <u>245.61</u>	RCC 12.00	1025.00	Jan-14	Jan-16	<u>0</u> 100	<u>0</u> 100	<u>0</u> 100	<u>5</u> 10	<u>0</u> 94.030	June, 2018	Bridge construction work has been completed. Land acquisition work has been completed vide Executive Engineer, RCD, Road Division Sitamarhi's Letter No-1503 Dated-04.09.2017. Work of Approach Road is in progress.
16	Sitamarhi	Construction of R.C.C H.L Bridge Across Lakhandei River in Kanhauli to Sursand Vaya Sonbarsa Road under Indo-Nepal Border Road (Chainage-46.812) 2x6.00m District of Sitamarhi.	NABARD /RIDF-18 (RCD)	Sitamarhi	<u>7209</u> <u>09.09.2013</u> <u>242.93</u>	RCC 72.00	1075.00	Jan-14	Jan-16	<u>0</u> 100	<u>0</u> 100	<u>0</u> 100	<u>20</u> 45	<u>0</u> 122.25	March, 2018	Bridge construction work has been completed. Land acquisition work has been completed vide Executive Engineer, RCD, Road Division Sitamarhi's Letter No-1503 Dated-04.09.2017. Work of Approach Road is in progress.
17	Sitamarhi	Construction of R.C.C H.L Bridge Across Lakhandei River in Kanhauli to Sursand Vaya Sonbarsa Road under Indo-Nepal Border Road (Chainage-45.888) 2x6.00m District of Sitamarhi.	NABARD /RIDF-18 (RCD)	Sitamarhi	<u>7209</u> <u>09.09.2013</u> <u>246.06</u>	RCC 12.00	1025.00	Jan-14	Jan-16	<u>0</u> 100	<u>0</u> 100	<u>0</u> 100	<u>5</u> 10	<u>10.67</u> 142.91	June, 2018	Bridge construction work has been completed. Land acquisition work has been completed vide Executive Engineer, RCD, Road Division Sitamarhi's Letter No-1503 Dated-04.09.2017. Work of Approach Road is in progress.
18	Sitamarhi	Construction of R.C.C H.L Bridge Across Lakhandei River in Kanhauli to Sursand Vaya Sonbarsa Road under Indo-Nepal Border Road (Chainage-47.887) 2x6.00m District of Sitamarhi.	NABARD /RIDF-18 (RCD)	Sitamarhi	<u>7209</u> <u>09.09.2013</u> <u>230.54</u>	RCC 12.00	925.00	Jan-14	Jan-16	<u>0</u> 100	<u>0</u> 100	<u>0</u> 100	<u>30</u> 75	<u>16.84</u> 178.001	March, 2018	Bridge construction work has been completed. Land acquisition work has been completed vide Executive Engineer, RCD, Road Division Sitamarhi's Letter No-1503 Dated-04.09.2017. Work of Approach Road is in progress.

Sl. No	Division	Name Of Work	Head/ Sub Head	Distirct	Administrative Approval	Type/ Length Of Bridge(M)	Length of Approach (in M)	Date of Commencement	Date Of Scheduled completion	Achievement for the month / till					Likely date of completion	Remarks
										Physical				Financial		
										Foundation (in %)	SUB-Structure (in.%)	Super-Structure (in.%)	Approach (in.%)	Cumulative		
19	Sitamarhi	Construction of R.C.C H.L Bridge Across Lakhadei River in Kanhauli to Sursand Vaya Sonbarsa Road under Indo-Nepal Border Road (Chainage-48.720) 2x6.00m District of Sitamarhi.	NABARD /RIDF-18 (RCD)	Sitamarhi	<u>7209</u> 09.09.2013 <u>222.48</u>	RCC 60.00	750.00	Jan-14	Jan-16	<u>0</u> 100	<u>0</u> 100	<u>0</u> 100	<u>25</u> 50	<u>31.06</u> 155.78	March, 2018	Bridge construction work has been completed. Land acquisition work has been completed vide Executive Engineer, RCD, Road Division Sitamarhi's Letter No-1503 Dated-04.09.2017. Work of Approach Road is in progress.
20	Sitamarhi	Construction of R.C.C H.L Bridge Chandauli Ghat in Bagmati River District of Sitamarhi.	PLAN	Sitamarhi	<u>7394(s)</u> 10.08.2016 <u>7089.38</u>	RCC 432.00	1100.00	Feb-16	Apr-19	<u>15</u> 45	<u>0</u> 0	<u>0</u> 0	<u>0</u> 0	<u>185.30</u> 796.38	<u>04</u> 19	Foundation work in progress. Requisition for land acquisition has been submitted to District Land Acquisition Officer Sitamarhi vide this office letter No. 63 (Encl) Dated-27.01.2017
1	Nalanda	Construction of HL RCC bridge 4x10.00m in place of old bridge over Panchane river at 126 th km Biharshariff-Bakhtiyarpur road in Nalanda district. (Epitome Construction Mob. 9431269747/9708035547)	CRF	Nalanda	<u>320.80</u> 5679 (S) 25.06.2015	R.C.C 40.00	50+50=100	Jan' 2016	April' 2017	-	-	-	-	<u>0.00</u> 7.09	1 year (subject to start the work)	<b>After review the contractor's letter and discussed with contractor (at BRPNL H/Q), work order has been cancelled. D.M. Nalanda has directed to construct the diversion on available (19 acre gair majarua aam) 15 ft. Government land in both side of bridge vide his letter No.1348/वा. dt-18.12.2017. Accordingly again <u>retender the scheme and an evaluation of tender is in progress.</u> Meanwhile, C.O. Biharsharif given assurance in writting to sort out any problem regarding encroachment during construction in the light of SPE, Nalanda's letter.</b>

Sl. No	Division	Name Of Work	Head/ Sub Head	District	Administrative Approval	Type/ Length Of Bridge(M)	Length of Approach (in M)	Date of Commencement	Date Of Scheduled completion	Achievement for the month / till					Likely date of completion	Remarks
										Physical				Financial		
										Foundation (in %)	SUB-Structure (in.%)	Super-Structure (in.%)	Approach (in.%)	Cumulative		
2	Nalanda	Construction of HL RCC bridge 8x24.75 M ON Harohar river in Pali village at Barahiya block in Lakhisarai District. Royal Associate. Mob.-9431211283	Nabard	Lakhisarai	Rs.2151.67 Lt.-8796(s) dt.-14-11-2013 Rs. 1551.36	R.C.C 202.88M	255+219=474	08.02.2014	07.02.2016	00 100	00 100	00 100	05 95	00 1731.18	MARCH 2018	<b>UNDER CONSTRUCTION.</b> <b>BRIDGE COMPLETED.</b> Bituminous work in both side of approach road is completed. At present GSB / WMM / Bituminous work in the portion of disputed land (among the Raiyat) is remained, which will be completed shortly with the help of Administration. <u>L.A. ISSUE</u> :-Effective : 255+219 = 474 M & 2.5 Deck Slab. - Out of 26 Land owner 23 land owner having total area 2.7825 acre (out of 3.14 acre) land have been registered. Waiting for judgement of 3 (three) Raiyat's land which are in dispute among them in

Sl. No	Division	Name Of Work	Head/ Sub Head	District	Administrative Approval	Type/ Length Of Bridge(M)	Length of Approach (in M)	Date of Commencement	Date Of Scheduled completion	Achievement for the month / till					Likely date of completion	Remarks
										Physical				Financial		
										Foundation (in %)	SUB-Structure (in.%)	Super-Structure (in.%)	Approach (in.%)	Cumulative		
3	Nalanda	construction of HL RCC bridge 9x24.75M on Harohar river in Sadaibigha village at Barahiya block in Lakhisarai district. NARAYAN DAS CONSTRUCTION Mob. - 9431815725 / 9431815726	Plan	Lakhisarai	Rs.3068.39L/-1821(s)/dt-28/02/2014 Rs.1876.61	R.C.C 253.60M	368+112=480	08.11.2014	07.11.2016	100	99	94	40	3.363 1495.48	September' 2018 (Subject to L/A and design of approach road)	<b>UNDER CONSTRUCTION:-</b> A1 to P8 (Total 8) Deck Slab Completed. Reinforcement work of last 9th Deck completed. But (Babhanganwan side) the Work of Deck Slab and approach road obstructed by 3(three) Raiyats, who demands compasation of more land while their more land is not needed. Consultant has been again directed to design of approach road which is near by and parrelal to river. Also contacted to NIT,Patna for its design and remedy. <u>L.A.</u> <b>ISSUE:-Approach Road-</b> 368+112= 480m. & 2.5 Deck Slab. 26 (Published 18 raiyat) lease registration completed (1.0398 acre). Land share proof has been demanded from 2 (two) Raiyats for lease registration. 1(one) Raiyat is

Sl. No	Division	Name Of Work	Head/ Sub Head	Distirct	Administrative Approval	Type/ Length Of Bridge(M)	Length of Approach (in M)	Date of Commencement	Date Of Scheduled completion	Achievement for the month / till					Likely date of completion	Remarks
										Physical				Financial		
										Foundation (in %)	SUB-Structure (in.%)	Super-Structure (in.%)	Approach (in.%)	Cumulative		
4	Nalanda	construction of HL RCC Bridge 12x24.75M on Harohar river near surjichak village at Pipriya Block IN Lakhisarai district . (RAM KRIPAL SINGH CONSTRUCTION Mob.- 9810813322)	Plan	Lakhisarai	Rs.3623.75 Lf-7193(S) 05-08-2015 (Rev)Rs.2841.54	R.C.C 304.32M	525+675=1200	01.02.2015	31.07.2017	00 100	04 99	08 50	00 01	15.47 1710.15	December' 2018 (Subject to L/A )	<b>UNDER CONSTRUCTION.</b> A1-P1, P1-P2, P2-P3, P4-P5, P5-P6 & P6-P7 (6 Nos) Deck Slab completed. P3-P4 Deck slab in progress. A2-P11 Girder in progress. <b>L.A.</b> <b>ISSUE:-</b> Effective : Approach Road :- 525 +675 = 1200 M & Bridge Portion. Only 3 (three) Raiyats (out of 33 Raiyat's consent) have submitted his documents which is under verification. Rest Raiyats have not submitted their documents till date. However previously, C.O. organised camp with Nigam's Engineer in Anabel Campus as per
5	Nalanda	Construction of HL RCC Bridge Over Quil River Between Maliya -Nagardar and Tetarhat in Lakhisarai. (At present no Contractor) (B) Protection work of 1100 m approach road.	Nabard	Lakhisarai	3854.81 11495 (S) 17.10.2011	RCC 456-48M	1700	05.01.2012	04.01.2014	100	100	100%	100%	0.64 3043.52	(B) WITHIN 4 MONTH OF APPROVAL OF TENDER (A) Completed on 30.06.2015. Inaugrated on 25.08.2015. <b>Bridge with approach road Completed. Traffic opened.</b> <b>L.A issue-</b> Out of 30 Raiyats received 18 Raiyat's consent in which only 8 (Eight) Raiyat's received documents and registered (0.435 acres) till date. Others are not interested to submit papers. (B) Approval of Financial Bid for the work of Protection of Approach Road in 1100m.is	

Sl. No	Division	Name Of Work	Head/ Sub Head	District	Administrative Approval	Type/ Length Of Bridge(M)	Length of Approach (in M)	Date of Commencement	Date Of Scheduled completion	Achievement for the month / till					Likely date of completion	Remarks
										Physical				Financial		
										Foundation (in %)	SUB-Structure (in.%)	Super-Structure (in.%)	Approach (in.%)	Cumulative		
6	Nalanda	Construction of H.L. R.C.C. Bridge over River at Bele - Balwapar under MMSNY in Nalanda district. (At present no contractor)	MMSNY	Nalanda	Rs- 256.99 5829(S) 02.07.14 Rs-196.99	R.C.C 43.74M	100+100=200	31.10.2014	30.10.2015	0 100	0 100	0 100	00 100	0.00 201.70	Already Completed in Dec.' 2015.	<b><u>Bridge and approach road completed in Yr. 2015.</u></b> <b><u>Traffic opened. L.A. Issue:-</u></b> <b>C.O. Islampur sent a clear report regarding name of 2 (Two) raiyats, kinds of land, area of land used in construction. Both Raiyat's documents sent to district/anchal office on dt. 03.08.2017 for verification and consent for registration. C.O. has sent one land owner's document with quoting land is "Gair majarua malik". Again written letter to CO / DLAO to clarify wheather the land is "Bandobast" or not in the name of Raiyat (in 2nd week of February'18). Till date no</b>



Sl. No	Division	Name Of Work	Head/ Sub Head	District	Administrative Approval	Type/ Length Of Bridge(M)	Length of Approach (in M)	Date of Commencement	Date Of Scheduled completion	Achievement for the month / till					Likely date of completion	Remarks
										Physical				Financial		
										Foundation (in %)	SUB-Structure (in.%)	Super-Structure (in.%)	Approach (in.%)	Cumulative		
7	Nalanda	CONSTRUCTION OF HL. RCC. BRIDGE OVER MOHANEY RIVER IN 1st. K.M. of HARNAUT - KALYAN BIGAHA ROAD. (At present no contractor)	NABARD	Nalanda	Rs-559,490 Lt. No -4496(s) dt. 05.06.13 Rs. 451.55	R.C.C 64.00M	70+70=140	17.11.12	16.11.13	0 100	0 100	0 100	00 100	0.00 506.50	Already Completed in 2013-14	<b><u>Bridge and approach road completed. Traffic opened.</u></b> <b>L.A. Issue:-</b> This work has been constructed under road package. Anticipation of approval of lease from department the Press Communique advertised. In which 1 (one) raiyat claimed for the advertised khesra, and 4 Raiyats have submitted required document which has been sent to district administration for verification. C.O., Harnaut has sent report through district, for which again written letter to Collector/DLAO/CO for proper verification in 3rd week of December '2017.
8	Nalanda	Construction of H.L. R.C.C. Bridge with its approach road over river Kadahar in Nawada District, Mauja chhabail of Kauvakol Anchal under MMSNY. (At present No Contractor)	MMSNY	Nawada	448.27 Lt-1418(s) dt.-31.01.2008		50+175=225		14.10.2009	0 100	0 100	0 100	0 100	0.00 447.15	Already Completed on 14.10.2009	<b><u>Completed on 14.10.2009. Inaugrated. Closed Account.</u></b> <b>L.A. Issue:-</b> An amount of Rs.6.25 lakh has been given to D.L.A.O. Nawada for 70 Dec. land acquisition Vide letter No. 1311 dt. 08.09.2010 of S.P.E. Nalanda. After a lapse of 6 years, D.M. Nawada directed to go for perpetual lease in which an amount of Rs.1652000/- is required. Submitted revised estimate has been queried by RCD, which has been complied and submitted to Nigam in JAN;2018.

Sl. No	Division	Name Of Work	Head/ Sub Head	Distirct	Administrative Approval	Type/ Length Of Bridge(M)	Length of Approach (in M)	Date of Commencement	Date Of Scheduled completion	Achievement for the month / till					Likely date of completion	Remarks
										Physical				Financial		
										Foundation (in %)	SUB-Structure (in.%)	Super-Structure (in.%)	Approach (in %)	Cumulative		
1	World Bank	Construction of H.L. R.C.C. Bridge with its approach road in 1st K.m. of Saraigarh-Lalganj-Ganpatganj road in the district of Supaul. <b>(Royal Infraconstru Ltd., Godrej Waterside Building, Tower No.-1, 4th Floor, No.-401 Plot No.-5, DP Block, Salt Lake, Sector-V, Kolkata-700091)</b>	WBP Phase-2	Supaul	749.15 609/ 25.07.2014	37.5	260	27.02.2016	26.02.2018	0 100	0 100	0 90	10 10	0.00 497.21895	04/2018	
2	World Bank	Construction of H.L. R.C.C. Bridge with its approach road in 6th K.m. of Saraigarh-Lalganj-Ganpatganj road in the district of Supaul. <b>(Royal Infraconstru Ltd., Godrej Waterside Building, Tower No.-1, 4th Floor, No.-401 Plot No.-5, DP Block, Salt Lake, Sector-V, Kolkata-700091)</b>	WBP Phase-2	Supaul	642.76 609/ 25.07.2014	37.5	240	27.02.2016	26.02.2018	0 100	0 100	10 25	0 0	0.00 0.00	04/2018	
3	World Bank	Construction of H.L, R.C.C Bridge with its approach road in 2nd K.M. of Karpoori Chowk - Patarghat Road in Palce of Old S.P. Bridge in the district of Madhepura. <b>{Raj Construction, Meenapur, Salmari, Katihar-855113 (Bihar)}</b>	WBP Phase-2	Madhepura	1417.44 404/ 28.05.2014	99	320	07.12.2016	06.12.2018	5 60	5 20	0 0	0 0	59.98889 548.90025	06.12.2018	

Sl. No	Division	Name Of Work	Head/ Sub Head	Distirct	Administrative Approval	Type/ Length Of Bridge(M)	Length of Approach (in M)	Date of Commencement	Date Of Scheduled completion	Achievement for the month / till					Likely date of completion	Remarks
										Physical				Financial		
										Foundation (in %)	SUB-Structure (in.%)	Super-Structure (in.%)	Approach (in.%)	Cumulative		
4	World Bank	Construction of H.L, R.C.C Bridge with its approach road in 3rd K.M. of Panchgachhiya - Nauhatta Road in Palce of Old S.P. Bridge in the district of Saharsa. <b>(Lall Construction Co., AA-105, Shalimar Bagh, Delhi-110088)</b>	WBP Phase-2	Saharsa	1018.28 404/ 28.05.2014	66	300	21.12.2016	20.12.2018	$\frac{30}{60}$	$\frac{0}{0}$	$\frac{0}{0}$	$\frac{0}{0}$	$\frac{173.78572}{818.66890}$	20.12.2018	
5	World Bank	Construction of H.L, R.C.C Bridge with its approach road in 7th K.m of Panchgachhiya-Nauhatta road in Palce of damaged Old R.C.C Bridge in the district of Saharsa. <b>(Lall Construction Co., AA-105, Shalimar Bagh, Delhi-110088)</b>	WBP Phase-2	Saharsa	764.67 609/ 25.07.2014	50	300	21.12.2016	20.12.2018	$\frac{5}{5}$	$\frac{0}{0}$	$\frac{0}{0}$	$\frac{0}{0}$	$\frac{0.00}{0.00}$	20.12.2018	
6	World Bank	Construction of H.L, R.C.C Bridge with its approach road in 7th K.m of Saraigarh-Lalganj-Ganpatganj road in the district of Supaul. <b>(Lall Construction Co., AA-105, Shalimar Bagh, Delhi-110088)</b>	WBP Phase-2	Supaul	796.00 770/ 25.09.2014	50	250	08.11.2016	07.11.2018	$\frac{0}{60}$	$\frac{0}{0}$	$\frac{0}{0}$	$\frac{0}{0}$	$\frac{147.49737}{1264.74466}$	07.11.2018	
7	World Bank	Construction of H.L, R.C.C Bridge with its approach road in 7th K.m of Meha - Simar Ganpatganj Road in Palce of damaged Old S.P. Bridge in the district of Supaul. <b>(Lall Construction Co., AA-105, Shalimar Bagh, Delhi-110088)</b>	WBP Phase-2	Supaul	958.31 404/ 28.05.2014	99	270	08.11.2016	07.11.2018	$\frac{15}{100}$	$\frac{50}{50}$	$\frac{0}{0}$	$\frac{0}{0}$	$\frac{0.00}{0.00}$	07.11.2018	

Sl.No	Division	Name Of Work	Head/ Sub Head	Distirct	Administrative Approval	Type/ Length Of Bridge(M)	Length of Approach (in M)	Date of Commencement	Date Of Scheduled completion	Achievement for the month / till					Likely date of completion	Remarks
										Physical				Financial		
										Foundation (in %)	SUB-Structure (in.%)	Super-Structure (in.%)	Approach (in.%)	Cumulative		
8	World Bank	Construction of H.L, R.C.C Bridge with its approach road in 10th K.m in Khurhan-Parel-Ratwara-Kapasia road in the district of Madhepura (Extended part of RCD road 0 to 15 k.m.) <b>(Haque Construction Co., Sarai Syed Ali, Muzaffarpur-842001)</b>	WBP Phase-2	Madhepura	851.67 404/ 28.05.2014	100	320	07.12.2016	06.11.2018	0 100	10 70	0 0	0 0	0.00 0.00	06.11.2018	
9	World Bank	Construction of H.L, R.C.C Bridge with its approach road in 5th K.m of Alamnagar-Budhma-Mali road in the district of Madhepura. <b>(Haque Construction Co., Sarai Syed Ali, Muzaffarpur-842001)</b>	WBP Phase-2	Madhepura	595.80 404/ 28.05.2014	42	320	07.12.2016	06.11.2018	0 100	10 70	0 0	0 0	0.00 479.00013	06.11.2018	
10	World Bank	Construction of H.L, R.C.C Bridge with its approach road in 5th K.m of Baluwahat koshi bandh via Aghori-Sakra-Paharpur-Baghwa road in Place of SP Bridge in the district of Saharsa. <b>{Shiv Kishore Construction Pvt. Ltd., At-Saidnagar, Opposite Petrol Pump, Laheriasarai, Darbhanga-846001 (Bihar)}</b>	WBP Phase-2	Saharsa	1257.84 404/ 28.05.2014	99	320	27.02.2016	26.02.2018	5 100	5 95	15 30	0 0	48.44526 665.73671	04/2018	
11	World Bank	Construction of H.L, R.C.C Bridge with its approach road in 4th K.m of Baisi-Amour-Bahadurganj-Dighalbank road (SH-99) in the District of Purnea. <b>{Brij Construction Pvt. Ltd., House No.-26, Nageshwar Colony, Kavi Raman Path, Boring Road, Patna-800001 (Bihar)}</b>	WBP Phase-2	Purnia	1257.84 404/ 28.05.2014	50	410	27.02.2016	26.02.2018	0 100	0 100	0 100	0 80	71.59865 617.64044	03/2018	

Sl.No	Division	Name Of Work	Head/ Sub Head	Distirct	Administrative Approval	Type/ Length Of Bridge(M)	Length of Approach (in M)	Date of Commencement	Date Of Scheduled completion	Achievement for the month / till					Likely date of completion	Remarks
										Physical				Financial		
										Foundation (in %)	SUB-Structure (in.%)	Super-Structure (in.%)	Approach (in.%)	Cumulative		
12	World Bank	Construction of H.L, R.C.C Bridge with its approach road in 8th K.m of Baisi-Amour-Bahadurganj-Dighalbank road (SH-99) in the District of Purnea. <b>{Brij Construction Pvt. Ltd., House No.-26, Nageshwar Colony, Kavi Raman Path, Boring Road, Patna-800001 (Bihar)}</b>	WBP Phase-2	Purnia	589.97 404/ 28.05.2014	42	390	27.02.2016	26.02.2018	0 100	0 100	0 100	0 80	0.00 0.00	03/2018	
13	World Bank	Construction of H.L, R.C.C Bridge with its approach road in 11th K.m of Chandradei-Bangama-Matiyari-Mogra road in the district of Araria. <b>{Nirman Engicons Pvt. Ltd., At + P.O.- Mohanpur, District-Begusarai (Bihar)-851131}</b>	WBP Phase-2	Araria	857.61 404/ 28.05.2014	105	495	27.02.2016	26.08.2017	0 100	0 100	0 5	0 10	0.00 353.24772	03/2018	
14	World Bank	Construction of H.L, R.C.C Bridge with its approach road in Tharbitya-Bisanpur (near Parsa) road in the district of Supaul. <b>(Lall Construction Co., AA-105, Shalimar Bagh, Delhi-110088)</b>	WBP Phase-2	Supaul	663.36 404/ 28.05.2014	50	250	13.12.2016	12.12.2018	0 15	0 0	0 0	0 0	0.00 0.00	03/2018	
15	World Bank	Construction of H.L, R.C.C Bridge with its approach road in Tharbitya-Bisanpur (near Sindhiyan) road in the district of Supaul. <b>(Lall Construction Co., AA-105, Shalimar Bagh, Delhi-110088)</b>	WBP Phase-2	Supaul	706.17 404/ 28.05.2014	50	200	13.12.2016	12.12.2018	25 100	0 0	0 0	0 0	109.92541 698.02159	03/2018	

Sl. No	Division	Name Of Work	Head/ Sub Head	Distirct	Administrative Approval	Type/ Length Of Bridge(M)	Length of Approach (in M)	Date of Commencement	Date Of Scheduled completion	Achievement for the month / till					Likely date of completion	Remarks
										Physical				Financial		
										Foundation (in %)	SUB-Structure (in.%)	Super-Structure (in.%)	Approach (in %)	Cumulative		
16	World Bank	Construction of H.L, R.C.C Bridge with its approach road in 13th Km (1st Cutting) in Khapur Culvert of Khurhan-Parel-Ratwara-Kapasias road in the district of Madhepura. (Extended part of RCD road 0 to 15 k.m.) <b>(Lall Construction Co., AA-105, Shalimar Bagh, Delhi-110088)</b>	WBP Phase-2	Madhepura	1732.66 404/ 28.05.2014	198	380	08.11.2016	07.11.2018	0 100	5 90	5 5	0 0	76.10507 1761.52184	03/2018	
17	World Bank	Construction of H.L, R.C.C Bridge in 3rd K.M. of Baluwahat koshi bandh via Aghori-Sakra-Paharpur-Baghwa road in Place of SP Bridge in the district of Saharsa.	WBP Phase-2	Saharsa	1031.43 404/ 28.05.2014	112	-			0 0	0 0	0 0	0 0	0.00 0.00	0	
18	World Bank	Construction of H.L, R.C.C Bridge with its approach road in 16th K.M. of Kadava-Sonouli Road in Purnia District. <b>(Tirupati Balaji Earth Work Pvt. Ltd., A/230, P.C. Colony, Kankarbagh, Patna-800020)</b>	WBP Phase-2	Purnia	750.46 404/ 28.05.2014	84	416	27.02.2016	26.02.2018	0 100	0 100	15 90	5 5	0.00 0.00	03/2018	
19	World Bank	Construction of H.L, R.C.C Bridge with its approach road in 18th K.M. of Kadava - Sonouli Road in Purnia District. <b>(Tirupati Balaji Earth Work Pvt. Ltd., A/230, P.C. Colony, Kankarbagh, Patna-800020)</b>	WBP Phase-2	Purnia	655.92 404/ 28.05.2014	75	250	27.02.2016	26.02.2018	0 100	0 100	0 90	0 5	88.67536 738.36605	04/2018	
20	World Bank	Construction of H.L, R.C.C Bridge with its approach road in 5th K.M. of Jokihat - Dalmalpur road in the district of Araria. <b>(Tirupati Balaji Earth Work Pvt. Ltd., A/230, P.C. Colony, Kankarbagh, Patna-800020)</b>	WBP Phase-2	Araria	689.89 404/ 28.05.2014	63	380	27.02.2016	26.05.2017	0 100	0 100	0 100	0 5	0.00 298.43840	04/2018	

Sl. No	Division	Name Of Work	Head/ Sub Head	District	Administrative Approval	Type/ Length Of Bridge(M)	Length of Approach (in M)	Date of Commencement	Date Of Scheduled completion	Achievement for the month / till					Likely date of completion	Remarks
										Physical				Financial		
										Foundation (in %)	SUB-Structure (in.%)	Super-Structure (in.%)	Approach (in %)	Cumulative		
21	World Bank	Construction of H.L, R.C.C Bridge with its approach road in 1st K.M. of Parsarma-chinkni road in the district of Supaul. (Lall Construction Co., AA-105, Shalimar Bagh, Delhi-110088)	WBP Phase-2	Supaul	531.88 404/ 28.05.2014	33	200	12.08.2017	11.08.2019	0 0	0 0	0 0	0 0	0.00 0.00	06/2018	
22	World Bank	Construction of H.L, R.C.C Bridge in 4th K.M. of Perserma-Chikni road in Palce of damaged Old S.P. Bridge (on Khardaha Dhar) in the district of Supaul. (Lall Construction Co., AA-105, Shalimar Bagh, Delhi-110088)	WBP Phase-2	Supaul	550.66 404/ 28.05.2014	50	200	12.08.2017	11.08.2019	5 10	0 0	0 0	0 0	105.87814 312.39814	06/2018	
23	World Bank	Construction of H.L, R.C.C Bridge with its approach road in 4th K.M. of Parsara-Chikni road (Bardwari Station-Simra road) in Place of damaged Old R.C.C. Bridge in the district of Supaul. (Lall Construction Co., AA-105, Shalimar Bagh, Delhi-110088)	WBP Phase-2	Supaul	792.74 609/ 25.07.2014	56	250	12.08.2017	11.08.2019	10 10	0 0	0 0	0 0	0.00 0.00	06/2018	
24	World Bank	Construction of H.L, R.C.C Bridge with its approach road in 13 <sup>th</sup> Km (2nd Cutting) Khurhan-Parel-Ratwara-Kapasias road in between Rudho-Mandal Tola and Pandit Tola in the district of Madhepura. (Extended part of RCD road 0 to 15 k.m.) {Brij Construction Pvt. Ltd., House No.-26, Nageshwar Colony, Kavi Raman Path, Boring Road, Patna-800001 (Bihar)}	WBP Phase-2	Madhepura	1084.08 404/ 28.05.2014	84	300	13.12.2016	12.12.2018	5 85	5 20	0 0	0 0	0.00 594.72264	03/2018	

Sl.No	Division	Name Of Work	Head/ Sub Head	District	Administrative Approval	Type/ Length Of Bridge(M)	Length of Approach (in M)	Date of Commencement	Date Of Scheduled completion	Achievement for the month / till					Likely date of completion	Remarks
										Physical				Financial		
										Foundation (in %)	SUB-Structure (in.%)	Super-Structure (in.%)	Approach (in.%)	Cumulative		
25	World Bank	Construction of H.L, R.C.C Bridge in 11th K.M. of Baluwahat koshi bandh via Aghori-Sakra-Paharpur-Baghwa road in Place of SP Bridge in the district of Saharsa. (Devraha Construction Pvt. Ltd., Goutam Nagar, Ward No.-12, Saharsa-852201)	WBP Phase-2	Saharsa	1632.71 404/ 28.05.2014	99	1700	29.09.2016	29.09.2018	0 100	15 100	0 0	0 0	50.71040 682.28650	03/2018	
26	World Bank	Construction of H.L, R.C.C Bridge with its approach road in 4 <sup>th</sup> K.M. of Falka-Sripur-Bhawanipur-Karman Chowk road in the District of Purnea. {Basant Vanijya Limited, Lakhibagh, Manpur, Gaya-825003 (Bihar)}	WBP Phase-2	Purnia	685.33 404/ 28.05.2014	50	475	27.02.2016	26.02.2018	0 100	0 80	0 0	0 0	0.00 445.46041	06/2018	
27	World Bank	Construction of H.L, R.C.C Bridge with its approach road in 25 <sup>th</sup> K.M. of Falka-Sripur-Bhawanipur-Karman Chowk road (at Balia Ghat) in the District of Purnea. {Basant Vanijya Limited, Lakhibagh, Manpur, Gaya-825003 (Bihar)}	WBP Phase-2	Purnia	608.45 404/ 28.05.2014	50	475	27.02.2016	26.02.2018	0 85	0 0	0 0	0 0	0.00 0.00	06/2018	
28	World Bank	Construction of H.L, R.C.C Bridge in 3 <sup>rd</sup> Km of Nasir Chowk Belwa Mazgama-Mongara road in the district of Araria. (Braj Kishore Roy, Village-Kamrgama, Post-Tira Jatmalpur, P.S-Kalyanpur, District-Samastipur-847301)	WBP Phase-2	Araria	612.64 404/ 28.05.2014	63	380	02.03.2016	01.06.2017	0 0	0 0	0 0	0 0	0.00 0.00	06/2018	



Sl. No	Division	Name Of Work	Head/ Sub Head	District	Administrative Approval	Type/ Length Of Bridge(M)	Length of Approach (in M)	Date of Commencement	Date Of Scheduled completion	Achievement for the month / till					Likely date of completion	Remarks
										Physical				Financial		
										Foundation (in %)	SUB-Structure (in.%)	Super-Structure (in.%)	Approach (in %)	Cumulative		
29	World Bank	Construction of H.L, R.C.C Bridge with its approach road in 3 <sup>rd</sup> K.M. of Supaul Station to Bariya Manch in the district of Supaul. <b>(Tirupati Balaji Earth Work Pvt. Ltd., A/230, P.C. Colony, Kankarbagh, Patna-800020)</b>	WBP Phase-2	Supaul	943.47 404/ 28.05.2014	50	350	27.02.2016	26.02.2018	0 100	0 100	10 40	0 0	41.46816 549.04682	04/2018	
30	World Bank	Construction of H.L, R.C.C Bridge with its approach road in 3 <sup>rd</sup> K.M. Sesouni-East Koshi Embankment (near Khakhi) in the district of Supaul. <b>(Tirupati Balaji Earth Work Pvt. Ltd., A/230, P.C. Colony, Kankarbagh, Patna-800020)</b>	WBP Phase-2	Supaul	387.29 404/ 28.05.2014	33	160	27.02.2016	26.02.2018	5 45	0 0	0 0	0 0	0.00 0.00	06/2018	
31	World Bank	Construction of H.L, R.C.C Bridge with its approach road in Chandradei-Kamaldha-Paratha road along Laliahi Dhar in 2 <sup>nd</sup> Km in the district of Araria. <b>(Tirupati Balaji Earth Work Pvt. Ltd., A/230, P.C. Colony, Kankarbagh, Patna-800020)</b>	WBP Phase-2	Araria	509.95 404/ 28.05.2014	21	350	27.02.2016	26.05.2017	0 100	0 100	0 100	0 70	0.00 78.93873	03/2018	
32	World Bank	Construction of H.L, R.C.C Bridge with its approach road in 15 <sup>th</sup> Km in Khurhan-Parel-Ratwara-Kapasia road on Laliya Dhar in the district of Madhepura. (Extended part of RCD road 0 to 15 k.m.) <b>{M/s Sri Ram Enterprises, 2nd Floor, Sri ram Tower, M.P.D.Road, Naya Bazar, Bhagalpur-812002 (Bihar)}</b>	WBP Phase-2	Madhepura	1274.29 404/ 28.05.2014	132	320	13.09.2017	12.09.2019	30 50	0 0	0 0	0 0	314.03664 480.55650	06/2018	

Sl. No	Division	Name Of Work	Head/ Sub Head	Distirct	Administrative Approval	Type/ Length Of Bridge(M)	Length of Approach (in M)	Date of Commencement	Date Of Scheduled completion	Achievement for the month / till					Likely date of completion	Remarks
										Physical				Financial		
										Foundation (in %)	SUB-Structure (in.%)	Super-Structure (in.%)	Approach (in %)	Cumulative		
33	World Bank	Construction of H.L, R.C.C Bridge with its approach road in 15th K.M. of Ranginiya-Sonbarsa Road in Palce of Old S.P. Bridge in the district of Saharsa. <b>(Lall Construction Co., AA-105, Shalimar Bagh, Delhi-110088)</b>	WBP Phase-2	Saharsa	1549.36 404/ 28.05.2014	132	300	29.06.2017	28.06.2019	0 0	0 0	0 0	0 0	0.00 173.41800	06/02/2019	
34	World Bank	Construction of H.L, R.C.C Bridge with its approach road in 5th K.M. of Chhatapur-Girdharpu-Chunni road in the district of Supaul. <b>(Lall Construction Co., AA-105, Shalimar Bagh, Delhi-110088)</b>	WBP Phase-2	Supaul	1988.26 404/ 28.05.2014	165	300	14.02.2017	13.02.2019	5 55	0 0	0 0	0 0	195.80906 1057.27186	13.02.2019	
35	World Bank	Construction of H.L, R.C.C Bridge with its approach road in 2 <sup>nd</sup> K.M. of Mehadipur-Fatehpur on river surser (Near wooden Bridge) road in the district of Supaul. <b>(Tirupati Balaji Earth Work Pvt. Ltd., A/230, P.C. Colony, Kankarbagh, Patna-800020)</b>	WBP Phase-2	Supaul	1645.25 404/ 28.05.2014	175	300	27.02.2016	26.02.2018	0 100	0 100	10 80	0 0	52.57834 917.18590	04/2018	
36	World Bank	Construction of H.L, R.C.C Bridge with its approach road in 11th K.M. of Sonbarsa-Gwalpara Road in Palce of Old S.P. Bridge in the District of Saharsa. <b>(M/s Jai Mata Di Construction, Shri Krishnapuri (South), Begusarai (Bihar)-851101)</b>	WBP Phase-2	Saharsa	404/ 28.05.2014	66	320	06.12.2016	05.12.2018	35 60	0 0	0 0	0 0	0.00 0.00	05.12.2018	

Sl. No	Division	Name Of Work	Head/ Sub Head	District	Administrative Approval	Type/ Length Of Bridge(M)	Length of Approach (in M)	Date of Commencement	Date Of Scheduled completion	Achievement for the month / till					Likely date of completion	Remarks
										Physical				Financial		
										Foundation (in %)	SUB-Structure (in.%)	Super-Structure (in.%)	Approach (in.%)	Cumulative		
37	World Bank	Construction of H.L, R.C.C Bridge with its approach road in 17 <sup>th</sup> K.M. of Sonebarsa-Gwalpara road (1st Cutting) in the district of Saharsa. <b>(M/s Jai Mata Di Construction, Shri Krishnapuri (South), Begusarai (Bihar)-851101)</b>	WBP Phase-2	Saharsa	1565.57 609/ 25.07.2014	112	1550	06.12.2016	05.12.2018	0 100	0 90	0 0	0 0	93.62963 1691.11673	05.12.2018	
38	World Bank	Construction of H.L, R.C.C Bridge with its approach road in 17 <sup>th</sup> K.M. of Sonebarsa-Gwalpara road (2nd Cutting) in the district of Saharsa. <b>(M/s Jai Mata Di Construction, Shri Krishnapuri (South), Begusarai (Bihar)-851101)</b>	WBP Phase-2	Saharsa	1001.77 609/ 25.07.2014	56	300	06.12.2016	05.12.2018	0 100	0 90	0 20	0 0	0.00 0.00	05.12.2018	
39	World Bank	Construction of H.L, R.C.C Bridge with its approach road in 6 <sup>th</sup> K.M. of Balua - Baysi Road in Palce of Murli Branch Cannal in the district of Supaul. <b>(Haque Construction Co., Sarai Syed Ali, Muzaffarpur-842001)</b>	WBP Phase-2	Supaul	503.35 609/ 25.07.2014	66	400	27.02.2016	26.05.2017	0 100	0 100	0 100	0 25	0.00 448.81231	03/2018	
40	World Bank	Construction of H.L, R.C.C Bridge with its approach road in 9th K.M. of Shaur-Patarghat Road in Palce of Shitalpatti Old S.P. Bridge in the district of Saharsa.	WBP Phase-2	Saharsa	1265.51 404/ 28.05.2014	99	-			0 0	0 0	0 0	0 0	0.00 0.00		

Sl.No	Division	Name Of Work	Head/ Sub Head	District	Administrative Approval	Type/ Length Of Bridge(M)	Length of Approach (in M)	Date of Commencement	Date Of Scheduled completion	Achievement for the month / till					Likely date of completion	Remarks
										Physical				Financial		
										Foundation (in %)	SUB-Structure (in.%)	Super-Structure (in.%)	Approach (in %)	Cumulative		
41	World Bank	Construction of H.L, R.C.C Bridge with its approach road in 8th K.M. of Simri-Bakhtiyarpur-Salkhua road in Place of damaged Old S.P. Bridge in the district of Saharsa. (M/s Trimurti Engicons and Traders Pvt. Ltd., C/o Srikant Choudhary, Tatma Toli, Rajaban, Near Chath Pokhar, Purnea-854301)	WBP Phase-2	Saharsa	1015.00 609/ 25.07.2014	37.5	1000	15.04.2017	14.10.2018	$\frac{30}{60}$	$\frac{0}{0}$	$\frac{0}{0}$	$\frac{0}{0}$	$\frac{58.45102}{203.80720}$	14.10.2018	
42	World Bank	Construction of H.L, R.C.C Bridge with its approach road in 14th K.M. of Chaudhara-Amha-Lokha-Saharsa road in Place of damaged Old R.C.C Bridge in the district of Saharsa. (Sincon Infrastructure Pvt. Ltd., S.K Puri, LG-1 & 2, Majestic Plaza, West Boring Canal Road, Patna-800001)	WBP Phase-2	Saharsa	870.00 609/ 25.07.2014	56	350	27.02.2016	26.08.2017	$\frac{0}{40}$	$\frac{0}{0}$	$\frac{0}{0}$	$\frac{0}{0}$	$\frac{0.00}{242.98131}$	06/2018	
43	World Bank	Construction of H.L. R.C.C. Bridge with its approach road in 3rd K.m of Belgachhi-Chandpur to Rouniya-Kanharia road in the district of Purnia. {Basant Vanijya Limited, Lakhibagh, Manpur, Gaya-825003 (Bihar)}	WBP Phase-2	Purnia	443.22 404/ 28.05.2014	21	335	27.02.2016	26.05.2017	$\frac{0}{100}$	$\frac{0}{100}$	$\frac{0}{100}$	$\frac{0}{20}$	$\frac{0.00}{185.32945}$	03/2018	
44	World Bank	Construction R.C.C. Bridge with its approach road in Dubhari-Chakla Ghat to Kosi Embankment road (Near Spur) on 57.20 R.D. of Kosi Embankment in the district of Supaul. {Vishwanath Sharma, Vill. + P.O.- Raha, P.S.-Rosera, District- Samastipur-848210 (Bihar)}	WBP Phase-2	Supaul	1530.91 404/ 28.05.2014	175	350	17.10.2016	16.10.2018	$\frac{10}{70}$	$\frac{15}{15}$	$\frac{0}{0}$	$\frac{0}{0}$	$\frac{186.94450}{716.05715}$	16.10.2018	

Sl. No	Division	Name Of Work	Head/ Sub Head	District	Administrative Approval	Type/ Length Of Bridge(M)	Length of Approach (in M)	Date of Commencement	Date Of Scheduled completion	Achievement for the month / till					Likely date of completion	Remarks
										Physical				Financial		
										Foundation (in %)	SUB-Structure (in.%)	Super-Structure (in.%)	Approach (in %)	Cumulative		
45	World Bank	Construction of H.L., R.C.C. Bridge with its approach road over Tilyuga river in Parrari-Kadmaha road in Marona Block in the District of Supaul. <b>{Shiv Kishore Construction, At-Saidnagar, Opposite Petrol Pump, Laheriasarai, Darbhanga-846001 (Bihar)}</b>	WBP Phase-2	Supaul	1151.28 770/ 25.09.2014	100	300	27.02.2016	26.02.2018	<u>5</u> 100	<u>10</u> 80	<u>10</u> 75	<u>0</u> 0	<u>101.31443</u> 1549.68876	04/2018	
46	World Bank	Construction of H.L., R.C.C. Bridge with its approach road over Tilyuga river Hariyahia-Haripur village road near Islampur village in the District of Supaul. <b>{Shiv Kishore Construction, At-Saidnagar, Opposite Petrol Pump, Laheriasarai, Darbhanga-846001 (Bihar)}</b>	WBP Phase-2	Supaul	1150.91 770/ 25.09.2014	100	300	27.02.2016	26.02.2018	<u>0</u> 100	<u>10</u> 100	<u>0</u> 50	<u>0</u> 0	0.00 0.00	04/2018	
47	World Bank	Construction of H.L., R.C.C. Bridge with its approach road over Marne river near primary school Gordh Ratho to Koni village road in Marona South Panchyat in the District of Supaul. <b>(M/s Ghanshyam Lall, Simrahi Bazaar, Post:-Raghopur, Dist-Supaul-852111)</b>	WBP Phase-2	Supaul	756.11 770/ 25.09.2014	50	300	27.02.2016	26.02.2018	<u>0</u> 100	<u>0</u> 100	<u>0</u> 100	<u>20</u> 70	<u>156.03259</u> 945.56050	03/2018	
48	World Bank	Construction of H.L., R.C.C. Bridge with its approach over Marne river near Sikhariya-Khushyali village road in the in the District of Supaul. <b>(M/s Ghanshyam Lall, Simrahi Bazaar, Post:-Raghopur, Dist-Supaul-852111)</b>	WBP Phase-2	Supaul	934.24 770/ 25.09.2014	75	350	27.02.2016	26.02.2018	<u>0</u> 100	<u>0</u> 100	<u>10</u> 100	<u>70</u> 70	<u>0.00</u> 0.00	03/2018	

Sl. No	Division	Name Of Work	Head/ Sub Head	District	Administrative Approval	Type/ Length Of Bridge(M)	Length of Approach (in M)	Date of Commencement	Date Of Scheduled completion	Achievement for the month / till					Likely date of completion	Remarks
										Physical				Financial		
										Foundation (in %)	SUB-Structure (in.%)	Super-Structure (in.%)	Approach (in.%)	Cumulative		
49	World Bank	Construction of H.L., R.C.C. Bridge with its approach road over Khardaha river near Bela village in Veena-Jharkha road in the district of Supaul. <b>(Balram Singh, S/o Late Surendra Nath Singh, At+Post-Patory (Panchgachiy), District-Saharsa-852124)</b>	WBP Phase-2	Supaul	859.43 770/ 25.09.2014	75	300	27.02.2016	26.02.2018	0 100	10 85	5 5	0 0	0.00 452.29987	04/2018	
50	World Bank	Construction of H.L. R.C.C. Bridge in place of Screw Pile Bridge with its approach road in Veena-Bela-Jhura-Amha road over Tilave river in the district of Supaul. <b>(Balram Singh, S/o Late Surendra Nath Singh, At+Post-Patory (Panchgachiy), District-Saharsa-852124)</b>	WBP Phase-2	Supaul	729.51 770/ 25.09.2014	50	300	27.02.2016	26.02.2018	10 60	0 0	0 0	0 0	0.00 0.00	06/2018	
51	World Bank	Construction of H.L., R.C.C. Bridge with its approach road over Tilyuga river besides screw pile bridge in Kewtapatti-Nirmali Bazar road in Nirmali Block in the district of Supaul. <b>(Devraha Construction Pvt. Ltd., Goutam Nagar, Ward No.-12, Saharsa-852201)</b>	WBP Phase-2	Supaul	1172.78 770/ 25.09.2014	100	350	15.02.2017	14.02.2019	0 15	0 0	0 0	0 0	0.00 0.00	24.02.2019	
52	World Bank	Construction of H.L., R.C.C. Bridge with its approach road over Tilyuga river in Theho village-Sonapur road in Dagmara Panchyat of Nirmali block in the District of Supaul. <b>(Devraha Construction Pvt. Ltd., Goutam Nagar, Ward No.-12, Saharsa-852201)</b>	WBP Phase-2	Supaul	867.77 770/ 25.09.2014	75	350	15.02.2017	14.02.2019	0 40	0 0	0 0	0 0	0.00 365.15311	24.02.2019	

Sl. No	Division	Name Of Work	Head/ Sub Head	District	Administrative Approval	Type/ Length Of Bridge(M)	Length of Approach (in M)	Date of Commencement	Date Of Scheduled completion	Achievement for the month / till					Likely date of completion	Remarks
										Physical				Financial		
										Foundation (in %)	SUB-Structure (in.%)	Super-Structure (in.%)	Approach (in.%)	Cumulative		
53	World Bank	Construction of H.L., R.C.C. Bridge with its approach road in Basba Gaon in Basbitti Panchyat near 62.6 R.D of Kosi Embankment in the District of Supaul. (Devraha Construction Pvt. Ltd., Goutam Nagar, Ward No.-12, Saharsa-852201)	WBP Phase-2	Supaul	705.90 770/ 25.09.2014	50	500	27.02.2016	26.05.2017	0 100	0 100	0 90	0 30	0.73021 495.01621	03/2018	
54	World Bank	Construction of H.L., R.C.C. Bridge with its approach road over Tilyuga river at Barmotra Ghat in the Manga Sihaul road to Barmotra under Marona block in the District of Supaul. {Mukesh Kumar Singh, At-Ekderwa Masuria, P.O.-Maker, Saran-841215 (Bihar)}	WBP Phase-2	Supaul	1317.24 935/ 23.12.2014	125	350	29.09.2016	29.09.2018	0 100	0 100	0 100	30 80	38.36054 989.31067	29.09.2018	
55	World Bank	Construction of H.L, R.C.C Bridge with its approach road in along Kakurwa Dhar in 24 <sup>th</sup> Km of Chandradei-Bangama-paktola-Matiary-Mongra road in the district of Araria. {Nirman Engicons Pvt. Ltd., At + P.O.- Mohanpur, District-Begusarai (Bihar)-851131}	WBP Phase-2	Araria	757.76 404/ 28.05.2014	75	100	27.02.2016	26.08.2017	0 60	0 0	0 0	0 0	0.00 229.82668	06/2018	
56	World Bank	Construction of H.L, R.C.C Bridge with its approach road in Dhamdaha Block of Kukron West Panchayat of Khanwa Santhali Tola near Bhawesa Dhar in the District of Purnea. {Amarpur Construction Co. (P) Ltd., Amarpur, Banka-813101 (Bihar)}	WBP Phase-2	Purnia	429.35 98/2015 12.02.2015	49.5	315	27.02.2016	26.05.2017	0 100	0 100	0 100	0 90	0.00 365.63689	03/2018	

Sl.No	Division	Name Of Work	Head/ Sub Head	District	Administrative Approval	Type/ Length Of Bridge(M)	Length of Approach (in M)	Date of Commencement	Date Of Scheduled completion	Achievement for the month / till					Likely date of completion	Remarks
										Physical				Financial		
										Foundation (in %)	SUB-Structure (in.%)	Super-Structure (in.%)	Approach (in %)	Cumulative		
57	World Bank	Construction of H.L, R.C.C Bridge with its approach road in Khurhan-Parel-Ratwara-Kapasia road Ratwara-Bazar to South Iron Screw Pile Bridge(3x37.5M) from East in Madhepura District. (Lall Construction Co., AA-105, Shalimar Bagh, Delhi-110088)	WBP Phase-2	Madhepura	1433.00 436/2015 09.07.2015	112.5	350	27.02.2016	26.02.2018	0 100	0 90	15 40	0 0	272.73610 1318.89815	04/2018	
1	GAYA	Construction of H.L.R.C.C. 2x18.75m Bridge including approach road and protection work over Kamala River between Hariyatari & Pakri village at Gram Panchyat Salaiya in Imamganj Block in Gaya District under MMSNY Scheme. Haque Construction Co.,9431223551	MMSNY	GAYA	255.53 1709 (S) dt. 25-02-2014 of R.C.D. 217.45	RCC 39.00	A <sub>1</sub> Side-50 M A <sub>2</sub> Side-50 M	22-02-2016	21-05-2017	0 100	0 100	0 100	5 95	0.00 156.86	March, 2018	Bridge work complete. Work started late because of naxal problem. W.M.M. in progress in approach road.
2	GAYA	Construction of H.L.R.C.C. 2x14.50m Bridge including approach road and protection work over Canal Village Ahaluachak & in front of Shekha Bigha in Block Amas in Gaya District under MMSNY Scheme. Haque Construction Co.,9431223551	MMSNY	GAYA	219.80 794 (S) dt. 29-01-2014 of R.C.D.	RCC 39.00	A <sub>1</sub> Side-150 M A <sub>2</sub> Side-50 M	22-02-2016	21-05-2017	0 100	0 100	0 100	5 95	0.00 129.26	March, 2018	Bridge work complete. W.M.M. in progress in approach road.
3	GAYA	Construction of 6-Lane H.L.R.C.C. 17x32.80m Bridge over Falgu river between Gaya & Manpur in Gaya District under CRF Scheme. (S.P. Singla Construction Pvt. Ltd.)	CRF	GAYA	6451.00 10050 (S) dt. 07.09.2012 6162.15	RCC 568.00	A <sub>1</sub> Side-85 M A <sub>2</sub> Side-135 M	30.04.2013	29.10.2015	0 100	0 100	0 100	0 100	0.00 6159.06	-----	Bridge work & Approach road completed. Traffic is on. A proposal was sent for acquisition on perpetual lease from one Raiyat for 0.93 decimal. But as per departmental letter no.-7435 (E) dt. 16-12-2015 land acquisition is not valid in C.R.F. Project so an additional estimate framed for Rs.-11.545 lacs including land acquisition submitted to Engineer in chief, Road Construction Department, Bihar, Patna vide M.D. B.R.P.N.Ltd., Patna letter no.-873 (WE) dt. 19-12-2016. Bridge & Approach work is completed by verbal agreement with land owner.



Sl.No	Division	Name Of Work	Head/ Sub Head	District	Administrative Approval	Type/ Length Of Bridge(M)	Length of Approach (in M)	Date of Commencement	Date Of Scheduled completion	Achievement for the month / till					Likely date of completion	Remarks
										Physical				Financial		
										Foundation (in %)	SUB-Structure (in.%)	Super-Structure (in.%)	Approach (in.%)	Cumulative		
4	GAYA	Construction of H.L.R.C.C. Bridge including approach road and protection work over River Morhar at Fenagi Ghat in the District of Gaya UNDER MMSNY Scheme. (M/s Rakesh Construction Pvt Ltd.,9431303918)	MMSNY	GAYA	<u>464.11</u> 12268 (S) dt. 13-09-2012 of <u>R.C.D.</u> <u>359.60</u>	RCC 134.20		08.04.2012	07.07.2013	0 100	0 100	0 100	0 100	<u>0.00</u> <u>441.04</u>	-----	Bridge work & Approach road completed. Three (3) Land owners land 45.5 dismal registred on Prepetual lease. Rest 09 (Nine) nos document sent for verification.
5	GAYA	Construction of H.L.R.C.C. Bridge including approach road and protection work over River Morhar at Panchdevta in Dumarson-Gaharpur Road in the District of Gaya UNDER NABARD Scheme. (M/s. K.Andi & Associates)	Nabard	GAYA	<u>764.310</u> 4615 dt. 31-10-2012 of <u>R.W.D.</u> <u>684.76</u>	RCC 201.28		01.03.2013	31.08.2014	0 100	0 100	0 100	0 100	<u>0.00</u> <u>861.70</u>	-----	Bridge work & Approach road completed. Traffic is on. Verified Papers of Land for One land owner is received & registred. Another land owner's verified papers of land is awaited from C.O., Tekari.
6	GAYA	Construction of H.L.R.C.C. 17x21.75m Bridge including approach road and protection work over river Muhane between Silaunjua-Bataspur village in BodhGaya Block of Gaya District under NABARD Scheme. (Ajay Engicon Pvt. Ltd., Aurangabad (Bihar).	Nabard RWD	GAYA	<u>1127.86</u> 1128 Dt 05-03-2012 of R.W.D. <u>983.95</u>	RCC 380.00	A <sub>1</sub> Side-60 M A <sub>2</sub> Side-100 M	15.03.13	14.09.14	0 100	0 100	0 95	0 50	<u>0.00</u> <u>882.57</u>	March, 2018	Bridge & Approach Road work in progress. S.I.A. Completed. Process under Section-11 in progress.
7	GAYA	Construction of H.L.R.C.C. 16x18.75m Bridge including approach road and protection work over river Nilanjan in between Amarut Bazar & Kharhe village in Dobhi Block of Gaya District under NABARD Scheme. (M/s. K.Andi & Associates)	Nabard	GAYA	<u>1528.60</u> 8079 (S) dt. 10-10-2013 of R.C.D. <u>1203.54</u>	9 x 32.6 M	A <sub>1</sub> Side-500 M A <sub>2</sub> Side-200 M	01.02.14	31.01.16	0 100	0 100	0 100	10 70	<u>0.00</u> <u>1567.89</u>	March, 2018	Bridge work Completed. Land Acquisition completed. Approach Road Work in progress and will be completed March, 2018.
8	GAYA	Construction of H.L.R.C.C. 22x21.75m Bridge including approach road and protection work over Falgu river in Sripur-Keni Road in Gaya District under NABARD Scheme. (M/s Rakesh Construction Pvt Ltd.,9431303918)	Nabard RWD	GAYA	<u>2835.09</u> 2493 dt. 31-10-2014 of R.W.D. <u>2292.48</u>	RCC 492.00	A <sub>1</sub> Side-280 M A <sub>2</sub> Side-280 M	06.01.2015	05.01.2017	0 100	5 100	10 75	0 0	<u>0.00</u> 2058.70	March, 2018	Bridge work in progress. Work started late because of court case.Work hampered for 15 days because of attack on labours by anti social element.

Sl. No	Division	Name Of Work	Head/ Sub Head	District	Administrative Approval	Type/ Length Of Bridge(M)	Length of Approach (in M)	Date of Commencement	Date Of Scheduled completion	Achievement for the month / till					Likely date of completion	Remarks
										Physical				Financial		
										Foundation (in %)	SUB-Structure (in.%)	Super-Structure (in.%)	Approach (in %)	Cumulative		
9	GAYA	Construction of H.L.R.C.C. 19x21.00m Bridge including approach road and protection work over Morhar river between Amba-Gaya Road (S.H.-101) in 69 <sup>th</sup> K.M. of Gaya Medical College to Mathurapur Khand in Gaya District Under PLAN SCHEME. (M/s Rakesh Construction Pvt Ltd.,9431303918)	Plan	GAYA	2004.09 11971 (S) 11/12/2014 1541.82	RCC 410.00	A <sub>1</sub> Side-100 M A <sub>2</sub> Side-340 M	23-11-2015	22-11-2017	0 100	0 100	5 100	5 50	17.06 1482.98	March, 2018	Bridge & approach work in progress. S.I.A. under process.
10	GAYA	Construction of H.L.R.C.C. 16x21.00m Bridge including approach road and protection work over Morhar river between Amba-Gaya Road (S.H.-101) in 70 <sup>th</sup> K.M. of Gaya Medical College to Mathurapur Khand in Gaya District Under PLAN SCHEME. (M/s K.Andi & Associates)	Plan	GAYA	1544.72 11971 (S) 11/12/2014 1268.98	RCC 346.00	A <sub>1</sub> Side-100 M A <sub>2</sub> Side-170 M	23-11-2015	22-11-2017	0 100	0 100	0 100	0 100	26.82 1473.42	-----	Bridge & approach work completed. S.I.A. under process.
11	GAYA	Construction of H.L.R.C.C. Box Cell 4x16.00m Bridge including approach road and protection work in Dumariya to Belaghati (Jharkhand Border) via Kacher at 7th K.M. in Gaya District under PLAN Scheme. (Haque Construction Co., 9431223551)	Plan	GAYA	532.22 11464 (S) 28.11.2014 470.41	RCC 66.00	A <sub>1</sub> Side-40 M A <sub>2</sub> Side-65 M	27-05-2015	26-08-2016	10 100	0 90	0 70	0 20	0.00 165.71	March, 2018	Work in Progress. Work started very late because of naxal problem.
12	GAYA	Construction of H.L.R.C.C. Box Cell 9x7.20m Bridge including approach road and protection work in Imanganj-Kothi-Pakri via Salaiya-Kothi road at 24th K.M. in Gaya District under PLAN Scheme. (Haque Construction Co.,9431223551)	Plan	GAYA	532.22 11471 (S) 28.11.2014 462.47	RCC 66.00	A <sub>1</sub> Side-107 M A <sub>2</sub> Side-100 M	27-05-2015	26-08-2016	0 100	0 100	0 100	10 90	83.49 358.63	March, 2018	Bridge Work Completed. W.M.M. work completed in approach road. Work started very late because of naxal problem.
13	GAYA	Construction of H.L.R.C.C. 4x16.00m Bridge including approach road and protection work in 2 <sup>ND</sup> K.M. of Domuhan-Cherki Road (K.M. 0 to K.M. 0.93) in Gaya District under PLAN Scheme. (R.A.S. Enterprises, 9199245601)	Plan	GAYA	363.92 10885 (S) 14.11.2014 of R.C.D.	RCC 64.84	A <sub>1</sub> Side-100 M A <sub>2</sub> Side-100 M	18-02-2016	17-08-2017	20 100	20 70	0 0	0 0	0.00 0.50	April, 2018	Work Started. Rock found. Confirmatory boring done. Redesign approved and work in progress.

Sl. No	Division	Name Of Work	Head/ Sub Head	District	Administrative Approval	Type/ Length Of Bridge(M)	Length of Approach (in M)	Date of Commencement	Date Of Scheduled completion	Achievement for the month / till					Likely date of completion	Remarks
										Physical				Financial		
										Foundation (in %)	SUB-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative		
14	GAYA	Construction of H.L.R.C.C. 3x14.00m Bridge including approach road and protection work in Dhangai Bazar to B.B. Pesra-Sobh to G.T. Road (K.M. 0 to K.M. 14.10) in Chainage 4545 M in Gaya District under PLAN Scheme. (Shree Tirupati Balaji Enterprises, 9470664329)	Plan	GAYA	450.62 11539 (S) 01.12.2014 of R.C.D.	RCC 43.84	A <sub>1</sub> Side-100 M A <sub>2</sub> Side-100 M	18-02-2016	17-05-2017	0 0	0 0	0 0	0 0	0.00 0.63	December, 2018	Confirmatory boring done. Redesign obtained. Electric Transformer shifted from site. Work in Progress.
15	GAYA	Construction of H.L.R.C.C. 3x14.00m Bridge including approach road and protection work in Dhangai Bazar to B.B. Pesra-Sobh to G.T. Road (K.M. 0 to K.M. 14.10) in Chainage 13970 M in Gaya District under PLAN Scheme. (M/s. JAY SHANKAR RAY, Muzaffarpur)	Plan	GAYA	429.73 11539 (S) 01.12.2014 of R.C.D.	RCC 55.84	A <sub>1</sub> Side-88 M A <sub>2</sub> Side-106 M	26-12-2016	25-03-2018	0 0	0 0	0 0	0 0	0.00 1.13	December, 2018	During the piling work hard rock has found after 2.5 M piling, so work stopped. confirmatory boring done. After Redesign Technical Sanction approved. Work to start.
16	GAYA	Construction of H.L.R.C.C. 3x21.00m Bridge including approach road and protection work in Bhalua to Paharpur Road (K.M. 0 to K.M. 26.325) in Chainage 600 M in Gaya District under PLAN Scheme. (Ramiya Construction Pvt. Ltd., Gaya)	Plan	GAYA	556.28 11466 (S) 28.11.2014 of R.C.D.	RCC 64.84	A <sub>1</sub> Side-100 M A <sub>2</sub> Side-100 M	18-02-2016	17-08-2017	0 0	0 0	0 0	0 0	0.55 0.80	December, 2018	N.O.C. awaited from Forest Deptt. Recommended by Hon'ble C.M. and sent to wild life Board, Delhi for approval.
17	GAYA	Construction of H.L.R.C.C. 2x14.00m Bridge including approach road and protection work in Bhalua to Paharpur Road (K.M. 0 to K.M. 26.325) in Chainage 2460 M in Gaya District under PLAN Scheme. (Ramiya Constructions Pvt. Ltd., Gaya)	Plan	GAYA	356.61 11466 (S) 28.11.2014 of R.C.D.	RCC 29.24	A <sub>1</sub> Side-85 M A <sub>2</sub> Side-100 M	18-02-2016	17-05-2017	0 0	0 0	0 0	0 0	0.00 0.25	-----	
18	GAYA	Construction of H.L.R.C.C. 1x16.00m Bridge including approach road and protection work in Bhalua to Paharpur Road (K.M. 0 to K.M. 26.325) in Chainage 3285 M in Gaya District under PLAN Scheme. (Sunal Kanchan, Patna)	Plan	GAYA	276.75 11466 (S) 28.11.2014 of R.C.D.	RCC 16.64	A <sub>1</sub> Side-100 M A <sub>2</sub> Side-100 M	18-02-2016	17-02-2017	0 0	0 0	0 0	0 0	0.00 0.25	-----	Falls in Budha sanctuary. N.O.C. not cleared by Forest Deptt. Hence, closing of these projects recommended vide T.O.L. No.-1685 (WE) dt. 25-029-2017

Sl. No	Division	Name Of Work	Head/ Sub Head	District	Administrative Approval	Type/ Length Of Bridge(M)	Length of Approach (in M)	Date of Commencement	Date Of Scheduled completion	Achievement for the month / till					Likely date of completion	Remarks
										Physical				Financial		
										Foundation (in %)	SUB-Structure (in.%)	Super-Structure (in.%)	Approach (in.%)	Cumulative		
19	GAYA	Construction of H.L.R.C.C. 2x14.00m Bridge including approach road and protection work in Bhalua to Paharpur Road (K.M. 0 to K.M. 26.325) in Chainage 4925 M in Gaya District under PLAN Scheme. (Shailendra Singh, Gaya)	Plan	GAYA	429.73 11466 (S) 28.11.2014 of R.C.D.	RCC 29.24	A <sub>1</sub> Side-100 M A <sub>2</sub> Side-100 M	18-02-2016	17-02-2017	0 0	0 0	0 0	0 0	0.00 0.25	-----	
20	GAYA	Construction of H.L.R.C.C. 20x21.75m Bridge including approach road and protection work over Morhar River at Chitabhurd village in Amas Block in Gaya District under PLAN Scheme. (R.A.S. Enterprises, 9199245601)	Plan	GAYA	1994.33 8317 (S) 01.09.2015 1384.48	RCC 432	A <sub>1</sub> Side-100 M A <sub>2</sub> Side-100 M	22-04-2016	21-04-2018	0 90	0 75	5 30	0 0	412.17 1078.24	April, 2018	Bridge work in progress. Work was hampered due to naal attack.
21	GAYA	Construction of H.L.R.C.C. 5x18.75m Bridge including approach road and protection work over Punpun River between Bhagwatipur - Kusre village in Arwal District under NABARD Scheme. (R.A.S. Enterprises, 9199245601)	Nabard (RCD)	ARWAL	569.290 7135 (S) Dt. 05-09-2013 492.67	RCC 97.00	A <sub>1</sub> Side-150 M A <sub>2</sub> Side-150 M	10.12.13	10.06.15	0 100	0 100	0 100	0 25	0.00 399.86	-----	Bridge work completed. Separate estimate for L.A. and approach construction work submitted for Rs. 820.00 lacs.
22	GAYA	Construction of H.L.R.C.C. 5x18.75m Bridge including approach road and protection work over Kusumura Pain between Sherpur-Kurmibigha road at Kurmibigha village in Arwal District under NABARD Scheme. (Mahavir Construction, Patna)	Nabard (RWD)	ARWAL	331.47 6037 Dt. 26-12-2012 188.49	RCC 30.26		12.04.2013	11.04.2014	0 100	0 100	0 100	0 100	0.00 177.42	December, 2017	Bridge work & Approach road work completed. Traffic is on. Under new LA act. Proposal submitted vide T.O.L. no.-1643 (WE) dt. 10-12-2016. Rs 15 Lacs submitted with D.L.A.O. Arwal under old act. And Rs. 23.41 lacs more under New act. On dt. 20-02-2017 S.L.A. in process.
23	GAYA	Construction of H.L.R.C.C. 4x12.50m Bridge including approach road and protection work in 2 <sup>nd</sup> K.M. of Manikpur -Bithra - Senari Road in Arwal District under NABARD Scheme. (R.A.S. Enterprises, 9199245601)	Nabard (RCD)	ARWAL	343.03 7134 (S) Dt. 05-09-2013 279.53	RCC 97.00	A <sub>1</sub> Side-200 M A <sub>2</sub> Side-130 M	10.12.13	09.03.15	0 100	0 100	0 100	0 100	0.00 264.77	-----	Bridge & Approach road work completed. LA filed. Revised estimate including land acquisition cost Rs.-383.59 lac submitted to Engineer in Chief through M.D., B.R.P.N.N.Ltd, Patna vide letter No.-2818 (WE) dt. 14-11-2017

Sl. No	Division	Name Of Work	Head/ Sub Head	Distirct	Administrative Approval	Type/ Length Of Bridge(M)	Length of Approach (in M)	Date of Commencement	Date Of Scheduled completion	Achievement for the month / till					Likely date of completion	Remarks
										Physical				Financial		
										Foundation (in %)	SUB-Structure (in.%)	Super-Structure (in.%)	Approach (in %)	Cumulative		
24	GAYA	Construction of H.L.R.C.C. Bridge including approach road and protection work in 16 <sup>th</sup> K.M. of Varun-Daudnagar Road in Aurangabad District under PLAN Scheme. (R.A.S. Enterprises, 9199245601)	Plan	AURANGABAD	650,00/3-4373 (S) dt. 26.03.2010	RCC 57.00	A <sub>1</sub> Side-100 M A <sub>2</sub> Side-200 M	07/2011	03/2012	0/100	0/100	0/100	0/25	0.00 182.53	March, 2018	Bridge work completed. Compensation amount deposited in court. Approach road work in progress.
25	GAYA	Construction of Retaining wall & additional lane approach road for newly Constructed H.L. R.C.C. Bridge over Falgu River at Barari village in Mashauri-Okri-Telhara-Ekangarsarai road in Jehanabad District Under NON PLAN (2 x 120.00 M).	Non Plan	JEHANABAD	249.84/217(S) dt. 04-01-2012 of R.C.D., Patna.	RCC 120.00	-----	-----	-----	0/0	0/0	0/0	0/0	0.00 26.85	June, 2018	Bridge & approach road completed. Award declared in old LA Act. Payment to raiyat in process.
26	GAYA	Construction of H.L. R.C.C. Bridger Over Kauw river in samta Bigha - Dhasadih at Sambhal bigha-Semaradih in Sasaram Block in the District of Rohtas under MMSNY. (Brajesh Kumar Singh)	MMSNY	Rohtas	214.50/1949 (S) dt. 04-03-2014 of R.C.D., Patna.	RCC 22.40	A <sub>1</sub> Side-75 M A <sub>2</sub> Side-75 M	11-05-2015	10-05-2016	0/100	20/100	0/0	0/0	0.00 94.16	April, 2018	Work in Progress. Contractor debarred for delay.
27	GAYA	Construction of H.L. R.C.C. Bridge over Falgu Dharmawati river in 2 <sup>nd</sup> K.M. of Mahuli to Lahuara road in Rohtas District Under MMSNY	MMSNY	Rohtas	197.33/14983(S) dt. 28-12-2007 of R.C.D., Patna.	-----	A <sub>1</sub> Side-00 M A <sub>2</sub> Side-250 M	-----	-----	0/100	0/100	0/100	0/50	-----	-----	One side approach connected. Another side R.W.D. road is about 250 M far. Revised estimate including LA cost is submitted for Rs. -195.00 lacs.
1	Special works division chakiya	Construction of HLRCC bridge with approach road at kataha ghat in sikrahna river under mehsi block in the district of East champaran(12 x 24.750 M), M/S Jay shankar rai,9934867236	NABARD	East Champaran	8079 (s) 17/10/2013 3539.55	RCC/297.00	250+520M	03/2014	03/16	0/100	0/99	0/79	0/5	0.00 1776.34	03/2018	Project in L/A
2	Special works division chakiya	Construction of HLRCC bridge in Indo - Nepal border road at channage 31.032 km in the district of Purvi champaran Package No- 7 (1 x 40 M),Barhonia engicor Pvt Ltd,9431269809	NABARD/ Indo-Nepal	East Champaran	7209(s)we 09/09/2013 521.69	RCC/40.00	105+95M	02/2014	06/17 05/16	0/100	0/100	5/30	0/20	0.00 374.11	03/2018	Work in progress.

Sl. No	Division	Name Of Work	Head/ Sub Head	Distirct	Administrative Approval	Type/ Length Of Bridge(M)	Langth of Approach (in M)	Date of Commencement	Date Of Scheduled completion	Achievement for the month / till					Likely date of completion	Remarks
										Physical				Cumulative		
										Foundation (in %)	Sub-Structure (in.%)	Super-Structure (in.%)	Approach (in %)			
3	Special works division chakiya	Construction of HLRCC bridge in Indo - Nepal border road at channage 31.768 km in the district of Purvi champaran Package No- 7 (1 x 15M),Barhonia engicor Pvt Ltd,9431269809	NABARD/ Indo- Nepal	East Champaran	7209(s)we 09/09/2013 199.33	RCC/15.00	95+85M	02/2014	06/17 05/16	0 100	0 100	0 95	0 80	0.00 124.11	03/2018	Work in progress.
4	Special works division chakiya	Construction of HLRCC bridge in Indo - Nepal border road at channage 32.875 km in the district of Purvi champaran Package No- 7 (2 x 35M),Barhonia engicor Pvt Ltd,9431269809	NABARD/ Indo- Nepal	East Champaran	7209(s)we 09/09/2013 849.03	RCC/60.00	160+140M	02/2014	06/17 05/16	0 100	0 100	3 25	0 40	0.00 558.09	03/2018	Work in progress.
5	Special works division chakiya	Construction of HLRCC bridge in Indo - Nepal border road at channage 33.900 km in the district of Purvi champaran Package No- 7 (1 x 30M),Barhonia engicor Pvt Ltd,9431269809	NABARD/ Indo- Nepal	East Champaran	7209(s)we 09/09/2013 398.24	RCC/30.00	90+110M	02/2014	06/17 05/16	0 100	0 100	10 50	0 10	0.00 242.40	03/2018	Work in progress.
6	Special works division chakiya	Construction of HLRCC bridge in Indo - Nepal border road at channage 35.650 km in the district of Purvi champaran Package No- 7 (2 x 35M),Barhonia engicor Pvt Ltd,9431269809	NABARD/ Indo- Nepal	East Champaran	7209(s)we 09/09/2013 802.94	RCC/70.00	105+95M	02/2014	06/17 05/16	0 100	0 100	10 30	0 15	47.68 646.63	03/2018	Work in progress.
7	Special works division chakiya	Construction of HLRCC bridge in Indo - Nepal border road at channage 36.858 km in the district of Purvi champaran Package No- 7 (2 x 25M),Barhonia engicor Pvt Ltd,9431269809	NABARD/ Indo- Nepal	East Champaran	7209(s)we 09/09/2013 545.23	RCC/50.00	95+105M	02/2014	06/17 05/16	0 100	0 100	0 95	0 30	0.00 465.38	03/2018	Work in progress.
8	Special works division chakiya	Construction of HLRCC bridge in Indo - Nepal border road at channage 40.772 km in the district of Purvi champaran Package No- 7 (2 x 30M),Barhonia engicor Pvt Ltd,9431269809	NABARD/ Indo- Nepal	East Champaran	7209(s)we 09/09/2013 693.30	RCC/60.00	100+100M	02/2014	06/17 05/16	0 100	0 100	5 35	0 12	0.00 491.64	03/2018	Work in progress.
9	Special works division chakiya	Construction of HLRCC bridge in Indo - Nepal border road at channage 41.258 km in the district of Purvi champaran Package No- 7 (1 x 40M),Barhonia engicor Pvt Ltd,9431269809	NABARD/ Indo- Nepal	East Champaran	7209(s)we 09/09/2013 506.39	RCC/40.00	90+110M	02/2014	06/17 05/16	0 100	0 100	5 5	10 20	37.68 349.09	03/2018	Work in progress.

Sl. No	Division	Name Of Work	Head/ Sub Head	Distirct	Administrative Approval	Type/ Length Of Bridge(M)	Length of Approach (in M)	Date of Commencement	Date Of Scheduled completion	Achievement for the month / till					Likely date of completion	Remarks
										Physical				Financial		
										Foundation (in %)	SUB-Structure (in.%)	Super-Structure (in.%)	Approach (in %)	Cumulative		
10	Special works division chakiya	Construction of HLRCC bridge in Indo - Nepal border road at channage 44.047 km in the district of Purvi champaran Package No-8 (2 x 40M),Barhonia engicor Pvt Ltd,9431269809	NABARD/ Indo-Nepal	East Champaran	7209(s)we 09/09/2013 840.93	RCC/80.00	140+150M	10/2013	03/17 01/16	0 100	0 100	10 90	0 30	25.88 660.31	03/2018	Work in progress.
11	Special works division chakiya	Construction of HLRCC bridge in Indo - Nepal border road at channage 47.315 km in the district of Purvi champaran Package No- 8 (3 x 8M),Barhonia engicor Pvt Ltd,9431269809	NABARD/ Indo-Nepal	East Champaran	7209(s)we 09/09/2013 284.57	RCC/24.00	85+105M	10/2013	03/17 01/16	0 100	0 100	0 95	0 50	0.00 173.04	03/2018	Work in progress.
12	Special works division chakiya	Construction of HLRCC bridge in Indo - Nepal border road at channage 50.190 km in the district of Purvi champaran Package No-8 (1 x 30M),Barhonia engicor Pvt Ltd,9431269809	NABARD/ Indo-Nepal	East Champaran	7209(s)we 09/09/2013 403.07	RCC/30.00	95+105M	10/2013	03/17 01/16	0 100	0 100	0 95	10 25	<u>10.920</u> 410.81	03/2018	Work in progress.
13	Special works division chakiya	Construction of HLRCC bridge in Indo - Nepal border road at channage 56.850 km in the district of Purvi champaran Package No- 8 (1 x 40M),Barhonia engicor Pvt Ltd,9431269809	NABARD/ Indo-Nepal	East Champaran	7209(s)we 09/09/2013 491.64	RCC/40.00	90+110M	10/2013	03/17 01/16	0 100	0 100	0 95	0 100	0.00 381.49	03/2018	Work in progress.
14	Special works division chakiya	Construction of HLRCC bridge in Indo - Nepal border road at channage 57.220 km in the district of Purvi champaran Package No- 8 (2 x 25M),Barhonia engicor Pvt Ltd,9431269809	NABARD/ Indo-Nepal	East Champaran	7209(s)we 09/09/2013 517.82	RCC/50.00	100+95M	10/2013	03/17 01/16	0 100	0 100	0 95	0 100	0.00 501.85	03/2018	Work in progress.
15	Special works division chakiya	Construction of HLRCC bridge in Indo - Nepal border road at channage 58.985 km in the district of Purvi champaran Package No- 8 (1 x 30M),Barhonia engicor Pvt Ltd,9431269809	NABARD/ Indo-Nepal	East Champaran	7209(s)we 09/09/2013 418.73	RCC/30.00	100+100M	10/2013	03/17 01/16	0 100	0 100	0 95	0 60	11.78 300.89	03/2018	Work in progress.
16	Special works division chakiya	Construction of HLRCC bridge in Indo - Nepal border road at channage 59.735 km in the district of Purvi champaran Package No- 8 (1 x 30M),Barhonia engicor Pvt Ltd,9431269809	NABARD/ Indo-Nepal	East Champaran	7209(s)we 09/09/2013 425.55	RCC/30.00	100+90M	10/2013	03/17 01/16	0 100	0 100	0 95	0 60	10.31 267.62	03/2018	Work in progress.

Sl. No	Division	Name Of Work	Head/ Sub Head	Distirct	Administrative Approval	Type/ Length Of Bridge(M)	Length of Approach (in M)	Date of Commencement	Date Of Scheduled completion	Achievement for the month / till					Likely date of completion	Remarks
										Physical				Financial		
										Foundation (in %)	SUB-Structure (in.%)	Super-Structure (in.%)	Approach (in.%)	Cumulative		
17	Special works division chakiya	Construction of HLRCC bridge in Indo - Nepal border road at channage 60.305 km in the district of Purvi champaran Package No- 8(2 x 3M),Barhonia engicor Pvt Ltd,9431269809	NABARD/ Indo- Nepal	East Champaran	7209(s)we 09/09/2013 71.10	RCC/6.00	25+25M	10/2013	03/17 01/16	0 100	0 100	0 95	0 100	0.00 53.32	03/2018	Work in progress.
18	Special works division chakiya	Construction of HLRCC bridge in Indo - Nepal border road at channage 67.710 km in the district of Purvi champaran Package No- 8 (4 x 35M),Barhonia engicor Pvt Ltd,9431269809	NABARD/ Indo- Nepal	East Champaran	7209(s)we 09/09/2013 1506.26	RCC/140.00	150+150M	10/2013	06/17 04/16	0 100	0 100	6 93	0 52	63.51 1259.45	03/2018	Work in progress.
19	Special works division chakiya	Construction of HLRCC bridge in Indo - Nepal border road at channage 70.680 km in the district of Purvi champaran Package No- 9 (2 x 40M),Barhonia engicor Pvt Ltd,9431269809	NABARD/ Indo- Nepal	East Champaran	7209(s)we 09/09/2013 894.88	RCC/80.00	80+80M	10/2013	06/17 04/16	0 100	0 100	5 80	0 40	55.18 718.28	03/2018	Work in progress.
20	Special works division chakiya	Construction of HLRCC bridge in Indo - Nepal border road at channage 74.557 km in the district of Purvi champaran Package No- 9 (1 x 30M),Barhonia engicor Pvt Ltd,9431269809	NABARD/ Indo- Nepal	East Champaran	7209(s)we 09/09/2013 409.79	RCC/30.00	50+50M	10/2013	06/17 04/16	0 100	0 100	0 95	0 100	0.00 385.61	03/2018	Work in progress.
21	Special works division chakiya	Construction of HLRCC bridge in Indo - Nepal border road at channage 74.775 km in the district of Purvi champaran Package No- 9 (1 x 15M),Barhonia engicor Pvt Ltd,9431269809	NABARD/ Indo- Nepal	East Champaran	7209(s)we 09/09/2013 214.72	RCC/15.00	80+80M	10/2013	06/17 04/16	0 100	0 100	0 95	0 90	0.00 135.53	03/2018	Work in progress.
22	Special works division chakiya	Construction of HLRCC bridge in Indo - Nepal border road at channage 75.240 km in the district of Purvi champaran Package No- 9 (1 x 30M),Barhonia engicor Pvt Ltd,9431269809	NABARD/ Indo- Nepal	East Champaran	7209(s)we 09/09/2013 431.61	RCC/30.00	60+60M	10/2013	06/17 04/16	0 100	0 100	40 90	10 10	57.70 398.74	03/2018	Work in progress.
23	Special works division chakiya	Construction of HLRCC bridge in Indo - Nepal border road at channage 77.735 km in the district of Purvi champaran Package No-9 (1 x 30M),Barhonia engicor Pvt Ltd,9431269809	NABARD/ Indo- Nepal	East Champaran	7209(s)we 09/09/2013 445.62	RCC/30.00	80+80M	10/2013	06/17 04/16	0 100	0 100	20 25	0 15	44.67 405.84	03/2018	Work in progress.



Sl. No	Division	Name Of Work	Head/ Sub Head	Distirct	Administrative Approval	Type/ Length Of Bridge(M)	Langth of Approach (in M)	Date of Commencement	Date Of Scheduled completion	Achievement for the month / till					Likely date of completion	Remarks
										Physical				Cumulative		
										Foundation (in %)	SUB-Structure (in.%)	Super-Structure (in.%)	Approach (in %)			
24	Special works division chakiya	Construction of HLRCC bridge in Indo - Nepal border road at channage 81.150 km in the district of Purvi champaran Package No- 9 (2 x 3M),Barhonia engicor Pvt ltd,9431269809	NABARD/ Indo- Nepal	East Champaran	7209(s)we 09/09/2013 63.76	RCC/6.00	45.5+45.5M	10/2013	06/17 04/16	0 100	0 100	0 95	0 90	7.07 25.52	03/2018	Work in progress.
25	Special works division chakiya	Construction of HLRCC bridge in Indo - Nepal border road at channage 82.180 km in the district of Purvi champaran Package No- 9(2 x 3M),Barhonia engicor Pvt ltd,9431269809	NABARD/ Indo- Nepal	East Champaran	7209(s)we 09/09/2013 106.67	RCC/6.00	106+106M	10/2013	06/17 04/16	0 100	0 100	0 100	0 75	10.13 89.16	03/2018	Work in progress.
26	Special works division chakiya	Construction of HLRCC bridge in Indo - Nepal border road at channage 84.665 km in the district of Purvi champaran Package No- 9 (2 x 30M),Barhonia engicor Pvt ltd,9431269809	NABARD/ Indo- Nepal	East Champaran	7209(s)we 09/09/2013 679.50	RCC/60.00	80+80M	10/2013	06/17 04/16	0 100	0 100	0 95	10 50	0.00 588.72	03/2018	Work in progress.
27	Special works division chakiya	Construction of HLRCC bridge in Indo - Nepal border road at channage 87.670km in the district of Purvi champaran Package No- 9(2 x 3M),Barhonia engicor Pvt ltd,9431269809	NABARD/ Indo- Nepal	East Champaran	7209(s)we 09/09/2013 69.54	RCC/6.00	53.55+53.55 M	10/2013	06/17 04/16	0 100	0 100	0 95	10 20	0.00 57.30	03/2018	Work in progress.
28	Special works division chakiya	Construction of HLRCC bridge in Indo - Nepal border road at channage 89.210 km in the district of Purvi champaran Package No- 10 (2 x 3M),Barhonia engicor Pvt ltd,9431269809	NABARD/ Indo- Nepal	East Champaran	7209(s)we 09/09/2013 69.61	RCC/6.00	50+50M	11/2013	03/17 10/15	0 100	0 100	0 95	0 60	0.00 36.46	03/2018	Work in progress.
29	Special works division chakiya	Construction of HLRCC bridge in Indo - Nepal border road at channage 93.150 km in the district of Purvi champaran Package No-10(2 x 5M),Barhonia engicor Pvt ltd,9431269809	NABARD/ Indo- Nepal	East Champaran	7209(s)we 09/09/2013 81.34	RCC/10.00	46.525+ 46.525M	11/2013	03/17 10/15	0 100	10 100	30 90	20 25	25.98 29.84	03/2018	LA issues
30	Special works division chakiya	Construction of HLRCC bridge in Indo - Nepal border road at channage 105.640 km in the district of Purvi champaran Package No-10 (3 x 8M),Barhonia engicor Pvt ltd,9431269809	NABARD/ Indo- Nepal	East Champaran	7209(s)we 09/09/2013 293.66	RCC/24.00	170+108M	11/2013	07/17 10/15	0 0	0 0	0 0	0 0	0.00 13.11	03/2018	NOC not to be taken .Villagers demanding alignment change

Sl. No	Division	Name Of Work	Head/ Sub Head	Dist/rct	Administrative Approval	Type/ Length Of Bridge(M)	Length of Approach (in M)	Date of Commencement	Date Of Scheduled completion	Achievement for the month / till					Likely date of completion	Remarks
										Physical				Cumulative		
										Foundation (in %)	SUB-Structure (in.%)	Super-Structure (in.%)	Approach (in %)			
31	Special works division chakiya	Construction of HLRCC bridge in Indo - Nepal border road at channage 107.935 km in the district of Purvi champaran Package No-10 (1 x 20M),Barhonia engicor Pvt Ltd,9431269809	NABARD/ Indo-Nepal	East Champaran	7209(s)we 09/09/2013 403.49	RCC/20.00	100+100M	11/2013	03/17 10/15	0 100	0 100	0 95	0 100	0.00 351.01	03/2018	Work in progress.
32	Special works division chakiya	Construction of HLRCC bridge in Indo - Nepal border road at channage 108.078 km in the district of Purvi champaran Package No-10 (1 x 20M),Barhonia engicor Pvt Ltd,9431269809	NABARD/ Indo-Nepal	East Champaran	7209(s)we 09/09/2013 423.56	RCC/20.00	100+100M	11/2013	03/17 10/15	0 100	0 100	0 95	0 100	0.00 404.60	03/2018	Work in progress.
33	Special works division chakiya	Construction of HLRCC bridge with approach road from bhagwanpur khairwa to bakhari road at nasi under dhaka block (1x21.75 m)Ranjit Kumar	MMSNY	East Champaran	10417(s) 31/10/2014 275.36	RCC/22.00	100+100M	03/2015	16-Mar	0 100	0 100	0 100	0 98	0.00 220.71	03/2018	Work in progress.
1	Darbhangha	Construction of HLRCC bridge with Land acquisition ,approach road and protection work near naiyam gram at pachphutiya ghat in Bagmati river (7x24.75 m) Hari Construction & Associate Pvt. Ltd., Begusarai, <b>RWD</b> .	BDF	Darbhangha	1816(s) 28/02/2014 2319.19	RCC/177.56	410M	03/2014	03/16	0 100	0 100	0 100	0 20	0.00 1257.27	03/2018	Land Acquisition in progress. SIA Work completed.
2	Darbhangha	Construction of HLRCC bridge with Land acquisition ,approach road and protection work in the 18th k.m of baliya-kakodha -dewana-rajkhewar -jhanjharpur road(upto NH-57 in drabhanga distrcit(12x24.75 m)Shiv Kishore Construction Pvt. Ltd.,9431858543 <b>RCD</b>	PLAN	Darbhangha	6219(s) 09/07/2015 4048.70	RCC/304.36	1130M	09/2015	05/18	02 90	02 76	00 55	0 60	0.00 2006.71	05/2018	Section-19 is in progress.
3	Darbhangha	costruction of HLRCC bridge near chandanpatti village (2 x 18.75 m).M/S Sanjay Kumar Singh, 9470624199 <b>RWD</b>	MMSNY/ Phase - IV (2013-14)	Darbhangha	7584(s) 11/08/2014 353.18	RCC/38.76	210M	12/2014 09/2014	03/16 12/15	0 100	0 100	0 100	10 95	0.00 190.79	03/2018	Work completed and traffic started.
4	Darbhangha	costruction of HLRCC bridge between raghwa and simri (3x18.75 m)Mukesh kumar singh,9431658565 <b>RWD</b>	MMSNY/ Phase - IV (2013-14)	Darbhangha	8292(s) 01/09/2014 460.72	RCC/58.12	150M	11/2014 10/2014	02/16 01/16	0 100	0 100	0 100	0 100	0.00 220.86	02/2018	Proposal for LA submitted to DLAO Darbhanga.

Sl. No	Division	Name Of Work	Head/ Sub Head	District	Administrative Approval	Type/ Length Of Bridge(M)	Length of Approach (in M)	Date of Commencement	Date Of Scheduled completion	Achievement for the month / till					Likely date of completion	Remarks
										Physical				Financial		
										Foundation (in %)	SUB-Structure (in.%)	Super-Structure (in.%)	Approach (in.%)	Cumulative		
5	Darbhanga	Costruction of HLRCC bridge in Rosera Darbhanga Rd near Hathauri ghat across river Kareh (18x24.75 m) in the District of Darbhanga (RIDF-XVI) <b>RCD</b>	Nabard	Darbhanga			1000M									<b>1. Bridge and approach road has been completed in all respects.</b> <b>2. Traffic Started</b> <b>3. L/A Issue</b> <b>Sec. 6 (i) done</b>
6	Darbhanga	Costruction of HLRCC bridge with 1.22 km Long Approach Road, Protection Work and Guide Bundh in Madhepur - Thengha Ghat at Western Dhar across Kamla river 8x24.75m in the district of Darbhanga (RIDF-XVI) <b>RCD</b>	Nabard	Darbhanga			1000M									<b>1. Bridge and approach road has been completed in all respects.</b> <b>2. Traffic Started</b> <b>3. L/A Issue</b> <b>Sec. 6 (i) done</b>
7	Darbhanga	Costruction of HLRCC bridge with Approach Road, Protection Work at Kusheshwar Dhabaulia Road across river Kamla 6x21.75m in the district of Darbhanga (RIDF-XVI) <b>RCD</b>	Nabard	Darbhanga			300M									<b>1. Bridge and approach road has been completed in all respects.</b> <b>2. Traffic Started</b> <b>3. L/A Issue, SIA work is in progress.</b>
8	Darbhanga	Costruction of HLRCC bridge with Approach Road, Protection Work at Kamtaul Jogiyara Road across river Khiroi in the district of Darbhanga (RIDF-XVI) <b>RCD</b>	Nabard	Darbhanga			225M									<b>1. Bridge and approach road has been completed in all respects.</b> <b>2. Traffic Started</b> <b>3. L/A Issue</b> <b>Sec. 6 (i) done</b>

Sl. No	Division	Name Of Work	Head/ Sub Head	District	Administrative Approval	Type/ Length Of Bridge(M)	Length of Approach (in M)	Date of Commencement	Date Of Scheduled completion	Achievement for the month / till					Likely date of completion	Remarks
										Physical				Financial		
										Foundation (in %)	SUB-Structure (in.%)	Super-Structure (in.%)	Approach (in.%)	Cumulative		
9	Darbhanga	Costruction of HLRCC bridge with Approach Road, Protection Work at Goriyari Panchayat of Hanuman Nagar Block across river Nima 5x18.75m in the district of Darbhanga (RIDF-XVII) <b>RWD</b>	Nabard	Darbhanga			200M								<b>1. Bridge and approach road has been completed in all respects.</b> <b>2. Traffic Started</b> <b>3. L/A Issue, SIA work is in progress.</b>	
10	Darbhanga	Costruction of HLRCC bridge with Approach Road, Protection Work under Taradih Block at Madariya Ghat across river Kamla in the district of Darbhanga. <b>RWD</b>	Nabard	Darbhanga			400M							<b>1. Bridge and approach road has been completed in all respects.</b> <b>2. Traffic Started</b> <b>3. L/A Issue</b> <b>Sec. 6 (i) done</b>		
11	Darbhanga	Costruction of HLRCC bridge in 6th Km of Ghanshyampur Rasiyari Road at Shivrinar Ghat under Non-Plan Head <b>RCD</b>	Non Plan	Darbhanga			250M							<b>1. Bridge and approach road has been completed in all respects.</b> <b>2. Traffic Started</b> <b>3. L/A Issue</b> <b>Sec. 6 (i) done</b>		
12	Darbhanga	Costruction of HLRCC bridge in 2nd Km of Thengaha Mahinam Road in the District of Darbhanga under Non-Plan Head <b>RCD</b>	Non Plan	Darbhanga			250M							<b>1. Bridge and approach road has been completed in all respects.</b> <b>2. Traffic Started</b> <b>3. L/A Issue. SIA work is in progress.</b>		

Sl. No	Division	Name Of Work	Head/ Sub Head	District	Administrative Approval	Type/ Length Of Bridge(M)	Length of Approach (in M)	Date of Commencement	Date Of Scheduled completion	Achievement for the month / till					Likely date of completion	Remarks
										Physical				Financial		
										Foundation (in %)	SUB-Structure (in.%)	Super-Structure (in.%)	Approach (in.%)	Cumulative		
13	Darbhanga	Costruction of HLRCC bridge with Approach Road, Protection Work in 2nd Km of Somnaha - Birauli Road 9x21.75m in the district of Samastipur (RIDF-XVI) <b>RWD</b>	Nabard	Samastipur			750M								<ol style="list-style-type: none"> <li>1. Bridge and approach road has been completed in all respects.</li> <li>2. Traffic Started</li> <li>3. L/A Issue. Rs. 140.32 Lacs has been deposited to DLAO samastipur vide this office letter No 22 Dated15.01.2013 for LA but proposal of LA returned by DLAO Samastipur for Perpetual lease</li> </ol>	
14	Darbhanga	Costruction of HLRCC bridge with Approach Road, Protection Work at Bisaua Ghat in the district of Begusarai under MMSNY Head <b>RWD</b>	MMSNY	Begusarai			150M								<ol style="list-style-type: none"> <li>1. Bridge and approach road has been completed in all respects.</li> <li>2. Traffic Started</li> <li>3. L/A Issue. SIA work is in progress.</li> </ol>	
15	Darbhanga	Costruction of HLRCC bridge near Chandika Asthan in Pokharia Village of Sahebpur Kamal Block in the district of Begusarai under MMSNY Head <b>RWD</b>	MMSNY	Begusarai			150M								<ol style="list-style-type: none"> <li>1. Bridge and approach road has been completed in all respects.</li> <li>2. Traffic Started</li> <li>3. L/A Issue. SIA work is in progress.</li> </ol>	
16	Darbhanga	Costruction of HLRCC bridge and approach road, protection work at Tani Pakari under Veerapur Block in the district of Begusarai under MMSNY Head <b>RWD</b>	MMSNY	Begusarai			200M								<ol style="list-style-type: none"> <li>1. Bridge and approach road has been completed in all respects.</li> <li>2. Traffic Started</li> <li>3. L/A Issue. SIA work is in progress.</li> </ol>	

Sl. No	Division	Name Of Work	Head/ Sub Head	District	Administrative Approval	Type/ Length Of Bridge(M)	Length of Approach (in M)	Date of Commencement	Date Of Scheduled completion	Achievement for the month / till					Likely date of completion	Remarks
										Physical				Financial		
										Foundation (in %)	SUB-Structure (in.%)	Super-Structure (in.%)	Approach (in %)	Cumulative		
17	Darbhanga	Costruction of HLRCC bridge in Sakrauli Rampur Karak Road at Rampur Ghat across river Burdhi Gandak in the district of Begusarai Samastipur under MMSNY Head <b>RWD</b>	MMSNY	Samastipur			240M								<b>1. Bridge and approach road has been completed in all respects.</b> <b>2. Traffic Started</b> <b>3. L/A Issue. LA Proposal submitted to DLAO, Samastipur but proposal return for Perpetual lease.</b>	
18	Darbhanga	Costruction of HLRCC bridge at Parihara Ghat in the district of Begusarai under MMSNY Head <b>RWD</b>	MMSNY	Begusarai			170M								<b>1. Bridge and approach road has been completed in all respects.</b> <b>2. Traffic Started</b> <b>3. L/A Issue. SIA work is in progress.</b>	
19	Darbhanga	Costruction of HLRCC bridge with Approach Road, Protection Work and Guide Bundh in Madhepur - Thengha Ghat at Eastern Dhar across Kamla river 13x24.75m in the district of Madhubani (RIDF-XVI) <b>RCD</b>	Nabard	Darbhanga			1000M								<b>1. Bridge and approach road has been completed in all respects.</b> <b>2. Traffic Started</b> <b>3. L/A Issue</b> - The Demand raised by DLAO, Madhubani of Rs.544.14 lacs. - Payment of Rs.544.14 lacs has been made to Madhubani DLAO. SIA work is in progress.	
20	Darbhanga	Construction of HLRCC bridge at angarghat in the budhi gandak river (10x24.75 m) Braj Kishor Rai,9430800861 <b>RWD</b>	NABARD/RIDF-17 (RCD)	Samastipur	1583(s) 09/02/2012 2096.72	RCC/253.64	780M	03/2012	07/14 03/14	0 100	0 100	0 100	0 80	0.00 1465.60	04/2018	<b>Rs. 227.86 Lacs has been Deposited to DLAO Samastipur vide letter No 487 dated 06.06.2015 but LA Proposal returned by DLAO Samastipur and return for Perpetual lease</b>
21	Darbhanga	Construction of HLRCC bridge at kakar ghat in rosra morwara road in kareh river(16x24.75 m) Shiv Kishore Construction Pvt. Ltd.,9431858543 <b>RWD</b>	NABARD/RIDF-17 (RCD)	Samastipur	7802 (s) 13/07/2012 3009.42	RCC/405.80	650M	12/2012	03/15 12/14	0 100	0 100	0 100	0 85	0.00 2991.56	03/2018	<b>SIA work is in progress.</b>
22	Darbhanga	Construction of HLRCC bridge near chamtha wajitpur in baya river between samastipur and begusarai district border(5x21.75 m) (RWD/RIDF) ,Kumar Enterprises, Patna. <b>RWD</b>	NABARD/RIDF - RWD	Samastipur	rwd 2547 24/08/2011 680.89	RCC/111.84	130M	09/2013	06/15 03/15	0 100	0 100	0 100	0 80	0.00 573.80	03/2018	<b>For balance work NIT has been invited.</b>

Sl. No	Division	Name Of Work	Head/ Sub Head	Distirct	Administrative Approval	Type/ Length Of Bridge(M)	Length of Approach (in M)	Date of Commencement	Date Of Scheduled completion	Achievement for the month / till					Likely date of completion	Remarks
										Physical				Cumulative		
										Foundation (in %)	SUB-Structure (in.%)	Super-Structure (in.%)	Approach (in %)			
23	Darbhanga	Construction of HLRCC bridge with Land acquisition ,approach road and protection work in kareh river between hasanpur to soharwa sati ghat in samastipur distrcit(21x24.00 m)Ram Kripal Singh Constructon Pvt Ltd., <b>RCD</b>	PLAN	Samastipur	7171(s) 05/08/2015 6813.40	RCC/516.64	1500M	08/2015	10/18	262	439	414	00	160.19 1711.08	10/2018	SIA work is in progress.
24	Darbhanga	costruction of HLRCC bridge in NH-28 through chand chourdih to pathan tol before river under ujiyarpur block (2x14.50).Sri Rajesh Kumar,94308343626 <b>RWD</b>	MMSNY/ Phase - IV (2013-14)	Samastipur	7370(s) 06/08/2014 204.59	RCC/30.26	65M	09/2014	09/15	0100	0100	0100	2080	0.00 129.23	03/2018	GSB work has been completed and traffic started.
25	Darbhanga	costruction of HLRCC bridge in near proposed bypass road of hasanpur bazar at marachi uजार of virpur bramhsthan in hasanpur block(3x18.75 m) Praveez Khan	MMSNY/ Phase - IV (2013-14)	Samastipur	9340(s) 24/09/2014 400.94	RCC/58.12	130M	01/2015 11/2014	04/16 02/16	0100	0100	0100	1070	0.00 197.24	03/2018	Work in progress
26	Darbhanga	costruction of Box culvert near the house of ramashrey jha in shakuni river at khaluaha chowk in khanpur block(4x5.00 m)M/S Sunil Engicom Pvt. <b>RCD</b>	MMSNY/ Phase - IV (2013-14)	Samastipur	7262(s) 04/08/2014 134.03	RCC/22.50	80M	10/2014	10/15	0100	0100	0100	20100	16.78 75.01	03/2018	Work completed and traffic started.
27	Darbhanga	Construction of HLRCC bridge with Land acquisition ,approach road and protection work in tilyuga river between dwalak village and janki nagar tola under madhepur block in the district of madhubani(5x18.75 m)Shreem Construction,9470627503 <b>RWD</b>	BDF	madhubani	1867(s) 03/03/2014 995.74	RCC/96.84	290M	06/2015 10/2014	04/17 04/16	0385	0060	060	010	0394.93	03/2018	Work in progress
28	Darbhanga	Construction of five no.of lock gate in the road between jhaveri chowk and bhutaha chowk in chainage from 17.645 km to 25.19 km in madhubani district.Brajendra Kr. Buildress Pvt.Ltd.0612-2276467.9431063085 <b>RCD</b>	NABARD/ RIDF-19 (RCD)	madhubani	4553(E) 15.07.2015 4279.18	RCC/124.00	250M	10/2015 10/2013	10/17 10/15	090	068	065	020	186.18 2226.05	03/2018	Work in progress
29	Darbhanga	Construction of HLRCC bridge with Land acquisition ,approach road and protection work near jhanjharpur at old NH-57 in kamala balan river in madhubani distrcit(9x24.00 m)Tushar Construction Company, Gaziabad. <b>RCD</b>	PLAN	madhubani	6220(s) 09/07/2015 4197.05	RCC/221.44	1620M	09/2015	05/18	0344	00	00	00	58.14 528.59	10/2018	SIA work is in progress.
30	Darbhanga	costruction of HLRCC bridge at damla ghat in bisfi block (3x21.75 m) Sri Krishna Kant Thakur,9430897941 <b>RWD</b>	MMSNY/ Phase - IV (2013-14)	Madhubani	8291(s) 01/09/2014 4470.47	RCC/67.12	330M	10/2014 09/2014	01/16 12/15	0100	0100	0100	050	0.00 369.77	03/2018	L.A. in progress.
31	Darbhanga	costruction of HLRCC bridge in the river Balan at basahi ghat under bhagwanpur block(6x21.75 m)Mansa Engicom Pvt. Ltd.,9431060060 <b>RWD</b>	MMSNY/ Phase - II (2009-10)	Begusarai	9410(s) 23/06/2010 662.77	RCC/134.20	225M	May-10	03/12 11/11	0100	0100	0100	010	0.00 840.57	03/2018	Section-19 has been completed.

Sl. No	Division	Name Of Work	Head/ Sub Head	District	Administrative Approval	Type/ Length Of Bridge(M)	Length of Approach (in M)	Date of Commencement	Date Of Scheduled completion	Achievement for the month / till					Likely date of completion	Remarks
										Physical				Cumulative		
										Foundation (in %)	SUB-Structure (in.%)	Super-Structure (in.%)	Approach (in.%)			
1	<b>Arah</b>	Construction of H.L. RCC Bridge over River Durgawati near Baghel High School in Miriya Panchayat in the District of Kaimur including approach road.	Nabard	Kaimur						0 100	0 100	0 100	0 100		-	Bridge & approach road work is complete and traffic is started. Total land for perpetual lease- 0.55 Acre. For 0.35 Acre - Payment made to land owner. For 0.20 Acre- Acceptance is not given by land owner. Land Acquisition is being done by Patna-1 Division.
2	<b>Arah</b>	Construction of H.L. RCC Bridge over river Kurba near Akhtiyarpur village in the District of Bhojpur including approach road Length of Approach road-(100 M + 100M) Jai Mata Di Road Construction Pvt. Ltd. 9431012004	MMSNY	Bhojpur	Rs. 372.63 Lac 7655 (S) dt. 11.08.2014	RCC 67.08	200.00	28.01.16	27.04.17	0 100	0 95	02 40	0 25	0.00 164.23	03/2018	A1-P1 span girder & Deck slab casted. Girder A2-P2 casted & Reinforcement for Deck slab completed Span P1-P2 Girder reinforcement placing & Shuttering under progress. Expected D.O.C-February, 2018
3	<b>Arah</b>	Construction of H.L. RCC Bridge over river Chausa at Banarpur village in Chausa Block in the District of Buxar including approach road, Length of Approach road- (70 M + 50M) Gairai Developers Pvt. Ltd. 9431074560	MMSNY	Buxar	Rs. 243.62 Lac 9344 (S) dt. 24.08.12 243.15	RCC 51.37	120.00	10.05.14	09.05.15	0 100	0 100	0 100	5 95	0.00 232.00	03/2018	Bridge completed. Railing Painting & G.S.B work is in progress. Expected D.O.C-February, 2017
4	<b>Arah</b>	Construction of H.L. RCC Bridge over river Mirkiri in between Harpur Jaipur to Bahuara village in the District of Buxar including approach road. Length of Approach road- (60 M + 60M) Jawahar Lal Yadav, 9955006278, 9430269605	MMSNY	Buxar	Rs.216.26Lac Lt. No.8127 (S) dt. 26-08- 2015 293.38	RCC 25.00	120.00	17.03.16	16.03.17	0 100	0 100	0 100	0 100	0.00 129.29		Bridge portion completed as on 3/2017 and construction of approach road has delayed due to increase of approach road length.
5	<b>Arah</b>	Construction of H.L. RCC Bridge over river Dharmawati at Garhath in the District of Buxar including approach road. Length of Approach road- (60 M + 60M)	MMSNY	Buxar	Rs.339.23 Lac. L.N. 8303 (S) dt. 01.09.2015	RCC 67.12	120.00	12.04.16	11.04.17	0 100	0 100	5 95	10 70	0.00 208.05	03/2018	Railing & Boulder Pitching work is under progress. wearing coat work is stop due to sand unavailability and earth work in approach road in progress.
6	<b>Arah</b>	Construction of H.L. RCC Bridge over Bhausa east of Barki Kothia Village in the District of Buxar including approach road. Length of Approach road- (60 M + 60M)	MMSNY	Buxar	Rs. 284.08 Rcd 8304(s) Dt-01/09/15	RCC 42.00	120.00	25.06.16	24.06.17	0 100	0 100	0 100	0 40	0.00 171.03	03/2018	Bridge work completed. E/w in approach road in progress. Expected D.O.C- January, 2018
1	<b>Katihar</b>	Construction of 1x30m Size of H.L. R.C.C. bridge at Chainage 55.994 of Refugee colony to Meerganj Chock of Indo Nepal Border Road in the District of Araria. M.K. Gupta & Co.	Nabard Indo Nepal (RIDF- XVIII)	Araria	2160(s) 14/03/2013 373.73 315.93	RCC/ 30.00	428.00	05/2013	04/15	0 100	0 100	0 100	0 20	0.00 338.34	03/2018	Bridge Work complete. L/A problem E/W and Approach slab work remaining L/A will be done by RCD Araria.



Sl. No	Division	Name Of Work	Head/ Sub Head	Distirct	Administrative Approval	Type/ Length Of Bridge(M)	Length of Approach (in M)	Date of Commencement	Date Of Scheduled completion	Achievement for the month / till					Likely date of completion	Remarks
										Physical				Cumulative		
										Foundation (in %)	SUB-Structure (in.%)	Super-Structure (in.%)	Approach (in %)			
2	Katihar	Construction of 1x4.5mx4.5m Size of R.C.C. Box culvert at Chainage 56.867 of Refugee colony to Meerganj Chock of Indo Nepal Border Road in the District of Araria. M.K. Gupta & Co.	Nabard Indo Nepal (RIDF- XVIII)	Araria	2160(s) 14/03/2013 103.50 105.85	RCC/ 4.00	100.00	07/2013	04/15	0 100	0 100	0 100	0 15	0.00 92.79	03/2018	Bridge Work complete. L/A problem E/W and Approach slab work remaining L/A will be done by RCD Araria.
3	Katihar	Construction of 4x21m Size of H.L. R.C.C. bridge at Chainage 63.698of Refugee colony to Meerganj Chock of Indo Nepal Border Road in the District of Araria. M.K. Gupta & Co.	Nabard Indo Nepal (RIDF- XVIII)	Araria	2160(s) 14/03/2013 898.90 699.58	RCC/ 84.00	473.00	05/2013	04/15	0 100	0 100	0 100	0 80	0.00 782.33	03/2018	Bridge work completed. L/A problem approach slab work remaining L/A will be done by RCD Araria. High voltage Electric wire to be shifted by RCD Araria.
4	Katihar	Construction of 5x24m Size of H.L. R.C.C. bridge at Chainage 83.844 of Refugee colony to Meerganj Chock of Indo Nepal Border Road in the District of Araria. Bhartiya Infra Projects Ltd.	Nabard Indo Nepal (RIDF- XVIII)	Araria	2160(s) 14/03/2013 931.28 198.06	RCC/ 120.00	0.00	05/2013	07/15	0 100	0 100	0 100	0 100	0.00 932.46		Work completed. L/A problem. L/A will be done by RCD Araria.Road const. by RCD Araria.
5	Katihar	Construction of 3x24m Size of H.L. R.C.C. bridge at Chainage 85.435 of Refugee colony to Meerganj Chock of Indo Nepal Border Road in the District of Araria. Bhartiya Infra Projects Ltd.	Nabard Indo Nepal (RIDF- XVIII)	Araria	2160(s) 14/03/2013 698.99 496.57	RCC/ 72.00	80.00	05/2013	07/15	0 100	0 100	0 100	0 100	0.00 568.53		Work completed. L/A problem. L/A will be done by RCD Araria.
6	Katihar	Construction of 4x30m Size of H.L. R.C.C. bridge at Chainage 89.350 of Refugee colony to Meerganj Chock of Indo Nepal Border Road in the District of Araria. Bhartiya Infra Projects Ltd.	Nabard Indo Nepal (RIDF- XVIII)	Araria	2160(s) 14/03/2013 995.29 749.70	RCC/ 120.00	140.00	05/2013	07/15	0 100	0 100	0 100	0 100	0.00 922.62		Work completed. L/A problem. L/A will be done by RCD Araria.
7	Katihar	Construction of 1x30m Size of H.L. R.C.C. bridge at (Baidhnathpur) Mieerganj Railway crossing to Dhabeli Road Chainage 5.4 of Indo-Nepal Border Road in the District of Araria. Maa Kali Civicon Corporation Pvt. Ltd.	Nabard Indo Nepal (RIDF- XVIII)	Araria	2160(s) 14/03/2013 447.17 377.39	RCC/ 30.00	390.00	05/2013	04/15	0 100	0 100	0 100	0 100	0.00 400.84		Work completed. L/A problem. L/A will be done by RCD Araria.
8	Katihar	Construction of 2x30m Size of H.L. R.C.C. bridge at (Velbwa River) Mieerganj Railway crossing to Dhabeli Road Chainage 30.75 of Indo-Nepal Border Road in the District of Araria. Baba Const.	Nabard Indo Nepal (RIDF- XVIII)	Araria	2160(s) 14/03/2013 570.80 509.41	RCC/ 60.00	370.00	04/2013	06/14	0 100	0 100	0 50	0 0	0.00 180.63	04/2018	L/A problem. L/A will be done by RCD Araria. Second Span work is in Progress.

Sl.No	Division	Name Of Work	Head/ Sub Head	District	Administrative Approval	Type/ Length Of Bridge(M)	Length of Approach (in M)	Date of Commencement	Date Of Scheduled completion	Achievement for the month / till					Likely date of completion	Remarks
										Physical				Financial		
										Foundation (in %)	SUB-Structure (in.%)	Super-Structure (in.%)	Approach (in %)	Cumulative		
9	Katihar	Construction of 27x30m Size of H.L. R.C.C. bridge at (Saidabad) Mieerganj Railway crossing to Dhabeli Road Chainage 50.80 of Indo-Nepal Border Road in the District of Araria. D2S Infra Structures Pvt. Ltd.	Nabard Indo Nepal (RIDF- XVIII)	Araria	2160(s) 14/03/2013 7595.07 5344.01	RCC/ 810.00	1690.00	07/2013	07/16	0 100	0 100	0 100	0 92	0.00 6419.64	03/2018	Bridge work completed road BT work remaining. L/A will be done by RCD Araria.
10	Katihar	Construction of 7x21.75M Bridge over Paharia Ghat of Bakra River in Kursakanta to Teera Road of Dom Sadak Road in the District of Araria. M/S Raj Construction	Nabard RWD	Araria	rwd 2547 24/08/2011 730.00	RCC/ 157.00	360.00	02/2012	08/13	0 100	0 90	0 70	0 0	0.00 559.81	05/2018	Work is going started.
11	Katihar	Const. of 11x18.75m H.L.R.C.C Bridge over Parmar river on Diyari Ghat in between Dumariya to Diyari in the district of Araria Braj Kishor Construction.	Plan	Araria	7081 (s) 30.07.2015 4244.20	RCC 206.25	3107.00	03.01.2016	02.01.2018	0 100	0 95	0 92	0 82	0.00 1240.39	04/2018	1500M Earth work washedout due to flood in August- 2017
12	Katihar	Construction of H.L. R.C.C. Bridge on Pura Ghat near Kazichak of PMGSY Road in 33rd Km of Kursel Salmari Abadpur Road under Road Division Barsoi of Katihar District. Vishwanath Sharma	Plan	Katihar	7082 (s) 30.07.2015 2508.00	RCC 168.00	470.00	08.09.2015	07.09.2017	0 100	0 100	0 100	2 100	0.00 1787.93	02/2018	<b>Work Completed.</b>
13	Katihar	Construction of H.L. R.C.C. Bridge on Ganjan Ghat in Barsoi Neemtala Chowk to Dakaita Puja Road via Beghour Hat to Katihar District. Raj Construction	Nabard RWD	Katihar	920 11/06/2013 1691.51 1181.75	RCC/ 201.00	365.00	10/2013	07/15	0 100	0 100	0 100	0 90	0.00 1543.39	03/18	L.A Problem. LA is under Process.

Sl. No	Division	Name Of Work	Head/ Sub Head	District	Administrative Approval	Type/ Length Of Bridge(M)	Length of Approach (in M)	Date of Commencement	Date Of Scheduled completion	Achievement for the month / till					Likely date of completion	Remarks
										Physical				Financial		
										Foundation (in %)	SUB-Structure (in.%)	Super-Structure (in.%)	Approach (in %)	Cumulative		
14	Katihar	Construction of H.L. R.C.C. bridge in 10th Km of Barsoi Banbhui-Dhachana Road of Katihar District. Shankar Sharma	Nabard	Katihar	9585 (s) 13/12/2013 1965.65	RCC/ 194.00	415.00	03/2014	03/16	0 100	0 100	0 100	0 60	0.00 1760.20	03/18	LA Problem. LA is under Process.
15	Katihar	Construction of 3x16.50m H.L. R.C.C. Bridge including approach Road in 13th Km. of Chowki-Bhari-Asiyani Road of Kadwa Block in the District of Katihar.	Non Plan	Katihar	14300(S) 28.12.2011 308.68	RCC/50.00	-	06/2012	06/2013							<b>Work completed. Land Acquisition is in Process.</b>
16	Katihar	Construction of R.C.C. Bridge in 17th Km (5th Cutting) of Manihari-Amdabad in the District of Katihar District	BVVK	Katihar	13123(s) 01/09/2010 337.30	RCC/55.50	-	01/2011	03/12							<b>Work completed. Land Acquisition is in Process.</b>
17	Katihar	Construction of R.C.C. Bridge in 18th Km (6th Cutting) of Manihari-Amdabad in the District of Katihar District	BVVK	Katihar	13123(s) 01/09/2010 395.61	RCC/49.50	-	03/2011	03/2012							<b>Work completed. Land Acquisition is in Process.</b>
18	Katihar	Construction of R.C.C. Bridge in 3rd Km of Barari Mardhiya Road of Katihar District.	Non Plan	Katihar	4698(s) 13/03/2008 500.16	RCC/ 129.40	-	01/2008	06/2009							<b>Work completed. Land Acquisition is in Process.</b>
19	Katihar	Construction of 2x10.50m H.L. R.C.C. Bridge in 3rd KM of Araria-Chanderdei-Rajokhar Road of Araria District.	Non Plan	Araria	213(S) 04/01/2017 213.57	RCC/33.00	-	05/2012	08/2013							<b>Work completed. Land Acquisition is in Process.</b>

Sl. No	Division	Name Of Work	Head/ Sub Head	Distirct	Administrative Approval	Type/ Length Of Bridge(M)	Langth of Approach (in M)	Date of Commencement	Date Of Scheduled completion	Achievement for the month / till					Likely date of completion	Remarks
										Physical				Financial		
										Foundation (in %)	SUB-Structure (in.%)	Super-Structure (in.%)	Approach (in %)	Cumulative		
20	Katihar	Construction of H.L. R.C.C. Bridge over Kanki River at Tarabari 58th KM of Araria Bahadurganj-Thakurganj (L.R.P.) road in the District of Kishanganj.	Nabard	Kisanganj	1581 (s) 09/02/2012 2759.43	RCC/ 221.00	-	7/2012	7/2014							<b>Work completed. Land Acquisition is in Process.</b>
21	Katihar	Construction of H.L. R.C.C. Bridge over River Pawna in Day market Povakhali Road of Kishanganj District.	Nabard	Kisanganj	2486 (s) 10/03/2011 828.25	RCC/ 177.50	-	9/2010	2/2012							<b>Work completed. Land Acquisition is in Process.</b>
22	Katihar	Construction of H.L. R.C.C. Bridge over Libari Dhar in Chathila peer to Jayprakash Nagar Mahadalit Tola Road of K. Nagar Block in the District of Purnea.	Nabard	Purnia	1805(s) 06/03/2013 562.18	RCC/102.08	-	04/2013	07/14							<b>Work completed. Land Acquisition is in Process.</b>
23	Katihar	Construction of H.L. R.C.C. Bridge over Sahra Phul Tola in K. Nagar Block in the District of Purnea.	Nabard	Purnia	1808(s) 06/03/2012 337.55	RCC/39.33	-	04/2013	04/14							<b>Work completed. Land Acquisition is in Process.</b>
24	Katihar	Construction of H.L. R.C.C. Bridge over Chikni Sarnarhi Tola in the District of Purnea.	Nabard	Purnia	14317(s) 28/12/2011 532.94	RCC/76.08	-	06/2012	09/13							<b>Work completed. Land Acquisition is in Process.</b>
25	Katihar	Construction of H.L. R.C.C. Bridge Koul River in Jurail Lauch Rod of RWD Road in the District of Kisanganj. Maa Kali Const.	Nabard RWD	Kisanganj	2005 30/06/2011 2934.72 2542.27	RCC/ 430.00	-	02/2012	02/14	0 100	0 100	0 94	0 55	0.00 3049.56	06/2019	LA is under Process.

Sl. No	Division	Name Of Work	Head/ Sub Head	Distirct	Administrative Approval	Type/ Length Of Bridge(M)	Length of Approach (in M)	Date of Commencement	Date Of Scheduled completion	Achievement for the month / till					Likely date of completion	Remarks
										Physical				Financial		
										Foundation (in %)	SUB-Structure (in.%)	Super-Structure (in.%)	Approach (in.%)	Cumulative		
26	Katihar	Construction of 37x30m H.L. R.C.C. Bridge on River Burhi Kanki of Indo Nepal Border Road in the District of Kishanganj at Ch- 109.65 S.P. Singla Pvt. Ltd.	Nabard Indo Nepal (RIDF-XIX)	Kishanganj	7209 (s) 09/09/2013 6654.94	RCC/ 1110.00	537.00	10/2013	07/16	0/100	0/100	0/100	0/20	0.00 6525.03	03/2018	Bridge work completed. E/W- 70% both side. L/A Problem RCD done by Kishanganj. L.A is under Process.
27	Katihar	Construction of 3x30m H.L. R.C.C. Bridge on River Burhi Kanki of Indo Nepal Border Road in the District of Kishanganj at Ch- 113.640 S.P. Singla Pvt. Ltd.	Nabard Indo Nepal (RIDF-XIX)	Kishanganj	7209 (s) 09/09/2013 724.71 650.49	RCC/ 90.00	300.00	10/2013	04/16	0/100	0/100	0/100	0/15	0.00 547.05	03/2018	Bridge work completed. E/W- 70% both side.. L/A Problem RCD done by Kishanganj. L.A is under Process.
28	Katihar	Construction of 2x30m H.L. R.C.C. Bridge on River Surbhitha of Indo Nepal Border Road in the District of Kishanganj at Ch- 123.00 S.P. Singla Pvt. Ltd.	Nabard Indo Nepal (RIDF-XIX)	Kishanganj	7209 (s) 09/09/2013 650.85 507.64	RCC/ 60.00	260.00	10/2013	04/16	0/100	0/100	0/100	0/20	0.00 405.07	03/2018	Bridge work completed. E/W- 50% both side.. L/A Problem RCD done by Kishanganj. L.A is under Process.
29	Katihar	Construction of 14x30m H.L. R.C.C. Bridge on River maichi of Indo Nepal Border Road in the District of Kishanganj at Ch-124.00 S.P. Singla Pvt. Ltd.	Nabard Indo Nepal (RIDF-XIX)	Kishanganj	7209 (s) 09/09/2013 3729.17 2597.58	RCC/ 420.00	246.00	10/2013	04/16	0/100	0/100	0/100	0/0	0.00 2330.22	03/2018	Bridge work completed. . L/A Problem RCD done by Kishanganj. L.A is under Process.
30	Katihar	Construction of 2x30m H.L. R.C.C. Bridge on River Surbhitha Local Nala of Indo Nepal Border Road in the District of Kishanganj at Ch- 146.850 Bhartiya Infrastructure Pvt. Ltd.	Nabard Indo Nepal (RIDF-XIX)	Kishanganj	7209 (s) 09/09/2013 593.60 444.15	RCC/ 61.22	320.00	10/2013	07/15	0/100	0/100	0/100	0/70	0.00 279.65	03/2018	Bridge work completed. work in progress. Approach, E/W and GSB completed both side. . L/A Problem RCD done by Kishanganj. L.A is under Process.
31	Katihar	Construction of 2x30m H.L. R.C.C. Bridge on River Local Nala of Indo Nepal Border Road in the District of Kishanganj at Ch- 149.00 Bhartiya Infrastructure Pvt. Ltd.	Nabard Indo Nepal (RIDF-XIX)	Kishanganj	7209 (s) 09/09/2013 691.73 422.26	RCC/ 60.00	380.00	10/2013	07/15	0/100	0/100	0/100	0/5	0.00 276.28	03/2018	Bridge work completed. L.A is under RCD Kishanganj. . L/A Problem RCD done by Kishanganj. L.A is under Process.

Sl. No	Division	Name Of Work	Head/ Sub Head	Distirct	Administrative Approval	Type/ Length Of Bridge(M)	Length of Approach (in M)	Date of Commencement	Date Of Scheduled completion	Achievement for the month / till					Likely date of completion	Remarks
										Physical				Financial		
										Foundation (in %)	SUB-Structure (in.%)	Super-Structure (in.%)	Approach (in.%)	Cumulative		
32	Katihar	Construction of 2x30m H.L. R.C.C. Bridge on River Pahari Local Nala of Indo Nepal Border Road in the District of Kisanganj at Ch- 151.00 Bhartiya Infrastructure Pvt. Ltd.	Nabard Indo Nepal (RIDF-XIX)	Kisanganj	7209 (s) 09/09/2013 555.63 423.59	RCC/ 60.00	420.00	10/2013	07/15	0 100	0 100	0 100	0 5	0.00 248.75	03/2018	Bridge work completed. . L/A Problem RCD done by Kishanganj. L.A is under Process.
33	Katihar	Construction of 4x16.50m span H.L. R.C.C. Bridge over Bakhrikol Dhar in Bakhrikol to Vishahary Road K. nagar Block in the District of Purnea. Baba Construction.	Nabard	Purnia	1807(s) 06/03/2013 421.14 309.52	RCC/68.44	270.00	06/2013	09/14	0 100	0 100	0 100	0 0	0.00 254.20	03/2018	Bridge Work completed. S.I.A is completed towards Purnea End. Katihar end S.I.A is not completed. DM Katihar has written a Letter to Chandragupta Institution.
34	Katihar	Construction of 3x18.75m span H.L. R.C.C. Bridge over Bela Ghat in between Belaghat to Varena Bhita Tola of Dhamdha Block in the District of Purnea. Baba Construction.	Nabard	Purnia	1811(s) 06/03/2013 312.58 202.44	RCC/58.08	262.00	04/2013	04/14	0 100	0 100	0 100	0 100	0.00 227.81	03/2018	<b>Work completed.</b>
35	Katihar	Construction of 3x18.75m span H.L. R.C.C. Bridge over Nasi Tola Dhar of Damaily Panchayat under Dhamdha Block in the District of Purnea. Baba Construction.	Nabard	Purnia	1806(s) 05/03/2013 428.56 307.02	RCC/58.08	270.00	04/2013	07/14	0 100	0 100	0 100	0 75	0.00 249.56	03/2018	Bridge work completed. LA Amount Rs. 2101640.00 vide 02.09.2016 has submitted to DM Purnea. SIA framed by DM Purnea. L.A is under Process.
36	Katihar	Construction of 4x22.00m span H.L. R.C.C. Bridge over Retva River in P.W.D. Nehru Chowk to Dharamganj Road of Araria District. S.K. Construction	MMSNY	Araria	6776(s) 21/07/2014 415.22 326.00	RCC/68.00	295.00	10/2014	10/15	0 95	0 70	0 40	0 0	0.00 139.95	06/2018	MD Pul Nigam Lt. No. 3172 Dt. 30.10.2017 revised arrangement Estimate has submitted to RCD Patna.

Sl.No	Division	Name Of Work	Head/ Sub Head	Distirct	Administrative Approval	Type/ Length Of Bridge(M)	Length of Approach (in M)	Date of Commencement	Date Of Scheduled completion	Achievement for the month / till					Likely date of completion	Remarks
										Physical				Financial		
										Foundation (in %)	SUB-Structure (in.%)	Super-Structure (in.%)	Approach (in %)	Cumulative		
37	Katihar	Construction of 2x10.50m span R.C.C. Bridge in Miyapur to Sauradhar of Araria District. Star const.	MMSNY	Araria	5298(s) 24/06/2014 128.51 141.19	RCC/29.00	50.00	01/2015	01/16	0/100	0/100	0/25	0/0	0.00 94.08	06/2018	Work Started by Contractor.
38	Katihar	Construction of 2x24.75m of H.L. R.C.C. Bridge over maria ghat at Khawaspur Suman Tola in Kismat panchayat of Araria District. S.K. Construction, Araria.	MMSNY	Araria	9343(s) 24/09/2014 334.76 302.53	RCC/51.00	120.00	03/2015	03/16	0/100	0/100	0/100	0/90	0.00 206.22	04/2018	Bridge Work completed.
39	Katihar	Construction of 3x21.75m span R.C.C. Bridge over Dhiwaha (Chakka) dhar in front of Yogipur in farhi to kanholi Road of Narpatganj block in the District of Araria District. Pankaj Kumar	MMSNY	Araria	9346(s) 24/08/2012 331.94 338.76	RCC/65.00	320.00	12/2012	02/14	0/92	0/40	0/0	0/0	0.00 162.23	06/2018	Final mesurement has done for Rescind to Contractor.
40	Katihar	Construction of 4x21.75m span R.C.C. Bridge over Adiwashi Tola in Dumariya to Rampur Road of Palasi Panchayat in the District of Araria District. Pankaj Kumar	MMSNY	Araria	9348(s) 24/08/2012 410.65 390.01	RCC/87.00	320.00	12/2012	02/14	0/100	0/100	0/50	0/0	0.00 276.22	06/2018	Work Started by Contractor.
41	Katihar	Construction of 3x21.75m span R.C.C. Bridge over Jahanpur Ghat in the District of Araria District. Pankaj Kumar	MMSNY	Araria	9272(s) 23/08/2012 420.66 357.38	RCC/70.00	320.00	10/2012	01/14	0/100	0/35	0/0	0/0	0.00 197.23	06/2018	Final mesurement has done for Rescind to Contractor.

Sl. No	Division	Name Of Work	Head/ Sub Head	Distirct	Administrative Approval	Type/ Length Of Bridge(M)	Length of Approach (in M)	Date of Commencement	Date Of Scheduled completion	Achievement for the month / till					Likely date of completion	Remarks
										Physical				Financial		
										Foundation (in %)	SUB-Structure (in.%)	Super-Structure (in.%)	Approach (in %)	Cumulative		
42	Katihar	Construction of 2x16.50m R.C.C. Bridge in Maymari sidhia Bahiyar before Mahananda Bandh to Pipal Tree at Ayna (Aniul) Bagicha of North Amdabad panchayat of Katihar District. Ashok Choudhary & Amresh (Partner)	MMSNY	Katihar	1654(s) 11/08/2014 291.50 253.38	RCC/34.00	280.00	03/2015	03/16	0/100	0/100	0/100	0/95	0.00 193.87	03/2018	Bridge work completed.Work will be completed till 03/2018.
43	Katihar	Construction of 2x12.50m span R.C.C. Bridge over hara dhar in between Gogra-Lalganj of Katihar District. Ashwani Kr. Singh, Katihar.	MMSNY	Katihar	10265(s) 13/09/2012 251.64 155.56	RCC/30.00	420.00	12/2012	12/13	0/100	0/100	0/100	0/0	0.00 162.39	06/2018	Bridge work completed. 1/a problem. Perpesual lease amount Rs. 42,72,354.00 is deposited to DM Katihar.
44	Katihar	Construction of 2x12.50m R.C.C. Bridge over Choumkha Ghat of bohiti River in Jaja Panchayat of Kadwa Block in the District of Katihar. Sita Ram Singhaniya, Muzaffarpur.	MMSNY	Katihar	12456(s) 19/12/2014 335.05	RCC/ 34.22	205.00	03/2015	03/2016	0/100	0/100	0/100	0/100	0.00 210.74	04/2018	<b>Work completed.</b>
45	Katihar	Construction of 2x16.50m R.C.C. Bridge over Kathliya Kochpara Dhar in Kishanganj Block in the District of Kishanganj. Star Construction.	MMSNY	Kisanganj	6868(s) 23/07/2014 261.53 244.33	RCC/ 33.00	185.00	10/2014	10/2015	0/100	0/100	0/100	40/100	0.00 166.91	02/2018	<b>Work completed.</b>
46	Katihar	Construction of 3x21.75m H.L. R.C.C. Bridge in Pothia Rampur Panchayat to Prasadpur Beldari Road in K Nagar Block of Purnea. District. Tirupati Balajee Earth Work.	MMSNY	Purnia	1874(s) 03/03/2014 568.96 232.60	RCC/67.08	130.00	09/2014	12/15	0/100	0/100	0/100	0/100	0.00 417.28		Work completed. Land Acquisition in Process.



Sl. No	Division	Name Of Work	Head/ Sub Head	District	Administrative Approval	Type/ Length Of Bridge(M)	Length of Approach (in M)	Date of Commencement	Date Of Scheduled completion	Achievement for the month / till					Likely date of completion	Remarks
										Physical				Cumulative		
										Foundation (in %)	SUB-Structure (in.%)	Super-Structure (in.%)	Approach (in %)			
47	Katihar	Construction of 3x16.50m H.L. R.C.C. Bridge including approach Road in 3rd Km. of Saifganj Road in the District of Araria. Shivdani Engineers Patna.	Non Plan	Araria	14353(S) 28.12.2011 317.22	RCC/50.00	200.00	06/2012	06/2013	0 100	0 100	0 100	0 40	0.00 187.03	04/2018	Bridge Work completed. Perpesual Lease LA is under Process. Feasibility report awaited.
48	Katihar	Construction of 3X24.75m H.L. R.C.C. Bridge in at Madhepura Ghat in Harimudhi Panchyat under MMSNY in the district of Purnea. <b>Brii Construction</b>	MMSNY	Purnia	1873(s) 03/03/2014 574.71	RCC/76.08	245.00	09/2014	12/2015	0 100	0 100	0 100	0 100			Work completed. Land Acquisition is in Process.
49	Katihar	Construction of 2X16.50m H.L. R.C.C. Bridge over Dhatta Ghat near in Ramdaili Village under MMSNY in the District of Purnea. <b>MS Bhrama Construction</b>	MMSNY	Purnia	6845(S) 22.07.2014 317.62	RCC/34.00	340.00	12/2014	12/2015	0 100	0 100	0 100	0 100			Work completed. Land Acquisition is in Process.
1	Bhagalpur	Construction of H.L. RCC Bridge 14x18.75 m on gerua river near baisa village in Sanhaula-Baisa-Hanwara road in Sanhaula Block district Bhagalpur under Nabard loan project (RIDF-XVIII) M/s Ganesh Ram Dokania, Dokania Market, Aliganj, Banka Mob.no. 9931130066	Nabard	Bhagalpur	2296.08 2501(s) 25/03/2013	RCC/ 251.68	A1 side - 650 m A2 side- 400 m (Jharkhand )	24/05/13	24/05/15	00 100	00 100	00 100	00 00	31.97 1507.34	03/2018	<u>Bhagalpur</u> (i) Section 11 to be notified. (ii) Land Acquisition-4.33 Acce Godda (Jharkhand) (i) RCD- Bihar Lt.no. 2244 (s) dt. 09.03.2017 to RWD Ranchi (Jharkhand) (ii) Land Acquisition- 9.45 Acce
2	Bhagalpur	Constriction of H. L. R.C.C. Bridge 12X24.75m in Khrik Chorhar road at chorhar ghat of old kosi river branch in kharik Block District Bhagalpur under Nabard loan project (RIDF-XVII) M/s Naraindas Construction Pvt. Ltd., Binodpur, Katihar Mob.no. 9431815725, 9431815726	Nabard	Bhagalpur	2460.57 2502(s) 25/03/2013 2035.83	RCC/ 304.36	A1 side - 260m A2 side- 225 m + 125 m Branch road	10/9/2013	10/8/2015	00 100	00 100	00 100	00 70	0.00 2377.62	03/2018	(i) Section 11 to be notified. (ii) L.A. -7.52 Acce.

Sl. No	Division	Name Of Work	Head/ Sub Head	Distirct	Administrative Approval	Type/ Length Of Bridge(M)	Length of Approach (in M)	Date of Commencement	Date Of Scheduled completion	Achievement for the month / till					Likely date of completion	Remarks
										Physical				Financial		
										Foundation (in %)	SUB-Structure (in.%)	Super-Structure (in.%)	Approach (in %)	Cumulative		
3	Bhagalpur	Construction of H.L.R.C.C. 15X21.75m bridge with approach road near Gogari Jamalpur Temple near Tanbanna ghat of District Munger under PLAN Head. Shreem Construction, Nayachak, Isachak, Bhagalpur, Mob.no. 9470627503	Plan	Munger	2534.17 881(s) 30/01/2015	RCC/ 335.4	A1 side - 300 m A2 side- 200 m	01.11.2015	31/10/17	00 100	00 100	05 100	08 80	155.50 1399.65	03/2018	(i) Bridge Work Completed (ii) Protection work completed. (iii) Approach road - WMM Completed.
4	Bhagalpur	Construction of H.L.R.C.C Bridge over river kiul in 5th km of jamui-kawakol-ropawel missing link road in Jamui district. ( Balance Work ) Balkrishna Bhalotia Const. Pvt.Ltd., Jamui Bazar, Jamui. Mob.no. 9431234037	Plan	Jamui	965.291 11957(s) 12/08/2010	RCC/ 335.4	273 m	26/10/2016	15 Months	00 98	00 98	23 70	00 80	0.00 371.98	04/2018	(i) Foundation - 12/13 (ii) Sub Structure - 12/13 (iii) Sup. Structure - 9/12 (iv) P8-P9 - Girder Completed, Deck Slab in Progress (v) P7 - Foundation in progress.
5	Bhagalpur	Construction of ROB Bariyarpur in Lieu of LC No. 15BT at km 347/10-12 Between Bariyarpur, Jamalpur Station of Kharagpur-Bariyarpur-Munger road District of Munger Under PLAN. ( Balance Work ) Bhabesh Mishra Construction Pvt. Ltd., Bariyarpur, Munger. Mob.no. 9431234037	ROB	Munger	2727.00 143(s) dt. 05.01.2007 1041.00	RCC/ 354	A1 side - 269 m A2 side- 156 m	15.01.2016	14.07.2017	00 100	00 100	25 90	05 30	50.91 3380.55	04/2018	(i) Foundation - Completed (ii) Sub Structure - Completed (iii) Super Structure - completed (iv) Crash Barrier in progress. (v)RE wall - in progress.
6	Bhagalpur	Construction of HLRCC Bridge over River Bhaina at Ghughi Ghat and Khrra Nala in Kahalgawan Block of Bhagalpur District Under MMSNY Scheme 2 No 3 X 16.50 m M/s Hardev Const. Pvt. Ltd., Station Road, B, Deoghar (Jharkhand) Mob.no. 9006024148	MMSNY	Bhagalpur	594.47 Lt.no. 8295 (s) dt. 01.09.2015 478.84	Highlevel Bridge/	A1 side - 225 m A2 side- 200 m	15.02.2016	14.05.2017	00 100	00 100	00 100	05 100	0.00 408.30		Work Completed.

Sl. No	Division	Name Of Work	Head/ Sub Head	District	Administrative Approval	Type/ Length Of Bridge(M)	Length of Approach (in M)	Date of Commencement	Date Of Scheduled completion	Achievement for the month / till					Likely date of completion	Remarks
										Physical				Financial		
										Foundation (in %)	Sub-Structure (in.%)	Super-Structure (in.%)	Approach (in %)	Cumulative		
7	Bhagalpur	Construction of HLRCC Bridge over River Khalkhaliya at land of <b>Jaychand Yadav khutaha</b> Panchayat of Bhagalpur District Under MMSNY Scheme 4 X 16.50 m M/s Hardev Const. Pvt. Ltd., Station Road, B, Deoghar (Jharkhand) Mob.no. 9006024148	MMSNY	Bhagalpur	<b>344.40</b> <b>Lt.no. 8300 (s) dt.</b> <b>01.09.2015</b> <b>258.15</b>	Highlevel Bridge/ 68.44 m	A1 side - 100 m A2 side- 110 m	15.02.2016	14.05.2017	00 100	00 100	00 100	00 40	<u>0.00</u> 227.37	04/2018	(i) As per Agreement - work completed. (ii) Approach with (connectivity)-40 %
8	Bhagalpur	Construction of HLRCC Bridge From <b>Mahashay Dyori Ghat to Shreerampur</b> Village in Word No 1 Bangalitola Under MMSNY Scheme in Bhagalpur District 6 X 21.75 m Sinha Construction, West of Transport Nagar, New By Pass Road, Patna Mob.no. 9934952259	MMSNY	Bhagalpur	<b>699.80</b> <b>Lt. no. 8301 (s)</b> <b>dt. 01.09.2015</b> <b>643.04</b>	Highlevel Bridge/ 134.16	A1 side - 160 m A2 side- 105m	24.02.2016	23.08.2017	00 100	00 100	00 100	30 100	<u>37.50</u> 585.599		Work Completed.
9	Bhagalpur	Construction of HLRCC Bridge over <b>Laxamipur Dhar in Gosai Gawan</b> Panchayat Gopalpur Block of Bhagalpur District Under MMSNY Scheme 7 X 21.75 m M/s Hardev Const. Pvt. Ltd., Station Road, B, Deoghar (Jharkhand) Mob.no. 9006024148	MMSNY	Bhagalpur	<b>979.58</b> <b>Lt. no. 8296 (s)</b> <b>dt. 01.09.2015</b> <b>727.22</b>	Highlevel Bridge/ 156.52	A1 side - 110 m A2 side - 110 m	24.02.2016	23.08.2017	09 73	05 15	00 00	00 00	<u>81.19</u> 318.09	06/2018	(i) A1, P1 & P2 Well cap completed. (ii) P3 & P4 Well cap in progress. (iii) P5, P6 & A2 - Well Steining in Progress. (iv) A1 Sub Structure Completed. (v) P1 & P2 Pier shaft completed and pier cap in
10	Bhagalpur	Construction of HLRCC Bridge over Ganga Dhar in Kahalgawan Block of Bhagalpur District of <b>Antichak Panchayat</b> Under MMSNY Scheme 3 X 18.75 m	MMSNY	Bhagalpur	<b>336.19</b> <b>8294 (s) dt. 01.09.2015</b> <b>248.03</b>	Highlevel Bridge/ 58.08 m		15.02.2016	14.05.2017	00 100	00 100	00 100	85 100	<u>00.0</u> 199.30		Work Completed.

Sl. No	Division	Name Of Work	Head/ Sub Head	District	Administrative Approval	Type/ Length Of Bridge(M)	Length of Approach (in M)	Date of Commencement	Date Of Scheduled completion	Achievement for the month / till					Likely date of completion	Remarks
										Physical				Cumulative		
										Foundation (in %)	SUB-Structure (in.%)	Super-Structure (in.%)	Approach (in %)			
11	Bhagalpur	Construction of High Level RCC Bridge with Approach Road and protection Work in <b>6th Km of Sanhaula- Hanwara Road</b> near Vaisa Village in place of damage S.P. Bridge in the District of Bhagalpur	Plan	Bhagalpur	3133(s) 31.03.2017 496.92	64m	200	15.02.2018	14.05.2019	0	0	0	0	0	May-19	(i) Work Order Issued (ii) Diversion completed. (iii) Screw pile Dismantling work in progress. (iv) Construction Period - 15 months
12	Bhagalpur	Abstract Cost Detail Estimate for Re-etting, Repairing, Dissmentalling, maintainence work during flood available 28 ests module of Pontoon bridge on Koshi river at Vijay Ghat between Naugachhia & Dholbajja bazar in Bhagalpur District Pontoon Bridge on Koshi river at Vijay Ghat between Nougachia & Dholbajja bazar Year 2017-21-22	Plan	Bhagalpur	11794(s) 19/12/2017 394.750	28 Sets		12.02.2018	27.02.2018	-	-	-	-	00 00		(i) Re- Setting work completed.
1	West Champaran	Construction of 7x25M size Bridge in Madanpur-Bhangha Road in Chainage 43.400 Km Pakage No. 03	Nabard Indo Nepal (RIDF-XVIII)	West Champaran	2160(SL) dt. 14.03.2013 1402.91 1013.71	RCC/ 175	0+0	11/2016	05/2018	10 20	0 0	0 0	0 0	130.77 136.38	06/2018	Work in Progress
2	West Champaran	Construction of Bridge at Gerkaahiya in Madanpur-Bhangha Road in Chainage 75.734Km Pakage No. 05 (New 78.775KM)	Nabard Indo Nepal (RIDF-XVIII)	West Champaran	2160(SL) dt. 14.03.2013 1649 1392.16	RCC/ 210	0+0	09.10.13	30.04.15	0 95	0 85	0 85	0 50	0.00 1296.26	04/2018	Work Stopped by Villagers due to L.A.
3	West Champaran	Construction of Bridge at Birha in Madanpur-Bhangha Road in Chainage 72.703Km Pakage No. 05 (New 74.5540KM)	Nabard Indo Nepal (RIDF-XVIII)	West Champaran	2160(SL) dt. 14.03.2013 560.73 411.18	RCC/ 40	0+0	09.10.13	30.04.16	0 0	0 0	0 0	0 0	0.00 17.13	06/2018	Work Stopped by Villagers due to L.A.

Sl. No	Division	Name Of Work	Head/ Sub Head	Dist/rct	Administrative Approval	Type/ Length Of Bridge(M)	Length of Approach (in M)	Date of Commencement	Date Of Scheduled completion	Achievement for the month / till					Likely date of completion	Remarks
										Physical				Cumulative		
										Foundation (in %)	SUB-Structure (in.%)	Super-Structure (in.%)	Approach (in %)			
4	West Champaran	Construction of 4x7.20x3.755M Size Bridge at Chainage 5.714Km in Bhangha-Bhutaha Road Pakage No. 05	Nabard Indo Nepal (RIDF-XVIII)	West Champaran	$\frac{2160(S)}{dt. 14.03.2013}$ $\frac{276.78}{186.64}$	RCC/ 29	50+50	09.10.13	30.04.16	$\frac{0}{100}$	$\frac{5}{90}$	$\frac{30}{80}$	$\frac{0}{0}$	$\frac{0.00}{21.89}$	04/2018	Work in Progress
5	West Champaran	Construction of H.L. R.C.C. 2x30.00 mtr. In the district of West Champaran under Indo-Nepal Border Ch. 5.819 km. Near Inerwa Bazar.	Plan	West Champaran	$\frac{5590(S)}{dt. 27.06.2017}$ $\frac{990.97}{0.00}$	R.C.C.	-	-	$\frac{0}{0}$	$\frac{0}{0}$	$\frac{0}{0}$	$\frac{0}{0}$	$\frac{0}{0}$	-	-	Tender Decision is under Process
6	West Champaran	Construction of 1x20.00M Size Bridge at Chainage 18.460Km in Bhangha-Bhutaha Road Pakage No. 06	Nabard Indo Nepal (RIDF-XVIII)	West Champaran	$\frac{2160(S)}{dt. 14.03.2013}$ $\frac{413.14}{223.32}$	RCC/ 20	320+72	31.07.13	31.10.15	$\frac{0}{100}$	$\frac{0}{100}$	$\frac{0}{100}$	$\frac{0}{0}$	$\frac{0.00}{211.97}$	05/2018	Bridge Completed. Approach Road work Stopped by Villagers due to L.A.
7	West Champaran	Construction of 5x24.75M R.C.C. bridge over Sikarhana river in Maheshara village (Sikata Block) - Sarisawa bazar (Majhaulia Block) Road.	Nabard	West Champaran	$\frac{2370(S)}{dt. 14.03.2012}$ $\frac{1927.09}{638.15}$	RCC/ 127	1440+900	13.09.12	12.09.14	$\frac{0}{100}$	$\frac{0}{100}$	$\frac{0}{100}$	$\frac{0}{67}$	$\frac{0.00}{1288.07}$	05/2018	(i) Proposal for Land aquisition area 5.475acre has been submitted to D.L.O. Office Bettiah by S.P.E. B.R.P.N.N.L. Bettiah Letter No. 258 (WE) Dated 20.03.2015 S.P.E. B.R.P.N.N.L. Bettiah Letter No. 930 Dated 20.09.2013 for Rupees 1,54,87,521.00 and Letter No. 932 Dated 20.09.2013 for Rs. 69,65,823.0 Total Rupees 2,14,53,344.00 has been submitted to D.L.O. Bettiah. (2) In Sarisawa site 1490 m Length of approach road work has been completed. In Maheshara site 950 m Length of approach road have to work wich is stopped by villagers (65 Land owner due to Land aquisition (3) Returned the Land aquisition proposal to BRPNNL, Bettiah for taken action with direction to do as per Bihar Raiyati Land Lease act 2014 the Land for L.A. verified by concerning C.O. for Perpetual Leac of Land. Feasibility report wanting form D.M. Bettiah. (4) Verbal order was given by the D.M., Bettiah as on 14.06.2017 that L.A. shall be done instead of state lease,as per state lease policy, 2014, accordingly proposal for L.A. has been submitted to the L.A. Office, Bettiah vide Letter No. 1006 (we) Dated 17.11.2017 of this office. L.A., office Bettiah has demanded the proposal that completed Bridges should be kept free from S.I.A. In response to such proposal has been submitted to L.A. office vide Letter No. 1045 dated 23.11.2017 of this office. A J.E. is deputed in the L.A. office for L.A. Work.

Sl. No	Division	Name Of Work	Head/ Sub Head	District	Administrative Approval	Type/ Length Of Bridge(M)	Length of Approach (in M)	Date of Commencement	Date Of Scheduled completion	Achievement for the month / till					Likely date of completion	Remarks
										Physical				Cumulative		
										Foundation (in %)	SUB-Structure (in.%)	Super-Structure (in.%)	Approach (in %)			
8	West Champaran	Construction of 5x24.75M R.C.C. bridge over Trimuhan river in Dhankutawa village (Sikata Block)-Shivpur (Lauria or Chanpatia Block) Road.	Nabard	West Champaran	2211 (S). dt. 27.02.2012 1998.2 1700.68	RCC/ 127	2558.362+154. 768	24.01.13	23.07.14	0 100	0 100	0 100	0 55	0.00 936.73	05/2018	(i) S.P.E. BRPNL., Bettiah submit the proposal of 8.7755 acre for Land acquisition to D.L.O. Bettiah by his Letter No. 183 (we) Dated 27.02.2015 and Letter No. 184 Dated No. 27.02.2015. (2) In Shinghpur site of the bridge 1.7 km and Dhankutwa site of the bridge 0.910 km total Length 2.610 km. Length of approach road have to work total 52 Land owner are in the alligment work stopped by Land owner due to not Land quistion by the Land quistion office. (3) D.L.O. Bettiah returned the proposal to S.P.E. B.R.P.N.N.L. Bettiah by his Letter No. 202 and 203 Dated 12.08.2016 with direction to do as per Bihar Raiyati Land Lease at 2014 after this Land verified by the C.O. for Perpetual Leac of Land.
9	West Champaran	Construction of 12x24.75M size R.C.C. brdige over Gandak River at Piparpati Ghat in between Bhogari and Piparpati Village.	Nabard	West Champaran	11299 (S). dt. 16.10.2012 3761.88 1868.52	RCC/ 304	965+500	10.01.13	09.01.15	0 100	0 100	0 100	0 100	0.00 2739.46	03/2018	bridge and approach road work completed. (1) Proposal for 2.6255 acre Land quistion (In Bettiah Distt. 1.863 acre and Motihari Distt. 0.7625 acre) submitted to D.L.O. Office by S.P.E. B.R.P.N.N.L. Bettiah Letter No. 202 (we) Dated 02.03.2015 and Letter No. 318 (we) Dated 11.04.2016 For Land quistion Rs. 29,78,055.00 Lac to east champaran Distt. Rs. 4,05,358.00 Lac for S.I.A. and Rs. 91,02,850.00 to West Champaran has been deposited by S.P.E. BRPNL, Bettiah (2) D.L.O. Bettiah returned the Proposal to BRPNL, Bettiah by his Letter No. 203 Dated 12.08.2016 with dirction to taken action as per perpetual Land Lease at 2014. According to this verification of Khata, Kshetra has been done by the C.O. Feasibility report wanting. Form D.M. Bettiah
10	West Champaran	Construction of RCC Bridge over Sikarhana River in 2nd Km of Lauria-Ramnagar Road in West Champaran District.	Plan	West Champaran	2988 (S). dt. 13.03.2015 1398.19 0.00	RCC/ 120	250+250	02.09.2015	01.03.2017	0 100	5 90	10 80	20 50	87.70 697.20	03/2018	Work in Progress

Sl. No	Division	Name Of Work	Head/ Sub Head	Distirct	Administrative Approval	Type/ Length Of Bridge(M)	Length of Approach (in M)	Date of Commencement	Date Of Scheduled completion	Achievement for the month / till					Likely date of completion	Remarks
										Physical				Financial		
										Foundation (in %)	SUB-Structure (in.%)	Super-Structure (in.%)	Approach (in %)	Cumulative		
11	West Champaran	Construction of RCC Bridge over Sikarhana River in 6th Km of bagaha-Semara Road in West Champaran District.	Plan	West Champaran	$\frac{2989(S)}{dt. 31.03.2015}$ $\frac{1610.69}{0.00}$	RCC/ 96	150+150	08.09.2015	07.03.2017	$\frac{0}{95}$	$\frac{50}{70}$	$\frac{45}{60}$	$\frac{10}{10}$	$\frac{35.20}{982.55}$	03/2018	Work in Progress
12	West Champaran	Construction of RCC Bridge over Ramrekha River in 2nd Km of Meghwal Road in West Champaran District.	Plan	West Champaran	$\frac{2990(S)}{dt. 31.03.2015}$ $\frac{1648.30}{0.00}$	RCC/ 84	150+150	03.09.2015	02.03.2017	$\frac{0}{100}$	$\frac{0}{100}$	$\frac{0}{100}$	$\frac{5}{35}$	$\frac{67.19}{870.71}$	03/2018	Work in Progress
13	West Champaran	Construction of 3 Pontoon bridge over Gandak River (Dhara No.-1 10x12.20M between Pujaha Ghat towards Bettiah and Srinagar, Dhara No.- 2 10x12.00M between Srinagar Panchayat and Dhumnagar, Dhara No.-3 13x12.00M. Between Dhumnagar and jagirha Ghat) between Srinagar Bhatahwa - Jagirha Ghat in West Champaran.	Plan	West Champaran	$\frac{7669(S)}{dt. 17.08.2015}$ $\frac{2741.28}{0.00}$	Poon toon Bridge	2x3x100m	12/2015	06/2016	$\frac{0}{100}$	$\frac{0}{100}$	$\frac{5}{100}$	$\frac{20}{70}$	$\frac{144.36}{913.36}$	03/2018	Work in Progress
1	SAHARSA	Contraction of HL RCC Bridge on Marnaiya dhar from kamalpur to lalpatti Road under MMSNY in supaul distt.	MMSNY	SUPAUL	$\frac{6778(S)}{dt. 21-07-14}$ $\frac{223.74}{191.88}$	RCC 29.00	50-50M Both Side	March-15	Feb-16	$\frac{0}{100}$	$\frac{0}{100}$	$\frac{0}{100}$	$\frac{0}{100}$	$\frac{0.00}{210.00}$		L/A in progress. Work Completed
2	SAHARSA	Constraction of HL RCC Bridge over Canal at Baildour in south of Choutham Basa(Banni Basa) village in Kasnagar Panchayat under MMSNY in saharsa distt.	MMSNY	SAHARSA	$\frac{6771(S)}{dt. 21.07.14}$ $\frac{200.71}{200.71}$	RCC 25.00	100-100M Both Side	Jan. 2016	Jan.- 17	$\frac{0}{100}$	$\frac{0}{100}$	$\frac{0}{100}$	$\frac{0}{50}$	$\frac{0.00}{165.02}$	04/2018	Bridge Work completed. Approach Road in progress.
3	SAHARSA	Constraction of HL RCC Bridge under MMSNYon Drainage in between Khawan and pandit jee wasa in Alamnagar Block under madhepura distt.	MMSNY	MADHEPURA	$\frac{6889(S)}{dt. 23.07.2014}$ $\frac{503.57}{464.75}$	RCC 77.44	100-100M Both Side	Feb - 15	Apr - 16	$\frac{0}{100}$	$\frac{0}{100}$	$\frac{0}{100}$	$\frac{50}{80}$	$\frac{0.00}{379.85}$	04/2018	Bridge Work completed. Approach Road has been obstacle by raiyat.
4	SAHARSA	Constraction of HL RCC Bridge under MMSNYon Gumti river near B.N Mandal stadium and womens College from Naya nagar to Bhagalpuria Road in Madhepura distt. and Block.	MMSNY	MADHEPURA	$\frac{8576(S)}{dt. 08.09.2015}$ $\frac{494.26}{494.26}$	RCC 82.50	A Side - 75m B Side - 115m	Dec-15	March-17	$\frac{0}{100}$	$\frac{0}{100}$	$\frac{0}{100}$	$\frac{00}{100}$	$\frac{0.00}{391.49}$		L/A in progress. Work Completed

Sl. No	Division	Name Of Work	Head/ Sub Head	Distirct	Administrative Approval	Type/ Length Of Bridge(M)	Langth of Approach (in M)	Date of Commencement	Date Of Scheduled completion	Achievement for the month / till					Likely date of completion	Remarks
										Physical				Financial		
										Foundation (in %)	SUB-Structure (in.%)	Super-Structure (in.%)	Approach (in %)	Cumulative		
5	SAHARSA	Construction of HL RCC Bridge in 3rd km of bangawn-mahashi Road under Bvk in saharas distt.	BVVK	SAHARSA	$\frac{2253(s)}{dt.24.02.11}$ <u>330.14</u>	RCC 32.00	100-100M Both Side	10.08.11	14.04.2015	$\frac{0}{100}$	$\frac{0}{100}$	$\frac{0}{100}$	$\frac{0}{100}$	$\frac{0}{282.23}$	-	L/A in progress. Work Completed
6	SAHARSA	Construction of H.L. R.C.C. Bridge including approach road & protection work in 2nd Km of Gorho-Baluaha road in the District of Saharsa.	BVVK	SAHARSA	$\frac{2252(s)}{dt.24.02.11}$ <u>445.22</u>	RCC 48.00	100-100M Both Side	14.01.2012	9/1/2013	$\frac{0}{100}$	$\frac{0}{100}$	$\frac{0}{100}$	$\frac{0}{100}$	$\frac{0}{305.00}$	-	L/A in progress. Work Completed
7	SAHARSA	Construction of H.L. R.C.C. Bridge on Baidi dhar in Bakhtiyarpur Block of District Saharsa.	MMSNY	SAHARSA	$\frac{6053(s)}{dt.02.05.08}$ <u>427.23</u>	RCC 77.00	100-100M Both Side	12/2007	02/2010	$\frac{0}{100}$	$\frac{0}{100}$	$\frac{0}{100}$	$\frac{0}{100}$	$\frac{0}{480.47}$	-	L/A in progress. Work Completed
8	SAHARSA	Construction of R.C.C. H.L. Bridge including Guide Bhand, Restoration work, Remaining work and Approach Road over Bahati River to Connect old RCC Bridge with west embankment of Koshi in Telwa Village in Saharsa	Nabard	SAHARSA			100-100M Both Side									L/A in progress. Work Completed
9	SAHARSA	Construction of SP Bridge under MMSNY Near Jhajhri to Amoja (waliya wasa) in Gwalpara Block under madhepura distt.	MMSNY	Madhepura	$\frac{14314(s)}{dt.28.12.11}$ <u>169.86</u>	RCC 73.17	50-50M Both Side	Jun - 12	Jun - 13	$\frac{0}{100}$	$\frac{0}{100}$	$\frac{0}{100}$	$\frac{0}{100}$	$\frac{0}{97.69}$		L/A in progress. Work Completed
10	SAHARSA	Construction of HL RCC Bridge on tilyuga River in 11th KM of Lalminia-simraha road under Plan Head Marouna block in supaul distt.	Plan	SUPAUL	$\frac{2765(s)}{dt.25.03.15}$ <u>1241.76</u> 1241.76	RCC 96.00	100-100M Both Side	Sep-15	Sep-17	$\frac{0}{100}$	$\frac{0}{95}$	$\frac{0}{90}$	$\frac{0}{70}$	$\frac{0}{483.55}$	04/2018	Work in Progress
11	SAHARSA	Construction of HL RCC Bridge on tilyuga River in 1st KM of Lalminia-simraha road under Plan Head Marouna block in supaul distt.	Plan	SUPAUL	$\frac{3007(s)}{dt.31.03.15}$ <u>1359.63</u>	RCC 96.00	100-100M Both Side	Dec-2015	December -2017	$\frac{0}{100}$	$\frac{0}{85}$	$\frac{5}{65}$	$\frac{5}{35}$	$\frac{0.00}{441.99}$	04/2018	Work in Progress
12	SAHARSA	Construction of HL RCC Bridge under Nabard (RWD) at Gangapur Ghat on balua river in the Murliganj Block under madhepura distt.	Nabard	MADHEPURA	543 (Inc) Dt. - $\frac{26.03.2015}{743.36}$ <u>555.42</u>	RCC 108.75	100-100M Both Side	Sep-15	Sep-17	$\frac{0}{100}$	$\frac{0}{100}$	$\frac{0}{100}$	0	$\frac{0.00}{570.81}$		L/A in progress. Work Completed



Sl.No	Division	Name Of Work	Head/ Sub Head	District	Administrative Approval	Type/ Length Of Bridge(M)	Length of Approach (in M)	Date of Commencement	Date Of Scheduled completion	Achievement for the month / till					Likely date of completion	Remarks
										Physical				Financial		
										Foundation (in %)	SUB-Structure (in.%)	Super-Structure (in.%)	Approach (in.%)	Cumulative		
13	SAHARSA	Construction of Baisaghat Bridge with two Minor Bridge including approach road and protection work in 9th Mile of Amour-Bahadurganj Road of Purnea District 2. Construction of Guird Bandh for Protection of Baisaghat Bridge on river Kanki in 9th Mile of Amour-Bahadurganj Road of Purnea District 3. Construction of 11x21.75m H.L.L. R.C.C. Bridge with two Minor Bridge and 3.50Km approach road over river	CRF	Purnia											Requisition for rest pement has been sent to HQ vide letter No-302, dated-18.02.2017	
1	Khagaria	Construction of High Level RCC Bridge (18x24.75m) at 7th km of Khagaria-Sonmankhi Road in Khagaria District including approach road, Protection work and Guide bandh under NABARD Scheme. (RIDF-XVI)	Nabard (RIDF-XVI)	Khagaria	7210(S) dated 09.09.13	RCC/ (456.66m) 18x24.75M	500m	07.11.13	06.05.16	0.0/100.0	0.0/100.0	00.00/100.0	0.00/100.00	0.00/4116.76	Completed	Bridge and approach complete and open for traffic. L.A. proposal submitted by E.E. RCD Khagaria vide letter no.378(we) dt. 10.04.2015 to DLAO. DLAO has demanded Rs. 11,41,66,862.00 vide letter no.477(we) dt. 15.09.2016. Sr. Project engineer has made available Rs. 2,56,46,887.00. 19.11.2016
2	Khagaria	Construction of High Level RCC Bridge along with approach roads on Fultoura Ghat in the 8th Km of Alouli-Saharbanni road in Khagaria district.	Plan	Khagaria	Rs. 1520 12622(S) dated 14.11.06	RCC 396.00m	505m	Mar-07	June-09	0/100	0/100	0/100	0/45	0.00/2573.45		(i) L.A. done but land could not be transferred to Nigam due to resistant from land owner. Out of 27 land owners only 7 has received the compensation amount so far. Other are requesting to provide land in lien of land. Sr. project engineer has requested to DLAO vide letter no.234 dt. 15.05.2015, no. 266 dt.27.05.2016 for posation of land. MD BRPNNL has submitted estimate for revised A.A. vide letter no. 1523 dt.01.09.2101 to RCD.

Sl. No	Division	Name Of Work	Head/ Sub Head	District	Administrative Approval	Type/ Length Of Bridge(M)	Length of Approach (in M)	Date of Commencement	Date Of Scheduled completion	Achievement for the month / till					Likely date of completion	Remarks
										Physical				Financial		
										Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative		
1	Gopalganj	Construction of screw pile Bridge over Hathua Block in Gopalganj District under MMSNY (Labdha River).	MMSNY	Gopalganj	Rs. 85.515 Lac <u>1189(S)</u> 23.03.2007	Screw Pile/ 2x30'+2x36' (41.46 m)		May 2008		<u>0.00</u> 100	<u>0.00</u> 100	<u>0.00</u> 100	<u>0.00</u> 100	<u>0.00</u> 45.403	Completed	Work completed with approach road. Revised L.A. Proposal under new L.A. Act, 2013 submitted vide letter no-171(E), dt.10-04-2017
2	Gopalganj	Construction of R.C.C. Bridge over Daha River near Aranalusi near Tinmud in Kaparpura village in Uchchapakagaon Block in Gopalganj District under MMSNY.	MMSNY	Gopalganj	Rs. 530.23 Lac <u>4703(S)</u> 31.03.2010	HL RCC/ 3x24.75 m				<u>0.00</u> 100	<u>0.00</u> 100	<u>0.00</u> 100	<u>0.00</u> 100	<u>0.00</u> 253.438	Completed	Work completed with approach road. Revised L.A. Proposal under new L.A. Act, 2013 submitted vide letter no-173(E), dt.10-04-2017
3	Gopalganj	Construction of R.C.C. Bridge over Ghamai River in south west of Bhikhampur in Barauli Block in Gopalganj District under MMSNY.	MMSNY	Gopalganj	Rs.176.96 Lac <u>14972(S)</u> 28.12.2007	HL RCC/ 4x10.50				<u>0.00</u> 100	<u>0.00</u> 100	<u>0.00</u> 100	<u>0.00</u> 100	<u>0.00</u> 138.482	Completed	Work completed with approach road. Revised L.A. Proposal under new L.A. Act, 2013 submitted vide letter no-485(E), dt.11-07-2017
4	Gopalganj	Construction of R.C.C. Bridge over Jharhi River in kateya-Simara Road in Gopalganj District under state Plan Head.	Plan Head	Gopalganj	Rs.120.05 Lac <u>2989(S)</u> 03.03.2007	RCC/ 2x12.5				<u>0.00</u> 100	<u>0.00</u> 100	<u>0.00</u> 100	<u>0.00</u> 100	<u>0.00</u> 128.97	Completed	Work completed with approach road. Revised L.A. Proposal under new L.A. Act, 2013 submitted vide letter no-172(E), dt.10-04-2017