

**BIHAR RAJYA PUL NIRMAN NIGAM LTD.**

PROGRESS REPORT MONTH OF MAY, 2018

Format circulated vide Letter No. 4454(s) we dt. 30.03.2007 of R.C.D. Bihar

May, 31.05.2018

Sl.No	Division	Name Of Work	Head/ Sub Head	District	Administrative Approval	Type/ Length Of Bridge(M)	Length of Approach (in M)	Date of Commencement	Date Of Scheduled completion	Achievement for the month / till					Likely date of completion	Remarks
										Physical				Financial		
										Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
1	Muzaffarpur	Construction of H.L.R.C.C. Bridge in Jamin Mathiya Village near Ram Pratap Rai under Meenapur Block in the district of Muzaffarpur. (MMSNY)	MMSNY	Muzaffarpur	361.11 2784 (S) 25.03.2015 228.59	RCC/ 22.00	-	01.10.2015	30.09.2016	0 100	0 100	0 100	5 90	0.00 172.56	June, 2018	Work in Progress.
2	Muzaffarpur	Construction of H.L.R.C.C. Bridge in Kodariya under Meenapur Block in the district of Muzaffarpur (Nabard)	Nabard	Muzaffarpur	3300.00 11908(s) 09/11/2012 2362.12	RCC/ 325.00	-	Dec-12	06/15 12/14	0 100	0 100	0 100	0 80	182.94 2958.96	June, 2018 (Subject to LA)	(i) Bridge Part completed. LA Issue for approach road. Kodariya Mauja- 1.67 acres Mursandi Mauja- 7.325 acres <b>Govt. land- 0.38 acres.</b> <b>Total land- 8.995 acres</b> <b>Total Raiyat- 61</b>  LPC received from DM, Muzaffarpur has been further sent to him vide our letter no 621(WE) dated 06.06.2018 as per direction of Revenue department for necessary action.
3	Muzaffarpur	Construction of H.L.R.C.C. Bridge across canal in Dighara Butler road in the district of Muzaffarpur. (Nabard)	Nabard	Muzaffarpur	310.17 34 (s) 02/01/2013 292.62	RCC/ 21.00	-	Feb-14	02/15	0 100	0 100	0 100	0 25	0.00 168.27	-	Bridge part completed & Approach road under L/A issue which is under process by RCD, Muzaffarpur. A letter has been sent to Road division, 1 Muzaffarpur to take over chagre of the bridge.

Sl.No	Division	Name Of Work	Head/ Sub Head	District	Administrative Approval	Type/ Length Of Bridge(M)	Length of Approach (in M)	Date of Commencement	Date Of Scheduled completion	Achievement for the month / till					Likely date of completion	Remarks
										Physical				Financial		
										Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative		
4	Muzaffarpur	Construction of H.L.R.C.C. Bridge in Runni-Saidpur-Katra-Keowatsa road in km of 26.15the district of Muzaffarpur. (Nabard)	Nabard	Muzaffarpur	880.76 7771(s) 26/09/2013 741.42	RCC/ 96.00	1	Jan-14	08/15	0 100	0 100	0 100	0 90	0.00 571.69	-	Under Departmental enquiry. Tender invited for another bridge in D/S by RCD, Div-2, Muzaffarpur under L.W.E. Scheme.
5	Muzaffarpur	Construction of H.L.R.C.C. Bridge in Dr Jarnath Mishra College in between Soda Godaun to Ahiyapur with approach road in the district of Muzaffarpur. (Nabard)	Nabard	Muzaffarpur	4329.61 7889 (s) 03/10/2013 3107.10	RCC/ 300.00	1	Feb-14	16-Feb	0 95	0 85	0 73	0 10	0.00 2315.04	06/2018 (Subject to L/A)	<b>Work in Progress.</b> Chaqmohabbat Mauja- 1.67 acres Nazirpur Mauja- 4.45 acres Chandrawara Mauja- 9.04 acres <b>Total Land- 16.01 acres</b> <b>Total Raiyat- 22</b> Reply of queries raised by Engineer in chief, RCD, Patna was sent but further instructions regarding LPC has given, which is under process by DM, Muzaffarpur.
6	Muzaffarpur	Construction of H.L.R.C.C. Bridge in Athar Ghat over Bhudhi Gandak river under Bochaha Block in the district of Muzaffarpur. (Plan)	Plan	Muzaffarpur	3554.81 1817 (s) dt: 28/02/2014 2815.59	RCC/ 297.00	1	11/2014	11/16	0 100	10 100	10 70	2 30	0.00 1735.97	06/2018 (Subject to L/A)	<b>Work in Progress.</b> Athar banshman Mauja- 5.485 acres. Bishunpur Jagdish Mauja- 2.605 acres. Binda Mauja-10.615 acres. <b>Total land- 18.705 acres.</b> <b>Total Raiyat- 66</b> Reply of queries raised by Engineer in chief, RCD, Patna was sent but further instructions regarding LPC has given, which is under process by DM, Muzaffarpur.

Sl.No	Division	Name Of Work	Head/ Sub Head	District	Administrative Approval	Type/ Length Of Bridge(M)	Length of Approach (in M)	Date of Commencement	Date Of Scheduled completion	Achievement for the month / till					Likely date of completion	Remarks	
										Physical				Financial			
										Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative			
7	Patna-1	Construction of H.L.R.C.C. Bridge, 3x16.50M and approach road work in 4th Km. of Khusrupur-Nagarnausa Road at Nirmali chak Middle School of Khusrupur Block, in the District of Patna.	Nabard	Patna	Rs. 418.98 Lakh Lt.No.1871(S) Dated 03.03.14 204.98 Lakh	RCC / 51.385M	120M	24.11.14	23.11.15	85	75	65	40	1.27 147.44	06/18	For Approval/Permission of land acquisition on perpetual lease letter has been sent to RCD vide letter no.80 dated-13.01.2018. A letter has been written to Patna D.M. for L.A. as pre new Perpetual Lease policy vide letter No.1334 (WE) dated-29.05.2018	
8	Patna-1	Construction of Pontoon Bridge in river Ganga between Danapur to Panapur Diyara (including opening & Resetting for 5 Years) in district Patna.	Plan	Patna	Rs.1114.99 Lakh L.N.-11965(S) dt. 21.12.2017	Pontoon Bridge	-	06.02.2018	5 Years Maintenance)	-	-	-	-	9.53 145.01	-	After setting of Pipa set, open to traffic on 20.02.2018	
9	Patna-1	Construction of Pontoon Bridge in river Ganga between Gyaspur to Kaladiyara Diyara (including opening & Resetting for 5 Years) of Bakhtiyarpur Block in district	Plan	Patna	Rs.582.23 Lac L.N.-11964(S) dt. 21.12.2017	Pontoon Bridge	-	06.02.2018	5 Years (Maintenance)	-	-	-	-	4.38 66.98	-	After setting of Pipa set, open to traffic on 05.03.2018	
10	Patna-1	Construction of H.L.R.C.C. Bridge 5x24.0m in Punpun River in 11th Km of Masaurhi-Naubatpur Pitmas Road in Patna District.	Plan	Patna	Rs.1155.00 Lac L.N.-2780(S) dt. 09.10.2017	R.C.C. Bridge	-	-	-	-	-	-	-	-	-	Tender disposal under process.	
11	Patna-1	Construction of H.L.R.C.C. Bridge 5x24.0m in Punpun River in 11th Km of Masaurhi-Naubatpur Pitmas Road in Patna District.	Plan	Patna	Rs.1155.00 Lac L.N.-2780(S) dt. 09.10.2017	R.C.C. Bridge	120M	25.04.2018	26.01.2019	-	-	-	-	-	-	-	Work awarded to S.B. Engicon. Work order issued on 25.04.2018 and direction given to again to start the work Immediately.

Sl.No	Division	Name Of Work	Head/ Sub Head	District	Administrative Approval	Type/ Length Of Bridge(M)	Length of Approach (in M)	Date of Commencement	Date Of Scheduled completion	Achievement for the month / till					Likely date of completion	Remarks
										Physical				Financial		
										Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative		
12	Patna-1	Construction of 2x10.37M size Bridge over Canal to Siman chakjamal Siman Road in ward No. 33 of Vaishali District	MMSNY	Vaishali	<u>Rs.169.04 Lakh</u> <u>Lt.No.6066(S)</u> <u>Dated 08.07.14</u> <u>Rs.129.74 Lakh</u>	RCC / 22.0M	'60M	21.11.14	20.11.15	0 100	0 100	0 100	0 90	0.00 106.70	Bridge Completed LA issue in approach road.	Only 0.1375 Acre land is required Land owner's consent is obtained for perpetual lease. Request has been made by letter no.1876(WE) dated-21.09.2017. Feasibility report from D.M. Vaishali has been obtained. D.M. Vaishali has been requested for further action against new Perpetual Lease Policy vide letter No.1336 (WE) dated-29.05.2018
13	Patna-1	Construction of Pontoon Bridge in river Ganga between Kachidargah to Rustampur (Raghopur) (including opening & Resetting for 5 Years) of Raghopur Block in district Vaishali.	Plan	Vaishali	<u>Rs.751.57 Lac</u> <u>L.N.-11804(S)</u> <u>dt. 19.12.2017</u>	Pontoon Bridge	06.02.2018	5Years (Maintenance)	-	-	-	-	-	<u>37.93</u> 140.97	-	After setting of Pipa set, open to traffic on 15.02.2018
14	Patna-1	Construction of Pontoon Bridge in river Ganga between Chakosanghat to Jamindari Ghat (including opening & Resetting for 5 Years) of Bidupur in district Vaishali.	Plan	Vaishali	<u>Rs.3013.65 Lac</u> <u>L.N.-2338(S)</u> <u>dt. 31.03.2016</u>	Pontoon Bridge	06.02.2018	5Years (Maintenance)	-	-	-	-	-	<u>7.13</u> 86.37	-	After setting of Pipa set, open to traffic on 15.04.2018

Sl.No	Division	Name Of Work	Head/ Sub Head	District	Administrative Approval	Type/ Length Of Bridge(M)	Length of Approach (in M)	Date of Commencement	Date Of Scheduled completion	Achievement for the month / till					Likely date of completion	Remarks
										Physical				Financial		
										Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative		
15	Sitamarhi	Construction of R.C.C H.L Bridge Approach Road in Bagmatti River Manderghat 24x24.75 m 2lane District of Sitamarhi.	NABARD	Sitamarhi	<u>4730</u> 06.06.2014 <u>1989.33</u>	RCC 589.48	2100.00	Mar-15	Mar-16						June, 2018	<p>1. GSB and WMM Works have been Completed, Approach road from Tariani Side (A2-Side) in 180M length along with newly construted Box Culvert (Culvert No.-1) has been washed on 14th of August 2017 caused by flood in River Bagmati. Due to the long Breach, traffic in this road has totaly disrupted.</p> <p>2. L.A. proposal is submitted to DM Sitamarhi.by SPE Ltter no.81(e) Dated-13.02.2015.</p> <p>3. Again L.A. proposal is submitted to DM Sitamarhi.by SPE Ltter no.97(e) Dated-06.02.2016 under LA rule -2013.</p> <p>4. Requested for earlier disposal of LA by SPE Letter No. 299 (w/e) Dt. 19.05.2016 to DM Sitamarhi and SPE Letter No. 284 (w/e) Dt. 03.05.2016 to DM sheohar.</p>

Sl.No	Division	Name Of Work	Head/ Sub Head	District	Administrative Approval	Type/ Length Of Bridge(M)	Length of Approach (in M)	Date of Commencement	Date Of Scheduled completion	Achievement for the month / till					Likely date of completion	Remarks
										Physical				Financial		
										Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative		
16	Sitamarhi	Construction of R.C.C H.L Bridge Belsand-chhitauni-Tariyani Road in 2nd Km. 4x21.00M District of Sitamarhi.	NABARD /RIDF-18 (RCD)	Sitamarhi	<u>10125</u> 10.09.2012 <u>851.46</u>	RCC 84.00	240.00	Dec-12	Jun-14	100	100	100	0	814.99	June, 2018	1. Bridge work has been completed. 2. L.A proposal submitted to DM,Sitamarhi by SPELetter No. 79 (e) Dt. 04.02.2013 3. Rs.1,29,06,130.00 is submitted to LAO, Sitamarhi by SPE Letter no.-514 (e) 08.08.2013 against Total estimated amount Rs. 2,45,87,784.00 and balance amount Rs. 1,16,81,564.00 is pending due to revised A/A (Awaited) 4. Revised & corrected A/A proposal submitted to HQ by letter no. 440(e)
17	Sitamarhi	Construction of R.C.C H.L Bridge Across Lakhadei River in Bahar-Village to Kanauli Road under Indo-Nepal Border Road (Chainage-132.400) 1x40.00m District of Sitamarhi.	NABARD /RIDF-18 (RCD)	Sitamarhi	<u>7209</u> 09.09.2013 <u>599.75</u>	RCC 40.00	800.00	Jan-14	Jan-16	100	100	100	15	29.49 477.65	June, 2018	Concrete work in Girder is in progress. Land acquisition work has been completed vide Executive Engineer, RCD, Road Division Sitamarhi's Letter No-1503 Dated-04.09.2017. Work of Approach Road is not started .
18	Sitamarhi	Construction of R.C.C H.L Bridge Across Lakhadei River in Bhattah Mor Chikani to Parsa Road under Indo-Nepal Border Road (Chainage-3.906) 1x25.00m District of Sitamarhi.	NABARD /RIDF-18 (RCD)	Sitamarhi	<u>7209</u> 09.09.2013 <u>418.98</u> 413.78	RCC 25.00	350.00	Jan-14	Jan-16	100	100	100	5	49.66 356.70	June, 2018	Bridge construction work has been completed. Land acquisition work is under progress and is being done by Executive Engineer, RCD, Road Division Sitamarhi. Work of Approach Road has been started on request to the formers after land is made available by RCD.

Sl.No	Division	Name Of Work	Head/ Sub Head	District	Administrative Approval	Type/ Length Of Bridge(M)	Length of Approach (in M)	Date of Commencement	Date Of Scheduled completion	Achievement for the month / till					Likely date of completion	Remarks
										Physical				Financial		
										Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative		
19	Sitamarhi	Construction of R.C.C H.L Bridge Across Lakhadei River in Kanhauli to Sursand Vaya Sonbarsa Road under Indo-Nepal Border Road (Chainage-11.011) 4x22.00m District of Sitamarhi.	NABARD /RIDF-18 (RCD)	Sitamarhi	<u>7209</u> 09.09.2013 <u>932.23</u>	RCC 88.00	750.00	Jan-14	Jan-16	100	100	100	75	790.212	June, 2018	Bridge construction work has been completed. information regarding completion of Land Acquisition work has recived vide Executive Engineer RCD Road Division, Sitamarhi letter no-898 dt-24.05.2017. Work of Approach Road is in progress.
20	Sitamarhi	Construction of R.C.C H.L Bridge Across Lakhadei River in Kanhauli to Sursand Vaya Sonbarsa Road under Indo-Nepal Border Road (Chainage-11.695) 3x18.00m District of Sitamarhi.	NABARD /RIDF-18 (RCD)	Sitamarhi	<u>7209</u> 09.09.2013 <u>835.02</u>	RCC 54.00	975.00	Jan-14	Jan-16	100	100	100	80	633.89	June, 2018	Bridge construction work has been completed. information regarding completion of Land Acquisition work has recived vide Executive Engineer RCD Road Division, Sitamarhi letter no-898 dt-24.05.2017. Work of Approach Road is in progress.
21	Sitamarhi	Construction of R.C.C H.L Bridge Across Lakhadei River in Kanhauli to Sursand Vaya Sonbarsa Road under Indo-Nepal Border Road (Chainage-13.066) 2x25.00m District of Sitamarhi.	NABARD /RIDF-18 (RCD)	Sitamarhi	<u>7209</u> 09.09.2013 <u>719.64</u>	RCC 50.00	900.00	Jan-14	Jan-16	100	100	100	80	595.17	June, 2018	Bridge construction work has been completed. information regarding completion of Land Acquisition work has recived vide Executive Engineer RCD Road Division, Sitamarhi letter no-898 dt-24.05.2017. Work of Approach Road is in progress.

Sl.No	Division	Name Of Work	Head/ Sub Head	District	Administrative Approval	Type/ Length Of Bridge(M)	Length of Approach (in M)	Date of Commencement	Date Of Scheduled completion	Achievement for the month / till					Likely date of completion	Remarks
										Physical				Financial		
										Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative		
22	Sitamarhi	Construction of R.C.C H.L Bridge Across Lakhadei River in Kanhauli to Sursand Vaya Sonbarsa Road under Indo-Nepal Border Road (Chainage-17.875) 1x6.00m District of Sitamarhi.	NABARD /RIDF-18 (RCD)	Sitamarhi	<u>7209</u> 09.09.2013 <u>207.99</u>	RCC 30.00	750.00	Jan-14	Jan-16	100	100	100	95	0 <u>190.008</u>	June, 2018	Bridge construction work has been completed. Land acquisition work has been completed vide Executive Engineer, RCD, Road Division Sitamarhi's Letter No-1503 Dated-04.09.2017. Work of Approach Road is in progress.
23	Sitamarhi	Construction of R.C.C H.L Bridge Across Lakhadei River in Kanhauli to Sursand Vaya Sonbarsa Road under Indo-Nepal Border Road (Chainage-19.265) 2x18.00m District of Sitamarhi.	NABARD /RIDF-18 (RCD)	Sitamarhi	<u>7209</u> 09.09.2013 <u>573.34</u>	RCC 36.00	550.00	Jan-14	Jan-16	100	100	100	95	45.28 554.79	June, 2018	Bridge construction work has been completed.Land acquisition work has been completed vide Executive Engineer, RCD, Road Division Sitamarhi's Letter No-1503 Dated-04.09.2017. Work of Approach Road is in progress.
24	Sitamarhi	Construction of R.C.C H.L Bridge Across Lakhadei River in Kanhauli to Sursand Vaya Sonbarsa Road under Indo-Nepal Border Road (Chainage-22.730) 1x22.00m District of Sitamarhi.	NABARD /RIDF-18 (RCD)	Sitamarhi	<u>7209</u> 09.09.2013 <u>581.57</u>	RCC 22.00	675.00	Jan-14	Jan-16	100	100	100	70	0 399.61	June, 2018	Bridge construction work has been completed. Land acquisition work has been completed vide Executive Engineer, RCD, Road Division Sitamarhi's Letter No-1503 Dated-04.09.2017. Work of Approach Road is in progress.
25	Sitamarhi	Construction of R.C.C H.L Bridge Across Lakhadei River in Kanhauli to Sursand Vaya Sonbarsa Road under Indo-Nepal Border Road (Chainage-23.843) 2x18.00m District of Sitamarhi.	NABARD /RIDF-18 (RCD)	Sitamarhi	<u>7209</u> 09.09.2013 <u>535.54</u>	RCC 22.00	800.00	Jan-14	Jan-16	100	100	100	95	0 585.38	June, 2018	Bridge construction work has been completed. information regarding completion of Land Acquisition work has recived vide Executive Engineer RCD Road Division, Sitamarhi letter no-898 dt-24.05.2017. Work of Approach Road is in progress.

Sl.No	Division	Name Of Work	Head/ Sub Head	District	Administrative Approval	Type/ Length Of Bridge(M)	Length of Approach (in M)	Date of Commencement	Date Of Scheduled completion	Achievement for the month / till					Likely date of completion	Remarks
										Physical				Financial		
										Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative		
26	Sitamarhi	Construction of R.C.C H.L Bridge Across Lakhadei River in Kanhauli to Sursand Vaya Sonbarsa Road under Indo-Nepal Border Road (Chainage-26.487) 2x25.00m District of Sitamarhi.	NABARD /RIDF-18 (RCD)	Sitamarhi	<u>7209</u> 09.09.2013 <u>548.07</u>	RCC 22.00	350.00	Jan-14	Jan-16	<u>0</u> 100	<u>0</u> 100	<u>0</u> 100	<u>5</u> 95	<u>11.85</u> 518.06	June, 2018	Bridge construction work has been completed. Land acquisition work has been completed vide Executive Engineer, RCD, Road Division Sitamarhi's Letter No-1503 Dated-04.09.2017. Work of Approach Road is in progress.
27	Sitamarhi	Construction of R.C.C H.L Bridge Across Lakhadei River in Kanhauli to Sursand Vaya Sonbarsa Road under Indo-Nepal Border Road (Chainage-26.675) 4x18.00m District of Sitamarhi.	NABARD /RIDF-18 (RCD)	Sitamarhi	<u>7209</u> 09.09.2013 <u>890.16</u>	RCC 72.00	350.00	Jan-14	Jan-16	<u>0</u> 100	<u>0</u> 100	<u>0</u> 100	<u>0</u> 30	<u>0</u> 696.89	June, 2018	Bridge construction work has been completed. Land acquisition work has been completed vide Executive Engineer, RCD, Road Division Sitamarhi's Letter No-1503 Dated-04.09.2017. Work of Approach Road is in progress.
28	Sitamarhi	Construction of R.C.C H.L Bridge Across Lakhadei River in Kanhauli to Sursand Vaya Sonbarsa Road under Indo-Nepal Border Road (Chainage-35.737) 1x6.00m District of Sitamarhi.	NABARD /RIDF-18 (RCD)	Sitamarhi	<u>7209</u> 09.09.2013 <u>203.89</u>	RCC 6.00	1000.00	Jan-14	Jan-16	<u>0</u> 100	<u>0</u> 100	<u>0</u> 100	<u>10</u> 80	<u>0</u> 118.91	June, 2018	Bridge construction work has been completed. information regarding completion of Land Acquisition work has recived vide Executive Engineer RCD Road Division, Sitamarhi letter no-898 dt-24.05.2017. Work of Approach Road is in progress.
29	Sitamarhi	Construction of R.C.C H.L Bridge Across Lakhadei River in Kanhauli to Sursand Vaya Sonbarsa Road under Indo-Nepal Border Road (Chainage-45.166) 2x6.00m District of Sitamarhi.	NABARD /RIDF-18 (RCD)	Sitamarhi	<u>7209</u> 09.09.2013 <u>245.61</u>	RCC 12.00	1025.00	Jan-14	Jan-16	<u>0</u> 100	<u>0</u> 100	<u>0</u> 100	<u>20</u> 60	<u>46.34</u> 140.37	June, 2018	Bridge construction work has been completed. Land acquisition work has been completed vide Executive Engineer, RCD, Road Division Sitamarhi's Letter No-1503 Dated-04.09.2017. Work of Approach Road is in progress.

Sl.No	Division	Name Of Work	Head/ Sub Head	District	Administrative Approval	Type/ Length Of Bridge(M)	Length of Approach (in M)	Date of Commencement	Date Of Scheduled completion	Achievement for the month / till					Likely date of completion	Remarks
										Physical				Financial		
										Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative		
30	Sitamarhi	Construction of R.C.C H.L Bridge Across Lakhadei River in Kanhauli to Sursand Vaya Sonbarsa Road under Indo-Nepal Border Road (Chainage-46.812) 2x6.00m District of Sitamarhi.	NABARD /RIDF-18 (RCD)	Sitamarhi	<u>7209</u> 09.09.2013 <u>242.93</u>	RCC 72.00	1075.00	Jan-14	Jan-16	<u>0</u> 100	<u>0</u> 100	<u>0</u> 100	<u>20</u> 80	<u>36.07</u> 204.02	June, 2018	Bridge construction work has been completed. Land acquisition work has been completed vide Executive Engineer, RCD, Road Division Sitamarhi's Letter No-1503 Dated-04.09.2017. Work of Approach Road is in progress.
31	Sitamarhi	Construction of R.C.C H.L Bridge Across Lakhadei River in Kanhauli to Sursand Vaya Sonbarsa Road under Indo-Nepal Border Road (Chainage-45.888) 2x6.00m District of Sitamarhi.	NABARD /RIDF-18 (RCD)	Sitamarhi	<u>7209</u> 09.09.2013 <u>246.06</u>	RCC 12.00	1025.00	Jan-14	Jan-16	<u>0</u> 100	<u>0</u> 100	<u>0</u> 100	<u>40</u> 80	<u>23.27</u> 200.97	June, 2018	Bridge construction work has been completed. Land acquisition work has been completed vide Executive Engineer, RCD, Road Division Sitamarhi's Letter No-1503 Dated-04.09.2017. Work of Approach Road is in progress.
32	Sitamarhi	Construction of R.C.C H.L Bridge Across Lakhadei River in Kanhauli to Sursand Vaya Sonbarsa Road under Indo-Nepal Border Road (Chainage-47.887) 2x6.00m District of Sitamarhi.	NABARD /RIDF-18 (RCD)	Sitamarhi	<u>7209</u> 09.09.2013 <u>230.54</u>	RCC 12.00	925.00	Jan-14	Jan-16	<u>0</u> 100	<u>0</u> 100	<u>0</u> 100	<u>20</u> 95	<u>0</u> 207.581	June, 2018	Bridge construction work has been completed. Land acquisition work has been completed vide Executive Engineer, RCD, Road Division Sitamarhi's Letter No-1503 Dated-04.09.2017. Work of Approach Road is in progress.
33	Sitamarhi	Construction of R.C.C H.L Bridge Across Lakhadei River in Kanhauli to Sursand Vaya Sonbarsa Road under Indo-Nepal Border Road (Chainage-48.720) 2x6.00m District of Sitamarhi.	NABARD /RIDF-18 (RCD)	Sitamarhi	<u>7209</u> 09.09.2013 <u>222.48</u>	RCC 60.00	750.00	Jan-14	Jan-16	<u>0</u> 100	<u>0</u> 100	<u>0</u> 100	<u>10</u> 85	<u>0</u> 188.60	June, 2018	Bridge construction work has been completed. Land acquisition work has been completed vide Executive Engineer, RCD, Road Division Sitamarhi's Letter No-1503 Dated-04.09.2017. Work of Approach Road is in progress.

Sl.No	Division	Name Of Work	Head/ Sub Head	District	Administrative Approval	Type/ Length Of Bridge(M)	Length of Approach (in M)	Date of Commencement	Date Of Scheduled completion	Achievement for the month / till					Likely date of completion	Remarks
										Physical				Financial		
										Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative		
34	Sitamarhi	Construction of R.C.C H.L Bridge Chandauli Ghat in Bagmati River District of Sitamarhi.	PLAN	Sitamarhi	<u>7394(S)</u> 10.08.2016 <u>7089.38</u>	RCC 432.00	1100.00	Feb-16	Apr-19	57.15	0.00	0.00	0.00	81.99 1075.63	04 19	Foundation work in progress. Requisition for land acquisition has been submitted to District Land Acquisition Officer Sitamarhi vide this office letter No. 63 (Encl) Dated-27.01.2017
35	Nalanda	Construction of HL RCC bridge 4x10.00m in place of old bridge over Panchane river at 126 th km Biharshariff-Bakhtiyarpur road in Nalanda district.	CRF	Nalanda	<u>320.80</u> <u>5679 (S)</u> <u>25.06.2015</u>	R.C.C 40.00	50+50=100			.	.	.	.	<u>0.00</u> <u>7.09</u>	<b>1 year (subject to start the work)</b>	Again Retender the scheme after getting information of availability of Govt. land for construction of diversion from district vide letter No.1348/वि., dt.-18.12.2017. Letter of Acceptance for the work has been issued in the favour of Agency on dated 23.03.2018 after success in tender, and directed to deposit additional performance security money.

Sl.No	Division	Name Of Work	Head/ Sub Head	District	Administrative Approval	Type/ Length Of Bridge(M)	Length of Approach (in M)	Date of Commencement	Date Of Scheduled completion	Achievement for the month / till					Likely date of completion	Remarks
										Physical				Financial		
										Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative		
36	Nalanda	construction of HL RCC bridge 9x24.75M on Harohar river in Sadaibigha village at Barahiya block in Lakhisarai district. NARAYAN DAS CONSTRUCTION Mob. - 9431815725 / 9431815726	Plan	Lakhisarai	Rs.3068.39L+1821(s)dt-28/02/2014 Rs.1876.61	R.C.C 253.60M	368+112=480	08.11.2014	07.11.2016	100	99	94	40	1,583 1497.06	September' 2018 (Subject to L/A and design of approach road)	<p><u>UNDER CONSTRUCTION</u>:-A1 to P8 (Total 8) Deck Slab Completed. Reinforcement work of last 9th Deck completed. The Work of Deck Slab tried to execute on dated 30.03.2018 but 3 raiyats obstructed the work till registration and compansation. While they are not submitting required paper for registry. NIT Patna has been requested to design of approach road which is near by and parrelal to river. <u>L.A. ISSUE</u>:-Approach Road- 368+112 = 480m. &amp; 2.5 Deck Slab. 26 (Published 18 raiyat) lease registration completed (1.0398 acre). 2 (two) Raiyats Deed are being prepared for lease registration after getting land share on dated 28.03.2018. 1(one) Raiyat is unable to submit land papers and no any obstructions by him. 3(three) Raiyats demand compasation of more land while their more land is</p>

Sl.No	Division	Name Of Work	Head/ Sub Head	District	Administrative Approval	Type/ Length Of Bridge(M)	Length of Approach (in M)	Date of Commencement	Date Of Scheduled completion	Achievement for the month / till					Likely date of completion	Remarks
										Physical				Financial		
										Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative		
37	Nalanda	construction of HL RCC Bridge 12x24.75M on Harohar river near surjichak village at Pipriya Block IN Lakhisarai district . (RAM KRIPAL SINGH CONSTRUCTION Mob.- 9810813322)	Plan	Lakhisarai	Rs3623.75 L4-7193(S) 05-08-2015 (Rev)Rs.2841.54	R.C.C 304.32M	525+675=1200	01.02.2015	31.07.2017	100	99	60	00	1712.37	December' 2018 (Subject to L/A )	<p><b>UNDER CONSTRUCTION.</b> A1-P1, P1-P2, P2-P3, P4-P5, P5-P6, P6-P7 &amp; P7-P8 (7 Nos) Deck Slab completed. P3-P4, P8-P9, &amp; P11-A2 Deck slab in progress.</p> <p><b>L.A. ISSUE:-</b> Effective : Approach Road :- 525 +675 = 1200 M &amp; Bridge Portion. Only 3 (three) Raiyats (out of 33 Raiyat's consent) have submitted his documents and after verification deed is going to be prepared for registry. Rest Raiyats have not submitted their documents till date. All the matters put up before D.M. Lakhisarai and again sent proposal for regular land acquisition. MD, BRPNNL also written letter to DM in the light of SPE Nalanda's letter. Met with District Administration and got assurance to provide help if any, problem arise during construction.</p>
38	World Bank	Construction of H.L. R.C.C. Bridge with its approach road in 1st K.m. of Saraigarh-Lalganj-Ganpatganj road in the district of Supaul. (Royal Infraconstru Ltd., Godrej Waterside Building, Tower No.-1, 4th Floor, No.-401 Plot No.-5, DP Block, Salt Lake, Sector-V, Kolkata-700091)	WBP Phase-2	Supaul	749.15 609/ 25.07.2014	37.5	260	27.02.2016	26.02.2018	100	100	100	15	0.00	2018	

Sl.No	Division	Name Of Work	Head/ Sub Head	District	Administrative Approval	Type/ Length Of Bridge(M)	Length of Approach (in M)	Date of Commencement	Date Of Scheduled completion	Achievement for the month / till					Likely date of completion	Remarks
										Physical				Financial		
										Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative		
39	World Bank	Construction of H.L. R.C.C. Bridge with its approach road in 6th K.m. of Saraigarh-Lalganj-Ganpatganj road in the district of Supaul. <b>(Royal Infraconstru Ltd., Godrej Waterside Building, Tower No.-1, 4th Floor, No.-401 Plot No.-5, DP Block, Salt Lake, Sector-V, Kolkata-700091)</b>	WBP Phase-2	Supaul	642.76 609/ 25.07.2014	37.5	240	27.02.2016	26.02.2018	0 100	0 100	10 50	0 0	558.25476	12/	
40	World Bank	Construction of H.L, R.C.C Bridge with its approach road in 2nd K.M. of Karpoori Chowk - Patarghat Road in Palce of Old S.P. Bridge in the district of Madhepura. <b>{Raj Constrution, Meenapur, Salmari, Katihar-855113 (Bihar)}</b>	WBP Phase-2	Madhepura	1417.44 404/ 28.05.2014	99	320	07.12.2016	06.12.2018	10 80	15 40	0 0	0 0	83.28377 632.18402	12/2018	
41	World Bank	Construction of H.L, R.C.C Bridge with its approach road in 3rd K.M. of Panchgachhiya - Nauhatta Road in Palce of Old S.P. Bridge in the district of Saharsa. <b>(Lall Construction Co., AA-105, Shalimar Bagh, Delhi-110088)</b>	WBP Phase-2	Saharsa	1018.28 404/ 28.05.2014	66	300	21.12.2016	20.12.2018	10 80	10 10	0 0	0 0		18	

Sl.No	Division	Name Of Work	Head/ Sub Head	District	Administrative Approval	Type/ Length Of Bridge(M)	Length of Approach (in M)	Date of Commencement	Date Of Scheduled completion	Achievement for the month / till					Likely date of completion	Remarks
										Physical				Financial		
										Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative		
42	World Bank	Construction of H.L, R.C.C Bridge with its approach road in 7th K.m of Panchgachhiya-Nauhatta road in Palce of damaged Old R.C.C Bridge in the district of Saharsa. <b>(Lall Construction Co., AA-105, Shalimar Bagh, Delhi-110088)</b>	WBP Phase-2	Saharsa	764.67 609/ 25.07.2014	50	300	21.12.2016	20.12.2018	15 15	0 0	0 0	0 0	0.00 867.20598	12/20	
43	World Bank	Construction of H.L, R.C.C Bridge with its approach road in 7th K.m of Saraigarh-Lalganj-Ganpatganj road in the district of Supaul. <b>(Lall Construction Co., AA-105, Shalimar Bagh, Delhi-110088)</b>	WBP Phase-2	Supaul	796.00 770/ 25.09.2014	50	250	08.11.2016	07.11.2018	15 100	25 25	0 0	0 0	0.00 1472.08606	11/2018	
44	World Bank	Construction of H.L, R.C.C Bridge with its approach road in 7th K.m of Meha - Simar Ganpatganj Road in Palce of damaged Old S.P. Bridge in the district of Supaul. <b>(Lall Construction Co., AA-105, Shalimar Bagh, Delhi-110088)</b>	WBP Phase-2	Supaul	958.31 404/ 28.05.2014	99	270	08.11.2016	07.11.2018	0 100	0 100	20 30	0 0	0.00 1472.08606	11/2018	

Sl.No	Division	Name Of Work	Head/ Sub Head	District	Administrative Approval	Type/ Length Of Bridge(M)	Length of Approach (in M)	Date of Commencement	Date Of Scheduled completion	Achievement for the month / till					Likely date of completion	Remarks
										Physical				Financial		
										Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative		
45	World Bank	Construction of H.L, R.C.C Bridge with its approach road in 10th K.m in Khurhan-Parel-Ratwara-Kapasias road in the district of Madhepura (Extended part of RCD road 0 to 15 k.m.) <b>(Haque Construction Co., Sarai Syed Ali, Muzaffarpur-842001)</b>	WBP Phase-2	Madhepura	851.67 404/ 28.05.2014	100	320	07.12.2016	06.11.2018	0 100	0 90	0 20	0 0	0.00 539.99733	11/2018	
46	World Bank	Construction of H.L, R.C.C Bridge with its approach road in 5th K.m of Alamnagar-Budhma-Mali road in the district of Madhepura. <b>(Haque Construction Co., Sarai Syed Ali, Muzaffarpur-842001)</b>	WBP Phase-2	Madhepura	595.80 404/ 28.05.2014	42	320	07.12.2016	06.11.2018	0 100	0 85	0 10	0 0			
47	World Bank	Construction of H.L, R.C.C Bridge with its approach road in 5th K.m of Baluwahat koshi bandh via Aghori-Sakra-Paharpur-Baghwa road in Place of SP Bridge in the district of Saharsa. <b>{Shiv Kishore Construction Pvt. Ltd., At-Saidnagar, Opposite Petrol Pump, Laheriasarai, Darbhanga-846001 (Bihar)}</b>	WBP Phase-2	Saharsa	1257.84 404/ 28.05.2014	99	320	27.02.2016	26.02.2018	0 100	0 100	15 60	0 0	58.75707 744.15900	12/2018	

Sl.No	Division	Name Of Work	Head/ Sub Head	District	Administrative Approval	Type/ Length Of Bridge(M)	Length of Approach (in M)	Date of Commencement	Date Of Scheduled completion	Achievement for the month / till					Likely date of completion	Remarks
										Physical				Financial		
										Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative		
48	World Bank	Construction of H.L, R.C.C Bridge with its approach road in 11th K.m of Chandradei-Bangama-Matiyari-Mogra road in the district of Araria. {Nirman Engicons Pvt. Ltd., At + P.O.- Mohanpur, District-Begusarai (Bihar)-851131}	WBP Phase-2	Araria	857.61 404/ 28.05.2014	105	495	27.02.2016	26.08.2017	0 100	0 100	0 5	0 10	0.00 353.24772	06/2018	
49	World Bank	Construction of H.L, R.C.C Bridge with its approach road in Tharbitya-Bisanpur (near Parsa) road in the district of Supaul. (Lall Construction Co., AA-105, Shalimar Bagh, Delhi-110088)	WBP Phase-2	Supaul	663.36 404/ 28.05.2014	50	250	13.12.2016	12.12.2018	5 30	0 0	0 0	0 0	105.10250 873.94314	12/2018	
50	World Bank	Construction of H.L, R.C.C Bridge with its approach road in Tharbitya-Bisanpur (near Sindhiyan) road in the district of Supaul. (Lall Construction Co., AA-105, Shalimar Bagh, Delhi-110088)	WBP Phase-2	Supaul	706.17 404/ 28.05.2014	50	200	13.12.2016	12.12.2018	0 100	0 100	10 15	0 0	105.10250 873.94314	12/2018	

Sl.No	Division	Name Of Work	Head/ Sub Head	District	Administrative Approval	Type/ Length Of Bridge(M)	Length of Approach (in M)	Date of Commencement	Date Of Scheduled completion	Achievement for the month / till					Likely date of completion	Remarks
										Physical				Financial		
										Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative		
51	World Bank	Construction of H.L, R.C.C Bridge with its approach road in 13th Km (1st Cutting) in Khapur Culvert of Khurhan-Parel-Ratwara-Kapasias road in the district of Madhepura. (Extended part of RCD road 0 to 15 k.m.) <b>(Lall Construction Co., AA-105, Shalimar Bagh, Delhi-110088)</b>	WBP Phase-2	Madhepura	1732.66 404/ 28.05.2014	198	380	08.11.2016	07.11.2018	100	90	15 35	0	90.66097 1933.08994	11/2018	
52	World Bank	Construction of H.L, R.C.C Bridge in 3rd K.M. of Baluwahat koshi bandh via Aghori-Sakra-Paharpur-Baghwa road in Place of SP Bridge in the district of Saharsa.	WBP Phase-2	Saharsa	1031.43 404/ 28.05.2014	112	.			0	0	0	0	0.00 0.00	0	
53	World Bank	Construction of H.L, R.C.C Bridge with its approach road in 16th K.M. of Kadava-Sonouli Road in Purnia District. <b>(Tirupati Balaji Earth Work Pvt. Ltd., A/230, P.C. Colony, Kankarbagh, Patna-800020)</b>	WBP Phase-2	Purnia	750.46 404/ 28.05.2014	84	416	27.02.2016	26.02.2018	100	100	5 100	0 20	0.00 800.00685	12/2018	
54	World Bank	Construction of H.L, R.C.C Bridge with its approach road in 18th K.M. of Kadava - Sonouli Road in Purnia District. <b>(Tirupati Balaji Earth Work Pvt. Ltd., A/230, P.C. Colony, Kankarbagh, Patna-800020)</b>	WBP Phase-2	Purnia	655.92 404/ 28.05.2014	75	250	27.02.2016	26.02.2018	100	100	5 100	0 20			

Sl.No	Division	Name Of Work	Head/ Sub Head	District	Administrative Approval	Type/ Length Of Bridge(M)	Length of Approach (in M)	Date of Commencement	Date Of Scheduled completion	Achievement for the month / till					Likely date of completion	Remarks
										Physical				Financial		
										Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative		
55	World Bank	Construction of H.L, R.C.C Bridge with its approach road in 5th K.M. of Jokihat - Dalmaipur road in the district of Araria. <b>(Tirupati Balaji Earth Work Pvt. Ltd., A/230, P.C. Colony, Kankarbagh, Patna-800020)</b>	WBP Phase-2	Araria	689.89 404/ 28.05.2014	63	380	27.02.2016	26.05.2017	0 100	0 100	0 100	5 25	0.00 325.32598	12/2018	
56	World Bank	Construction of H.L, R.C.C Bridge with its approach road in 1st K.M. of Parsarma-chinkni road in the district of Supaul. <b>(Lall Construction Co., AA-105, Shalimar Bagh, Delhi-110088)</b>	WBP Phase-2	Supaul	531.88 404/ 28.05.2014	33	200	12.08.2017	11.08.2019	5 5	0 0	0 0	0 0			
57	World Bank	Construction of H.L, R.C.C Bridge in 4th K.M. of Perserma-Chikni road in Palce of damaged Old S.P. Bridge (on Khardaha Dhar) in the district of Supaul. <b>(Lall Construction Co., AA-105, Shalimar Bagh, Delhi-110088)</b>	WBP Phase-2	Supaul	550.66 404/ 28.05.2014	50	200	12.08.2017	11.08.2019	0 30	0 0	0 0	0 0	200.58872 625.58000	08/2019	

Sl.No	Division	Name Of Work	Head/ Sub Head	District	Administrative Approval	Type/ Length Of Bridge(M)	Length of Approach (in M)	Date of Commencement	Date Of Scheduled completion	Achievement for the month / till					Likely date of completion	Remarks
										Physical				Financial		
										Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative		
58	World Bank	Construction of H.L, R.C.C Bridge with its approach road in 4th K.M. of Parsara-Chikni road (Bardwari Station-Simra road) in Place of damaged Old R.C.C. Bridge in the district of Supaul. <b>(Lall Construction Co., AA-105, Shalimar Bagh, Delhi-110088)</b>	WBP Phase-2	Supaul	792.74 609/ 25.07.2014	56	250	12.08.2017	11.08.2019	535	000	000	000			
59	World Bank	Construction of H.L, R.C.C Bridge with its approach road in 13 <sup>th</sup> Km (2nd Cutting) Khurhan-Parel-Ratwara-Kapasias road in between Rudho-Mandal Tola and Pandit Tola in the district of Madhepura. (Extended part of RCD road 0 to 15 k.m.) <b>{Brij Construction Pvt. Ltd., House No.-26, Nageshwar Colony, Kavi Raman Path, Boring Road, Patna-800001 (Bihar)}</b>	WBP Phase-2	Madhepura	1084.08 404/ 28.05.2014	84	300	13.12.2016	12.12.2018	0100	1090	1015	000	54.80854 713.03935	12/2018	

Sl.No	Division	Name Of Work	Head/ Sub Head	District	Administrative Approval	Type/ Length Of Bridge(M)	Length of Approach (in M)	Date of Commencement	Date Of Scheduled completion	Achievement for the month / till					Likely date of completion	Remarks
										Physical				Financial		
										Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative		
60	World Bank	Construction of H.L, R.C.C Bridge in 11th K.M. of Baluwahat koshi bandh via Aghori-Sakra-Paharpur-Baghwa road in Place of SP Bridge in the district of Saharsa. <b>(Devraha Construction Pvt. Ltd., Goutam Nagar, Ward No.-12, Saharsa-852201)</b>	WBP Phase-2	Saharsa	1632.71 404/ 28.05.2014	99	1700	29.09.2016	29.09.2018	0 100	0 100	5 10	30 50	0.00 682.28650	09/2018	
61	World Bank	Construction of H.L, R.C.C Bridge with its approach road in 4 <sup>th</sup> K.M. of Falka-Sripur-Bhawanipur-Karman Chowk road in the District of Purnea. <b>{Basant Vanijya Limited, Lakhibagh, Manpur, Gaya-825003 (Bihar)}</b>	WBP Phase-2	Purnia	685.33 404/ 28.05.2014	50	475	27.02.2016	26.02.2018	0 100	0 100	5 5	0 0	0.00 445.46041	09/2018	
62	World Bank	Construction of H.L, R.C.C Bridge with its approach road in 25 <sup>th</sup> K.M. of Falka-Sripur-Bhawanipur-Karman Chowk road (at Balia Ghat) in the District of Purnea. <b>{Basant Vanijya Limited, Lakhibagh, Manpur, Gaya-825003 (Bihar)}</b>	WBP Phase-2	Purnia	608.45 404/ 28.05.2014	50	475	27.02.2016	26.02.2018	15 100	10 10	0 0	0 0			

Sl.No	Division	Name Of Work	Head/ Sub Head	District	Administrative Approval	Type/ Length Of Bridge(M)	Length of Approach (in M)	Date of Commencement	Date Of Scheduled completion	Achievement for the month / till					Likely date of completion	Remarks
										Physical				Financial		
										Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative		
63	World Bank	Construction of H.L, R.C.C Bridge in 3 <sup>rd</sup> Km of Nasir Chowk Belwa Mazgama-Mongara road in the district of Araria. <b>(Braj Kishore Roy, Village-Kamrgama, Post-Tira Jatmalpur, P.S-Kalyanpur, District-Samastipur-847301)</b>	WBP Phase-2	Araria	612.64 404/ 28.05.2014	63	380	02.03.2016	01.06.2017	0 0	0 0	0 0	0 0	0.00 0.00		
64	World Bank	Construction of H.L, R.C.C Bridge with its approach road in 3 <sup>rd</sup> K.M. of Supaul Station to Bariya Manch in the district of Supaul. <b>(Tirupati Balaji Earth Work Pvt. Ltd., A/230, P.C. Colony, Kankarbagh, Patna-800020)</b>	WBP Phase-2	Supaul	943.47 404/ 28.05.2014	50	350	27.02.2016	26.02.2018	0 100	0 100	0 70	0 5	0.00 651.04999	Jun-18	
65	World Bank	Construction of H.L, R.C.C Bridge with its approach road in 3 <sup>rd</sup> K.M. Sesouni-East Koshi Embankment (near Khakhi) in the district of Supaul. <b>(Tirupati Balaji Earth Work Pvt. Ltd., A/230, P.C. Colony, Kankarbagh, Patna-800020)</b>	WBP Phase-2	Supaul	387.29 404/ 28.05.2014	33	160	27.02.2016	26.02.2018	0 60	0 0	0 0	0 0	0.00 651.04999	Jun-18	

Sl.No	Division	Name Of Work	Head/ Sub Head	Distirct	Administrative Approval	Type/ Length Of Bridge(M)	Length of Approach (in M)	Date of Commencement	Date Of Scheduled completion	Achievement for the month / till					Likely date of completion	Remarks
										Physical				Financial		
										Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative		
66	World Bank	Construction of H.L, R.C.C Bridge with its approach road in Chandradei-Kamaldha-Paratha road along Laliahi Dhar in 2 <sup>nd</sup> Km in the district of Araria. <b>(Tirupati Balaji Earth Work Pvt. Ltd., A/230, P.C. Colony, Kankarbagh, Patna-800020)</b>	WBP Phase-2	Araria	509.95 404/ 28.05.2014	21	350	27.02.2016	26.05.2017	100	100	100	70	0.00 78.93873	12/2018	
67	World Bank	Construction of H.L, R.C.C Bridge with its approach road in 15 <sup>th</sup> Km in Khurhan-Parel-Ratwara-Kapasias road on Laliya Dhar in the district of Madhepura. (Extended part of RCD road 0 to 15 k.m.) <b>{M/s Sri Ram Enterprises, 2nd Floor, Sri ram Tower, M.P.D.Road, Naya Bazar, Bhagalpur-812002 (Bihar)}</b>	WBP Phase-2	Madhepura	1274.29 404/ 28.05.2014	132	320	13.09.2017	12.09.2019	100 85	100 0	100 0	100 0	0.00 724.08435	09/2019	
68	World Bank	Construction of H.L, R.C.C Bridge with its approach road in 15th K.M. of Ranginiya-Sonbarsa Road in Palce of Old S.P. Bridge in the district of Saharsa. <b>(Lall Construction Co., AA-105, Shalimar Bagh, Delhi-110088)</b>	WBP Phase-2	Saharsa	1549.36 404/ 28.05.2014	132	300	29.06.2017	28.06.2019	100 15	100 0	100 0	100 0	0.00 173.41800	06/2019	

Sl.No	Division	Name Of Work	Head/ Sub Head	District	Administrative Approval	Type/ Length Of Bridge(M)	Length of Approach (in M)	Date of Commencement	Date Of Scheduled completion	Achievement for the month / till					Likely date of completion	Remarks
										Physical				Financial		
										Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative		
69	World Bank	Construction of H.L, R.C.C Bridge with its approach road in 5th K.M. of Chhatapur-Girdharpu-Chunni road in the district of Supaul. <b>(Lall Construction Co., AA-105, Shalimar Bagh, Delhi-110088)</b>	WBP Phase-2	Supaul	1988.26 404/ 28.05.2014	165	300	14.02.2017	13.02.2019	15 85	0 0	0 0	0 0	135.00626 1430.94543	02/2019	
70	World Bank	Construction of H.L, R.C.C Bridge with its approach road in 2 <sup>nd</sup> K.M. of Mehadipur-Fatehpur on river surser (Near wooden Bridge) road in the district of Supaul. <b>(Tirupati Balaji Earth Work Pvt. Ltd., A/230, P.C. Colony, Kankarbagh, Patna-800020)</b>	WBP Phase-2	Supaul	1645.25 404/ 28.05.2014	175	300	27.02.2016	26.02.2018	0 100	0 100	5 95	20 60	0.00 1068.62033	12/2018	
71	World Bank	Construction of H.L, R.C.C Bridge with its approach road in 11th K.M. of Sonbarsa-Gwalpara Road in Palce of Old S.P. Bridge in the District of Saharsa. <b>(M/s Jai Mata Di Construction, Shri Krishnapuri (South), Begusarai (Bihar)-851101)</b>	WBP Phase-2	Saharsa	768.95 404/ 28.05.2014	66	320	06.12.2016	05.12.2018	10 100	25 30	0 0	0 0			

Sl.No	Division	Name Of Work	Head/ Sub Head	District	Administrative Approval	Type/ Length Of Bridge(M)	Length of Approach (in M)	Date of Commencement	Date Of Scheduled completion	Achievement for the month / till					Likely date of completion	Remarks
										Physical				Financial		
										Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative		
72	World Bank	Construction of H.L, R.C.C Bridge with its approach road in 17 <sup>th</sup> K.M. of Sonebarsa-Gwalpara road (1st Cutting) in the district of Saharsa. <b>(M/s Jai Mata Di Construction, Shri Krishnapuri (South), Begusarai (Bihar)-851101)</b>	WBP Phase-2	Saharsa	1565.57 609/ 25.07.2014	112	1550	06.12.2016	05.12.2018	0 100	10 100	60 60	10 40	0.00 1995.80818	12/2018	
73	World Bank	Construction of H.L, R.C.C Bridge with its approach road in 17 <sup>th</sup> K.M. of Sonebarsa-Gwalpara road (2nd Cutting) in the district of Saharsa. <b>(M/s Jai Mata Di Construction, Shri Krishnapuri (South), Begusarai (Bihar)-851101)</b>	WBP Phase-2	Saharsa	1001.77 609/ 25.07.2014	56	300	06.12.2016	05.12.2018	0 100	10 100	40 60	10 40			
74	World Bank	Construction of H.L, R.C.C Bridge with its approach road in 6 <sup>th</sup> K.M. of Balua - Baysi Road in Palce of Murli Branch Cannal in the district of Supaul. <b>(Haque Construction Co., Sarai Syed Ali, Muzaffarpur-842001)</b>	WBP Phase-2	Supaul	503.35 609/ 25.07.2014	66	400	27.02.2016	26.05.2017	0 100	0 100	0 100	20 80	73.53929 452.35160	08/2018	

Sl.No	Division	Name Of Work	Head/ Sub Head	District	Administrative Approval	Type/ Length Of Bridge(M)	Length of Approach (in M)	Date of Commencement	Date Of Scheduled completion	Achievement for the month / till					Likely date of completion	Remarks
										Physical				Financial		
										Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative		
75	World Bank	Construction of H.L, R.C.C Bridge with its approach road in 9th K.M. of Shaur-Patarghat Road in Palce of Shitalpatti Old S.P. Bridge in the district of Saharsa.	WBP Phase-2	Saharsa	1265.51 404/ 28.05.2014	99	.			0   0	0   0	0   0	0   0	0.00 0.00		
76	World Bank	Construction of H.L, R.C.C Bridge with its approach road in 8th K.M. of Simri-Bakhtiyarpur-Salkhua road in Place of damaged Old S.P. Bridge in the district of Saharsa. <b>(M/s Trimurti Engicons and Traders Pvt. Ltd., C/o Srikant Choudhary, Tatma Toli, Rajaban, Near Chath Pokhar, Purnea-854301)</b>	WBP Phase-2	Saharsa	1015.00 609/ 25.07.2014	37.5	1000	15.04.2017	14.10.2018	10 100	40 40	0 0	5 5	59.39417 263.20137	10/2018	
77	World Bank	Construction of H.L, R.C.C Bridge with its approach road in 14th K.M. of Chaudhara-Amha-Lokha-Saharsa road in Place of damaged Old R.C.C Bridge in the district of Saharsa. <b>(Sincon Infrastructure Pvt. Ltd., S.K Puri, LG-1 &amp; 2, Majestic Plaza, West Boring Canal Road, Patna-800001)</b>	WBP Phase-2	Saharsa	870.00 609/ 25.07.2014	56	350	27.02.2016	26.08.2017	5 75	0 0	0 0	0 0	0.00 252.07801	12/2018	

Sl.No	Division	Name Of Work	Head/ Sub Head	Distirct	Administrative Approval	Type/ Length Of Bridge(M)	Length of Approach (in M)	Date of Commencement	Date Of Scheduled completion	Achievement for the month / till					Likely date of completion	Remarks
										Physical				Financial		
										Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative		
78	World Bank	Construction of H.L. R.C.C. Bridge with its approach road in 3rd K.m of Belgachhi-Chandpur to Rouniya-Kanharia road in the district of Purnia. { <b>Basant Vanijya Limited, Lakhibagh, Manpur, Gaya-825003 (Bihar)</b> }	WBP Phase-2	Purnia	443.22 404/ 28.05.2014	21	335	27.02.2016	26.05.2017	0 100	0 100	0 100	0 50	0.00 185.32945	12/2018	
79	World Bank	Construction R.C.C. Bridge with its approach road in Dubhari-Chakla Ghat to Kosi Embankment road (Near Spur) on 57.20 R.D. of Kosi Embankment in the district of Supaul. { <b>Vishwanath Sharma, Vill. + P.O.- Rahua, P.S.-Rosera, District- Samastipur-848210 (Bihar)</b> }	WBP Phase-2	Supaul	1530.91 404/ 28.05.2014	175	350	17.10.2016	16.10.2018	0 100	25 100	10 40	0 0	0.00 933.27375	10/2018	
80	World Bank	Construction of H.L., R.C.C. Bridge with its approach road over Tilyuga river in Parrari-Kadmaha road in Marona Block in the District of Supaul. { <b>Shiv Kishore Construction, At-Saidnagar, Opposite Petrol Pump, Laheriasarai, Darbhanga-846001 (Bihar)</b> }	WBP Phase-2	Supaul	1151.28 770/ 25.09.2014	100	300	27.02.2016	26.02.2018	0 100	0 100	80 80	0 0			

Sl.No	Division	Name Of Work	Head/ Sub Head	District	Administrative Approval	Type/ Length Of Bridge(M)	Length of Approach (in M)	Date of Commencement	Date Of Scheduled completion	Achievement for the month / till					Likely date of completion	Remarks
										Physical				Financial		
										Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative		
81	World Bank	Construction of H.L., R.C.C. Bridge with its approach road over Tilyuga river Hariyahia-Haripur village road near Islampur village in the District of Supaul. <b>{Shiv Kishore Construction, At-Saidnagar, Opposite Petrol Pump, Laheriasarai, Darbhanga-846001 (Bihar)}</b>	WBP Phase-2	Supaul	1150.91 770/ 25.09.2014	100	300	27.02.2016	26.02.2018	100	100	80	0	0.00 1586.89995	12/2018	
82	World Bank	Construction of H.L., R.C.C. Bridge with its approach road over Marne river near primary school Gordh Ratho to Koni village road in Marona South Panchyat in the District of Supaul. <b>(M/s Ghanshyam Lall, Simrahi Bazaar, Post:-Raghopur, Dist-Supaul-852111)</b>	WBP Phase-2	Supaul	756.11 770/ 25.09.2014	50	300	27.02.2016	26.02.2018	100	100	100	80	0.00 945.56050	06/2018	
83	World Bank	Construction of H.L., R.C.C. Bridge with its approach over Marne river near Sikhariya-Khushyali village road in the in the District of Supaul. <b>(M/s Ghanshyam Lall, Simrahi Bazaar, Post:-Raghopur, Dist-Supaul-852111)</b>	WBP Phase-2	Supaul	934.24 770/ 25.09.2014	75	350	27.02.2016	26.02.2018	100	100	100	80			

Sl.No	Division	Name Of Work	Head/ Sub Head	Distirct	Administrative Approval	Type/ Length Of Bridge(M)	Length of Approach (in M)	Date of Commencement	Date Of Scheduled completion	Achievement for the month / till					Likely date of completion	Remarks
										Physical				Financial		
										Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative		
84	World Bank	Construction of H.L., R.C.C. Bridge with its approach road over Khardaha river near Bela village in Veena-Jharkha road in the district of Supaul. <b>(Balram Singh, S/o Late Surendra Nath Singh, At+Post-Patory (Panchgachiya), District-Saharsa-852124)</b>	WBP Phase-2	Supaul	859.43 770/ 25.09.2014	75	300	27.02.2016	26.02.2018	0 100	0 100	20 35	0 0	0.00 667.68238	07/2019	
85	World Bank	Construction of H.L. R.C.C. Bridge in place of Screw Pile Bridge with its approach road in Veena-Bela-Jhura-Amha road over Tilave river in the district of Supaul. <b>(Balram Singh, S/o Late Surendra Nath Singh, At+Post-Patory (Panchgachiya), District-Saharsa-852124)</b>	WBP Phase-2	Supaul	729.51 770/ 25.09.2014	50	300	27.02.2016	26.02.2018	0 85	50 50	0 0	0 0			

Sl.No	Division	Name Of Work	Head/ Sub Head	District	Administrative Approval	Type/ Length Of Bridge(M)	Length of Approach (in M)	Date of Commencement	Date Of Scheduled completion	Achievement for the month / till					Likely date of completion	Remarks
										Physical				Financial		
										Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative		
86	World Bank	Construction of H.L., R.C.C. Bridge with its approach road over Tilyuga river besides screw pile bridge in Kewtapatti-Nirmali Bazar road in Nirmali Block in the district of Supaul. <b>(Devraha Construction Pvt. Ltd., Goutam Nagar, Ward No.-12, Saharsa-852201)</b>	WBP Phase-2	Supaul	1172.78 770/ 25.09.2014	100	350	15.02.2017	14.02.2019	25	0	0	0	0	02/2019	
87	World Bank	Construction of H.L., R.C.C. Bridge with its approach road over Tilyuga river in Theho village-Sonapur road in Dagmara Panchyat of Nirmali block in the District of Supaul. <b>(Devraha Construction Pvt. Ltd., Goutam Nagar, Ward No.-12, Saharsa-852201)</b>	WBP Phase-2	Supaul	867.77 770/ 25.09.2014	75	350	15.02.2017	14.02.2019	55	0	0	0	0	02/2019	
88	World Bank	Construction of H.L., R.C.C. Bridge with its approach road in Basba Gaon in Basbitti Panchyat near 62.6 R.D of Kosi Embankment in the District of Supaul. <b>(Devraha Construction Pvt. Ltd., Goutam Nagar, Ward No.-12, Saharsa-852201)</b>	WBP Phase-2	Supaul	705.90 770/ 25.09.2014	50	500	27.02.2016	26.05.2017	100	0	5	0	0	12/2018	

Sl.No	Division	Name Of Work	Head/ Sub Head	District	Administrative Approval	Type/ Length Of Bridge(M)	Length of Approach (in M)	Date of Commencement	Date Of Scheduled completion	Achievement for the month / till					Likely date of completion	Remarks
										Physical				Financial		
										Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative		
89	World Bank	Construction of H.L., R.C.C. Bridge with its approach road over Tilyuga river at Barmotra Ghat in the Manga Sihaul road to Barmotra under Marona block in the District of Supaul. <b>{Mukesh Kumar Singh, At-Ekderwa Masuria, P.O.-Maker, Saran-841215 (Bihar)}</b>	WBP Phase-2	Supaul	1317.24 935/ 23.12.2014	125	350	29.09.2016	29.09.2018	100	100	100	90	<u>9.97884</u> 999.28951	09/2018	
90	World Bank	Construction of H.L, R.C.C Bridge with its approach road in along Kakurwa Dhar in 24 <sup>th</sup> Km of Chandradei-Bangama-paktola-Matiary-Mongra road in the district of Araria. <b>{Nirman Engicons Pvt. Ltd., At + P.O.- Mohanpur, District-Begusarai (Bihar)-851131}</b>	WBP Phase-2	Araria	757.76 404/ 28.05.2014	75	100	27.02.2016	26.08.2017	60	0	0	0	<u>28.65448</u> 301.77851	06/2019	

Sl.No	Division	Name Of Work	Head/ Sub Head	District	Administrative Approval	Type/ Length Of Bridge(M)	Length of Approach (in M)	Date of Commencement	Date Of Scheduled completion	Achievement for the month / till					Likely date of completion	Remarks
										Physical				Financial		
										Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative		
91	World Bank	Construction of H.L, R.C.C Bridge with its approach road in Khurhan-Parel-Ratwara-Kapasia road Ratwara-Bazar to South Iron Screw Pile Bridge(3x37.5M) from East in Madhepura District. <b>(Lall Construction Co., AA-105, Shalimar Bagh, Delhi-110088)</b>	WBP Phase-2	Madhepura	1433.00 436/2015 09.07.2015	112.5	350	27.02.2016	26.02.2018	0 100	0 90	10 90	50 50	132.21209 1451.11024	12/2018	
92	GAYA	Construction of H.L.R.C.C. 17x21.75m Bridge including approach road and protection work over river Muhane between Silaunjua-Bataspur village in BodhGaya Block of Gaya District under NABARD Scheme. (Ajay Engicon Pvt. Ltd., Aurangabad (Bihar).	Nabard RWD	GAYA	<u>1127.86</u> 1128 Dt. 05-03-2012 of R.W.D. <b>983.95</b>	RCC 380.00	A <sub>1</sub> Side-60 M A <sub>2</sub> Side-100 M	15.03.13	14.09.14	0 100	0 100	0 100	0 80	<u>20.19</u> <b>960.20</b>	July, 2018	Bridge work completed & Approach Road work in progress. S.I.A. Completed. Process under Section-11 in progress.
93	GAYA	Construction of H.L.R.C.C. 22x21.75m Bridge including approach road and protection work over Falgu river in Sripur-Keni Road in Gaya District under NABARD Scheme. (M/s Rakesh Construction Pvt Ltd.,9431303918)	Nabard RWD	GAYA	<u>2835.09</u> 2493 dt. 31-10-2014 of R.W.D. <b>2292.48</b>	RCC 492.00	A <sub>1</sub> Side-280 M A <sub>2</sub> Side-280 M	06.01.2015	05.01.2017	0 100	0 100	0 100	10 50	<u>58.48</u> <b>2372.93</b>	June, 2018	Bridge work completed & Approach Road work in progress. Work started late because of court case.Work was hampered due to attack on labours by anti social element.

Sl.No	Division	Name Of Work	Head/ Sub Head	District	Administrative Approval	Type/ Length Of Bridge(M)	Length of Approach (in M)	Date of Commencement	Date Of Scheduled completion	Achievement for the month / till					Likely date of completion	Remarks
										Physical				Financial		
										Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative		
94	GAYA	Construction of H.L.R.C.C. Box Cell 4x16.00m Bridge including approach road and protection work in Dumariya to Belaghati (Jharkhand Border) via Kacher at 7th K.M. in Gaya District under PLAN Scheme. (Haque Construction Co., 9431223551)	Plan	GAYA	<u>532.22</u> 11464 (S) 28.11.2014 <b>470.41</b>	RCC 66.00	A <sub>1</sub> Side-40 M A <sub>2</sub> Side-65 M	27-05-2015	26-08-2016	0 100	0 100	0 100	10 80	<u>86.17</u> <b>329.41</b>	June, 2018	Bridge work Completed. Approach Road Work in Progress. Work started very late because of naxal problem.
95	GAYA	Construction of H.L.R.C.C. 4x16.00m Bridge including approach road and protection work in 2 <sup>ND</sup> K.M. of Domuhan-Cherki Road (K.M. 0 to K.M. 0.93) in Gaya District under PLAN Scheme. (R.A.S. Enterprises, 9199245601)	Plan	GAYA	<u>363.92</u> 10885 (S) 14.11.2014 of R.C.D.	RCC 64.84	A <sub>1</sub> Side-100 M A <sub>2</sub> Side-100 M	18-02-2016	17-08-2017	0 100	5 95	35 50	0 0	<u>71.93</u> <b>202.93</b>	November, 2018	Work Started. Rock found. Confirmatory boring done. Redesign approved and work in progress.
96	GAYA	Construction of H.L.R.C.C. 3x14.00m Bridge including approach road and protection work in Dhangai Bazar to B.B. Pesra-Sobh to G.T. Road (K.M. 0 to K.M. 14.10) in Chainage 3560 M in Gaya District under PLAN Scheme. (M/s. Laxman Kumar)	Plan	GAYA	<u>664.91</u> 11539 (S) 01.12.2014 of R.C.D.	RCC 111.60	A <sub>1</sub> Side-100 M A <sub>2</sub> Side-100 M	12-01-2018	11-07-2019	0 100	30 100	0 20	0 0	<u>0.00</u> <b>5.80</b>	July, 2019	Work in Progress.

Sl.No	Division	Name Of Work	Head/ Sub Head	District	Administrative Approval	Type/ Length Of Bridge(M)	Length of Approach (in M)	Date of Commencement	Date Of Scheduled completion	Achievement for the month / till					Likely date of completion	Remarks
										Physical				Financial		
										Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative		
97	GAYA	Construction of H.L.R.C.C. 3x14.00m Bridge including approach road and protection work in Dhangai Bazar to B.B. Pesra-Sobh to G.T. Road (K.M. 0 to K.M. 14.10) in Chainage 4545 M in Gaya District under PLAN Scheme. (Shree Tirupati Balaji Enterprises, 9470664329)	Plan	GAYA	<u>450.62</u> 11539 (S) 01.12.2014 of R.C.D.	RCC 43.84	A <sub>1</sub> Side-100 M A <sub>2</sub> Side-100 M	18-02-2016	17-05-2017	5 20	0 0	0 0	0 0	<u>0.00</u> <u>1.51</u>	December, 2018	Work in Progress.
98	GAYA	Construction of H.L.R.C.C. 3x14.00m Bridge including approach road and protection work in Dhangai Bazar to B.B. Pesra-Sobh to G.T. Road (K.M. 0 to K.M. 14.10) in Chainage 13970 M in Gaya District under PLAN Scheme. (M/s. JAY SHANKAR RAY, Muzaffarpur)	Plan	GAYA	<u>429.73</u> 11539 (S) 01.12.2014 of R.C.D.	RCC 55.84	A <sub>1</sub> Side-88 M A <sub>2</sub> Side-106 M	26-12-2016	25-03-2018	0 50	5 20	0 0	0 0	<u>0.00</u> <u>1.13</u>	December, 2018	Work in Progress.
99	GAYA	Construction of H.L.R.C.C. 3x21.00m Bridge including approach road and protection work in Bhalua to Paharpur Road (K.M. 0 to K.M. 26.325) in Chainage 600 M in Gaya District under PLAN Scheme. (Ramiya Construction Pvt. Ltd., Gaya)	Plan	GAYA	<u>556.28</u> 11466 (S) 28.11.2014 of R.C.D.	RCC 64.84	A <sub>1</sub> Side-100 M A <sub>2</sub> Side-100 M	18-02-2016	17-08-2017	0 0	0 0	0 0	0 0	<u>0.00</u> <u>0.80</u>	December, 2018	N.O.C. received from Forest Deptt. Work in Progress.

Sl.No	Division	Name Of Work	Head/ Sub Head	District	Administrative Approval	Type/ Length Of Bridge(M)	Length of Approach (in M)	Date of Commencement	Date Of Scheduled completion	Achievement for the month / till					Likely date of completion	Remarks
										Physical				Financial		
										Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative		
100	GAYA	Construction of H.L.R.C.C. 20x21.75m Bridge including approach road and protection work over Morhar River at Chitabhurd village in Amas Block in Gaya District under PLAN Scheme. (R.A.S. Enterprises, 9199245601)	Plan	GAYA	<u>1994.33</u> 8317 (S) 01.09.2015 <b>1384.48</b>	RCC 432	A <sub>1</sub> Side-100 M A <sub>2</sub> Side-100 M	22-04-2016	21-04-2018	<u>10</u> 100	<u>5</u> 90	<u>10</u> 55	<u>0</u> 0	<u>185.88</u> 1264.12	December, 2018	Bridge work in progress. Work was hampered due to naxal attack.
101	GAYA	Construction of H.L.R.C.C. 9x21.00m Bridge including approach road and protection work over Morhar River Between Chitabkala and Gendabag village in Sherghati Block in Gaya District.	Plan	GAYA	<u>1610.87</u> 353 (S) 01.02.2018	RCC 194.40	A <sub>1</sub> Side-150 M A <sub>2</sub> Side-150 M	-----	-----	-----	-----	-----	<u>0.00</u> 0.50	February, 2020	Work in Progress.	
102	GAYA	Construction of H.L.R.C.C. 5x18.75m Bridge including approach road and protection work over Punpun River between Bhagwatipur - Kusre village in Arwal District under NABARD Scheme. (R.A.S. Enterprises, 9199245601)	Nabard (RCD)	ARWAL	<u>569.290</u> 7135 (S) Dt. 05-09-2013 <b>492.67</b>	RCC 97.00	A <sub>1</sub> Side-150 M A <sub>2</sub> Side-150 M	10.12.13	10.06.15	<u>0</u> 100	<u>0</u> 100	<u>0</u> 100	<u>0</u> 25	<u>0.00</u> 399.86	.	Bridge work completed. Separate estimate for L.A. and approach construction work submitted for Rs. 820.00 lacs.

Sl.No	Division	Name Of Work	Head/ Sub Head	District	Administrative Approval	Type/ Length Of Bridge(M)	Length of Approach (in M)	Date of Commencement	Date Of Scheduled completion	Achievement for the month / till					Likely date of completion	Remarks
										Physical				Financial		
										Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative		
103	GAYA	Construction of H.L.R.C.C. Bridge including approach road and protection work in 16 <sup>th</sup> K.M. of Varun-Daudnagar Road in Aurangabad District under PLAN Scheme. (R.A.S. Enterprises, 9199245601)	Plan	AURANGABAD	<u>650.00/3</u> 4373 (S) dt. 26.03.2010	RCC 57.00	A <sub>1</sub> Side-100 M A <sub>2</sub> Side-200 M	07/2011	03/2012	0 100	0 100	0 100	15 90	<u>0.00</u> 182.53	June, 2018	Bridge work completed. Compensation amount deposited in court. Approach road work in progress.
104	GAYA	Construction of Retaining wall & additional lane approach road for newly Constructed H.L. R.C.C. Bridge over Falgu River at Barari village in Mashauri-Okri-Telhara-Ekangarsarai road in Jehanabad District Under NON PLAN (2 x 120.00 M).	Non Plan	JEHANABAD	<u>249.84</u> 217(S) dt. 04-01-2012 of R.C.D., Patna.	RCC 120.00	-----	-----	-----	0 0	0 0	0 0	0 0	<u>0.00</u> 26.85	July, 2018	Bridge & approach road completed. Award declared in old LA Act. Payment to raiyat in process.
105	GAYA	Construction of H.L. R.C.C. Bridger Over Kauw river in samta Bigha - Dhasadih at Sambhal bigha-Semaradih in Sasaram Block in the District of Rohtas under MMSNY. (Brajesh Kumar Singh)	MMSNY	Rohtas	<u>214.50</u> 1949 (S) dt. 04-03-2014 of R.C.D., Patna.	RCC 22.40	A <sub>1</sub> Side-75 M A <sub>2</sub> Side-75 M	11-05-2015	10-05-2016	0 100	0 100	0 0	0 0	<u>0.00</u> 94.16	June, 2018	Work in Progress. Contractor debarred for delay. Notice for rescind issued
106	GAYA	Construction of H.L. R.C.C. Bridge over Falgu Dharmawati river in 2 <sup>nd</sup> K.M. of Mahuli to Lahuara road in Rohtas District Under MMSNY	MMSNY	Rohtas	<u>197.33</u> 14983(S) dt. 28-12-2007 of R.C.D., Patna.	-----	A <sub>1</sub> Side-00 M A <sub>2</sub> Side-250 M	-----	-----	0 100	0 100	0 100	0 50	-----	-	One side approach connected. Another side R.W.D. road is about 250 M away. Revised estimate including LA cost is submitted for Rs.-195.00 lacs.

Sl.No	Division	Name Of Work	Head/ Sub Head	District	Administrative Approval	Type/ Length Of Bridge(M)	Length of Approach (in M)	Date of Commencement	Date Of Scheduled completion	Achievement for the month / till					Likely date of completion	Remarks
										Physical				Financial		
										Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative		
107	Special works division chakia	Construction of HLRCC bridge with approach road at kataha ghat in sikrahna river under mehshi block in the district of East champaran(12 x 24.750 M), M/S Jay shankar rai,9934867236	NABARD	East Champaran	8079 (s) 17/10/2013 3539.55	RCC/297.00	250+520M	03/2014	03/16	0 100	0 99	0 79	0 5	0.00 1776.34	06/2018	Project in L/A
108	Special works division chakia	Construction of HLRCC bridge in Indo -Nepal border road at channage 31.032 km in the district of Purvi champaran Package No-7 (1 x 40 M),Barhonia engicor Pvt ltd,9431269809	NABARD/ Indo-Nepal	East Champaran	7209(s)we 09/09/2013 521.69	RCC/40.00	105+95M	02/2014	12/2018 06/17 05/16	0 100	0 100	10 60	0 20	0.00 374.11	12/2018	Work in progress.
109	Special works division chakia	Construction of HLRCC bridge in Indo -Nepal border road at channage 31.768 km in the district of Purvi champaran Package No-7 (1 x 15M),Barhonia engicor Pvt ltd,9431269809	NABARD/ Indo-Nepal	East Champaran	7209(s)we 09/09/2013 199.33	RCC/15.00	95+85M	02/2014	12/2018 06/17 05/16	0 100	0 100	0 95	0 80	0.00 124.11	12/2018	Work in progress.
110	Special works division chakia	Construction of HLRCC bridge in Indo -Nepal border road at channage 32.875 km in the district of Purvi champaran Package No-7 (2 x 35M),Barhonia engicor Pvt ltd,9431269809	NABARD/ Indo-Nepal	East Champaran	7209(s)we 09/09/2013 849.03	RCC/60.00	160+140M	02/2014	12/2018 06/17 05/16	0 100	0 100	5 35	0 40	32.55 590.64	12/2018	Work in progress.

Sl.No	Division	Name Of Work	Head/ Sub Head	District	Administrative Approval	Type/ Length Of Bridge(M)	Length of Approach (in M)	Date of Commencement	Date Of Scheduled completion	Achievement for the month / till					Likely date of completion	Remarks
										Physical				Financial		
										Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative		
111	Special works division chakia	Construction of HLRCC bridge in Indo -Nepal border road at channage 33.900 km in the district of Purvi champaran Package No-7 (1 x 30M),Barhonia engicor Pvt ltd,9431269809	NABARD/ Indo-Nepal	East Champaran	7209(s)we 09/09/2013 398.24	RCC/30.00	90+110M	02/2014	12/2018 06/17 05/16	0 100	0 100	30 90	0 10	26.36 268.76	12/2018	Work in progress.
112	Special works division chakia	Construction of HLRCC bridge in Indo -Nepal border road at channage 35.650 km in the district of Purvi champaran Package No-7 (2 x 35M),Barhonia engicor Pvt ltd,9431269809	NABARD/ Indo-Nepal	East Champaran	7209(s)we 09/09/2013 802.94	RCC/70.00	105+95M	02/2014	12/2018 06/17 05/16	0 100	0 100	20 50	0 15	32.48 679.11	12/2018	Work in progress.
113	Special works division chakia	Construction of HLRCC bridge in Indo -Nepal border road at channage 36.858 km in the district of Purvi champaran Package No-7 (2 x 25M),Barhonia engicor Pvt ltd,9431269809	NABARD/ Indo-Nepal	East Champaran	7209(s)we 09/09/2013 545.23	RCC/50.00	95+105M	02/2014	12/2018 06/17 05/16	0 100	0 100	0 95	20 50	14.42 479.80	12/2018	Work in progress.
114	Special works division chakia	Construction of HLRCC bridge in Indo -Nepal border road at channage 40.772 km in the district of Purvi champaran Package No-7 (2 x 30M),Barhonia engicor Pvt ltd,9431269809	NABARD/ Indo-Nepal	East Champaran	7209(s)we 09/09/2013 693.30	RCC/60.00	100+100M	02/2014	12/2018 06/17 05/16	0 100	0 100	0 50	0 12	0.00 491.64	12/2018	Work in progress.

Sl.No	Division	Name Of Work	Head/ Sub Head	District	Administrative Approval	Type/ Length Of Bridge(M)	Length of Approach (in M)	Date of Commencement	Date Of Scheduled completion	Achievement for the month / till					Likely date of completion	Remarks
										Physical				Financial		
										Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative		
115	Special works division chakia	Construction of HLRCC bridge in Indo -Nepal border road at channage 41.258 km in the district of Purvi champaran Package No-7 (1 x 40M),Barhonia engicor Pvt ltd,9431269809	NABARD/ Indo-Nepal	East Champaran	7209(s)we 09/09/2013 506.39	RCC/40.00	90+110M	02/2014	12/2018 06/17 05/16	0 100	0 100	25 50	0 20	0.00 349.09	12/2018	Work in progress.
116	Special works division chakia	Construction of HLRCC bridge in Indo -Nepal border road at channage 44.047 km in the district of Purvi champaran Package No-8 (2 x 40M),Barhonia engicor Pvt ltd,9431269809	NABARD/ Indo-Nepal	East Champaran	7209(s)we 09/09/2013 840.93	RCC/80.00	140+150M	10/2013	06/2018 03/17 01/16	0 100	0 100	0 95	10 70	0.00 660.31	06/2018	Work in progress.
117	Special works division chakia	Construction of HLRCC bridge in Indo -Nepal border road at channage 47.315 km in the district of Purvi champaran Package No-8 (3 x 8M),Barhonia engicor Pvt ltd,9431269809	NABARD/ Indo-Nepal	East Champaran	7209(s)we 09/09/2013 284.57	RCC/24.00	85+105M	10/2013	06/2018 03/17 01/16	0 100	0 100	0 95	15 95	0.00 193.08	06/2018	Work in progress.
118	Special works division chakia	Construction of HLRCC bridge in Indo -Nepal border road at channage 50.190 km in the district of Purvi champaran Package No-8 (1 x 30M),Barhonia engicor Pvt ltd,9431269809	NABARD/ Indo-Nepal	East Champaran	7209(s)we 09/09/2013 403.07	RCC/30.00	95+105M	10/2013	06/2018 03/17 01/16	0 100	0 100	0 95	20 95	0.00 437.16	06/2018	Work in progress.

Sl.No	Division	Name Of Work	Head/ Sub Head	District	Administrative Approval	Type/ Length Of Bridge(M)	Length of Approach (in M)	Date of Commencement	Date Of Scheduled completion	Achievement for the month / till					Likely date of completion	Remarks
										Physical				Financial		
										Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative		
119	Special works division chakia	Construction of HLRCC bridge in Indo -Nepal border road at channage 67.710 km in the district of Purvi champaran Package No-8 (4 x 35M),Barhonia engicor Pvt ltd,9431269809	NABARD/ Indo-Nepal	East Champaran	7209(s)we 09/09/2013 1506.26	RCC/140.00	150+150M	10/2013	06/2018 03/17 01/16	0 100	0 100	0 95	20 90	49.28 1329.50	06/2018	Work in progress.
120	Special works division chakia	Construction of HLRCC bridge in Indo -Nepal border road at channage 70.680 km in the district of Purvi champaran Package No-9 (2 x 40M),Barhonia engicor Pvt ltd,9431269809	NABARD/ Indo-Nepal	East Champaran	7209(s)we 09/09/2013 894.88	RCC/80.00	80+80M	10/2013	06/2018 03/17 01/16	0 100	0 100	5 95	10 60	0.00 718.28	06/2018	Work in progress.
121	Special works division chakia	Construction of HLRCC bridge in Indo -Nepal border road at channage 74.557 km in the district of Purvi champaran Package No-9 (1 x 30M),Barhonia engicor Pvt ltd,9431269809	NABARD/ Indo-Nepal	East Champaran	7209(s)we 09/09/2013 409.79	RCC/30.00	50+50M	10/2013	06/2018 06/17 04/16	0 100	0 100	0 95	0 100	0.00 398.22	06/2018	Work in progress.
122	Special works division chakia	Construction of HLRCC bridge in Indo -Nepal border road at channage 74.775 km in the district of Purvi champaran Package No-9 (1 x 15M),Barhonia engicor Pvt ltd,9431269809	NABARD/ Indo-Nepal	East Champaran	7209(s)we 09/09/2013 214.72	RCC/15.00	80+80M	10/2013	06/2018 06/17 04/16	0 100	0 100	0 95	0 95	0.00 135.53	06/2018	Work in progress.

Sl.No	Division	Name Of Work	Head/ Sub Head	District	Administrative Approval	Type/ Length Of Bridge(M)	Length of Approach (in M)	Date of Commencement	Date Of Scheduled completion	Achievement for the month / till					Likely date of completion	Remarks
										Physical				Financial		
										Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative		
123	Special works division chakia	Construction of HLRCC bridge in Indo -Nepal border road at channage 75.240 km in the district of Purvi champaran Package No-9 (1 x 30M),Barhonia engicor Pvt ltd,9431269809	NABARD/ Indo-Nepal	East Champaran	7209(s)we 09/09/2013 431.61	RCC/30.00	60+60M	10/2013	06/2018 06/17 04/16	0 100	0 100	0 95	0 30	0.00 398.74	06/2018	Work in progress.
124	Special works division chakia	Construction of HLRCC bridge in Indo -Nepal border road at channage 77.735 km in the district of Purvi champaran Package No-9 (1 x 30M),Barhonia engicor Pvt ltd,9431269809	NABARD/ Indo-Nepal	East Champaran	7209(s)we 09/09/2013 445.62	RCC/30.00	80+80M	10/2013	06/2018 06/17 04/16	0 100	0 100	10 50	10 25	0.00 405.84	06/2018	Work in progress.
125	Special works division chakia	Construction of HLRCC bridge in Indo -Nepal border road at channage 81.150 km in the district of Purvi champaran Package No-9 (2 x 3M),Barhonia engicor Pvt ltd,9431269809	NABARD/ Indo-Nepal	East Champaran	7209(s)we 09/09/2013 63.76	RCC/6.00	45.5+45.5M	10/2013	06/2018 06/17 04/16	0 100	0 100	0 95	0 90	0.00 25.52	06/2018	Work in progress.
126	Special works division chakia	Construction of HLRCC bridge in Indo -Nepal border road at channage 82.180 km in the district of Purvi champaran Package No-9(2 x 3M),Barhonia engicor Pvt ltd,9431269809	NABARD/ Indo-Nepal	East Champaran	7209(s)we 09/09/2013 106.67	RCC/6.00	106+106M	10/2013	06/2018 06/17 04/16	0 100	0 100	0 100	0 80	0.00 89.16	06/2018	Work in progress.

Sl.No	Division	Name Of Work	Head/ Sub Head	District	Administrative Approval	Type/ Length Of Bridge(M)	Length of Approach (in M)	Date of Commencement	Date Of Scheduled completion	Achievement for the month / till					Likely date of completion	Remarks
										Physical				Financial		
										Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative		
127	Special works division chakia	Construction of HLRCC bridge in Indo -Nepal border road at channage 84.665 km in the district of Purvi champaran Package No-9 (2 x 30M),Barhonia engicor Pvt ltd,9431269809	NABARD/ Indo-Nepal	East Champaran	7209(s)we 09/09/2013 679.50	RCC/60.00	80+80M	10/2013	06/2018 06/17 04/16	0 100	0 100	0 95	0 80	0.00 588.72	06/2018	Work in progress.
128	Special works division chakia	Construction of HLRCC bridge in Indo -Nepal border road at channage 87.670km in the district of Purvi champaran Package No-9(2 x 3M),Barhonia engicor Pvt ltd,9431269809	NABARD/ Indo-Nepal	East Champaran	7209(s)we 09/09/2013 69.54	RCC/6.00	53.55+53.55 M	10/2013	06/2018 06/17 04/16	0 100	0 100	0 95	50 90	0.00 57.30	06/2018	Work in progress.
129	Special works division chakia	Construction of HLRCC bridge in Indo -Nepal border road at channage 89.210 km in the district of Purvi champaran Package No-10 (2 x 3M),Barhonia engicor Pvt ltd,9431269809	NABARD/ Indo-Nepal	East Champaran	7209(s)we 09/09/2013 69.61	RCC/6.00	50+50M	11/2013	06/2018 03/17 10/15	0 100	0 100	0 95	25 95	0.00 36.46	06/2018	Work in progress.
130	Special works division chakia	Construction of HLRCC bridge in Indo -Nepal border road at channage 93.150 km in the district of Purvi champaran Package No-10(2 x 5M),Barhonia engicor Pvt ltd,9431269809	NABARD/ Indo-Nepal	East Champaran	7209(s)we 09/09/2013 81.34	RCC/10.00	46.525+ 46.525M	11/2013	06/2018 03/17 10/15	0 100	0 100	0 95	15 95	11.60 41.44	06/2018	LA issues

Sl.No	Division	Name Of Work	Head/ Sub Head	District	Administrative Approval	Type/ Length Of Bridge(M)	Length of Approach (in M)	Date of Commencement	Date Of Scheduled completion	Achievement for the month / till					Likely date of completion	Remarks
										Physical				Financial		
										Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative		
131	Special works division chakia	Construction of HLRCC bridge in Indo -Nepal border road at channage 105.640 km in the district of Purvi champaran Package No-10 (3 x 8M),Barhonia engicor Pvt ltd,9431269809	NABARD/ Indo-Nepal	East Champaran	7209(s)we 09/09/2013 293.66	RCC/24.00	170+108M	11/2013	06/2018 07/17 10/15	0 0 0 0	0 0 0 0	0.00 13.11	06/2018	NOC not to be taken .Villagers demanding alignment change		
132	Special works division chakia	Construction of HLRCC bridge in Indo -Nepal border road at channage 107.935 km in the district of Purvi champaran Package No-10 (1 x 20M),Barhonia engicor Pvt ltd,9431269809	NABARD/ Indo-Nepal	East Champaran	7209(s)we 09/09/2013 403.49	RCC/20.00	100+100M	11/2013	06/2018 07/17 10/15	0 100 0 0	0 100 95 100	0.00 351.01	06/2018	Work in progress.		
133	Special works division chakia	Construction of HLRCC bridge in Indo -Nepal border road at channage 108.078 km in the district of Purvi champaran Package No-10 (1 x 20M),Barhonia engicor Pvt ltd,9431269809	NABARD/ Indo-Nepal	East Champaran	7209(s)we 09/09/2013 423.56	RCC/20.00	100+100M	11/2013	06/2018 03/17 10/15	0 100 0 0	0 100 95 100	0.00 404.60	06/2018	Work in progress.		
134	Darbhanga	Construction of HLRCC bridge with Land acquisition ,approach road and protection work near naiyam gram at pachphutiya ghat in Bagmati river (7x24.75 m) Hari Construction & Associate Pvt. Ltd., Begusarai, <b>RWD.</b>	BDF	Darbhanga	1816(s) 28/02/2014 2319.19	RCC/177.56	410M	03/2014	03/16	0 100	0 100 0 25	0.00 1257.27	06/2018	Land Acquisition in progress. SIA Work completed.		

Sl.No	Division	Name Of Work	Head/ Sub Head	Distirct	Administrative Approval	Type/ Length Of Bridge(M)	Length of Approach (in M)	Date of Commencement	Date Of Scheduled completion	Achievement for the month / till					Likely date of completion	Remarks
										Physical				Financial		
										Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative		
135	Darbhanga	Construction of HLRCC bridge with Land acquisition ,approach road and protection work in the 18th k.m of baliya- kakodha - dewana-rajkherwar -jhanjharpur road(upto NH-57 in drabhanga distreit(12x24.75 m)Shiv Kishore Construction Pvt. Ltd.,9431858543 <b>RCD</b>	PLAN	Darbhanga	6219(s) 09/07/2015 4048.70	RCC/304.36	1130M	09/2015	05/18	0 96	6 90	0 75	0 60	60.72 2172.39	06/2018	Section-19 is in progress.
136	Darbhanga	costruction of HLRCC bridge near chandanpatti village (2 x 18.75 m).M/S Sanjay Kumar Singh, 9470624199 <b>RWD</b>	MMSNY/ Phase - IV (2013-14)	Darbhanga	7584(s) 11/08/2014 353.18	RCC/38.76	210M	12/2014 09/2014	03/16 12/15	0 100	0 100	0 100	0 95	0.00 190.79	06/2018	Work completed and traffic started.
137	Darbhanga	Construction of HLRCC bridge at angar ghat in the budhi gandak river (10x24.75 m) Braj Kishor Rai,9430800861 <b>RWD</b>	NABARD/ RIDF-17 (RCD)	Samastipur	1583(s) 09/02/2012 2096.72	RCC/253.64	780M	03/2012	07/14 03/14	0 100	0 100	0 100	0 80	0.00 1465.60	06/2018	<b>Rs. 227.86 Lacs has been Deposited to DLAO Samastipur vide letter No 487 dated 06.06.2015 but LA proposal returned by DLAO Samastipur for Perpetual lease.</b>
138	Darbhanga	Construction of HLRCC bridge at kakar ghat in rosra morwara road in kareh river(16x24.75 m) Shiv Kishore Construction Pvt. Ltd.,9431858543 <b>RWD</b>	NABARD/ RIDF-17 (RCD)	Samastipur	7802 (s) 13/07/2012 3009.42	RCC/405.80	650M	12/2012	03/15 12/14	0 100	0 100	0 100	0 85	0.00 2991.56	06/2018	<b>SIA work is in progress.</b>

Sl.No	Division	Name Of Work	Head/ Sub Head	District	Administrative Approval	Type/ Length Of Bridge(M)	Length of Approach (in M)	Date of Commencement	Date Of Scheduled completion	Achievement for the month / till					Likely date of completion	Remarks
										Physical				Financial		
										Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative		
139	Darbhanga	Construction of HLRCC bridge with Land acquisition ,approach road and protection work in kareh river between hasanpur to soharwa sati ghat in samastipur distrcit(21x24.00 m)Ram Kripal Singh Constructon Pvt Ltd., <b>RCD</b>	PLAN	Samastipur	7171(s) 05/08/2015 6813.40	RCC/516.64	1500M	08/2015	10/18	0 62	0 39	0 14	0 0	0.00 1711.08	10/2018	<b>SIA work is in progress. PH done on 04.04.2018.</b>
140	Darbhanga	costruction of HLRCC bridge in NH-28 through chand chourdih to pathan tol before river under ujiyarpur block (2x14.50).Sri Rajesh Kumar,94308343626 <b>RWD</b>	MMSNY/ Phase - IV (2013-14)	Samastipur	7370(s) 06/08/2014 204.59	RCC/30.26	65M	09/2014	09/15	0 100	0 100	0 100	0 80	0.00 151.03	06/2018	<b>GSB work has been completed and traffic started.</b>
141	Darbhanga	costruction of HLRCC bridge in near proposed bypass road of hasanpur bazar at marachi ujarar of virpur bramhsthan in hasanpur block(3x18.75 m) Praveez Khan	MMSNY/ Phase - IV (2013-14)	Samastipur	9340(s) 24/09/2014 400.94	RCC/58.12	130M	01/2015 11/2014	04/16 02/16	0 100	0 100	0 100	0 70	29.16 226.40	06/2018	Work in progress
142	Darbhanga	Construction of HLRCC bridge with Land acquisition ,approach road and protection work in tilyuga river between dwalak village and janki nagar tola under madhepur block in the district of madhubani (5x18.75 m)Shreem Construction,9470627503 <b>RWD</b>	BDF	madhubani	1867(s) 03/03/2014 995.74	RCC/96.84	290M	06/2015 10/2014	04/17 04/16	4 92	00 60	0 60	0 10	0.00 446.26	06/2018	Work in progress

Sl.No	Division	Name Of Work	Head/ Sub Head	District	Administrative Approval	Type/ Length Of Bridge(M)	Length of Approach (in M)	Date of Commencement	Date Of Scheduled completion	Achievement for the month / till					Likely date of completion	Remarks
										Physical				Financial		
										Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative		
143	Darbhanga	Construction of five no.of lock gate in the road between jhaveri chowk and bhutaha chowk in chainage from 17.645 km to 25.19 km in madhubani district.Brajendra Kr. Buildress Pvt.Ltd,0612-2276467,9431063085 <b>RCD</b>	NABARD/ RIDF-19 (RCD)	madhubani	4553(E) 15.07.2015 4279.18	RCC/124.00	250M	10/2015 10/2013	10/17 10/15	8 98	8 88	15 80	5 25	0.00 2970.90	06/2018	Work in progress
144	Darbhanga	Construction of HLRCC bridge with Land acquisition ,approach road and protection work near jhanjharpur at old NH-57 in kamala balan river in madhubani district(9x24.00 m)Tushar Construction Company, Gaziabad., <b>RCD</b>	PLAN	madhubani	6220(s) 09/07/2015 4197.05	RCC/221.44	1620M	09/2015	05/18	7 67	0 0	0 0	0 0	130.03 851.61	10/2018	SIA work is in progress.
145	Darbhanga	Construction of HL RCC bridge in Rampatti-Batlohia Road in 5th KM (5x16.00M) in the District of Madhubani.	PLAN	madhubani	2496 (s) 18.03.2018 865.71	RCC/80.00		04.12.2017	03.06.2019	25 55	0 0	0 0	0 0	214.28 214.28	03.06.2019	Work in progress.
146	Darbhanga	Construction of HL RCC bridge in Tajpur-Halai Road in 14th KM of Noon River (5x21.75M) in the District of Samastipur	PLAN	Samastipur	12077 (s) 27.12.2017 879.10	RCC/108.75		11.04.2018	10.10.2019	0 10	0 0	0 0	0 0	0.00 0.00	10.10.2019	Work in progress.
147	Darbhanga	costruction of HLRCC bridge at damla ghat in bisfi block (3x21.75 m) Sri Krishna Kant Thakur,9430897941 <b>RWD</b>	MMSNY/ Phase - IV (2013-14)	Madhubani	8291(s) 01/09/2014 470.47	RCC/67.12	330M	10/2014 09/2014	01/16 12/15	0 100	0 100	0 100	0 50	0.00 369.77	06/2018	<b>L.A. in progress.</b>

Sl.No	Division	Name Of Work	Head/ Sub Head	District	Administrative Approval	Type/ Length Of Bridge(M)	Length of Approach (in M)	Date of Commencement	Date Of Scheduled completion	Achievement for the month / till					Likely date of completion	Remarks
										Physical				Financial		
										Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative		
148	Darbhanga	construction of HLRCC bridge in the river Balan at basahi ghat under bhagwanpur block(6x21.75 m)Mansa Engicom Pvt. Ltd.,9431060060 RWD	MMSNY/ Phase - II (2009-10)	Begusarai	9410(S) 23/06/2010 658.72	RCC/134.20	225M	May-10	03/12 11/11	0 100	0 100	0 100	0 10	0.00 840.57	06/2018	<b>Section-19 has been completed.</b>
149	Araha	Construction of H.L. RCC Bridge over river Kurba near Akhtiyarpur village in the District of Bhojpur including approach road Length of Approach road- (100 M + 100M) Jai Mata Di Road Construction Pvt. Ltd., 9431012004	MMSNY	Bhojpur	Rs. 372.63 Lac 7655 (S) dt. 11.08.2014	RCC 67.08	200.00	28.01.16	27.04.17	0 100	3 98	07 97	05 45	0.00 187.14	06/2018	3/3 Deck Slab Casted . 3/3 wearing coat casted. Railing work under progress. Earth filling in approach is in progress Expected D.O.C- June, 2018
150	Katihar	Construction of 2x30m Size of H.L. R.C.C. bridge at (Velbwa River) Mieerganj Railway crossing to Dhabeli Road Chainage 30.75 of Indo-Nepal Border Road in the District of Araria. Raha Const	Nabard Indo Nepal (RIDF-XV III)	Araria	2160(S) 14/03/2013 570.80 509.41	RCC/ 60.00	370.00	04/2013	06/14	0 100	0 100	0 60	0 0	0.00 180.63	06/2018	L/A problem. L/A will be done by RCD Araria. Second Span work is in Progress. Work is slow due to L.A.
151	Katihar	Construction of 27x30m Size of H.L. R.C.C. bridge at (Saidabad) Mieerganj Railway crossing to Dhabeli Road Chainage 50.80 of Indo-Nepal Border Road in the District of Araria. D2S Infra Structures Pvt. Ltd.	Nabard Indo Nepal (RIDF-XVIII)	Araria	2160(S) 14/03/2013 7595.07 5344.01	RCC/ 810.00	1690.00	07/2013	07/16	0 100	0 100	0 100	0 95	0.00 6610.29	06/2018	Bridge work completed road BT work completed.. L/A will be done by RCD Araria. 70m remaining in approach road.

Sl.No	Division	Name Of Work	Head/ Sub Head	District	Administrative Approval	Type/ Length Of Bridge(M)	Length of Approach (in M)	Date of Commencement	Date Of Scheduled completion	Achievement for the month / till					Likely date of completion	Remarks
										Physical				Financial		
										Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative		
152	Katihar	Construction of 7x21.75M Bridge over Paharia Ghat of Bakra River in Kursakanta to Teera Road of Dom Sadak Road in the District of Araria. M/S Raj Construction	Nabard RWD	Araria	rwd 2547 24/08/2011 730.00	RCC/ 157.00	360.00	02/2012	12/2019	0 100	0 90	0 70	0 0	121.14 680.95	12/2019	Work in Progress.
153	Katihar	Const. of 11x18.75m H.L.R.C.C Bridge over Parmar river on Diyari Ghat in between Dumariya to Diyari in the district of Araria Braj Kishor Construction.	Plan	Araria	7081 (s) 30.07.2015 4244.20	RCC 206.25	3107.00	03.01.2016	02.01.2018	0 100	0 100	0 100	0 82	178.18 1418.57	06/2018	<b>Bridge work completed.</b> Approach work is in Progress.
154	Katihar	Construction of H.L. R.C.C. Bridge on Ganjan Ghat in Barsoi Neemtala Chowk to Dakaita Puja Road via Beghour Hat to Katihar District. Raj Construction	Nabard RWD	Katihar	920 11/06/2013 1691.51 1181.75	RCC/ 201.00	365.00	10/2013	07/15	0 100	0 100	0 100	0 90	0.00 1543.39	06/2018	<b>Bridge work completed.</b> SDBC work is remaning due to L/A Problem.
155	Katihar	Construction of H.L. R.C.C. bridge in 10th Km of Barsoi Banbhui-Dhachana Road of Katihar District. Shankar Sharma	Nabard	Katihar	9585 (s) 13/12/2013 1965.65	RCC/ 194.00	415.00	03/2014	03/16	0 100	0 100	0 100	0 60	0.00 1760.20	06/2018	<b>Bridge work completed.</b> L.A Problem. LA is under Process.

Sl.No	Division	Name Of Work	Head/ Sub Head	District	Administrative Approval	Type/ Length Of Bridge(M)	Length of Approach (in M)	Date of Commencement	Date Of Scheduled completion	Achievement for the month / till					Likely date of completion	Remarks
										Physical				Financial		
										Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative		
156	Kisanganj	Construction of 2x16.50m R.C.C. Bridge over Kathliya Kochpara Dhar in Kisanganj Block in the District of Kisanganj. <b>Star Construction.</b>	MMSNY	Kisanganj	6868(s) 23/07/2014 261.53 244.33	RCC/ 33.00	185.00	10/2014	10/2015	0 100	0 100	0 100	0 50	0.00 166.91	06/2018	Bridge Work completed. GSB work is in Progress. E/W completed.
157	Kisanganj	Construction of H.L. R.C.C. Bridge Koul River in Jurail Lauch Rod of RWD Road in the District of Kisanganj. <b>Navin Chandra Sarkar, Katihar</b>	Nabard RWD	Kisanganj	2005 30/06/2011 2934.72 5205.97	RCC/ 430.00	'	02/2012 03/2018	02/14 09/19	0 20	0 0	0 0	0 55	490.91 3540.12		Due to Increase of Span. Work is in Progress.
158	Kisanganj	Construction of 37x30m H.L. R.C.C. Bridge on River Burhi Kanki of Indo Nepal Border Road in the District of Kisanganj at Ch-109.65 <b>S.P. Singla Pvt. Ltd.</b>	Nabard Indo Nepal (RIDF-XIX)	Kisanganj	7209 (s) 09/09/2013 6654.94	RCC/ 1110.00	537.00	10/2013	07/16	0 100	0 100	0 100	0 20	0.00 6525.03	06/2018	Bridge work completed. E/W- 70% both side. L/A Problem RCD done by Kisanganj. L.A is under Process.
159	Kisanganj	Construction of 2x30m H.L. R.C.C. Bridge on River Pahari Local Nala of Indo Nepal Border Road in the District of Kisanganj at Ch- 151.00 <b>Bhartiya Infrastructure Pvt. Ltd.</b>	Nabard Indo Nepal (RIDF-XIX)	Kisanganj	1807(s) 06/03/2013 421.14 309.52	RCC/68.44	270.00	06/2013	09/14	0 100	0 100	0 100	0 0	0.00 254.20	06/2018	Bridge Work completed. S.I.A is completed towards Purena End. Katihar end S.I.A is not completed. DM Katihar has written a Letter to Chandragupta Institution.

Sl.No	Division	Name Of Work	Head/ Sub Head	District	Administrative Approval	Type/ Length Of Bridge(M)	Length of Approach (in M)	Date of Commencement	Date Of Scheduled completion	Achievement for the month / till					Likely date of completion	Remarks
										Physical				Financial		
										Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative		
160	Kisanganj	Construction of 3x30m H.L. R.C.C. Bridge on River Burhi Kanki of Indo Nepal Border Road in the District of Kisanganj at Ch-113.640 <b>S.P. Singla Pvt. Ltd.</b>	Nabard Indo Nepal (RIDF-XIX)	Kisanganj	7209 (s) 09/09/2013 724.71 650.49	RCC/ 90.00	300.00	10/2013	04/16	0 100	0 100	0 100	0 15	0.00 547.05	06/2018	Bridge work completed. E/W- 70% both side.. L/A Problem RCD done by Kishanganj. L.A is under Process.
161	Kisanganj	Construction of 2x30m H.L. R.C.C. Bridge on River Surbhitha of Indo Nepal Border Road in the District of Kisanganj at Ch- 123.00 <b>S.P. Singla Pvt. Ltd.</b>	Nabard Indo Nepal (RIDF-XIX)	Kisanganj	7209 (s) 09/09/2013 650.85 507.64	RCC/ 60.00	260.00	10/2013	04/16	0 100	0 100	0 100	0 20	0.00 405.07	06/2018	Bridge work completed. E/W- 50% both side. . L/A Problem RCD done by Kishanganj. L.A is under Process.
162	Kisanganj	Construction of 14x30m H.L. R.C.C. Bridge on River maichi of Indo Nepal Border Road in the District of Kisanganj at Ch-124.00 <b>S.P. Singla Pvt. Ltd.</b>	Nabard Indo Nepal (RIDF-XIX)	Kisanganj	7209 (s) 09/09/2013 3729.17 2597.58	RCC/ 420.00	246.00	10/2013	04/16	0 100	0 100	0 100	0 0	0.00 2330.22	06/2018	Bridge work completed. . L/A Problem RCD done by Kishanganj. L.A is under Process.
163	Kisanganj	Construction of 2x30m H.L. R.C.C. Bridge on River Surbhitha Local Nala of Indo Nepal Border Road in the District of Kisanganj at Ch- 146.850 <b>Bhartiya Infrastructure Pvt. Ltd.</b>	Nabard Indo Nepal (RIDF-XIX)	Kisanganj	7209 (s) 09/09/2013 593.60 444.15	RCC/ 61.22	320.00	10/2013	07/15	0 100	0 100	0 100	0 70	0.00 279.65	06/2018	Bridge work completed. work in progress. Approach, E/W and GSB completed both side. . L/A Problem RCD done by Kishanganj. L.A is under Process.

Sl.No	Division	Name Of Work	Head/ Sub Head	District	Administrative Approval	Type/ Length Of Bridge(M)	Length of Approach (in M)	Date of Commencement	Date Of Scheduled completion	Achievement for the month / till					Likely date of completion	Remarks
										Physical				Financial		
										Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative		
164	Kisanganj	Construction of 2x30m H.L. R.C.C. Bridge on River Local Nala of Indo Nepal Border Road in the District of Kisanganj at Ch-149.00 <b>Bhartiya Infrastructure Pvt. Ltd.</b>	Nabard Indo Nepal (RIDF-XIX)	Kisanganj	7209 (s) 09/09/2013 691.73 422.26	RCC/ 60.00	380.00	10/2013	07/15	0 100	0 100	0 100	0 5	0.00 276.28	06/2018	Bridge work completed. L.A is under RCD Kisanganj. . L/A Problem RCD done by Kisanganj. L.A is under Process.
165	Katihar	Construction of 3x18.75m span H.L. R.C.C. Bridge over Nasi Tola Dhar of Damaily Panchayat under Dhamdha Block in the District of Purnea. Baba Construction.	Nabard	Purnia	1806(s) 05/03/2013 428.56 307.02	RCC/58.08	270.00	04/2013	07/14	0 100	0 100	0 100	0 75	0.00 249.56	06/2018	Bridge work completed. LA Amount Rs. 2101640.00 vide 02.09.2016 has submitted to DM Purnea. L/A is under Process. LA under Permanent.
166	Katihar	Construction of 4x22.00m span H.L. R.C.C. Bridge over Retva River in P.W.D. Nehru Chowk to Dharamganj Road of Araria District. S.K. Construction	MMSNY	Araria	6776(s) 21/07/2014 415.22 326.00	RCC/68.00	295.00	10/2014	10/15	0 95	0 70	0 40	0 0	0.00 139.95	06/2018	MD Pul Nigam Lt. No. 3172 Dt. 30.10.2017 revised span arrangement Estimate has submitted to RCD Patna. Revised Estimate is under Progress at RCD head quarter.
167	Katihar	Construction of 2x24.75m of H.L. R.C.C. Bridge over maria ghat at Khawaspur Suman Tola in Kismat panchayat of Araria District. S.K. Construction, Araria.	MMSNY	Araria	9343(s) 24/09/2014 334.76 302.53	RCC/51.00	120.00	03/2015	03/16	0 100	0 100	0 100	5 95	0.00 206.22	06/2018	Bridge Work completed.

Sl.No	Division	Name Of Work	Head/ Sub Head	District	Administrative Approval	Type/ Length Of Bridge(M)	Length of Approach (in M)	Date of Commencement	Date Of Scheduled completion	Achievement for the month / till					Likely date of completion	Remarks
										Physical				Financial		
										Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative		
168	Katihar	Construction of 3x21.75m span R.C.C. Bridge over Dhiwha (Chakka) dhar in front of Yogipur in farhi to kanholi Road of Narpatganj block in the District of Araria District. Pankaj Kumar	MMSNY	Araria	9346(s) 24/08/2012 331.94 338.76	RCC/65.00	320.00	12/2012	02/14	3 100	20 80	0 0	0 0	0.00 162.23	06/2018	Work in Progress.
169	Katihar	Construction of 4x21.75m span R.C.C. Bridge over Adiwashi Tola in Dumariya to Rampur Road of Palasi Panchayat in the District of Araria District. Pankaj Kumar	MMSNY	Araria	9348(s) 24/08/2012 410.65 390.01	RCC/87.00	320.00	12/2012	02/14	0 100	0 100	10 80	0 0	18.10 312.42	06/2018	Work in Progress.
170	Katihar	Construction of 3x21.75m span R.C.C. Bridge over Jahanpur Ghat in the District of Araria District. Pankaj Kumar	MMSNY	Araria	9272(s) 23/08/2012 420.66 357.38	RCC/70.00	320.00	10/2012	01/14	0 100	65 100	0 0	0 0	14.93 237.64	06/2018	Work in Progress.
171	Katihar	Construction of 2x12.50m span R.C.C. Bridge over hara dhar in between Gogra-Lalganj of Katihar District. Ashwani Kr. Sinoh Katihar	MMSNY	Katihar	10265(s) 13/09/2012 251.64 155.56	RCC/30.00	420.00	12/2012	12/13	0 100	0 100	0 100	0 0	0.00 162.39	06/2018	Bridge work completed. l/a problem.
172	Kisanganj	Construction of 2x30m H.L. R.C.C. Bridge on River Pahari Local Nala of Indo Nepal Border Road in the District of Kisanganj at Ch- 151.00 Bhartiya Infrastructure Pvt. Ltd.	Nabard Indo Nepal (RIDF-XIX)	Kisanganj	7209 (s) 09/09/2013 555.63 423.59	RCC/ 60.00	420.00	10/2013	07/15	0 100	0 100	0 100	0 5	0.00 248.75	06/2018	Bridge work completed. . L/A Problem RCD done by Kishanganj. L.A is under Process.

Sl.No	Division	Name Of Work	Head/ Sub Head	District	Administrative Approval	Type/ Length Of Bridge(M)	Length of Approach (in M)	Date of Commencement	Date Of Scheduled completion	Achievement for the month / till					Likely date of completion	Remarks
										Physical				Financial		
										Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative		
173	Katihar	Construction of 3x16.50m H.L. R.C.C. Bridge including approach Road in 3rd Km. of Saifganj Road in the District of Araria. Shivdani Engineers Patna.	Non Plan	Araria	1435(S) 28.12.2011 317.22	RCC/50.00	200.00	06/2012	06/2013	0 100	0 100	0 100	0 40	0.00 187.03	06/2018	Bridge Work completed. Perpesual Lease LA is under Process. Feasibility report send to Engineer in chief for Approval through Dy. Chief Engineer vide this Office Letter No. 110 (WE) Dt. 27.01.2018 & M.D. Lt. No.- BRPNN/2084 (we) NBC Dt. 25.11.2016.
174	Katihar	Construction of 6X24.00m H.L. R.C.C. Bridge over Bakra river at 1st km. of Udahat Tekni road under PLAN in the District of Araria. <b>Tirupatin Balajee Earth Work Pvt. Ltd.</b>	Plan	Araria	1293 (S) 16.02.2017 2211.73	RCC 147.85	300.00	01.01.2018	01.01.2020	5 10	0 0	0 0	0 0	96.12 96.12	01.01.2020	Work in Progress.
175	Katihar	Construction of 6X21.75m H.L.R.C.C Bridge at Kundi Tola in Mohna Chandpur Panchayat of Barari Block of Katihar District. <b>Vishundev Yadav</b>	MMKVY	Katihar	1454(s) 21/03/2017 1800.00	RCC 134.28		11/2017	11/2019	5 30	0 0	0 0	0 0	0.00 173.83	11/2019	Work in Progress.
176	Katihar	Construction of of H.L. RCC bridge (3X18.75 m) in 3rd km. of Araria Meerganj Chowk Kuwari Bypass Skiti Dhabeli road under FDR in the District of Araria. <b>SHIV CHANDRA KUMKAR</b>	FDR	Araria	577.42 46(S) 02.01.2018	58.08				0 0	0 0	0 0	0 0	0.00 0.00		Work Started.

Sl.No	Division	Name Of Work	Head/ Sub Head	District	Administrative Approval	Type/ Length Of Bridge(M)	Length of Approach (in M)	Date of Commencement	Date Of Scheduled completion	Achievement for the month / till					Likely date of completion	Remarks
										Physical				Financial		
										Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative		
177	Katihar	Construction of of H.L. RCC bridge (3X18.75 m) in 2nd km. of Araria Meerganj Chowk Kuwari Bypass Skiti Dhabeli road under FDR in the District Araria. <b>SHIV CHANDRA KUMKAR</b>	FDR	Araria	573.72 45 (S) 02.01.2018	58.08				0 0	0 0	0 0	0 0	0.00 0.00		Work Started.
178	Katihar	Construction of of H.L. RCC bridge (3X16.00 m) in (SH-99) 9th km. of Baisi-Amour-Bahadurganj road in the District of Purnea. <b>RAJKISHOR SINGH</b>	FDR	Purnia	739.00 41(S) 02.01.2018	49.83				0 0	0 0	0 0	0 0	0.00 0.00		Work Started.
179	Katihar	Construction of of H.L. RCC bridge (3X16.50 m) in 9th km. of Kali Mandir to Baraily road in the District of Purnea. <b>SHANKAR SHARMA</b>	FDR	Purnia	723.76 43(S) 02.01.2018	51.33				0 0	0 0	0 0	0 0	0.00 0.00		Work Started.
180	Katihar	Construction of RCC HL bridge (8x18.00m) including approach road, diversion and protection work in the place of 10th km of Jokihat-Dalmalpur-Gerua road in the district of Purnia. <b>SHANKAR SHARMA &amp; BAIJNATH SHARMA (J.V.)</b>	FDR	Purnia	1185.00 1384(S) 02.01.2018	148.88				0 0	0 0	0 0	0 0	0.00 0.00		Work Started.

Sl.No	Division	Name Of Work	Head/ Sub Head	District	Administrative Approval	Type/ Length Of Bridge(M)	Length of Approach (in M)	Date of Commencement	Date Of Scheduled completion	Achievement for the month / till					Likely date of completion	Remarks
										Physical				Financial		
										Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative		
181	Katihar	Construction of Balance work of H.L. RCC bridge (4x21.00 m) in 9th km of Jokihat-Dalmalpur-Gerua road in the district of Purnia <b>BAIJNATH SHARMA</b>	FDR	Purnia	1196.00 44(S) 02.01.2018	86.44				0   0 0   0 0   0 0   0	0.00 0.00		Work Started.			
182	Katihar	Construction of H.L. RCC bridge (3x16.50 M) in 2nd Km. of Ekhua mahmadodia-Bareli-Duboli road in the district of Purnea. <b>BAIJNATH SHARMA</b>	FDR	Purnia	619.24 42(S) 02.01.2018	51.33				0   0 0   0 0   0 0   0	0.00 0.00		Work Started.			
183	Katihar	Construction of H.L. RCC bridge (3X16.50 M) in the 7th km of Ekba-Mahammadia-Dubouli road in the district of Purnia. <b>M/S SHAILESH KUMAR</b>	FDR	Purnia	552.17 296 (S) 10.01.2018	51.33				0   0 0   0 0   0 0   0	0.00 0.00		Work Started.			
184	Katihar	Construction of H.L. RCC bridge (3X16.50 M) in the 9th km of Belgachhi PWD road via Nitendra-Machharhatta-Geria road in the district of Purnia. <b>HAQUE CONSTRUCTION</b>	FDR	Purnia	729.45 295 (S) 10.01.2018	51.33				0   0 0   0 0   0 0   0	0.00 0.00		Work Started.			

Sl.No	Division	Name Of Work	Head/ Sub Head	Distirct	Administrative Approval	Type/ Length Of Bridge(M)	Length of Approach (in M)	Date of Commencement	Date Of Scheduled completion	Achievement for the month / till					Likely date of completion	Remarks
										Physical				Financial		
										Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative		
185	Katihar	Construction of RCC HL bridge (4x16.00 m) including approach road, diversion and protection work in place of damaged by flood in 2017 in the 6th km of Jokihat-Dalmalpur-Garua road in the district of Purnea. <b>RAJ KISHOR SINGH</b>	FDR	Purnia	877.53 683 (S) 19.01.2018	66.44				0 0	0 0	0 0	0 0	0.00 0.00		Work Started.
186	Katihar	Construction of RCC HL bridge (2X24.00 m) including approach road, diversion and protection work in place of damaged by flood in 2017 in the 29th km of Biasi-Amor-Bahadurganj road(SH-99) in the district of Purnea. <b>HAQUE CONSTRUCTION</b>	FDR	Purnia	794.75 690 (S) 19.01.2018	49.22				0 0	0 0	0 0	0 0	0.00 0.00		Work Started.
187	Katihar	Construction of H.L. RCC bridge (5X16.00 M) in Belauri-Shivganj-Salmari Bazar 19th km. of (2nd Cutting) in the district of Katihar. <b>GOKUL HITECH INFRA PVT. LTD.</b>	FDR	Katihar	866.88 293(S) 10.01.2018	83.05				0 0	0 0	0 0	0 0	0.00 0.00		Work Started.

Sl.No	Division	Name Of Work	Head/ Sub Head	District	Administrative Approval	Type/ Length Of Bridge(M)	Length of Approach (in M)	Date of Commencement	Date Of Scheduled completion	Achievement for the month / till					Likely date of completion	Remarks
										Physical				Financial		
										Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative		
188	Katihar	Construction of H.L. RCC bridge (3X16.00 M) in Belauri-Shivganj-Salmari Bazar 19th km. of (1st Cutting) in the district of Katihar. <b>BABAN KUMAR SINGH</b>	FDR	Katihar	639.73 294(S) 10.01.2018	49.83				0 0	0 0	0 0	0 0	0.00 0.00		Work Started.
189	Katihar	Construction of RCC HL bridge (2X16.50 m) including approach road, diversion and protection work in place of damaged by flood in 2017 in the 3rd km of Aajamnagar link road in the district of Katihar. <b>M/S JAI SHIV CONSTRUCTION</b>	FDR	Katihar	387.27 693(S) 19.01.2018	34.22				0 0	0 0	0 0	0 0	0.00 0.00		Work Started.
190	Katihar	Construction of RCC HL bridge (2x16.00 m) including approach road, diversion and protection work in place of damaged by flood in 2017 in the 42th km of Katihar-Sonali-Jhawa-Salmari-Barsoi-Balrampur road in the district of Katihar. <b>M/S SHAILESH KUMAR</b>	FDR	Katihar	458.72 480(S) 15.01.2018	49.22				0 0	0 0	0 0	0 0	0.00 0.00		Work Started.

Sl.No	Division	Name Of Work	Head/ Sub Head	District	Administrative Approval	Type/ Length Of Bridge(M)	Length of Approach (in M)	Date of Commencement	Date Of Scheduled completion	Achievement for the month / till					Likely date of completion	Remarks
										Physical				Financial		
										Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative		
191	Katihar	Construction of RCC HL bridge (2x18.00 m) including approach road, diversion and protection work in place of damaged by flood in 2017 in the 35th km of Katihar-Sonali-Jhowa-Salmari-Barsoi-Balrampur road in the district of Katihar. <b>BIPIN KUMAR SINGH</b>	FDR	Katihar	459.56 481(S) 15.01.2018	37.22				0 0	0 0	0 0	0 0	0.00 0.00		Work Started.
192	Kishanganj	Construction of 6X24.75M H.L.R.C.C Bridge in 11th km. of Murarigach-Thakurgan road over Chenga river at Chenga Ghat in Kishanganj District. <b>Shiv Kishore Construction.</b>	Plan	Kishanganj	1292(s) 18/02/2017 2085.00	RCC 147.78		01/2018	01/2020	5 5	0 0	0 0	0 0	0	01/2020	Work in Progress.
193	Kishanganj	Construction of RCC HL bridge (3x16.00m) including approach road, diversion and protection work in place of 9th km of Mastan chowk-Bagalbari-Rahamatpara-Alta-Barbatta road in the district of Kishanganj. <b>BIDYANAND GUPTA</b>	FDR	Kishanganj	570.91 12072 (S) 27.12.2017	49.83		03/2018	06/19	5	0	0	0	0.00		Work Started.
194	Kishanganj	Construction of of H.L. RCC bridge (4X16.00 m) in 11th km. of Bahadurganj-Tedhagach road in the District of Kishanganj. <b>BINOD KUMAR SINGH</b>	FDR	Kishanganj	786.00 12073 (S) 27.12.2017	66.44		03/2018	09/19	20	0	0	0	103.97 0.00		Work Started.

Sl.No	Division	Name Of Work	Head/ Sub Head	District	Administrative Approval	Type/ Length Of Bridge(M)	Length of Approach (in M)	Date of Commencement	Date Of Scheduled completion	Achievement for the month / till					Likely date of completion	Remarks
										Physical				Financial		
										Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative		
195	Kisanganj	Construction of of H.L. RCC bridge (3X16.00 m) in 9th km. of Bahadurganj-Tedhagach road in the District of Kishanganj. <b>BIPIN KUMAR SINGH</b>	FDR	Kisanganj	690.43 12090 (S) 27.12.2017	49.83		04/2018	07/19	30	0	0	0	191.84 0.00		Work Started.
196	Kisanganj	Construction of of H.L. RCC bridge (5X16.00 m) in 6th km. of Kishanganj-Bahadurganj road under FDR in the District Kishanganj. <b>BALRAM SINGH</b>	FDR	Kisanganj	791.44 47 (S) 02.01.2018	83.05		03/2018	09/19	0	0	0	0	0.00		Work Started.
197	Kisanganj	Construction of RCC HL bridge (2x16.00m) including approach road, diversion and protection work in place of damaged by flood in 2017 in the 13th km of Mastan chowk-Bagalbari-Rahamatpara-Alta-Barbatta road in the district of Kishanganj. <b>TIRUPATI BALAJEE EARTH WORK PVT. LTD.</b>	FDR	Kisanganj	442.73 11968 (S) 21.12.2017	33.22		03/2018	06/19	0	0	0	0	0.00		Work Started.

Sl.No	Division	Name Of Work	Head/ Sub Head	District	Administrative Approval	Type/ Length Of Bridge(M)	Length of Approach (in M)	Date of Commencement	Date Of Scheduled completion	Achievement for the month / till					Likely date of completion	Remarks
										Physical				Financial		
										Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative		
198	Bhagalpur	Construction of H.L. RCC Bridge 14x18.75 m on gerua river near baisa village in Sanhula-Baisa-Hanwara road in Sanhula Block district Bhagalpur under Nabard loan project (RIDF-XVIII) M/s Ganesh Ram Dokania, Dokania Market, Aliganj, Banka Mob.no. 9931130066	Nabard	Bhagalpur	2296.08 2501(s) 25/03/2013 1322.30	RCC/ 251.68	A1 side - 650 m A2 side- 400 m (Jharkhand)	24/05/13	24/05/15	00 100	00 100	00 100	00 00	0.00 1507.34	06/2018	<u>Bhagalpur</u> (i) Section 11 notified on letter No. 107 dt-30.03.18 (ii) Land Acquisition-4.33 Acce Godda (Jharkhand) (i) RCD- Bihar Lt.no. 2244 (s) dt. 09.03.2017 to RWD Ranchi (Jharkhand) (ii) Land Acquisition- 9.45 Acce
199	Bhagalpur	Constriction of H. L. R.C.C. Bridge 12X24.75m in Khrik Chorhar road at chorhar ghat of old kosi river branch in kharik Block District Bhagalpur under Nabard loan project (RIDF-XVII) M/s Naraindas Construction Pvt. Ltd., Binodpur, Katihar Mob.no. 9431815725, 9431815726	Nabard	Bhagalpur	2460.57 2502(s) 25/03/2013 2035.83	RCC/ 304.36	A1 side - 260m A2 side- 225 m + 125 m Branch road	10/9/2013	10/8/2015	00 100	00 100	00 100	00 70	0.00 2377.62	06/2018	(i) Section 11 notified on letter No. 03 (P) LA dt- 10.03.2018 (ii) L.A. -7.52 Acce.
200	Bhagalpur	Construction of H.L.R.C.C Bridge over river kiul in 5th km of jamui-kawakol-ropawel missing link road in Jamui district. ( Balance Work ) Balkrishna Bhalotia Const. Pvt.Ltd., Jamui Bazar, Jamui. Mob.no. 9431234037	Plan	Jamui	965.291 11957(s) 12/08/2010	RCC/ 335.4	273 m	26/10/2016	15 Months	00 98	00 98	05 75	00 80	0.00 371.98	05/2018	(i) Foundation - 12/13 (ii) Sub Structure - 12/13 (iii) Sup. Structure - 9/12 (iv) P8-P9 - Girder Completed, Deck Slab in Progress (v) P7 - Foundation in progress.

Sl.No	Division	Name Of Work	Head/ Sub Head	District	Administrative Approval	Type/ Length Of Bridge(M)	Length of Approach (in M)	Date of Commencement	Date Of Scheduled completion	Achievement for the month / till					Likely date of completion	Remarks
										Physical				Financial		
										Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative		
201	Bhagalpur	Construction of ROB Bariyarpur in Lieu of LC No. 15BT at km 347/10-12 Between Bariyarpur, Jamalpur Station of Kharagpur-Bariyarpur-Munger road District of Munger Under PLAN. <b>( Balance Work )</b> <b>Bhabesh Mishra Construction Pvt. Ltd. Nayachak, Near Budhia Kali Asthan, Isakchak, Bhagalpur, Mob.no. 9479627593</b>	ROB	Munger	2727.00 143(s) dt. 05.01.2007 1041.00	RCC/ 354	A1 side - 269 m A2 side- 156 m	15.01.2016	14.07.2017	00 100	00 100	25 90	05 35	58.89 3439.44	05/2018	(i) Foundation - Completed (ii) Sub Structure - Completed (iii) Super Structure - completed (iv) Crash Barrier in progress. (v)RE wall - in progress. (vi) Slip road & Drainage work both sides in progress
202	Bhagalpur	Construction of HLRCC Bridge over River Khalkhaliya at land of <b>Jaychand Yadav khutaha</b> Panchayat of Bhagalpur District Under MMSNY Scheme 4 X 16.50 m M/s Hardev Const. Pvt. Ltd., Station Road, B, Deoghar (Jharkhand) Mob.no. 9006024148	MMSNY	Bhagalpur	344.40 Lt.no. 8300 (s) dt. 01.09.2015 258.15	Highlevel Bridge/ 68.44 m	A1 side - 100 m A2 side- 110 m	15.02.2016	14.05.2017	00 100	00 100	00 100	05 75	0.00 227.37	06/2018	(i) Approach with (connectivity) in progress (ii) Protection work in Progress
203	Bhagalpur	Construction of HLRCC Bridge over <b>Laxampur Dhar in Gosai Gawan</b> Panchayat Gopalpur Block of Bhagalpur District Under MMSNY Scheme 7 X 21.75 m M/s Hardev Const. Pvt. Ltd., Station Road, B, Deoghar (Jharkhand) Mob.no. 9006024148	MMSNY	Bhagalpur	979.58 Lt. no. 8296 (s) dt. 01.09.2015 727.22	Highlevel Bridge/ 156.52	A1 side - 110 m A2 side - 110 m	24.02.2016	23.08.2017	07 87	55 75	28 28	00 00	0.00 386.15	06/2018	(i) Foundation - 7/8 (ii) Sub Structure - 6/8 (iii) Super Structure - 2/7

Sl.No	Division	Name Of Work	Head/ Sub Head	District	Administrative Approval	Type/ Length Of Bridge(M)	Length of Approach (in M)	Date of Commencement	Date Of Scheduled completion	Achievement for the month / till					Likely date of completion	Remarks
										Physical				Financial		
										Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative		
204	Bhagalpur	Abstract Cost Detail Estimate for Re-etting, Repairing, Dissmentalling, maintainence work during flood available 28 ests module of Pontoon bridge on Koshi river at Vijay Ghat between Naugachhia & Dholbajja bazar in Bhagalpur District Pontoon Bridge on Koshi river at Vijay Ghat between Nougachia & Dholbajja bazar Year 2017-21-22	Plan	Bhagalpur	11794(s) 19/12/2017 394.750	28 Sets		12.02.2018	27.02.2018	-	-	-	-	0.00 45.29	(i) Re- Setting work completed. (ii) अवागमन चालू	
205	Bhagalpur	Construction of High Level RCC Bridge with Approach Road and protection Work in <b>6th Km of Sanhaura- Hanwara Road</b> near Vaisa Village in place of damage S.P. Bridge in the District of Bhagalpur	Plan	Bhagalpur	3133(s) 31.03.2017 496.92	64m	200	15.02.2018	14.05.2019	10 60	0 0	0 0	0 0	0 0	14.05.2019 (i) Foundation - 3/5 (ii) Sub Structure - 0/5 (iii) Super Structure - 0/4	
206	West Champaran	Construction of 7x25M size Bridge in Madanpur-Bhangha Road in Chainage 43.400 Km Pakage No. 03	Nabard Indo Nepal (RIDF- XVIII)	West Champaran	2160 (S) dt. 14.03.2013 1402.91 1013.71	RCC/ 175	0+0	11/2016	07/2018	5 55	5 10	0 0	0 0	59.34 253.59	Jul-18 Work in Progress	

Sl.No	Division	Name Of Work	Head/ Sub Head	District	Administrative Approval	Type/ Length Of Bridge(M)	Length of Approach (in M)	Date of Commencement	Date Of Scheduled completion	Achievement for the month / till					Likely date of completion	Remarks
										Physical				Financial		
										Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative		
207	West Champaran	Construction of Bridge at Gerkaahiya in Madanpur-Bhangha Road in Chainage 75.734Km Package No. 05 (New 78.775KM)	Nabard Indo Nepal (RIDF- XVIII)	West Champaran	<u>2160 (S)</u> dt. 14.03.2013 1649 1392.16	RCC/ 210	0+0	09.10.13	30.04.15	0 95	0 85	0 85	0 50	<u>0.00</u> 1296.26	31.10.2018	Work Stopped by Villagers due to L.A.
208	West Champaran	Construction of Bridge at Birha in Madanpur-Bhangha Road in Chainage 72.703Km Package No. 05 (New 74.5540KM)	Nabard Indo Nepal (RIDF- XVIII)	West Champaran	<u>2160 (S)</u> dt. 14.03.2013 560.73 411.18	RCC/ 40	0+0	09.10.13	30.04.16	0 0	0 0	0 0	0 0	<u>0.00</u> 17.13	31.10.2018	Work Stopped by Villagers due to L.A.
209	West Champaran	Construction of 4x7.20x3.755M Size Bridge at Chainage 5.714Km in Bhangha-Bhutaha Road Package No. 05	Nabard Indo Nepal (RIDF- XVIII)	West Champaran	<u>2160 (S)</u> dt. 14.03.2013 276.78 186.64	RCC/ 29	50+50	09.10.13	30.04.16	0 100	0 100	5 100	0 10	<u>0.00</u> 203.05	31.10.2018	Work in Progress
210	West Champaran	Construction of H.L. R.C.C. 2x30.00 mtr. In the district of West Champaran under Indo-Nepal Border Ch. 5.819 km. Near Inerwa Bazar.	Nabard Indo Nepal (RIDF- XVIII)	West Champaran	<u>5590(S)</u> dt. 27.06.2017 990.97 0.00	R.C.C.	-	-	0 0	10 10	0 0	0 0	0 0	0 0	-	Aworced work may be Started
211	West Champaran	Construction of 1x20.00M Size Bridge at Chainage 18.460Km in Bhangha-Bhutaha Road Package No. 06	Nabard Indo Nepal (RIDF- XVIII)	West Champaran	<u>2160 (S)</u> dt. 14.03.2013 413.14 223.32	RCC/ 20	320+72	31.07.13	31.10.15	0 100	0 100	0 100	0 0	<u>0.00</u> 211.97	30.06.2018	Bridge Completed. Approach Road work Stopped by Villagers due to L.A.

Sl.No	Division	Name Of Work	Head/ Sub Head	District	Administrative Approval	Type/ Length Of Bridge(M)	Length of Approach (in M)	Date of Commencement	Date Of Scheduled completion	Achievement for the month / till					Likely date of completion	Remarks
										Physical				Financial		
										Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative		
212	West Champaran	Construction of 5x24.75M R.C.C. bridge over Sikarhana river in Maheshara village (Sikata Block) - Sarisawa bazar (Majhulia Block) Road.	Nabard	West Champaran	<u>2370 (S)</u> dt. 14.03.2012 <u>1927.09</u> 638.15	RCC/ 127	1440+900	13.09.12	12.09.14	<u>0</u> 100	<u>0</u> 100	<u>0</u> 100	<u>0</u> 67	<u>0.00</u> 1288.07	03/2018	The D.M., West Champaran, Bettiah has requested by memo no. 3, 6, and 7/L.A. dt. 30.11.2017 to the director Land aquisition, Bihar, Patna for relaxation from S.I.A. Total area of Land to be acquired in 4.685 acre
213	West Champaran	Construction of 5x24.75M R.C.C. bridge over Trimuhan river in Dhankutawa village (Sikata Block)-Shivpur (Lauria or Chanpatia Block) Road.	Nabard	West Champaran	<u>2211 (S)</u> dt. 27.02.2012 <u>1998.2</u> 1700.68	RCC/ 127	2558.362+1 54.768	24.01.13	23.07.14	<u>0</u> 100	<u>0</u> 100	<u>0</u> 100	<u>0</u> 55	<u>0.00</u> 936.73	03/2018	The D.M., West Champaran, Bettiah has requested by memo no. 3, 6, and 7/L.A. dt. 30.11.2017 to the director Land aquisition, Bihar, Patna for relaxation from S.I.A. Total area of Land to be acquired in 6.32 acre
214	West Champaran	Construction of RCC Bridge over Sikarhana River in 6th Km of bagaha-Semara Road in West Champaran District.	Plan	West Champaran	<u>2989(S)</u> dt. 31.03.2015 <u>1610.69</u> 0.00	RCC/ 96	150+150	08.09.2015	07.03.2017	<u>5</u> 100	<u>20</u> 100	<u>20</u> 80	<u>30</u> 60	<u>32.37</u> 1092.57	31.07.2018	Work in Progress
215	West Champaran	Construction of H.L. R.C.C. Bridge (4x21-75 m) on 7th km. of Balther - Narkatiyaganj Road over Kartaha River.	Nabard	West Champaran	<u>179</u> dt. 16.01.2017 <u>716.61 Lac</u>	R.C.C.	-	19.02.2018	18.08.2019	<u>45</u> 50	-	-	-	100.00	-	Work in Progress
216	SAHARSA	Constraction of HL RCC Bridge over Canal at Baildour in south of Choutham Basa(Banni Basa) village in Kasnagar Panchayat under MMSNY in saharas distt.	MMSNY	SAHARSA	<u>6771(S)</u> dt. 21.07.14 <u>200.71</u> 200.71	RCC 25.00	100-100M Both Side	Jan. 2016	Jan.- 17	<u>0</u> 100	<u>0</u> 100	<u>0</u> 100	<u>0</u> 50	<u>0.00</u> 165.02	06/2018	Bridge Work completed. Approach Road in progress.

Sl.No	Division	Name Of Work	Head/ Sub Head	District	Administrative Approval	Type/ Length Of Bridge(M)	Length of Approach (in M)	Date of Commencement	Date Of Scheduled completion	Achievement for the month / till					Likely date of completion	Remarks
										Physical				Financial		
										Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative		
217	SAHARSA	Construction of HL RCC Bridge on tilyuga River in 1st KM of Lalminia-simraha road under Plan Head Marouna block in supaul distt.	Plan	SUPAUL	3007(S) dt. 31.03.15 1359,63	RCC 96.00	100-100M Both Side	Dec-2015	December -2017	0 100	10 95	10 85	25 60	0.00 441.99	10/6/2018	Work in Progress
218	Khagaria	Construction of High Level RCC Bridge along with approach roads on Fultoura Ghat in the 8th Km of Alouli-Saharbanni road in Khagaria district.	Plan	Khagaria	Rs. 1520 12622(S) dated	14.11.06 RCC 396.00m	505m	Mar-07	June-09	0 100	0 100	0 100	0 45	0.00 2573.45		<p>a. LA process have been completed but real possession of land at the site for approach road could not be possible till date.</p> <p>b. 7 no. of land owners out of total 27 land owners have received compensation amount from District Land Acquisition office. Rest land owner have declined to take compensation amount demanding alternate land for the land under acquisition.</p> <p>c. This office vide letter no. 234 dated 15.05.2016, 266 dated 27.05.2015, 346 dated 13.05.2016, 623 dated 07.09.2016, 146 dated 31.01.2017, 349 dated 08.03.2017, 532 dated 08.04.2017, 1202 dated 15.07.2017 and 1380 dated 11.08.2017 have been requested DLAO for real possession of the land and the copy of the same here also submitted to DM, Khagaria.</p> <p>c. MD BRPNL vide his letter no. 77 dated 02.02.2016, 468 dated 04.08.2016, and 892 dated 24.11.2017 have remined for section of Revised estimate for the project.</p> <p>d. Year of completion of Bridge Construction : 2010-11</p> <p>e. DLAO Khagaria had released land possession form on 23.09.2013 but real possession or land could not be possible.</p>